

JOB NO.: TCS00881/18 & TCS00944/18

SITE FORMATION AND ASSOCIATED INFRASTRUCTURAL WORKS FOR DEVELOPMENT OF COLUMBARIUM, CREMATORIUM AND RELATED FACILITIES AT SANDY RIDGE CEMETERY

MONTHLY ENVIRONMENTAL MONITORING AND AUDIT Report (No.27) – October 2020

PREPARED FOR HSIN CHONG TSUN YIP JOINT VENTURE & SANG HING CIVIL CONTRACTORS CO., LTD

Reference No. Prepared By Certified By Date 13 November 2020 TCS00881/18/600/R0473v2

Nicola Hon Tam Tak Wing (Environmental Consultant) (Environmental Team Leader)

Version	Date	Remarks
1	6 November 2020	First Submission
2	13 November 2020	Amended as per IEC's comments on 9 November 2020



Our Ref: TCS00881/18/300/L0474

Civil Engineering and Development Department 2/F, Civil Engineering and Development Building, 101 Princess Margaret Rd, Homantin, Kowloon

Attn: Mr. SHUM Ngai Hung, Steven

16 November 2020 By e-mail

Dear Sirs,

Re: Site Formation and Associated Infrastructural Works for Development of Columbarium, Crematorium and Related Facilities at Sandy Ridge Cemetery Monthly Environmental Monitoring & Audit Report (No.27) – October 2020

We confirmed that the captioned report has complied with the requirement set out in the EM&A Manual, we hereby certify the captioned report pursuant to Specific Condition 3.4 of the Environmental Permit No. FEP-01/534/2017/A and EP-534/2017/A.

Should you have any queries, please feel free to contact the undersigned at Tel: 2959-6059 or Fax: 2959-6079 or Email: <u>twtam@fordbusiness.com</u>.

Yours sincerely, For and on Behalf of Action-United Environmental Services & Consulting (AUES)

T. W. Tam Environmental Team Leader TW/nh

cc ARUP (RE of Contract 1) ARUP (RE of Contract 2)
. HCTY-JV (Contractor of Contract 1) Sang Hing (Contractor of Contract 2) Acuity (IEC) Mr. Steven Tang Mr. Anthony Lau Mr. Ho Man To Mr. Elvin Lam Mr. Jacky Leung by e-mail by e-mail by e-mail by e-mail

 Tel
 (852) 2959-6059

 Fax
 (852) 2959-6079

 Email
 info@fordbusiness.com









Our ref: PL-202011018

Hsin Chong Tsun Yip Joint Venture (CV/2016/10) Hsin Chong Centre 107-109 Wai Yip Street Kwun Tong, Kowloon Hong Kong

Attention: Mr. HO Man-to

15 November 2020

Dear Sir,

Site formation and Associated Infrastructural Works for Development of Columbarium at Sandy Ridge Cemetery Monthly Environmental Monitoring and Audit Report (No. 27) October 2020

I refer to the email of the ET regarding the captioned Monthly Report. We have no adverse comment on the Monthly Environmental Monitoring and Audit Report (No. 27) October 2020 (Version 2) dated 13 November 2020 with reference No. TCS00881/18/600/R0473v2 after verification.

Yours faithfully,

CH Leung

Ir Leung CH Jacky Independent Environmental Checker

cc. CEDD-DPTL/Land Works – Mr. SHUM Steven ARUP – Mr. LEE Davis ET Leader – Mr. TAM



EXECUTIVE SUMMARY

ES.01. This is the 27th Monthly Environmental Monitoring and Audit (EM&A) Report summarizing the monitoring results and inspection findings under the Project for the period from 1st to 31st October 2020 (the Reporting Month).

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES.02. In the Reporting Month, the major construction works under the Project included Contract CV/2016/10 (hereinafter named "Contract 1") and Contract CV/2017/02 (hereinafter named "Contract 2"). Environmental monitoring activities under the EM&A programme in this Reporting Month are summarized in the following table.

Issues	Environmental Monitoring	Monitorin	Total Occasions/	
135005	Parameters / Inspection	CV/2016/10	CV/2017/02	dates
Ain Quality	1-hour TSP	ASR-1	ASR-2	45
Air Quality	24-hour TSP	ASK-1	ASR-3	18
Construction Noise	L _{eq (30min)} Daytime	CN-1 CN-2	CN-3 CN-4	16
Water Quality	In-situ measurement and Water sampling	M3	M1, M2 and M4	13
Ecology	Sensitive Habitat	Transect within site area of CV/2016/10	Transect within site area of CV/2017/02	6 th Oct 2020
Landscape & Visual	Site Inspection	Site area of CV/2016/10	Site area of CV/2017/02	22 nd Oct 2020
Inspection	Environmental Team (ET) Regular Environmental Site Inspection		Site area of	4
& Âudit	Independent Environmental Checker (IEC) Monthly Environmental Site Audit		CV/2017/02	1

 Table ES-1
 Summary of EM&A Programme in the Reporting Month

BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES.03. In the Reporting Month, no exceedance of air quality, noise monitoring was recorded. For water quality monitoring, 8 Limit level non-project related exceedances and no Action Level were recorded. The statistics of environmental exceedance, Notification of Exceedance (NOE) issued and investigation of exceedance are summarized in the following table.

Table ES-2Breach of Action and Limit (A/L) Levels in the Reporting Month

Environmental	Environmental Monitoring Action Limit Event & Action				
Environmental	Monitoring				
Issues	Parameters	Level	Level	Investigation Findings	Corrective Actions
Air Quality	1-hour TSP	0	0	-	-
Air Quality	24-hour TSP	0	0	-	-
Construction	Leq _{30min}	0	0	-	-
Noise	Daytime				
	DO	0	0	-	-
Water Quality	Turbidity	0	4	Not project related	
	SS	0	4	Not project related	

Note: NOE – *Notification of Exceedance*

- ES.04. Monthly ecological monitoring for sensitive habitat for area of Contract 1 and Contract 2 were undertaken on 6^{th} October 2020. In the Reporting Month, there was no precautionary check for the presence of nesting birds carried out for Contract 1 and Contract 2 outside the breeding season.
- ES.05. Landscape and visual inspection at both Contracts were undertaken on 22^{nd} October 2020. The Contractor was reminded to prevent the construction material pile within Tree Protection Zone and ensure no works is allowed within the TPZ.



ENVIRONMENTAL COMPLAINT

ES.06. No environmental complaint was recorded or received in this Reporting Month. The statistics of environmental complaint are summarized in the following table.

Table ES-3Environmental Complaint Summaries in the Reporting Month

Reporting Month		Environmental Complaint Statistics			
		Frequency	Cumulative	Complaint Nature	
1 21 October 2020	Contract 1	0	0	NA	
1 – 31 October 2020	Contract 2	0	1	NA	

ES.07. In addition, no complaint and emergency event relating to violation of environmental legislation for illegal dumping and landfilling was received.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.08. No environmental summons or successful prosecution was recorded in this Reporting Month. The statistics of summons or successful prosecutions are summarized in the following tables.

Table ES-4Environmental Summons Summaries in the Reporting Month

Reporting Month		Environmental Summons Statistics		
		Frequency	Cumulative	Summons Nature
1 – 31 October 2020	Contract 1	0	0	NA
1 - 51 October 2020	Contract 2	0	0	NA

Table ES-5 Environmental Prosecution Summaries in the Reporting Month

Reporting Month		Environmental Prosecution Statistics			
		Frequency	Cumulative	Prosecution Nature	
1 21 October 2020	Contract 1	0	0	NA	
1 – 31 October 2020	Contract 2	0	0	NA	

REPORTING CHANGE

ES.09. No reporting change was made in the Reporting Month.

SITE INSPECTION

ES.010. In the Reporting Month, joint site inspections for Contract 1 to evaluate the site environmental performance were carried out by the Resident Engineer (RE), ET and the Contractor of the Contract 1 on 8th, 15th, 22nd and 29th October 2020. Moreover, joint site inspections for Contract 2 by the RE, ET and the Contractor of Contract 2 were carried out on 8th, 15th, 22nd and 29th October 2020. IEC attended the both Contract joint site inspection on 15th October 2020. No non-compliance was noted during the site inspections.

FUTURE KEY ISSUES

- ES.011. The Contractors are reminded to pay special attention on water quality mitigation measures and should fully implement the measures as recommended in the EM&A Manual, in particular to prevent surface runoff and other pollutants from flowing to local stream and Conservation Area.
- ES.012. During dry season, air quality mitigation measures such as wheel wash facilities, watering of haul roads, loose soil construction surface and covering of dusty materials with tarpaulin sheet should be implemented as far as practicable.
- ES.013. Construction noise mitigation measures such as use of movable noise barriers and Quality Powered Mechanical Equipment should be properly provided to reduce construction noise impact, where appropriate.
- ES.014. The Contractors should properly maintain the cleanliness and tidiness of the site. In addition, mosquito control should be performed to prevent mosquito breeding on site.



Table of Contents

1.	INTRODUCTION	1
	1.1 PROJECT BACKGROUND	1
	1.2 REPORT STRUCTURE	2
2.	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	4
	2.1 CONSTRUCTION CONTRACT PACKAGING2.2 CONSTRUCTION PROGRESS	4 4
	2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS	4
	2.4 SUMMARY OF SUBMISSION UNDER THE ENVIRONMENTAL PERMIT REQUIREMENTS	5
3.	SUMMARY OF IMPACT MONITORING REQUIREMENT	7
	3.1 GENERAL	7
	3.2 MONITORING PARAMETERS3.3 MONITORING LOCATIONS	7 7
	3.4 MONITORING FREQUENCY AND PERIOD	9
	3.5 MONITORING EQUIPMENT	9
	 3.6 EQUIPMENT CALIBRATION 3.7 DATA MANAGEMENT AND DATA QA/QC CONTROL 	12 12
	 3.7 DATA MANAGEMENT AND DATA QA/QC CONTROL 3.8 DETERMINATION OF ACTION/LIMIT (A/L) LEVELS 	12
4.	AIR QUALITY	14
4.	4.1 MONITORING RESULTS	14
	4.2 AIR MONITORING EXCEEDANCE	14
5.	CONSTRUCTION NOISE	15
	5.1 MONITORING RESULTS	15
	5.2 NOISE MONITORING EXCEEDANCE	15
6.	WATER QUALITY	16
	6.1 MONITORING RESULTS6.2 WATER QUALITY MONITORING EXCEEDANCE	16 17
7.	ECOLOGY MONITORING	18
/ •		
	7.1 REQUIREMENT	18
	7.2 METHODOLOGY	18 18
	7.2 METHODOLOGY7.3 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 1)	18 18 19
	 7.2 METHODOLOGY 7.3 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 1) 7.4 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 2) 	18 18 19 21
	7.2 METHODOLOGY7.3 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 1)	18 18 19
8.	 7.2 METHODOLOGY 7.3 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 1) 7.4 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 2) 7.5 MONITORING OF FLORA SPECIES OF CONSERVATION INTEREST 7.6 MEASURE FOR PROTECTION OF NESTING BIRD 	18 18 19 21 22 22
8.	 7.2 METHODOLOGY 7.3 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 1) 7.4 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 2) 7.5 MONITORING OF FLORA SPECIES OF CONSERVATION INTEREST 7.6 MEASURE FOR PROTECTION OF NESTING BIRD LANDSCAPE AND VISUAL 8.1 REQUIREMENT 	18 18 19 21 22 22 22 23 23
8.	 7.2 METHODOLOGY 7.3 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 1) 7.4 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 2) 7.5 MONITORING OF FLORA SPECIES OF CONSERVATION INTEREST 7.6 MEASURE FOR PROTECTION OF NESTING BIRD LANDSCAPE AND VISUAL 	18 18 19 21 22 22 22 23
8. 9.	 7.2 METHODOLOGY 7.3 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 1) 7.4 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 2) 7.5 MONITORING OF FLORA SPECIES OF CONSERVATION INTEREST 7.6 MEASURE FOR PROTECTION OF NESTING BIRD LANDSCAPE AND VISUAL 8.1 REQUIREMENT 8.2 FINDINGS / DEFICIENCIES DURING SITE INSPECTION IN THE REPORTING MONTH WASTE MANAGEMENT 	18 18 19 21 22 22 23 23 23 23 23 24
	 7.2 METHODOLOGY 7.3 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 1) 7.4 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 2) 7.5 MONITORING OF FLORA SPECIES OF CONSERVATION INTEREST 7.6 MEASURE FOR PROTECTION OF NESTING BIRD LANDSCAPE AND VISUAL 8.1 REQUIREMENT 8.2 FINDINGS / DEFICIENCIES DURING SITE INSPECTION IN THE REPORTING MONTH WASTE MANAGEMENT 9.1 GENERAL WASTE MANAGEMENT 	18 18 19 21 22 22 23 23 23 23 23 23 24 24
9.	 7.2 METHODOLOGY 7.3 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 1) 7.4 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 2) 7.5 MONITORING OF FLORA SPECIES OF CONSERVATION INTEREST 7.6 MEASURE FOR PROTECTION OF NESTING BIRD LANDSCAPE AND VISUAL 8.1 REQUIREMENT 8.2 FINDINGS / DEFICIENCIES DURING SITE INSPECTION IN THE REPORTING MONTH WASTE MANAGEMENT 9.1 GENERAL WASTE MANAGEMENT 9.2 RECORDS OF WASTE QUANTITIES 	18 18 19 21 22 22 23 23 23 23 23 23 24 24
9.	 7.2 METHODOLOGY 7.3 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 1) 7.4 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 2) 7.5 MONITORING OF FLORA SPECIES OF CONSERVATION INTEREST 7.6 MEASURE FOR PROTECTION OF NESTING BIRD LANDSCAPE AND VISUAL 8.1 REQUIREMENT 8.2 FINDINGS / DEFICIENCIES DURING SITE INSPECTION IN THE REPORTING MONTH WASTE MANAGEMENT 9.1 GENERAL WASTE MANAGEMENT 9.2 RECORDS OF WASTE QUANTITIES SITE INSPECTION 	18 18 19 21 22 22 23 23 23 23 24 24 24 24 25
9.	 7.2 METHODOLOGY 7.3 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 1) 7.4 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 2) 7.5 MONITORING OF FLORA SPECIES OF CONSERVATION INTEREST 7.6 MEASURE FOR PROTECTION OF NESTING BIRD LANDSCAPE AND VISUAL 8.1 REQUIREMENT 8.2 FINDINGS / DEFICIENCIES DURING SITE INSPECTION IN THE REPORTING MONTH WASTE MANAGEMENT 9.1 GENERAL WASTE MANAGEMENT 9.2 RECORDS OF WASTE QUANTITIES 	18 18 19 21 22 22 23 23 23 23 23 23 24 24
9. 10.	 7.2 METHODOLOGY 7.3 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 1) 7.4 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 2) 7.5 MONITORING OF FLORA SPECIES OF CONSERVATION INTEREST 7.6 MEASURE FOR PROTECTION OF NESTING BIRD LANDSCAPE AND VISUAL 8.1 REQUIREMENT 8.2 FINDINGS / DEFICIENCIES DURING SITE INSPECTION IN THE REPORTING MONTH WASTE MANAGEMENT 9.1 GENERAL WASTE MANAGEMENT 9.2 RECORDS OF WASTE QUANTITIES SITE INSPECTION 10.1 REQUIREMENT 10.2 FINDINGS / DEFICIENCIES DURING SITE INSPECTION IN THE REPORTING MONTH 	18 18 19 21 22 22 23 23 23 23 24 24 24 24 25 25
9. 10.	 7.2 METHODOLOGY 7.3 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 1) 7.4 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 2) 7.5 MONITORING OF FLORA SPECIES OF CONSERVATION INTEREST 7.6 MEASURE FOR PROTECTION OF NESTING BIRD LANDSCAPE AND VISUAL 8.1 REQUIREMENT 8.2 FINDINGS / DEFICIENCIES DURING SITE INSPECTION IN THE REPORTING MONTH WASTE MANAGEMENT 9.1 GENERAL WASTE MANAGEMENT 9.2 RECORDS OF WASTE QUANTITIES SITE INSPECTION 10.1 REQUIREMENT 	18 18 19 21 22 23 23 23 24 24 25 25
9. 10. 11.	 7.2 METHODOLOGY 7.3 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 1) 7.4 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 2) 7.5 MONITORING OF FLORA SPECIES OF CONSERVATION INTEREST 7.6 MEASURE FOR PROTECTION OF NESTING BIRD LANDSCAPE AND VISUAL 8.1 REQUIREMENT 8.2 FINDINGS / DEFICIENCIES DURING SITE INSPECTION IN THE REPORTING MONTH WASTE MANAGEMENT 9.1 GENERAL WASTE MANAGEMENT 9.2 RECORDS OF WASTE QUANTITIES SITE INSPECTION 10.1 REQUIREMENT 10.2 FINDINGS / DEFICIENCIES DURING SITE INSPECTION IN THE REPORTING MONTH 	18 18 19 21 22 22 23 23 23 24 24 24 24 24 25 25 25 27
9. 10. 11.	 7.2 METHODOLOGY 7.3 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 1) 7.4 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 2) 7.5 MONITORING OF FLORA SPECIES OF CONSERVATION INTEREST 7.6 MEASURE FOR PROTECTION OF NESTING BIRD LANDSCAPE AND VISUAL 8.1 REQUIREMENT 8.2 FINDINGS / DEFICIENCIES DURING SITE INSPECTION IN THE REPORTING MONTH WASTE MANAGEMENT 9.1 GENERAL WASTE MANAGEMENT 9.2 RECORDS OF WASTE QUANTITIES SITE INSPECTION 10.1 REQUIREMENT 10.2 FINDINGS / DEFICIENCIES DURING SITE INSPECTION IN THE REPORTING MONTH ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE 11.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION PLEMENTATION STATUS OF MITIGATION MEASURES 12.1 GENERAL REQUIREMENTS 	18 18 19 21 22 23 23 23 23 23 23 24 24 25 25 25 27 28 28
9. 10. 11.	 7.2 MeTHODOLOGY 7.3 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 1) 7.4 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 2) 7.5 MONITORING OF FLORA SPECIES OF CONSERVATION INTEREST 7.6 MEASURE FOR PROTECTION OF NESTING BIRD LANDSCAPE AND VISUAL 8.1 REQUIREMENT 8.2 FINDINGS / DEFICIENCIES DURING SITE INSPECTION IN THE REPORTING MONTH WASTE MANAGEMENT 9.1 GENERAL WASTE MANAGEMENT 9.2 RECORDS OF WASTE QUANTITIES SITE INSPECTION 10.1 REQUIREMENT 10.2 FINDINGS / DEFICIENCIES DURING SITE INSPECTION IN THE REPORTING MONTH ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE 11.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION PLEMENTATION STATUS OF MITIGATION MEASURES 12.1 GENERAL REQUIREMENTS 12.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH 	 18 18 19 21 22 22 23 23 23 23 24 24 24 24 25 25 25 27 27 28 28 29
9. 10. 11. IMI	 7.2 METHODOLOGY 7.3 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 1) 7.4 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 2) 7.5 MONITORING OF FLORA SPECIES OF CONSERVATION INTEREST 7.6 MEASURE FOR PROTECTION OF NESTING BIRD LANDSCAPE AND VISUAL 8.1 REQUIREMENT 8.2 FINDINGS / DEFICIENCIES DURING SITE INSPECTION IN THE REPORTING MONTH WASTE MANAGEMENT 9.1 GENERAL WASTE MANAGEMENT 9.2 RECORDS OF WASTE QUANTITIES SITE INSPECTION 10.1 REQUIREMENT 10.2 FINDINGS / DEFICIENCIES DURING SITE INSPECTION IN THE REPORTING MONTH ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE 11.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION PLEMENTATION STATUS OF MITIGATION MEASURES 12.1 GENERAL REQUIREMENTS 12.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH 12.3 KEY ISSUES FOR THE COMING MONTH 	 18 18 19 21 22 22 23 23 23 23 23 24 24 24 24 24 24 25 25 25 27 27 28 28 29 29
9. 10. 11. IMI	 7.2 MeTHODOLOGY 7.3 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 1) 7.4 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 2) 7.5 MONITORING OF FLORA SPECIES OF CONSERVATION INTEREST 7.6 MEASURE FOR PROTECTION OF NESTING BIRD LANDSCAPE AND VISUAL 8.1 REQUIREMENT 8.2 FINDINGS / DEFICIENCIES DURING SITE INSPECTION IN THE REPORTING MONTH WASTE MANAGEMENT 9.1 GENERAL WASTE MANAGEMENT 9.2 RECORDS OF WASTE QUANTITIES SITE INSPECTION 10.1 REQUIREMENT 10.2 FINDINGS / DEFICIENCIES DURING SITE INSPECTION IN THE REPORTING MONTH ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE 11.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION PLEMENTATION STATUS OF MITIGATION MEASURES 12.1 GENERAL REQUIREMENTS 12.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH 	 18 18 19 21 22 22 23 23 23 23 24 24 24 24 25 25 25 25 27 27 28 28 29



LIST OF TABLES

4	JET OF TABL	<u>LES</u>
5	TABLE 2-1	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS FOR CONTRACT 1
5	TABLE 2-2	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS FOR CONTRACT 2
5	TABLE 2-3	STATUS OF SUBMISSION AS UNDER FEP FOR CONTRACT 1
5	TABLE 2-4	STATUS OF SUBMISSION AS UNDER FEP FOR CONTRACT 2
5	TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
7	TABLE 3-2	DESIGNATED AIR QUALITY MONITORING LOCATION UNDER THE PROJECT
7	TABLE 3-3	DESIGNATED CONSTRUCTION NOISE MONITORING LOCATION UNDER THE PROJECT
5	TABLE 3-4	DESIGNATED WATER QUALITY MONITORING STATIONS UNDER THE PROJECT
5	TABLE 3-5	AIR QUALITY MONITORING EQUIPMENT
5	TABLE 3-6	NOISE MONITORING EQUIPMENT
5	TABLE 3-7	WATER QUALITY MONITORING EQUIPMENT
5	TABLE 3-8	ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING
5	TABLE 3-9	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
5	TABLE 3-10	ACTION AND LIMIT LEVELS FOR WATER QUALITY
5	TABLE 4-1	SUMMARY OF AIR QUALITY MONITORING RESULTS AT ASR-1 UNDER CONTRACT 1
5	TABLE 4-2	SUMMARY OF AIR QUALITY MONITORING RESULTS AT ASR-2 UNDER CONTRACT 2
5	TABLE 4-3	SUMMARY OF AIR QUALITY MONITORING RESULTS AT ASR-3A UNDER CONTRACT 2
5	TABLE 5-1	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS UNDER CONTRACT 1
5	TABLE 5-2	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS UNDER CONTRACT 2
7	TABLE 6-1	SUMMARY OF WATER QUALITY MONITORING RESULTS – M3 UNDER CONTRACT 1
	TABLE 6-2	SUMMARY OF WATER QUALITY MONITORING RESULTS (M1, M2 AND M4) UNDER CONTRACT 2
5	TABLE 6-3	SUMMARY OF FIELD MEASUREMENTS FOR WATER QUALITY
5	TABLE 6-4	ACTION AND LIMIT (A/L) LEVELS EXCEEDANCE RECORD
-	TABLE 6-5	SUMMARY OF INVESTIGATION OF WATER QUALITY EXCEEDANCE IN THE REPORTING MONTH
7	TABLE 7-1	ACTION AND LIMIT LEVELS FOR WET WOODLAND HABITATS MONITORING
5	TABLE 7-2	ACTION AND LIMIT LEVELS FOR NON-WET WOODLAND HABITATS MONITORING
5	TABLE 7-3	SCHEDULE OF FAUNAL SURVEYS IN EACH YEAR DURING CONSTRUCTION PHASE
5	TABLE 7-4	RESULT OF FAUNAL SURVEY UNDER CONTRACT 1
5	TABLE 7-5	RESULT OF FRESHWATER COMMUNITIES SURVEY UNDER CONTRACT 1
7	TABLE 7-6	RESULT OF FAUNAL SURVEY UNDER CONTRACT 2
5	TABLE 7-7	RESULT OF FRESHWATER COMMUNITIES SURVEY UNDER CONTRACT 2
7	TABLE 8-1	LANDSCAPE & VISUAL INSPECTION FINDING FOR CONTRACT 1
7	TABLE 8-2	LANDSCAPE & VISUAL INSPECTION FINDING FOR CONTRACT 2
5	TABLE 9-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
5	TABLE 9-2	SUMMARY OF QUANTITIES OF C&D WASTES
5	Table 10-1	SITE OBSERVATIONS FOR THE WORKS OF CONTRACT 1
5	TABLE 10-2	SITE OBSERVATIONS FOR THE WORKS OF CONTRACT 2
5	TABLE 11-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
5	TABLE 11-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
5	TABLE 11-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
-	TABLE 12-1	ENVIRONMENTAL MITIGATION MEASURES

 TABLE 12-1
 ENVIRONMENTAL MITIGATION MEASURES



LIST OF APPENDICES

APPENDIX A	LAYOUT PLAN OF THE PROJECT
APPENDIX B	ORGANIZATION STRUCTURE AND CONTACT DETAILS OF RELEVANT PARTIES
APPENDIX C	THREE MONTHS ROLLING PROGRAMME
APPENDIX D	DESIGNATED MONITORING LOCATIONS
APPENDIX E	CALIBRATION CERTIFICATES OF MONITORING EQUIPMENT AND LABORATORY CERTIFICATE
APPENDIX F	EVENT AND ACTION PLAN OF AIR QUALITY, NOISE AND WATER QUALITY
APPENDIX G	MONITORING SCHEDULES OF THE REPORTING MONTH AND COMING MONTH
APPENDIX H	MONITORING DATA OF 24-HOUR TSP AIR QUALITY, NOISE AND WATER QUALITY
APPENDIX I	GRAPHICAL PLOTS OF AIR QUALITY, NOISE AND WATER QUALITY
APPENDIX J	METEOROLOGICAL DATA OF THE REPORTING MONTH
APPENDIX K	ECOLOGICAL SURVEY REPORT
APPENDIX L	LANDSCAPE & VISUAL INSPECTION CHECKLIST
APPENDIX M	MONTHLY SUMMARY WASTE FLOW TABLE
APPENDIX N	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)
APPENDIX O	IMPLEMENTATION OF WATER QUALITY MITIGATION MEASURES



1. INTRODUCTION

1.1 PROJECT BACKGROUND

1.1.1 Civil Engineering and Development Department (CEDD) is the Project Proponent for the Project "Site Formation and Associated Infrastructural Works for Development of Columbarium, Crematorium and Related Facilities at Sandy Ridge Cemetery". The Project is a Designated Project to be implemented under Environmental Permit No. EP-534/2017/A and FEP-01/534/2017/A. The layout plan of the Project is shown in Appendix A. Major works to be executed under the Project shall include to the following:

A Designated Works under EP-534/2017/A

- (i) Site formation of about 8 hectares of land and associated drainage, sewerage and landscape works for development of Columbarium and Crematorium facilities at the Sandy Ridge Cemetery;
- (ii) Construction of a new road (about 600m) including a section of viaduct connecting the platform for Crematorium and Man Kam To Road and the pick-up/drop-off point at Man Kam To Road;
- (iii) Widening of about 900m of the existing Sha Ling Road;
- (iv) Widening of about 1.4km of the existing Lin Ma Hang Road; and
- (v) Improvement works to the existing barging point at Siu Lam

Non-Designated Works

- (i) Construction of a sewage detention tank complete with odour and septicity control mechanism;
- (ii) Construction of noise barriers along Sha Ling Road;
- (iii) Construction of a new Refuse Collection Point (RCP) near the junction between Man Kam To Road and Sha Ling Road;
- (iv) Landscaping works (including both hard and soft landscape works);
- (v) Associated tree felling, transplanting and compensatory planting works;
- (vi) Associated street lighting, street furniture and road marking, etc.; and
- (vii) Other works which are specified in PS of the Contract.
- 1.1.2 To facilitate the Project management, the Project works were separated into three Contracts to be executed which are described in below sub-sections.
- 1.1.3 Contract No. CV/2016/10 Site Formation and Associated Infrastructural Works for Development of Columbarium at Sandy Ridge Cemetery (hereinafter named "Contract 1"):-
 - Site formation of about 1.77 ha of land for the proposed pick-up and drop-off area for shuttle bus operation;
 - Upgrading of a section of 900m existing Sha Ling Road from 3m wide carriageway to 7.3m wide carriageway with footpath at both sides;
 - Construction of one EVA with a total length of about 160m;
 - Construction of noise barriers along Sha Ling Road;
 - Modification of junction between Man Kam To Road and Sha Ling Road;
 - Construction of a new pick up / drop off point at Man Kam To Road;
 - Relocation and construction of a new refuse collection point near junction between Man Kam To Road and Sha Ling Road;
 - Associated geotechnical works including cut and fill slopes, soil nailing works and retaining structures;
 - Associated drainage, sewerage and waterworks along Sha Ling Road; and
 - Associated landscaping works.
- 1.1.4 Contract No. CV/2017/02 Infrastructural Works at Man Kam To Road and Lin Ma Hang Road for Development of Columbarium at Sandy Ridge Cemetery (hereinafter named "Contract 2"):-
 - Construction of a new road connecting Columbarium site to Crematorium site;
 - Construction of one EVA with a total length of about 300m;
 - Widening of a section of 1.4 km long Lin Ma Hang Road (between Man Kam To Road and Ping Yuen River) from 6m wide carriageway to 7.3m with 2m width footpath on both sides;
 - Provision of a pair of lay-by at Lin Ma Hang Road;
 - Construction of a new vehicular access connecting the Sheung Shui Landmark North PTI and Lung Sum Avenue;



- Construction of covered walkway along Fanling Station Road;
- Removal of planters and central divider along Fanling Station Road and San Wan Road;
- Associated drainage, sewerage, waterworks and utility works along Man Kam To Road and Lin Ma Hang Road;
- Associated geotechnical works including cut and fill slopes, soil nailing works and retaining structures; and
- Associated landscaping works.
- 1.1.5 CEDD Contract No. (to be confirmed):-
 - Site Formation for the platform of the columbarium site;
 - Construction of two 2 at-grade access roads;
 - Construction of road junction between Man Kam To Road and the new access road;
 - Associated drainage, sewerage and waterworks along the two new access roads;
 - Associated geotechnical works including cut and fill slopes, soil nailing works and retaining structures; and
 - Associated landscaping works
- 1.1.6 Hsin Chong Tsun Yip Joint Venture (hereafter referred as "HCTYJV") has been awarded Contract 1 on 5 December 2017. According to the Contract requirement, HCTYJV shall take over the responsibility for part of the Environmental Permit No. EP-534/2017 for ease of management, therefore application for Further Environmental Permit was submitted by HCTYJV to EPD on 26 January 2018 and Further Environmental Permit No. FEP-01/534/2017 was granted to HCTYJV by EPD on 23 February 2018. Furthermore, EPD issued Environmental Permit No. FEP-01/534/2017/A on 24 December 2018.
- 1.1.7 Sang Hing Civil Contractors Company Limited (hereinafter referred as "Sang Hing") was awarded Contract 2 on 23 May 2018. The Contract Works is a Designated Project as under Environmental Permit (EP) No. EP-534/2017. Furthermore, EPD issued Environmental Permit No. EP-534/2017/A on 24 December 2018.
- 1.1.8 Action-United Environmental Services & Consulting (AUES) has been commissioned by the Contractors as an Environmental Team (ET) to implement the Environmental Monitoring and Audit (EM&A) programme in accordance with the approved EM&A Manual as well as the associated duties. As part of the EM&A programme, baseline monitoring to determine the ambient environmental conditions was completed before construction work commencement. The Baseline Monitoring Report (air, noise and water) certified by ET Leader (ETL) and verified by Independent Environmental Checker (IEC) was submitted to Environmental Protection Department (EPD) and it was approved by EPD on 25 October 2018.
- 1.1.9 Major construction work of Contract 1 and Contract 2 was commenced on 16 August 2018 and 5 November 2018 respectively.
- 1.1.10 This is the 27th Monthly EM&A Report summarizing the monitoring results and inspection findings for the period from 1st to 31st October 2020.

1.2 REPORT STRUCTURE

- 1.2.1 The Monthly EM&A Report is structured into the following sections:-
 - Section 1 Introduction Section 2 **Project Organization and Construction Progress** Section 3 Summary of Monitoring Requirements Section 4 Air Quality Monitoring Results Section 5 Noise Monitoring Results Section 6 Water Quality Monitoring Results Section 7 Ecology Monitoring Results Landscape & Visual Section 8 Section 9 Waste Management Section 10 Site Inspections



Section 11 Environmental Complaints and Non-Compliance

- Section 12 Implementation Status of Mitigation Measures
- Section 13 Conclusions and Recommendation



2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 CONSTRUCTION CONTRACT PACKAGING

- 2.1.1 To facilitate the project management and implementation, the Project was divided by the following contracts:
 - Contract 1 (Contract No. CV/2016/10)
 - Contract 2 (Contract No. CV/2017/02)
 - Contract 3 (Contract No. TBA)
- 2.1.2 Organization structure and contact details of relevant parties with respect to on-site environmental management are shown in *Appendix B*.

2.2 CONSTRUCTION PROGRESS

2.2.1 The three-month rolling construction programme for Contract 1 and Contract 2 are enclosed in *Appendix C*. Construction activities of the Contract 1 and Contract 2 undertaken in the Reporting Month are presented below.

Contract 1 (CV/2016/10)

- General site housekeeping
- Bulk excavation
- Construction of cut slope, installation of soil nailing and construction of surface channel and planter wall
- Construction of fill slope and surface channel
- Construction of pick-up and drop-off Point near Man Kam To Road
- Construction of storm/ sewer drain
- Construction of noise barrier
- Laying of watermains

Contract 2 (CV/2017/02)

- Construction of manhole, gullies, drainage pipe at Lin Ma Hang Road between CH565-675 Southbound & CH1265-1365 Southbound.
- Man Kam To Road DN800 DI Sewerage Pipe FM4.18-4.19(50m) & FM4.23-4.28(250m)
- Reinstatement for Man Kam To Road DN800 DI Sewerage Pipe Trench FM 4.18-19 (50m)
- Soil Nail Works at Lin Ma Hang Road Slope C225 & C231
- Filling Works and drainage works for slope FS18 (Part A1)
- Soil Nail Works at Sandy Ridge Slope C520
- Construction of Manhole, gullies, drainage pipe at Sandy Ridge Road E CH230-300 (~70m)
- Construction of retaining wall 14 and 12

2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.3.1 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project in this Reporting Month is presented in *Tables 2-1 and 2-2*.

Item	Description	License/ Permit ref no.	License/ Permit Status
1	Air Pollution Control	Ref. no. 428909	Valid
	(Construction Dust) Regulation	Acknowledged by EPD on 20/12/2017	
2	Chemical waste Producer	WPN: 5231-641-H3937-01	Valid
	Registration	Issued by EPD on 27/03/2018	
3	Water Pollution Control	License no. WT00030795-2018	Valid
	Ordinance	Issued date: 9/5/2018	
		Expire Date: 31/5/2023	
4	Billing Account for Disposal	Account no.: 7029769	Valid
	of Construction Waste		



Item	Description	License/ Permit ref no.	License/ Permit Status
5	Construction Noise Permit	GW-RN0222-20 (expired on 30 Sep 2020)	Valid

Table 2-2Status of Environmental Licenses and Permits for Contract 2

Item	Description	License/ Permit ref no.		License/ Permit Status
1	Air Pollution Control	Ref. no. 440406	Man Kam To Road	Valid
	(Construction Dust)	Acknowledged by EPD on		
	Regulation	14/12/2018	Kong Nga Po Road	
		Ref. no. 440405	Fanling Station Road	Valid
		Acknowledged by EPD on		
		14/12/2018		
		Ref. no. 440404	Sa Ling Road (Sandy	Valid
		Acknowledged by EPD on	Ridge Cemetery)	
		14/12/2018		
		Ref. no. 440401	Lin Ma Hang Road	Valid
		Acknowledged by EPD on	C C	
		14/12/2018	Wu Nga Yiu)	
		Ref. no. 440402	Lung Sum Avenue	Valid
		Acknowledged by EPD on	(near Landmark North)	
		14/12/2018		
2	Chemical waste	WPN: 5213-641-S4151-01		Valid
	Producer Registration	Issued by EPD on 04/02/2019		
3	Water Pollution	License no:	Man Kam To Road &	Valid
	Control Ordinance	WT00032936-2018	Lin Ma Hang Road,	
		Issued date: 16/01/2019	Man Kam To	
		Expire Date: 31/01/2024		
		License no:	Columbarium at	Valid
		WT00033335-2019	Sandy Ridge	
		Issued date: 29/03/2019	Cemetery	
		Expire Date: 31/03/2024		
		License no:	Fanling Station Road	Valid
		WT00034717-2019		
		Issued date: 9/10/2019		
		Expire Date: 31/10/2024		
4	Billing Account for	Account no.: 7031098		Valid
	Disposal of			
	Construction Waste			

2.4 SUMMARY OF SUBMISSION UNDER THE ENVIRONMENTAL PERMIT REQUIREMENTS

2.4.1 *Tables 2-3 to 2-4* summarized the submission status under the EP and/or FEP stipulation in the Reporting Month.

Table 2-3Status of Submission as under FEP

Item	EP and / or FEP Stipulation	Description	Status
1		IEC and the supporting team	Submitted and no approval is required.
2		i) Detailed phasing programme of all construction works; and ii) Location plan of all construction works	Submitted and no approval is required.
3	Condition 2.12 of FEP	Contamination Assessment Plan (CAP)	Approved by EPD on 27 May 2019



Item	EP and / or FEP Stipulation	Description	Status
4	Condition 2.13 of FEP	Grassland Reinstatement Plan	Pending approval
5	Condition 2.14 to 2.16 of FEP	Vegetation Survey Report and Vegetation Transplantation Proposal for Contract 1	
6	Condition 2.17 of FEP	Woodland Compensation Plan (Rev.05)	Approved by EPD on 30 Jun 2020
7	Condition 2.18 of FEP	Monitoring and Survey Plan for Golden-headed Cisticola for Contract 1 (Rev.02)	Approved by EPD on 22 Oct 2019
8	Condition 2.20 of FEP	Landscape & Visual Mitigation and Tree Preservation Plan(s) Contract 1 (Rev.04)	Pending approval
9	Condition 2.22 of FEP	Traffic Noise Mitigation Plan Contract 1 (Rev. 4)	Pending approval
10	Condition 3.3 of the FEP	Baseline Monitoring Report (Air, Noise and Water)	Approved by EPD on 25 October 2018
11	Condition 4.2 of the FEP	The Contract Internet website	Internet website address has notified EPD on 15 Jun 2018 and no approval is required.

Item	EP and / or FEP Stipulation	Description	Status
1a	Condition 2.10 of EP	Management organization of : i) the	Submitted and no approval is
			required.
		and iii) IEC and the supporting team	
2a	Condition 2.11 of EP	i) Detailed phasing programme of all	Submitted and no approval is
			required.
		plan of all construction works	
3	Condition 2.13 of EP	Contamination Assessment Plan (CAP)	Approved by EPD on 27 May 2019
4	Condition 2.14 of EP	Grassland Reinstatement Plan	Pending approval
5	Condition 2.15 to 2.17 of	Vegetation Survey Report and	Pending approval
	EP	Vegetation Transplantation Proposal	
		under Contract 2	
6	Condition 2.18 of EP	Woodland Compensation Plan (Rev.05)	Approved by EPD on 30 Jun 2020
7	Condition 2.19 of EP	Monitoring and Survey Plan for	Pending approval
		Golden-headed Cisticola Contract 2	
8	Condition 2.22 of EP	Landscape & Visual Mitigation and	Pending approval
		Tree Preservation Plan(s) Contract 2	
9	Condition 2.24 of EP	Traffic Noise Mitigation Plan Contract	Pending approval
		2	
10	Condition 3.3 of the EP	Baseline Monitoring Report (Air, Noise	Approved by EPD on 25 October
		and Water)	2018
11	Condition 4.2 of the EP	The Contract Internet website	Internet website address has
			notified EPD on 15 June 2018 and
			no approval is required.



3. SUMMARY OF IMPACT MONITORING REQUIREMENT

3.1 GENERAL

- 3.1.1 The EM&A requirements are set out in the Approved EM&A Manual. Environmental issues such as air quality, construction noise, water quality and ecology were identified as the key issues during the construction phase of the Project.
- 3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

3.2 MONITORING PARAMETERS

- 3.2.1 The EM&A impact monitoring shall cover the following environmental aspect:
 - Air quality;
 - Construction noise;
 - Water quality;
 - Ecology; and
 - Landscape and visual

3.2.2 A summary of the monitoring parameters is presented in *Table 3-1* below

Table 3-1Summary of EM&A Requirements

Environmental Issue	Parameters	
Air Quality	1-hour TSP;24-hour TSP	
Noise	 Leq_(30min) during normal working hours.; and Leq_(15min) during the construction works undertaken in Restricted Hours 	
Water Quality	 In-situ Measurements Dissolved Oxygen Concentration (mg/L) & Saturation (%); Temperature (°C); Turbidity (NTU); Salinity (ppm) pH unit; Water depth (m); and Stream Flow Velocity (m/sec). Laboratory Analysis Suspended Solids (mg/L) 	
Ecology	Ecologically sensitive habitats (wetland habitats and non-wetland habitats)	

3.3 MONITORING LOCATIONS

- 3.3.1 According to the Approved EM&A Manual of the Project *Site Formation and Associated Infrastructural Works for Development of Columbarium, Crematorium and Related Facilities at Sandy Ridge Cemetery*, the designated monitoring locations for air quality, noise, water quality and ecology under the monitoring programme, is shown in *Appendix D*.
- 3.3.2 Since the Project was divided into three Works Contracts and all Contracts will be commenced at different time, the construction phase impact monitoring will only be performed at the Contract-related monitoring stations upon commencement of each Contract Works.

Air Quality

3.3.3 There were three (3) designated air quality monitoring stations recommended in the Approved EM&A Manual Section 5.6.1.1. There was proposed relocation of air quality monitoring location ASR-3 in October 2018 since the landlord refused to set up the HVS at his premises and nearby Conservation Area due to noise nuisance and Muk Wu Nga Yiu House No. 2A was proposed as alternative location ASR-3a. The proposal dated on 9 November 2018 which verified by IEC was submitted to EPD for approval. Based on rationale in Section 3.3.2, the Contract-related air quality monitoring location for construction phase were summarized in *Table 3-2* and illustrated in *Appendix D*.



Location ID	Description in EM&A Manual	Location	Related Work Contract
ASR-1	Village House along Man Kam To	Sha Ling Village House No.6	Contract 1
	Road		
ASR-2	Village House at San Uk Ling	San Uk Ling Village House No.1	Contract 2
ASR-3	Village House at Muk Wu Nga Yiu	Muk Wu Nga Yiu House No.28	Contract 2
ASR-3a (#)	Village House at Muk Wu Nga Yiu	Muk Wu Nga Yiu House No.2A	Contract 2

 Table 3-2
 Designated Air Quality Monitoring Location under the Project

Remark: (#) There was proposed relocation of air quality monitoring location ASR-3 in October 2018. The proposal dated on 9 November 2018 after verified by IEC was submitted to EPD for approval.

- i) Be at the site boundary or such locations close to the major dust emission source;
- ii) Close to the sensitive receptors;
- iii) Take into account the prevailing meteorological conditions;
- iv) For monitoring location located in the vicinity of the ASRs, care shall be taken to cause minimal disturbance to the occupants during monitoring.
- v) When positioning the HVS, the following points shall be noted:
 - a. a horizontal platform with appropriate support to secure the samples against gusty wind shall be provided;
 - b. no two samplers shall be placed less than 2m apart;
 - c. the distance between the HVS and an obstacle, such as buildings, must be at least twice the height that the obstacle protrudes above the HVS;
 - d. a minimum of 2 m separation from walls, parapets and penthouses is required for HVS at the rooftop;
 - e. a minimum of 2 m separation from any supporting structure, measures horizontally is required;
 - f. no furnace or incinerator flue is nearby;
 - g. airflow around the sampler is unrestricted;
 - h. the HVS is more than 20 m from the dripline;
 - i. any wire fence and gate to protect the HVS, shall not cause any obstruction during monitoring;
 - j. permission must be obtained to set up the HVS and to obtain access to the monitoring stations; and
 - k. a secured supply of electricity is needed to operate the HVS.

Construction Noise

3.3.5 There were four (4) designated noise monitoring locations recommended in the Approved EM&A Manual Section 6.5.1.1. Based on rationale in Section 3.3.2, the Contract-related noise quality monitoring location for construction phase were summarized in *Table 3-3* and illustrated in *Appendix D*.

 Table 3-3
 Designated Construction Noise Monitoring Location under the Project

	5	0	\$
Locatio n ID	Description in EM&A Manual	Location	Related Work Contract
CN-1	Village house to the west of	Village house to the west of Sha Ling	Contract 1
	Sha Ling Road	Road (free field condition)	
CN-2	Village house to the north of	Sha Ling Village House No. 25 (free	Contract 1
	Man Kam To Road	field condition)	& 3
CN-3	Village house near San Uk	San Uk Ling Village House No. 18 (free	Contract 2
	Ling	field condition)	
CN-4	Village house of Muk Wu	Muk Wu Village House No. 267 (1m	Contract 2
		façade from the building)	

^{3.3.4} If the designated monitoring location is required to relocate, alternative monitoring location shall agree with IEC and seek for EPD approval which shall meet the following criteria:



Water Quality

3.3.6 There were four (4) water quality monitoring locations recommended in the Approved EM&A Manual Section 7.6.1.2. The locations and coordinates of water quality monitoring were listed in *Table 3-4*. Based on rationale in Section 3.3.2, the Contract-related water quality monitoring location for construction phase were summarized in *Table 3-4* and illustrated in *Appendix D*.

Proposed	Co-ore	linates	Description	Related Work
Location ID	North	East	Description	Contract
M1	843 431	831 308	Midstream of Nam Hang Stream	Contract 2
M2	843 840	831 101	Downstream of Nam Hang Stream	Contract 2
M3	843 509	830 040	Wetland in the Conservation Area near Yuen Leng Chai	Contract 1
M4	843 997	831 783	Watercourse across Lin Ma Hang Road, running from east of San Uk Ling to Man Kam To Boundary Control Point	Contract 2

Table 3-4Designated Water Quality Monitoring Stations under the Project

3.4 MONITORING FREQUENCY AND PERIOD

3.4.1 The requirements of impact monitoring were stipulated in *Sections 5.8.1.1, 6.7.1.1* and *7.8.1.4* of the approved *EM&A Manual* and presented as follows.

Air Quality Monitoring

- 3.4.2 Monitoring frequency for air quality impact monitoring is as follows:
 - 1-Hour TSP 3 sets of 1-hour TSP monitoring shall be carried out once every six days during construction periods
 - 24-Hour TSP 24-hour TSP monitoring shall be carried out every six days during construction periods

Noise Monitoring

3.4.3 Noise impact monitoring shall be carried out once per week during construction periods. The noise measurement for the time period between 0700 and 1900 hours shall be measured in terms of L_{eq} (30 minutes) or 6 sets of L_{eq} (5mins).

Water Quality Monitoring

3.4.4 The monitoring frequency shall be 3 days per week during construction phase and the interval between two sets of monitoring shall not be less than 36 hours.

3.5 MONITORING EQUIPMENT

3.5.1 The monitoring equipment using for the EM&A program as proposed by the ET shall be verified by the IEC.

Air Quality Monitoring

- 3.5.2 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B*. If ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to IEC for approval.
- 3.5.3 The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.
- 3.5.4 All equipment used by ET for air quality monitoring is listed in *Table 3-5*.

Table 3-5	Air Quality Monitoring Equipment
-----------	----------------------------------

Equipment	Model
24-hour TSP	
High Volume Air Sampler (HVAS)	TISCH High Volume Air Sampler, HVS Model TE-5170
Calibration Kit	TISCH Model TE-5025A
1-Hour TSP	
Portable Dust Meter	Sibata LD-3 Laser Dust monitor Particle Mass Profiler & Counter

 $Z: \label{eq:loss} 2018 \ CV-2016-10) \ 600 \ EM\&A \ Report \ Submission \ Monthly \ Report \ 2020 \ 27th \ Month \ (Oct \ 2020) \ R0473v2. doc \ R0473v2.$



Wind Data Monitoring Equipment

- 3.5.5 According to the approved EM&A Manual, wind data monitoring equipment shall also be provided and set up for logging wind speed and wind direction near the dust monitoring locations. The equipment installation location shall be proposed by the ET and agreed with the IEC. For installation and operation of wind data monitoring equipment, the following points shall be observed:
 - 1) The wind sensors should be installed 10 m above ground so that they are clear of obstructions or turbulence caused by buildings.
 - 2) The wind data should be captured by a data logger. The data shall be downloaded for analysis at least once a month.
 - 3) The wind data monitoring equipment should be re-calibrated at least once every six months.
 - 4) Wind direction should be divided into 16 sectors of 22.5 degrees each.
- 3.5.6 ET has liaised with the premises owners/ landlords to grant the permission for the HVS installation. However, they rejected to set up wind data monitoring equipment installation in their premises.
- 3.5.7 Under this situation, the ET proposed to obtain representative wind data from the Hong Kong Observatory Ta Kwu Ling Weather Station. Ta Kwu Ling Station is located near the Project site which situated at the sea level above 15mPD and the wind data monitoring equipment is installed 10 m above the existing ground.

Noise Monitoring

- 3.5.8 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in ms⁻¹ before each noise monitoring event. Noise measurements should not be made in fog, rain, wind with a steady speed exceeding 5 m s⁻¹ or wind with gusts exceeding 10 m s⁻¹.
- 3.5.9 Noise monitoring equipment used for impact monitoring is listed in *Table 3-6*.

Equipment	Model
Integrating Sound Level Meter	Rion NL-52 Sound Level Meter
Calibrator	Rion NC-73 Acoustical Calibrator
Portable Wind Speed Indicator	Testo Anemometer

Table 3-6Noise Monitoring Equipment

3.5.10 Sound level meters listed above comply with the *International Electrotechnical Commission Publications 651: 1979 (Type 1)* and *804: 1985 (Type 1)* specifications, as recommended in TM issued under the NCO.

Water Quality Monitoring

3.5.11 Water quality parameters include dissolved oxygen, water temperature & depth, turbidity, salinity, pH and stream flow velocity shall be measured *in-situ*, and suspended solids shall be analyzed by a HOKLAS-accredited testing laboratory.

Dissolved Oxygen and Temperature Measurement

- 3.5.12 The dissolved oxygen (DO) measuring instruments should be portable and weatherproof. The equipment should also complete with cable and sensor, and DC power source. It should be capable of measuring:
 - A DO level in the range of 0 20 mg/L and 0 200% saturation; and
 - A temperature of 0 45 degree Celsius.
- 3.5.13 The equipment should have a membrane electrode with automatic temperature compensation complete with a cable.



3.5.14 Should salinity compensation not be built-in to the DO equipment, in-situ salinity should be measured to calibrate the DO measuring instruments prior to each measurement.

Turbidity Measurement

3.5.15 The turbidity measuring instruments should be a portable and weatherproof with DC power source. It should have a photoelectric sensor capable of measuring turbidity level between 0–1000 NTU (for example, Hach model 2100Q or an approved similar instrument).

Salinity Measurement

3.5.16 A portable salinometer capable of measuring salinity in the range of 0–40 parts per thousand (ppt) should be provided for measuring salinity of the water at each monitoring location.

<u>pH Measurement</u>

3.5.17 A portable pH meter capable of measuring a range between 0.0 and 14.0 should be provided to measure pH under the specified conditions accordingly to the APHA Standard Methods.

Water Depth Measurement

3.5.18 A portable, battery-operated echo sounder or an approved similar instrument should be used for water depths determination at each designated monitoring station.

Stream Flow Velocity Equipment

3.5.19 Since the EM&A Manuals do not specified instrument to use stream flow velocity measurement, the monitoring of stream flow velocity is therefore proposed to be conducted by using a flow probe which is a digital water velocity meter.

Water Sampling Equipment

- 3.5.20 A water sampler is required for suspended solid (SS) monitoring. A water sampler e.g. Kahlsico Water Sampler, which is a transparent PVC cylinder with capacity not less than 2 litres, will be used for water sampling if water depth over than 0.5m.
- 3.5.21 For sampling from very shallow water depths e.g. <0.5 m, water sample will be collected from water surface below 100mm using plastic bottle to avoid inclusion of bottom sediment or humus. Moreover, Teflon/stainless steel bailer or self-made sampling buckets maybe used for water sampling. The equipment used for sampling will be depended the sampling location and depth situations.

Sample Containers and Storage

- 3.5.22 Water samples for suspended solid should be stored in high density polythene bottles with no preservative added, packed in ice (cooled to 4°C without being frozen) and delivered to the laboratory within 24 hours of collection and be analyzed as soon as possible after collection.
- 3.5.23 Analysis of suspended solids should be carried out in a HOKLAS or other accredited laboratory. Water samples of about 1L should be collected at the monitoring stations for carrying out the laboratory suspended solids determination. The SS determination work should start within 24 hours after collection of the water samples. The SS analyses should follow the *APHA Standard Methods* 2540D with Limit of Reporting of 2 mg/L.
- 3.5.24 Details of the equipment used for water quality monitoring are listed in *Table 3-7* below.

Table 3-7Water Quality Monitoring Equipment

Equipment	Model
Water Depth Detector	Tape measures
Water Sampler	A 2-litre transparent PVC cylinder with latex cups at both ends or Teflon/stainless steel bailer or self-made sampling bucket
Thermometer & DO meter	YSI Professional DSS/ YSI 550A
pH meter	AZ8685 pH meter / YSI Professional DSS



Equipment	Model
Turbidimeter	Hach 2100Q/ YSI Professional DSS
Salinometer	Atago refractometer Atago S Salinity Meter / YSI Professional DSS
Stream Flow Velocity	FP211 Global Flow Probe
Sample Container	High density polythene bottles (provided by laboratory)
Storage Container	'Willow' 33-litter plastic cool box with Ice pad

3.5.25 Furthermore, Suspended solids (SS) analysis was carried out by *ALS Technichem (HK) Pty Ltd*. Which is one a local HOKLAS-accredited laboratory

3.6 EQUIPMENT CALIBRATION

- 3.6.1 The HVAS is operated and calibrated on a regular basis in accordance with the manufacturer's instruction using Tisch Calibration Kit Model TE-5025A. Calibration would carry out at fortnightly interval. The calibration data are properly documented and the records are maintained by ET for future reference. Furthermore, Tisch Calibration Kit will be calibrated by the manufacturer in yearly basis.
- 3.6.2 The 1-hour TSP meter calibrated by a local HOKLAS-accredited laboratory would be undertaken in yearly basis. Zero response of the equipment was checked before and after each monitoring event.
- 3.6.3 The sound level meter and acoustic calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis.
- 3.6.4 The multi-parameter Water Quality Monitoring System is calibrated by HOKLAS accredited laboratory of three month intervals.
- 3.6.5 All updated calibration certificates of the monitoring equipment used for the impact monitoring program in this Reporting Month are attached in *Appendix E*.

3.7 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.7.1 The impact monitoring data are handled by the ET's systematic data recording and management, which complies with in-house Quality Management System. Standard Field Data Sheets (FDS) are used in the impact monitoring program.
- 3.7.2 The monitoring data recorded in the equipment e.g. 1-hour TSP meter, noise meter and Multi-parameter Water Quality Monitoring System are downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data are input into a computerized database properly maintained by the ET. The laboratory results are input directly into the computerized database and QA/QC checked by personnel other than those who input the data. For monitoring activities require laboratory analysis, the local laboratory follows the QA/QC requirements as set out under the HOKLAS scheme for all laboratory testing.

3.8 DETERMINATION OF ACTION/LIMIT (A/L) LEVELS

3.8.1 The baseline monitoring results form the basis for determining the environmental acceptance criteria for the impact monitoring. The air quality, construction noise and water quality criteria, namely Action and Limit levels were established according to Approved EM&A Manual, and they are listed in *Tables 3-8, 3-9* and *3-10* below.

Monitoring Station	Action	Level (µg /m ³)	Limit Level (µg/m ³)	
Monitoring Station	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP
ASR-1	331	181	500	260
ASR-2	316	165	500	260
ASR-3	307	160	500	260

Table 3-8Action and Limit Levels for Air Quality Monitoring



Table 3-9Action and Limit Levels for Constr	ruction Noise
---	---------------

Monitoring Logotion	Action Level	Limit Level in dB(A)			
Monitoring Location	Time Period: 0700-1900 hours on normal weekdays				
CN-1,CN-2, CN-3, CN-4	When one or more documented complaints are received	75 dB(A)			

Note: * *Reduces to* 70 dB(A) *for schools and* 65 dB(A) *during the school examination periods.*

Table 3-10 Action and Limit Levels for Water Quality

Performance criteriaAction Level	M1 3.03	M2	g Location M3	M4
			M3	M4
Action Level	3.03			
	5.05	4.99	4.58	3.62
Limit Level	2.97	4.90	4.49	3.52
Action Level	7.1	39.7	5.6	5.4
Limit Level	7.6	42.2	5.9	5.9
Action Level	8.5	29.0	9.3	4.8
Limit Level	10.1	31.0	9.5	5.0
	Limit Level Action Level	Limit Level7.6Action Level8.5	Limit Level 7.6 42.2 Action Level 8.5 29.0	Limit Level 7.6 42.2 5.9 Action Level 8.5 29.0 9.3

Notes:

For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits
For turbidity and SS, non-compliance of the water quality limits occurs when monitoring result is higher

than the limits.

3.8.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan enclosed in *Appendix F*.



4. AIR QUALITY

4.1 MONITORING RESULTS

- 4.1.1 In the Reporting Month, air quality monitoring was performed at all designated locations. Impact monitoring schedule provided to all relevant parties was shown in *Appendix G*.
- 4.1.2 In this Reporting Month, there were 6 sessions of 24-hour TSP and 15 sessions of 1-hour TSP undertaken at each designated station for air quality monitoring. The air quality monitoring results are summarized in *Tables 4-1* to 4-3. The database of 24-hour TSP is shown in *Appendix H* and the graphical plots of monitoring result are shown in *Appendix I*.

 Table 4-1
 Summary of Air Quality Monitoring Results at ASR-1 under Contract 1

		v						
	24-hour	$1-hour TSP (\mu g/m^3)$						
Date	TSP	Data	Start	1 st hour	2 nd hour	3 rd hour		
	$(\mu g/m^3)$	Date	Time measure		measured	measured		
5-Oct-20	45	6-Oct-20	8:34	60	68	62		
9-Oct-20	91	10-Oct-20	9:20	75	78	71		
14-Oct-20	57	15-Oct-20	9:11	71	81	77		
20-Oct-20	96	21-Oct-20	9:01	84	76	70		
24-Oct-20	165	27-Oct-20	9:27	82	90	86		
30-Oct-20	81							
Average	89	Average		75				
(Range)	(45 – 165)	(Rang	ge)	(60 - 90)				

Tuble 1 2 Summury of the Quality formeeting results without 2 and to contract 2	Table 4-2	Summary of Air Quality Monitoring Results at ASR-2 under Contract 2
---	-----------	---

	24-hour	1-hour TSP (µg/m ³)				
Date	TSP (µg/m ³)	Date	Date Start Time		2 nd hour measured	3 rd hour measured
5-Oct-20	27	6-Oct-20	8:40	53	60	58
9-Oct-20	30	10-Oct-20	9:27	67	70	65
14-Oct-20	32	15-Oct-20 9:16		67	7 72 69	
20-Oct-20	56	21-Oct-20 9:07		76	57	63
24-Oct-20	28	27-Oct-20 9:32		73	77	70
30-Oct-20	39					
Average	35	Average		66		
(Range)	(27 – 56)	(Rang	ge)	(53 – 77)		

Table 4-3	Summary of Air Quality Monitoring Results at ASR-3a under Contract 2
-----------	--

	24-hour	1-hour TSP (µg/m ³)				
Date	TSP (µg/m ³)	Date	Time		2 nd hour measured	3 rd hour measured
5-Oct-20	36	6-Oct-20	8:44	50	56	54
9-Oct-20	29	10-Oct-20	9:32	64	69	64
14-Oct-20	72	15-Oct-20	9:20	65	61	62
20-Oct-20	54	21-Oct-20	9:11	73	66	70
24-Oct-20	89	27-Oct-20	9:36	69	70	67
30-Oct-20	42					
Average	54	Average		64		
(Range)	(29 - 89)	(Rang	ge)	(50 – 73)		

4.2 AIR MONITORING EXCEEDANCE

4.2.1 As shown in *Tables 4-1 to 4-3*, the monitoring results of 24-hour and 1-hour TSP monitoring in the Reporting Month were below the Action/ Limit Level. No Notification of Exceedance (NOE) of air quality monitoring criteria was issued and therefore corrective action was not required. The meteorological data during the impact monitoring days are summarized in *Appendix J*.



5. CONSTRUCTION NOISE

5.1 MONITORING RESULTS

- 5.1.1 In the Reporting Month, noise monitoring was performed at all designated locations. Impact monitoring schedule provided to all relevant parties was shown in *Appendix G*.
- 5.1.2 In this Reporting Month, *4* sessions of noise monitoring were undertaken at each designated noise monitoring location. The sound level were set in a free field situation for CN1, CN2 and CN3 and therefore a façade correction of +3dB(A) has been added according to acoustical principles and EPD guidelines. The monitoring result of noise monitoring is show in *Tables 5-1 and 5-2* and the graphical plots are shown in *Appendix I*.

 Table 5-1
 Summary of Construction Noise Monitoring Results under Contract 1

Construction Noise Level (L _{eq30min}), dB(A)							
Date	Start Time	CN1(*)	Start Time	CN2(*)			
6-Oct-20	15:00	63	14:24	67			
15-Oct-20	15:08 65 14:31 66						
21-Oct-20	9:10	69	9:47	66			
27-Oct-20	15:03	75	13:51	67			
Limit Level	75 dB(A)						

(*) A façade correction of +3dB(A) has been added according to acoustical principles and EPD guidelines.

Table 5-2	Summary of Construction Noise Monitoring Results under Contract 2
-----------	---

Construction Noise Level (L _{eq30min}), dB(A)										
Date	Start Time	CN3 ^(*)	Start Time	CN4						
6-Oct-20	10:07	59	10:44	57						
15-Oct-20	10:15	58	10:52	58						
21-Oct-20	10:24	58	11:08	60						
27-Oct-20	10:19	57	10:56	57						
Limit Level		75 dB(A)								

(*) A façade correction of +3dB(A) has been added according to acoustical principles and EPD guidelines.

5.1.3 Prior and after noise monitoring, the accuracy of the sound level meter has been checked by an acoustic calibrator to ensure the measurement within acceptance range of ± 0.5 dB. Moreover, wind speed checked by portable wind speed meter has been performed before noise monitoring. No noise measurement was performed in fog, rain, wind with a steady speed exceeding 5 m s⁻¹ or wind with gusts exceeding 10 m s⁻¹.

5.2 NOISE MONITORING EXCEEDANCE

5.2.1 As shown in *Tables 5-1 and 5-2*, no Limit Level exceedance for noise monitoring exceedance was recorded in the Reporting Month. Moreover, no noise complaint (which triggered Action Level) was received. No Notification of Exceedance (NOE) of construction noise criterion was issued and no corrective action was therefore required.



6. WATER QUALITY

6.1 MONITORING RESULTS

- 6.1.1 In the Reporting Month, water quality monitoring was performed at all designated locations. Impact monitoring schedule provided to all relevant parties was shown in *Appendix G*.
- 6.1.2 In the Reporting Month, a total of 13 monitoring days were carried out for water quality impact monitoring. The monitoring result of key parameters including Dissolved Oxygen, Turbidity and Suspended Solids are summarized in *Tables 6-1* and 6-2. Detailed monitoring results including in-situ measurements and laboratory analysis data are shown in *Appendix H* and graphical plots for monitoring result are shown in *Appendix I*.

		Parameters	
Date	DO (Averaged) (mg/L)	Turbidity (Averaged) (NTU)	Suspended Solids (Averaged) (mg/L)
3-Oct-20	6.76	4.3	2.5
5-Oct-20	6.69	5.1	3.0
7-Oct-20	8.14	4.0	3.0
9-Oct-20	7.24	5.2	3.5
12-Oct-20	6.92	3.4	4.0
14-Oct-20	6.95	2.9	3.0
16-Oct-20	6.79	2.5	<2
19-Oct-20	7.16	1.5	<2
21-Oct-20	7.03	1.7	<2
23-Oct-20	6.06	3.4	<2
27-Oct-20	7.93	1.5	2.0
29-Oct-20	7.32	1.7	2.0
31-Oct-20	7.49	1.8	<2

 Table 6-1
 Summary of Water Quality Monitoring Results – M3 under Contract 1

Table 6-2Summary of Water Quality Monitoring Results (M1, M2 and M4) under Contract2

	Parameters											
Date		(Average (mg/L)	d)		ity (Ave (NTU)	raged)	Suspended Solids (Averaged) (mg/L)					
	M1	M2	M4	M1	M2	M4	M1	M2	M4			
3-Oct-20	7.09	#	7.23	<u>17.1</u>	#	2.6	<u>16.0</u>	#	2.0			
5-Oct-20	6.97	6.70	7.24	26.9	221.5	2.9	17.5	<u>163.0</u>	2.0			
7-Oct-20	8.48	#	8.18	22.0	#	2.4	17.5	#	<2			
9-Oct-20	7.49	#	7.51	6.9	#	2.2	4.5	#	<2			
12-Oct-20	6.97	#	7.17	1.9	#	2.4	8.0	#	2.0			
14-Oct-20	6.89	#	7.04	5.3	#	2.2	5.5	#	<2			
16-Oct-20	6.97	#	6.99	5.6	#	1.9	6.0	#	<2			
19-Oct-20	7.21	#	7.24	4.1	#	1.5	5.5	#	<2			
21-Oct-20	7.42	#	6.98	2.0	#	1.7	<2	#	<2			
23-Oct-20	6.34	#	6.22	5.3	#	1.9	5.5	#	<2			
27-Oct-20	8.56	#	7.60	2.4	#	1.6	4.0	#	<2			
29-Oct-20	8.57	#	6.88	2.5	#	1.7	3.0	#	<2			
31-Oct-20	8.69	#	7.40	2.6	#	1.6	3.5	#	<2			

Remarks: (#) During the water monitoring, the channel of M2 was observed dried up and water sampling was unable be carried out;

Note: Bold and underlined value indicated Limit Level exceedance Italic and bold value indicated Action Level exceedance.

6.1.3 During the Reporting Month, field measurements including temperature of stream water, salinity concentrations, pH values and the stream flow velocity for all monitoring locations are summarized in *Table 6-3*.



	Parameters of field measurements											
Monitoring			•	Salinity (Averaged)		veraged)	Water Flow					
Location	(ur	nit)	(ppt	t)	(*(<i>_</i>)	(Averaged) (m/s)					
	min	max	min	max	min	max	min	max				
M1	7.1	8.7	0.04	0.08	20.1	27.9	< 0.1	< 0.1				
M2	7.1	7.1	0.06	0.06	25.6	25.6	< 0.1	< 0.1				
M3	6.8	8.4	0.02	0.03	21.9	28.5	< 0.1	< 0.1				
M4	6.9	8.7	0.03	0.05	22.4	29.0	< 0.1	< 0.1				

Table 6-3	Summary of Field Measurements for Water Quality
	Summary of Field Micusar Chief Sion (Fater Quanty

6.2 WATER QUALITY MONITORING EXCEEDANCE

6.2.1 In this Reporting Month, 8 Limit Level and no Action Level water quality exceedances were recorded. The non-compliance of water quality performance is summarized in *Table 6-4*.

 Table 6-4
 Action and Limit (A/L) Levels Exceedance Record

Station	DO		Turbidity		SS		To Excee	tal dance	Project Related exceedance		
	Action	Limit	Action	Limit	nit Action L		Action	Limit	Action	Limit	
M1	0	0	0	3	0	3	0	6	0	0	
M2	0	0	0	1	0	1	0	2	0	0	
M3	0	0	0	0	0	0	0	0	0	0	
M4	0	0	0	0	0	0	0	0	0	0	

6.2.2 Notification of Exceedance (NOE) and the investigation for exceedance in the Reporting Month is summarized in *Table 6-5*.

Table 6-5	Summary of Investigation of Water Quality Exceedance in the Reporting Month	1
I dole o e	Summary of myestigation of Water Quanty Encountee in the Reporting Month	*

Date of	Exceeded	Exceeded	Cauga of Watan Quality Evacadance
Exceedance	Location	Parameter	Cause of Water Quality Exceedance
3,5 &7 Oct 2020	M1 & M2	Turbidity & SS	According to the Contractor's work programme, there were no construction activities carried out adjacent to locations M1 and M2. According to the site photo taken by monitoring team on 3, 5 and 7 October, it was observed that turbid water was flowing from upstream of M1 and the source was unknown. On 5 October, muddy water was observed at M2, however, there was no construction nearby and would be discharge to M2 According to the weather information from the HKO, there was heavy rainstorm on 5 October 2020, in which Amber Rainstorm Signal was issued in the morning on 5 October 2020. Under the impact of rainstorm, the water quality of the watercourse was deteriorated by the stirred up sediment and runoff from the surrounding environment. Based on the above investigation, it is considered that the exceedances on 5 October were related to the impact of rainstorm and exceedances on 3 and 7 October were related to the unknown turbid water from upstream and not caused by the work under the project.



7. ECOLOGY MONITORING

7.1 REQUIREMENT

- 7.1.1 According to approved EIA report (AEIAR-198/2016), habitat types within project boundary comprise of watercourse, grassland, upland grassland, plantation, woodland and developed area. Natural habitats were of moderate ecological value in terms of species diversity, species rarity, species abundance, ecological linkage as well as nursery. Moreover, 0.3ha of wet woodland on the northern side of Sandy Ridge was deemed habitat with high ecological value. Four types of habitats were regarded as ecologically sensitive habitats, namely wet woodland, watercourses, upland grassland and woodland. Considering human disturbance in upcoming construction and operation phases, ecologically sensitive habitats shall be monitored in accordance with EM&A Manual.
- 7.1.2 The objective of ecologically sensitive habitats monitoring is to evaluate the effectiveness of measures to minimize impacts on concerned habitats from disturbance and pollution. In order to monitor the effectiveness of the measures to the minimize impact on ecologically sensitive habitats from disturbance and pollution, monthly monitoring during construction and operation phases is required as specified in EM&A Manual. Standard faunal transect and sampling surveys cover both wetland habitats (*wet woodland and watercourse*) and non-wetland habitats (*upland grassland and woodland*).

7.2 METHODOLOGY

7.2.1 Wetland habitats include wet woodland and watercourses. Monitoring surveys using standardized quantitative methodology will conduct at fixed points. For seasonal watercourse, the survey will be conducted whenever the habitat appears. Measures to respond to decreases in numbers of aquatic fauna using the wetland habitats and Action/Limit levels to trigger these measures are detailed in *Table 7-1*.

			8			
Action Level	Response	Limit Level	Response			
taxa diversity by 30%	e	taxa diversity by	Investigate cause and if cause identified as related to the project instigate remedial action.			

 Table 7-1
 Action and Limit Levels for Wet Woodland Habitats Monitoring

Remarks: Action and Limit Levels and Responses to Evidence of Declines in Aquatic Fauna

7.2.2 Non-wetland habitats consist of upland grassland and woodland. Monthly quantitative surveys of non-aquatic fauna will be conducted using standard route transect counts. Measures to respond to decreases in numbers of non-aquatic fauna using the non-wetland habitats and Action/Limit levels to trigger these measures are detailed in *Table 7-2*.

 Table 7-2
 Action and Limit Levels for Non-Wet Woodland Habitats Monitoring

Action Level	Response	Limit Level	Response
Reduction in	Investigate cause and if	Reduction in	Investigate cause and if cause
species diversity	cause identified as related	species diversity	identified as related to the
by 30%	to the project instigate	by 50%	project instigate remedial
	remedial action to remove		action.
	or reduce source of		
	disturbance.		

Remarks: Action and Limit Levels and Responses to Evidence of Declines in Non-Aquatic Fauna

7.2.3 The ecological survey includes all taxa being investigated in accordance with EIA report. Schedule of faunal surveys in each year during construction phase is presented in *Table 7-3*.

Table 7-3Schedule of Faunal Surveys in each year During Construction Phase

sentence of Fundamental Surveys in cuch year During Construction Finase												
Month	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Mammals												
Birds (day)												



Month	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Birds (night)								\checkmark				
Herpetofauna												
Dragonflies								\checkmark				
Butterflies												
Aquatic fauna			\checkmark	\checkmark				\checkmark				\checkmark

Mammal Survey

7.2.4 Mammal surveys will be conducted along the proposed transects (shown in Appendix D of the survey report) during both daytime and night time periods. Along with direct observations, other field signs, such as scats and tracks, will be searched and recorded if present.

<u>Bird Survey</u>

7.2.5 Bird surveys will be conducted along the transects (shown in Appendix D of the survey report) during the surveys, species and their vocalizing individuals recorded will be enumerated and recorded according to the habitat(s) they are utilizing.

Herpetofauna Survey

7.2.6 Reptile and amphibian surveys will be conducted along transects (shown in Appendix D of the survey report) during surveys careful searches of appropriate microhabitats and refugia for reptiles and their vocalizing individuals will be undertaken and all reptiles observed will be identified and counted.

Dragonfly and Butterfly Survey

7.2.7 Dragonfly and Butterfly surveys will be conducted along transects (shown in Appendix D of the survey report) during surveys all dragonflies and Butterflies seen will be identified and counted as accurately as possible.

<u>Aquatic Fauna Survey</u>

- 7.2.8 Freshwater fishes and macro-invertebrates will be recorded by direct observation. All species trapped/recorded will be enumerated and identified (to the lowest taxonomic level possible), and the species of conservation importance photographed.
- 7.2.9 After each ecological monitoring survey, a monthly report of the survey result and data collected will be provided with reference to EM&A Manual. An annual analysis of data will be carried out in order to study if there is any significant reduction in taxa diversity and abundance.

7.3 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 1)

7.3.1 In the Reporting Month, ecological monitoring was undertaken on 6th October 2020 at work area of Contract 1. A sunny day. The day and night survey covered wetland and non-wetland areas. The survey was conducted by transect and at fixed points. All species seen will be identified and counted as accurately as possible. Results of the monitoring survey are presented below:

Monitoring Result for Contract 1

Mammal

7.3.2 There was no mammal recorded in the monitoring area

Birds

7.3.3 There were total of 19 bird individuals from 9 species recorded in the monitoring area. One species of conservation interests were recorded in the monitoring area: *Centropus sinensis*, Greater Coucal (褐翅鴉鵑). Golden-headed Cisticola was not observed during the bird survey.

<u>Herpetofauna</u>

7.3.4 There was no reptile and amphibian species recorded in the monitoring area.



<u>Butterfly</u>

7.3.5 There were a total of 2 butterfly individuals from 2 species recorded in the monitoring area.

<u>Dragonfly</u>

7.3.6 There were a total of 12 odonate individual from 1 species recorded in the monitoring area.

Aquatic Fauna Survey (Freshwater communities)

- 7.3.7 There was one freshwater community recorded in the monitoring area. One species of conservation interests were recorded in the monitoring area: Somanniathelphusa zanklon, (鐮刀束腰蟹)
- 7.3.8 The summaries of faunal survey result are shown in *Tables 7-4 and 7-5*.

Table 7-4Result of Faunal Survey under Contract 1

Scientific Name	Common / Engineer Name	Chinese Name	Conservation Status	Non- wetland	Wetland
Mammal Survey					
Avifauna Survey				_	
Spilopelia chinensis	Spotted Dove	珠頸斑鳩		2	
Centropus sinensis	Greater Coucal	褐翅鴉鵑	Class 2 Protected Animal of China; China Red Data Book Status: (Vulnerable)		1
Lanius schach	Long-tailed Shrike	棕背伯勞			1
Dicrurus macrocercus	Black Drongo	黑卷尾		1	
Pycnonotus jocosus	Red-whiskered Bulbul	紅耳鵯		2	
Pycnonotus aurigaster	Sooty-headed Bulbul	白喉紅臀鵯			2
Prinia flaviventris	Yellow-bellied Prinia	黃腹鷦鶯			1
Zosterops japonicus	Japanese White-eye	暗綠繡眼鳥		3	
Gracupica nigricollis	Black-collared Starling	黑領椋鳥		2	
Passer montanus	Eurasian Tree Sparrow	樹麻雀		4	
Reptile Survey					
Amphibian Survey					
Amphibian Survey Eurema hecabe	Common Grass Yellow	寬邊黃粉蝶		1	
Everes lacturnus	Tailed Cupid	長尾藍灰蝶		1	
Odonate Survey Pantala flavescens	Wandering Glider	黄蜻			12
r antala havescells	wandering Gilder		1	<u> </u>	12

Table 7-5 Result of Freshwater Communities Survey under Contract 1

		Chinese		6-0	ct-20
Scientific Name	Scientific Name Common Name		Conservation Status	Non- wetland	Wetland
Somanniathelphusa zanklon	-	鐮刀束腰蟹	Fellowes et al. (2002): GC		2



Discussion

7.3.9 Abundance and species richness by habitat type in October over years were compared. After analysing survey results in October from 2018 to 2020, it is found that the species diversity reduced in wetland habitat. The reduction could be a result from skewed influence of a species with high abundance in the dataset. Good practice during construction is required to prevent environmental contamination as well as unnecessary site clearance. Continuous monitoring is also recommended to inspect any significant decrease in species diversity.

7.4 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 2)

7.4.1 In the Reporting Month, ecological monitoring was undertaken on 6th October 2020 at work area of Contract 2. A sunny day. The day and night survey covered wetland and non-wetland areas. The survey was conducted by transect and at fixed point. All species seen will be identified and counted as accurately as possible. Results of the monitoring survey are presented below:

Monitoring Result for Contract 2

<u>Mammal</u>

7.4.2 There was no mammal recorded in the monitoring area

<u>Birds</u>

7.4.3 There were a total of 11 bird individuals from 4 species recorded in the monitoring area. Golden-headed Cisticola was not observed during the bird survey.

<u>Herpetofauna</u>

7.4.4 There was no reptile and amphibian recorded in the monitoring area.

Butterfly

7.4.5 There were total 5 butterfly individuals from 3 species recorded in the monitoring area.

Dragonfly

7.4.6 There were total 9 odonate individuals from 3 species recorded in the monitoring area.

Aquatic Fauna Survey (Freshwater communities)

7.4.7 There were two species of freshwater fish were recorded in the monitoring area.

7.4.8 The summaries of faunal survey result are shown in *Tables 7-6* and 7-7.

Table 7-6Result of Faunal Survey under Contract 2

Scientific Name	Common / Engineer Name	Chinese Name	Conservation Status	Non- wetland	Wetland
Mammal Survey					
Avifauna Survey					
Spilopelia chinensis	Spotted Dove	珠頸斑鳩			2
Pycnonotus jocosus	Red-whiskered Bulbul	紅耳鵯			4
Prinia flaviventris	Yellow-bellied Prinia	黃腹鷦鶯			2
Zosterops japonicus	Japanese White-eye	暗綠繡眼鳥		3	
Reptile Survey					
Amphibian Survey				_	
Butterfly Survey				_	
Udaspes folus	Grass Demon	薑弄蝶			2
Jamides alecto	Metallic Cerulean	素雅灰蝶			2
Papilio polytes	Common Mormon	玉帶鳳蝶		1	
Odonate Survey					



Scientific Name	Common / Engineer Name	Chinese Name	Conservation Status	Non- wetland	Wetland
Ischnura senegalensis	Common Bluetail	褐斑異痣蟌			2
Pantala flavescens	Wandering Glider	黃蜻		6	
Trithemis aurora	Crimson Dropwing	曉褐蜻			1

<u>Discussion</u>

7.4.9 Abundance and species richness by habitat type in October over years were compared. After analysing survey results in October from 2019 to 2020, there was no significant drop in species diversity for both non-wetland and wetland habitats. However, a good practice during construction is required to prevent environmental contamination as well as unnecessary site clearance. Moreover, continuous monitoring is required to inspect any significant reduction of species diversity.

Table 7-7 Result of Freshwater Communities Survey under Communities

Scientific Name	Common Name	Chinese Name	Conservation Status	6-Oct-20
Gambusia affinis	Mosquito fish	食蚊魚		+
Puntius semifasciolatus	Chinese Barb	五線無鬚鰓		+

+: Species appeared but uncountable.

- 7.4.10 The detailed survey reports of Contract 1 and Contract 2 are attached in Appendix K.
- 7.4.11 The tentative ecology inspection and monitoring in the next Reporting Month (November 2020) is scheduled on **10th November 2020**.

7.5 MONITORING OF FLORA SPECIES OF CONSERVATION INTEREST

- 7.5.1 According to the approved vegetation survey report and transplantation proposal under FEP-01/534/2017/A, an individual of flora species of conservation interest (the transplanted T-2928) was identified and transplanted to the receptor site.
- 7.5.2 According to approved vegetation survey report and transplantation proposal, post-transplantation monitoring was conducted once per week in the first three months after the transplantation in Oct 2018 and once in each of the following month in the remaining establishment period for 12 month. During the remaining construction phase of the project, the transplanted T-2928 would be monitored on quarterly basis.
- 7.5.3 A landscape sub-contractor was employed by the Contractor to monitor the health condition of transplanted species and provide advice on necessary weeding, fertilizing and pest control. The monitoring records were submitted to ET and IEC for review and record. Moreover, inspection of the transplanted T-2928 was undertaken by ET as part of the weekly site inspection. No construction activity and disturbance were observed at the location of the transplanted T-2928. The health condition of the transplanted T-2928 was fair with normal foliage color and density.

7.6 MEASURE FOR PROTECTION OF NESTING BIRD

- 7.6.1 Pursuant to FEP-01/534/2017/A condition 2.19 and EP-534/2017/A condition 2.20, precautionary checks for the presence of nesting birds shall be carried out in the breeding season (February to July) before vegetation clearance.
- 7.6.2 In the Reporting period, there was no precautionary check for the presence of nesting birds carried out for Contract 1 and Contract 2 outside the breeding season.



8. LANDSCAPE AND VISUAL

8.1 **REQUIREMENT**

- 8.1.1 The EIA has recommended EM&A for landscape and visual resources to be undertaken during the design, construction and operational stages of the project. The design, implementation and maintenance of landscape mitigation measures is a key aspect of this and should be checked to ensure that they are fully realized and that potential conflicts between the proposed landscape measures and any other project works let its are resolved at the earliest possible date and without compromise to the intention of the mitigation measures. In addition, implementation of the mitigation measures recommended by the EIA will be monitored through the site audit programme.
- 8.1.2 A number of mitigation measures to ameliorate the landscape and visual impacts of the Project implementation is summarized in the EMIS of *Appendix 13.1* of the EIA Report.
- 8.1.3 The landscape and visual mitigation measures proposed should be incorporated in the landscape and engineering design. Mitigation measures to be implemented during construction should be adopted from the start of construction and be in place throughout the entire construction period. Mitigation measures to be implemented during operation should be integrated into the detailed design and built as part of the construction works so that they are in place on commissioning of the Project. Tree transplantation and compensatory planting should be carried out as early as possible in the Project with transplantation carried out prior to construction starting in any particular area.
- 8.1.4 During construction phase, Landscape & Visual Monitoring of the contractor's operations should be conducted monthly and reported by ET, and countersigned by IEC.

8.2 FINDINGS / DEFICIENCIES DURING SITE INSPECTION IN THE REPORTING MONTH

8.2.1 In the Reporting Month, landscape & Visual inspection was carried out by the Registered Landscape Architect (RLA) for works area of Contract 1 and Contract 2 on 22nd October 2020. The findings / reminders recorded during the inspection are presented in *Tables 8-1 and 8-2*.

Date	Findings and Reminder	Follow-Up Status			
22 nd October 2020	1. Contractor is reminded to set up TPZ of proper size and with appropriate material around retain trees according to approved method statement.	• Reminder was noted by the Contractor.			
	2. Contractor is reminded to prevent the construction material pile within TPZ and ensure no works is allowed within the TPZ.	• Reminder was noted by the Contractor.			
	3. Transplanted trees T2465, T2468 and T2928 were in fair health condition with normal foliage color and density. Contractor is reminded to provide proper maintenance according to approved method statement.	• Reminder was noted by the Contractor.			

Table 8-1	Landscape & Visual Inspection Finding for Contract 1
-----------	--

Table 8-2

Landscape & Visual Inspection Finding for Contract 2

Date	Findings and Reminder	Follow-Up Status
22 nd October 2020	1. Contractor is reminded to set up TPZ of proper size and with appropriate material around retain trees according to approved method statement.	Contractor.
	2. Contractor should prevent any construction material pile within TPZ and ensure no works is allowed within the TPZ.	5

8.2.2 Inspection checklist of Landscape & Visual signed by RLA is attached in *Appendix L*.



9. WASTE MANAGEMENT

9.1 GENERAL WASTE MANAGEMENT

9.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time in accordance with the Waste Management Plan (WMP).

9.2 **RECORDS OF WASTE QUANTITIES**

- 9.2.1 All types of waste arising from the construction work are classified into the following:
 - Construction & Demolition (C&D) Material;
 - Chemical Waste;
 - General Refuse; and
 - Excavated Soil.
- 9.2.2 The quantities of waste for disposal in this Reporting Month are summarized in *Table 9-1* and *9-2* and the Monthly Summary Waste Flow Table is shown in *Appendix M*. Whenever possible, materials were reused on-site as far as practicable.

	Cont	Contract 1		ract 2
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location
Total generated C&D Materials (Inert) ('000m ³)	2.026		782.620 (#)	
Reused in this Contract (Inert) ('000m ³)	1.422	Within Contract area	0	
Reused in other Projects (Inert) ('000m ³)	0		0	
Disposal as Public Fill (Inert) ('000m ³)	0.604	Tuen Mun Area 38	782.620 (#)	Tuen Mun Area 38

Table 9-1Summary of Quantities of Inert C&D Materials

Remark: the unit is '000kg

Table 9-2Summary of Quantities of C&D Wastes

	Con	tract 1	Contract 2	
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location
Recycled Metal ('000kg)	0		0	
Recycled Paper / Cardboard Packing ('000kg)	0		0	
Recycled Plastic ('000kg)	0		0	
Chemical Wastes ('000kg)	0		0	
General Refuses ('000m ³)	0.276	NENT Landfill	9.340 (#)	NENT Landfill

Remark: the unit is '000kg

9.2.3 Since canteen and/or kitchen are not allowed setting on the Project site, no domestic wastewater was generated from the Project.



10. SITE INSPECTION

10.1 REQUIREMENT

10.1.1 According to the approved EM&A Manual, environmental site inspection should be led by RE and attended by the Contractor and ET at least once per week. Regular environmental site inspections shall be carried out to assess the environmental performance.

10.2 FINDINGS / DEFICIENCIES DURING SITE INSPECTION IN THE REPORTING MONTH Contract 1

- 10.2.1 In the Reporting Month, joint site inspections for Contract 1 to evaluate the site environmental performance were carried out by the RE, ET and the Contractor on 8th, 15th, 22nd and 29th October 2020 and IEC attended joint site inspection on 15th October 2020. No non-compliance was noted.
- 10.2.2 The findings / deficiencies that observed during the weekly site inspection are listed in *Table 10-1*.

Table 10-1Site Observations for the Works of Contract 1

Date	Findings / Deficiencies	Follow-Up Status
8 th October 2020	 Proper NRMM label should be provided on the roller and air compressor using on site. (CS13 & FS2) Drip tray should be provided for any chemical containers used on site. (CS13) The Contractor was reminded to remove stagnant water in drip tray. 	 NRMM label was provided. Chemical containers were removed. Reminder only
15 th October 2020	 Scattered of general refuse should be clean and maintain good housekeeping on site. (FS1) The Contractor was reminded to provide sand bags along the water barriers to prevent muddy runoff from site. (Noise Barrier) 	 General refuse was clean. Reminder only
22 nd October 2020	 The Contractor was reminded to increase the frequency of water spraying on the main haul road. (General) The Contractor was reminded to dispose of empty cement bags regularly. (CS11) 	Reminder onlyReminder only
29 th October 2020	 Chemical containers should be placed in drip tray to prevent land contamination. (FS3) The Contractor was reminded to remove waste in the drip tray. 	Chemical containers were removed.Reminder only

Contract 2

- 10.2.3 In the Reporting Month, joint site inspections for Contract 2 to evaluate the site environmental performance carried out by the RE, ET and the Contractor was on 8th, 15th, 22nd and 29th October 2020 and IEC attended joint site inspection on 15th October 2020. No non-compliance was noted.
- 10.2.4 The findings / deficiencies that observed during the weekly site inspection are listed in *Table 10-2*.

Table 10-2Site Observations for the Works of Contract 2

Date	Findings / Deficiencies	Follow-Up Status
8 th October 2020	• Oil stain should be clean and disposed as chemical waste. (CS20)	• Oil stain was clean and drip tray was provided.
	• The Contractor was reminded to provide water spraying on main haul road. (General)	• Reminder only



Date	Findings / Deficiencies	Follow-Up Status
15 th October 2020	• Drip tray should be provided for the chemical containers to prevent leakage.(MKTR & LMHR TTA1)	• Drip tray was provided.
	• Sediment in drip tray should be cleaned. (MKTR)	• Sediment in drip tray was cleaned.
	• NRMM label should be displayed on the excavator. (MKTR)	• NRMM label was displayed on the excavator.
	• Construction materials should be removed. (Slope 231).	• Construction materials were removed.
	• The Contractor was reminded to display the label if the container used for materials storage.	Reminder only
22 nd October 2020	• Proper drip tray should be provided to prevent chemical leakage.	• Chemical container was placed in proper drip tray.
	• The Contractor was reminded to display proper label if the containers used for material storage	• Reminder only
29 th October 2020	• The Contractor was reminded to keep the public road free of dusty materials. (C224)	Reminder only
	• The Contractor was reminded to provide proper mitigation measure during the breaking works to reduce noise impact.	• Reminder only



11. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

11.1 Environmental Complaint, Summons and Prosecution

11.1.1 In the Reporting Month, no environmental complaint was received for the project. No summons and prosecution was lodged for the Contract. The statistical summary table of the environmental complaint, summons and prosecution are presented in *Tables 11-1, 11-2* and *11-3*.

Table 11-1 Statistical Summary of Environmental Complaints

Reporting Month		Environmental Complaint Statistics		
		Frequency	Cumulative	Complaint Nature
1 – 31 October 2020	Contract 1	0	0	NA
1 – 31 October 2020	Contract 2	0	1	Water

Table 11-2 Statistical Summary of Environmental Summons

Reporting Month		Environmental Summons Statistics		
		Frequency	Cumulative	Complaint Nature
1 – 31 October 2020	Contract 1	0	0	NA
1 – 31 October 2020	Contract 2	0	0	NA

Table 11-3 Statistical Summary of Environmental Prosecution

Reporting Month		Environmental Prosecution Statistics		
		Frequency	Cumulative	Complaint Nature
1 – 31 October 2020	Contract 1	0	0	NA
1 – 31 October 2020	Contract 2	0	0	NA

11.1.2 In addition, no complaints received and emergency event relating to violation of environmental legislation for illegal dumping and landfilling were received.



12. IMPLEMENTATION STATUS OF MITIGATION MEASURES

12.1 GENERAL REQUIREMENTS

- 12.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix N*.
- 12.1.2 The Works of Contract 1 and Contract 2 under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual subject to the site condition. Environmental mitigation measures implemented in this Reporting Month is summarized in *Table 12-1*.

Issues	Environmental Mitigation Measures				
Water	· Provided efficient silt removal facilities to reduce SS level before effluent				
Quality	discharge.				
	• Provided ditches, earth bunds or sand bag barriers to minimize polluted runoff.				
	• Temporary drainage was provided to prevent runoff going through site surface				
	and minimize polluted runoff. Provided perimeter cut-off drains at site boundaries to intercept storm runoff from				
	······································				
	crossing the site.				
	Exposed slopes surface were compacted and covered with tarpaulin or similar				
	Provided portable chemical toilets on site.				
Air Quality	 Provided portable chemical toilets on site. Maintain damp / wet surface on access road. 				
An Quanty	 Maintain damp / wet surface on access road. Maintain low vehicular speed within the works areas. 				
	 Provided vehicle wheel washing facilities at each construction site exit; 				
	 Provided water spraying for all active works area. 				
	 Stockpiles of dusty material were covered with impervious sheeting. 				
	• Provided workers to clear dusty materials at the vehicle entrance or exit regularly.				
	Stockpile more than 20 bags of cement or dry pulverized fuel ash (PFA) has been				
	covered entirely by impervious sheeting or placed in an area sheltered on the top				
	and the 3 sides.				
Noise	• Restricted operation time of plants from 07:00 to 19:00 on any working day				
	except for Public Holiday and Sunday.				
	Keep good maintenance of plants.				
	Placed noisy plants away from residence and school.				
	Provided noise barriers or hoarding to enclose the noisy plants or works.				
XX7 / 1	Shut down the plants when not in used.				
Waste and	 Provided on-site sorting prior to disposal. Followed requirements and new advece of the "Tain ticket System". 				
Chemical Management	Followed requirements and procedures of the "Trip-ticket System" Predicted required quantity of congrete accurately.				
Management					
	• Collected the unused fresh concrete at designated locations in the sites for subsequent disposal.				
Ecology	• Implementing water control measures (ETWB TCW No. 5/2005) to avoid direct				
Leology	or indirect impacts any watercourses and impact to any aquatic fauna during the				
	construction phase.				
	• Demarcation fencing has been erected to prevent unauthorised encroachment into				
	the riparian corridor by constructions works and traffic.				
	• The construction work and site formation have been phased in order to reduce				
	overall noise disturbance impacts in particular areas.				
	• Works have been restricted to daytime and any construction lighting was designed				
	and positioned as to not impact on adjacent ecologically sensitive areas.				
General	• The site was generally kept tidy and clean.				

 Table 12-1
 Environmental Mitigation Measures



12.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

- 12.2.1 According to the information provided by HCTYJV, the forthcoming construction activities for Contract 1 are listed below:
 - General Site Housekeeping
 - Bulk Excavation
 - Construction of cut slope, installation of soil nailing and construction of surface channel and planter wall.
 - Construction of fill slope and surface channel
 - Construction of pick-up and drop-off point near Man Kam To Road
 - Construction of sewer and storm drain
 - Construction of noise barrier
 - Construction of watermains
- 12.2.2 According to the information provided by Sang Hing, the forthcoming construction activities for Contract 2 are listed below:
 - Construction of Manhole, gullies, drainage pipe at Lin Ma Hang Road between CH0-50 Southbound & CH565-675 Southbound & CH1345-1377 Northbound.
 - Man Kam To Road DN800 DI Sewerage Pipe FM4.23-4.28 (250m)
 - Reinstatement for Man Kam To Road DN800 DI Sewerage Pipe Trench FM4.18-FM4.19(50m)
 - Filling works for slope FS18 (Part A1)
 - Drainage Works at Road E CH200-300
 - Construction of Retaining Wall 14 and 12
 - Soil Nail Works at Lin Ma Hang Road Slope C225 & C231
 - Soil Nail Works at Sandy Ridge Slope CS20
 - Fanling Station Road Covered Walkway

12.3 KEY ISSUES FOR THE COMING MONTH

- 12.3.1 Key issues to be considered in the coming month for the works of Contract 1 include:
 - Implementation of control measures for rainstorm;
 - Regular clearance of stagnant water during wet season;
 - Implementation of dust suppression measures at all times;
 - Potential wastewater quality impact due to surface runoff;
 - Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
 - Ensure dust suppression measures are implemented properly;
 - Sediment catch-pits and silt removal facilities should be regularly maintained;
 - Discharge of site effluent to the nearby wetland is prohibited;
 - Nearby wetland prohibited stockpiling and/or disposal of materials;
 - Follow-up of improvement on general waste management issues; and
 - Implementation of construction noise preventative control measures.
- 12.3.2 The Contractors are reminded to pay special attention on water quality mitigation measures and should fully implement the measures as recommended in the EM&A Manual, in particular to prevent surface runoff and other pollutants from flowing to local stream and Conservation Area. The implementation of water quality mitigation measures conducted by the Contractors is shown in *Appendix O*.
- 12.3.3 In coming dry season, special attention should be paid on the potential construction dust impact. The contractor should fully implement the construction dust mitigation measures as far as practicable.



13. CONCLUSIONS AND RECOMMENTATIONS

13.1 CONCLUSIONS

- 13.1.1 This is the 27th Monthly EM&A Report presenting the monitoring results and inspection findings for the period of 1st to 31st October 2020.
- 13.1.2 No 24-hour or 1-hour TSP monitoring result that triggered the Action or Limit Levels was recorded. No NOEs or the associated corrective action was therefore required.
- 13.1.3 No noise complaint (which is an Action Level exceedance) was received and no construction noise measurement result that exceeded the Limit Level was recorded in this Reporting Month. No NOEs or the associated corrective actions were therefore issued.
- 13.1.4 For water quality monitoring, a total of **8** Limit Level and no Action Level exceedances were recorded In the Reporting Period. NOE were issued to relevant parties and the investigation has been conducted by ET. Investigation revealed that the Contractor had implemented water quality mitigation measures and the exceedances were related the rainstorm and not caused by the work under the project.
- 13.1.5 Monthly ecological monitoring for sensitive habitat for area of Contract 1 and Contract 2 were undertaken on 6^{th} October 2020. As advised by both Contractors, there were no vegetation clearance conducted within the site in the Reporting Month and therefore precautionary check for the presence of nesting birds was not required.
- 13.1.6 Landscape and visual inspection at both Contracts were undertaken by the RLA on 22^{nd} October 2020. The Contractor was reminded to prevent the construction material pile within TPZ and ensure no works is allowed within the TPZ.
- 13.1.7 In the Reporting Month, no environmental complaint, summons and prosecution was received. In addition, no complaints received and emergency events relating to violation of environmental legislation for illegal dumping and landfilling were received.
- 13.1.8 In the Reporting Month, joint site inspections for Contract 1 to evaluate the site environmental performance were carried out by the RE, ET and the Contractor on 8th, 15th, 22nd and 29th October 2020 and IEC attended joint site inspection on 15th October 2020. No non-compliance was noted.
- 13.1.9 Joint site inspections for Contract 2 to evaluate the site environmental performance carried out by the RE, ET and the Contractor was on 8th, 15th, 22nd and 29th October 2020 and IEC attended joint site inspection on 15th October 2020. No non-compliance was noted.

13.2 RECOMMENDATIONS

- 13.2.1 The Contractors are reminded to pay special attention on water quality mitigation measures and should fully implement the measures as recommended in the EM&A Manual, in particular to prevent surface runoff and other pollutants from flowing to local stream and Conservation Area.
- 13.2.2 During dry seasons, air quality mitigation measures such as wheel wash facilities, watering of haul roads, loose soil construction surface and covering of dusty materials with tarpaulin sheet should be implemented as far as practicable.
- 13.2.3 Construction noise would be a key environmental issue during construction phase of the Project. Noise mitigation measures such as using quiet plants and mobile noise barriers should be implemented in accordance with the EM&A requirement.
- 13.2.4 Since some of the construction site under the Project is located near villages, both Contractors should fully implement air quality mitigation measures to reduce construction dust emission.
- 13.2.5 Furthermore, daily cleaning and weekly tidiness shall be properly performed and maintained. In addition, mosquito control should be performed to prevent mosquito breeding on site.





Appendix A


Layout Plan of the Project



Layout Plan of Contract CV/2016/10









·			
Rev	Description	Ву	Date
A	A like on t		

Drawing no			Rev.						
231									
Drawn WM	Date 12/16	Checked AW	Approved DL Mm						
Scale 1:100	00 @A1	Status CONTRACT							
	COPYRIGHT	RESERVED							
上木工程拓展署 Civil Engineering and Development Department									






Layout Plan of Contract CV/2017/02




	SHA	LING
	KEY PLAN	
	LEGEND:	
E C C C C C C C C C C C C C C C C C C C	SITE BOUNDARY	
G 439.9		
₿9.4		
$\left\{ \left(\right) \right\} / \left[\right]$		
·····	- TENDER DRAWING	AW 11/17
i	Rev Description Consultant	By Date
····	ARUP	
	Contract No. CV/2017/02 Development of Columbarium	n
	at Sandy Ridge Cemetery - Infrastructural Works at	
	Man Kam To Road and Lin Ma Hang Road	
	GENERAL LAYOUT	
	(SHEET 1 OF 5)	
	Drawing no. 231448/C2/G/1001 Drawn Date Checked	Rev. — Approved
	WM 07/17 AW Scole 1:500 @A1 Status COPYRIGHT RESERVED	DL
+79.9	Development De	epartment





	KEY PLAN	
	LEGEND:	
27.4 27.4 27.4 27.4 27.4 27.4 27.4 27.4		
0.55 		
Y//////	- TENDER DRAWING	AW 11/17
	Rev Description Consultant Consultant Contract No. and Title:	By Dote
	Contract No. CV/2017/02 Development of Columbarium at Sandy Ridge Cemetery - Infrastructural Works at Man Kam To Road and Lin Ma Hang Road	n
	GENERAL LAYOUT (SHEET 3 OF 5)	
	Drowing no. 231448/C2/G/1003 Drown Date Checked WM 07/17 AW Scale 1:1000 @A1 Status COPYRIGHT RESERVED COPYRIGHT RESERVED	Rev Approved DL
	土木工程拓展 Civil Engineering Development De	and



		Nu.
	Level and the second se	
	A CONTRACTOR	
		AS-
	KEY PLAN	
	LEGEND:	
Rich .	SITE BOUNDARY	
φ ⁸⁻¹ ESS E		
2-3		
Pumping Station		
e ⁸⁻¹ e		
,5.4 E		
.E.		
3.41.5		
PH-		
5.7		├
	- TENDER DRAWING	AW 11/17
6.9 ₄	Rev Description Consultant	By Dote
"5.6	ARUP	
6-0, 5.9		
	Contract No. and Title: Contract No. CV/2017/02	
	Development of Columbarium	n
6-2 	at Sandy Ridge Cemetery -	
	Infrastructural Works at Man Kam To Road and	
	Lin Ma Hang Road	
	Drawing title	
4 ^{6.7} 4 ^{6.3}	GENERAL LAYOUT	
*6.6	(SHEET 4 OF 5)	
¢.7 v ^{6.6}	Drowing no.	Rev.
ð.¢	231448/C2/G/1004	Approved
47.3 46.4	WM 07/17 AW Scale 1:1000 @A1 Status	DL
4.0 4.5	COPYRIGHT RESERVED	
4 ^{1.0}		
2 ^{7,6}	CEDD Civil Engineering Development Development Development) and partment
]



	SHEUNG SHUT	N N
	SINE A	
Nock A		
		FANL ING
\sim		
//		HELL WONG® KONG SHAN
龍豐花園	TARGET VALLEY AND STILL STILL	
Lung Fung Garden	KEY PLAN	
平台	LEGEND:	
(下層停車場	SITE BOUNDARY	
Podium (Car Park u		
$\langle \cdot \rangle \rangle$		
\land $\langle \land \rangle \land$ //		
Block C		
$\land \land $		
\sim		
/ // / / /		
L		
$\sim \sim ~$		
$\sum X = X = X$		
\rightarrow \checkmark \checkmark		
\geq \angle \times \sim		
332600 E		
28 28		
	- TENDER DRAWING Rev Description	AW 11/17 By Date
Cheung Ho	Consultant	-, 5000
	ARUP	
14.4+	Contract No. and Title:	
	Contract No. CV/2017/02	
	Development of Columbarium	n
	at Sandy Ridge Cemetery - Infrastructural Works at	
14.3+	Man Kam To Road and	
	Lin Ma Hang Road	
	Drawing title	
	GENERAL LAYOUT	
	(SHEET 5 OF 5)	
\land		
Block L	Drawing no. 231448/C2/G/1005	Rev
	Drawn Date Checked	Approved
\sim	WM 07/17 AW Scale Status 1:500 @A1 TFNDF	
	COPYRIGHT RESERVED	_π
K K		
• ^H Block		and
	Development De	epartment
$\langle \cdot \rangle$		




Appendix B

Organization Structure and Contact Details of Relevant Parties



The Contract's Environmental Management Organization





Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Employer	CHOI Wing-hing	2762-5620	2714-0695
ARUP	Engineer's Representative	Steve Tang	6190-1513	2268-3950
ACUITY	Independent Environmental Checker	Ir. Leung CH Jacky	2698-6833	2698-9383
HCTYJV	Project Director	Mr. Kan Kwok Cheung	9495-2408	2633-4691
HCTYJV	Construction Manager	Mr. Keniel Kwong	9863-0020	2633-4691
HCTYJV	Site Agent	Mr. Ho Man To	9507-9634	2633-4691
HCTYJV	Environmental Officer	Mr. Chan Ming Tai	9358-7007	2633-4691
AUES	Environmental Team Leader	Mr. T.W. Tam	2959-6059	2959-6079
AUES	Environmental Consultant	Mr. Ben Tam	2959-6059	2959-6079
AUES	Environmental Consultant	Ms. Nicola Hon	2959-6059	2959-6079
AUES	Environmental Site Inspector	Mr. Martin Li	2959-6059	2959-6079

Contact Details of Key Personnel for CV/2016/10 (Contract 1)

Legend:

CEDD (Employer) – Civil Engineering and Development Department

ARUP (Engineer) – Ove Arup & Partners Hong Kong Limited

HCTYJV (Main Contractor) – Hsin Chong Tsun Yip Joint Venture

ACUITY (IEC) – Acuity Sustainability Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting



Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Employer	CHOI Wing-hing	2762-5620	2714-0695
ARUP	Engineer's Representative	Anthony Lau	6190-1513	2268-3950
ACUITY	Independent Environmental Checker	Ir. Leung CH Jacky	2698-6833	2698-9383
SANG HING	Project Director	Edwin Au	9208-7329	2403-1162
SANG HING	Construction Manager	Raymond Wong	9272-1831	2403-1162
SANG HING	Site Agent	Elvin Lam	6285-0803	2403-1162
SANG HING	Environmental Officer	Chan Ng jhon-keibi	6090-0183	2403-1162
SANG HING	Environmental Supervisor	Kenny Chan	6115-0120	2403-1162
AUES	Environmental Team Leader	Mr. T.W. Tam	2959-6059	2959-6079
AUES	Environmental Consultant	Mr. Ben Tam	2959-6059	2959-6079
AUES	Environmental Consultant	Ms. Nicola Hon	2959-6059	2959-6079
AUES	Environmental Site Inspector	Mr. Martin Li	2959-6059	2959-6079

Contact Details of Key Personnel for CV/2017/02 (Contract 2)

Legend:

CEDD (Employer) – Civil Engineering and Development Department

ARUP (Engineer) – Ove Arup & Partners Hong Kong Limited

Sang Hing (Main Contractor) – Sang Hing Civil Contractors Co., Ltd

ACUITY (IEC) – Acuity Sustainability Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting



Appendix C

Three Months rolling Programme



Three Months rolling Programme of Contract CV/2016/10

Contract No. CV/2016/10 Site Formation and Associated Infrastructural Works for Development of Columbarium at Sandy Ridge Cemetery

3-month Rolling Programme (Sep 2020 to Nov 2020)

lame	Duration	Start	Finish	tr 4, 2020		
Dates	2199 days	Fri 15/12/17	Fri 22/12/23	Oct	Nov	
Section Completion Date		Wed 17/7/19	Fri 22/12/23			
tion 1 of the Works (Parts A1, A2 & A3)		Fri 15/12/17	Sat 11/7/20			
ill Slope FS1		Thu 11/10/18	Fri 3/7/20			
Fill Slope FS1 South (Section 12 at Drawing C1/GE/1030)		Wed 14/11/18	Wed 3/6/20			
FS1 South Backfilling Stage 5 (~7.6m height, Section 12 up to Proposed Platform, +50mPD),	83 days	Thu 23/1/20	Sat 9/5/20			
(Filter Blanket from 42.4mPD to 44.9mPD)	05 days	1110 23/1/20	Sat 9/3/20			
Drainage and Maintenance Access	300 days	Tue 28/5/19	Wed 3/6/20			
Geotechnical Instrumentation Works		Wed 14/8/19	Sat 16/5/20			
Fill Slope FS1 North (Section 14 at Drawing C1/GE/1030)			Fri 3/7/20			
		Thu 11/10/18				
FS1 North Backfilling Stage 5 (~7.5 m height, Section 14 up to Proposed Platform), (Filter blanket	83 days	Mon 24/2/20	Sat 6/6/20			
44.3 to 46.8mPD)	175 -	Tue 10/11/10				
Existing Slope Feature 3NW-C/F37 Upgrading Re-compaction	175 days	Tue 12/11/19	Wed 17/6/20			
Drainage and Maintenance Access		Wed 26/6/19	Fri 3/7/20			
Geotechnical Instrumentation Works		Wed 11/9/19	Sat 13/6/20			
Road D and Pickup/Drop-Off Area		Mon 23/7/18	Sat 11/7/20			
Drainage, Sewerage and Utilities Works	-	Mon 3/2/20	Tue 9/6/20			
Drainage at Pick-up/Drop Off	20 days	Mon 18/5/20	Tue 9/6/20			
HKT Cable Installation	19 days	Mon 18/5/20	Mon 8/6/20			
Carriageway and Footway		Mon 23/7/18	Sat 11/7/20			
Backfilling to Formation Level at Road D	27 days	Fri 27/3/20	Tue 5/5/20			
Carriageway, Pavement, Road Marking and Street Furniture at Road D	50 days	Tue 24/3/20	Thu 28/5/20			
Road Lighting Civil Works Provision	26 days	Fri 27/3/20	Mon 4/5/20			
Road Lighting E&M works, Testing and Comissioning (by others)	45 days	Wed 6/5/20	Sat 27/6/20			
Backfilling to Formation Level at Pick-up/Drop Off	21 days	Wed 10/6/20	Mon 6/7/20]		
Pavement, Road Marking and Street Furniture at Pick-up/Drop Off	17 days	Sat 20/6/20	Sat 11/7/20			
andscape Works		Tue 21/5/19	Sat 11/7/20			
Woodland Planting at Fill Slope	300 days	Wed 26/6/19	Fri 3/7/20			
Hydroseeding at Fill Slope	300 days	Tue 2/7/19	Wed 8/7/20			
Planter E2 Construction at Pick-up/Drop Off	15 days	Wed 10/6/20	Sat 27/6/20			
Shrubs Planting at Planter E2 at Pick-up/Drop Off		Mon 29/6/20	Fri 10/7/20			
Irrigation System and Water Points (Except Water Connection)	24 days	Mon 18/5/20	Sat 13/6/20			
Tree Planting Works		Tue 30/6/20	Sat 11/7/20			
tion 2 of the Works (Parts B1, B2, C, D, F, G1 & G2)		Fri 15/12/17	Mon 28/6/21			
Part B1		Fri 15/12/17	Mon 28/6/21			
		Fri 15/12/17	Wed 30/9/20			
Utilities Diversion/Protection Works						
HKT		Fri 15/12/17	Wed 30/9/20			
Supporting / Diversion of Existing HKT Cable		Thu 17/5/18	Wed 30/9/20			
Landscape Works at Cut Slopes CS1, CS2 & CS3		Fri 31/1/20	Tue 29/9/20			
Shrub Planting at Planter W1 & W2 at CS1 & CS2	66 days	Thu 23/4/20	Mon 13/7/20			
Planter W2 Construction at CS3	98 days	Tue 4/2/20	Thu 4/6/20			
Shrub Planting at Planter W2 at CS3		Fri 5/6/20	Tue 29/9/20			
Planter E2 Construction besides CS2	27 days	Thu 23/4/20	Tue 26/5/20			
Shrub Planting at Planter E2 besides CS2	27 days	Wed 27/5/20	Sat 27/6/20			
Cut Slopes CS11 & CS12	759 days	Sat 1/9/18	Thu 8/4/21			
Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (433 nos. of Soil Nail, 65 nos.		Thu 12/3/20	Fri 26/6/20			
of Raking Drain)						
Excavate to Toe Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of	of 56 days	Sat 27/6/20	Tue 1/9/20			
Raking Drain)	-					
Drainage and Maintenance Access from +72 mPD to Toe Level	347 days	Thu 24/10/19	Thu 24/12/20			
Geotechnical Instrumentation Works		Wed 27/2/19	Tue 8/9/20			
Landscape Works at Cut Slopes CS11 & CS12		Tue 22/1/19	Fri 18/6/21		 +	
Planter W1 & W2 Construction Stage 2 from +72 mPD to Toe Level		Fri 23/8/19	Wed 4/11/20			
Shrub Planting at Planter W1 & W2 Stage 2 from +72 mPD to Toe Level		Tue 10/3/20	Mon 24/5/21			
Hydroseeding Stage 2 from +72 mPD tp Toe Level		Sat 15/2/20	Wed 4/11/20			
Retaining Wall RW11		Fri 29/5/20	Sat 12/6/21			
Installation of Temporary Works		Fri 29/5/20	Thu 20/8/20			
Cut Slope CS13	,	Fri 4/5/18	Mon 11/1/21			
Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (152 nos. of Soil Nail, 34 nos.		Thu 12/3/20	Fri 26/6/20			
of Raking Drain)	. 04 uays	1110 12/3/20	F11 20/0/20			
	F6 dovo	Sat 27/6/20	Tuo 1/0/20			
Excavate to +42 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of Soil Nail, 54 nos.	oo uays	Sat 27/6/20	Tue 1/9/20			
of Raking Drain) Drainage and Maintenance Access from 172 mPD to Teo Level	217 dava	Thu 7/11/10	Mon 11/1/01			
Drainage and Maintenance Access from +72 mPD to Toe Level		Thu 7/11/19	Mon 11/1/21			
Geotechnical Instrumentation Works		Wed 10/7/19	Tue 20/10/20			
Landscape Works at Cut Slope CS13		Thu 1/8/19	Tue 15/6/21			_
						<u> </u>
	524 days	Sat 1/9/18				
Cut Slope CS15						
		Wed 25/9/19	Thu 18/6/20			
Cut Slope CS15 Drainage and Maintenance Access	213 days		·			
Cut Slope CS15			Thu 18/6/20	Progress	I	
	Planter W2 Construction Shrub Planting at Planter W2 Hydroseeding	Planter W2 Construction385 daysShrub Planting at Planter W2202 daysHydroseeding412 days	Planter W2 Construction 385 days Thu 1/8/19 Shrub Planting at Planter W2 202 days Thu 28/5/20 Hydroseeding 412 days Mon 5/8/19 ut Slope CS15 524 days Sat 1/9/18	Planter W2 Construction 385 days Thu 1/8/19 Fri 20/11/20 Shrub Planting at Planter W2 202 days Thu 28/5/20 Fri 29/1/21 Hydroseeding 412 days Mon 5/8/19 Mon 28/12/20 ut Slope CS15 524 days Sat 1/9/18 Thu 18/6/20	Planter W2 Construction 385 days Thu 1/8/19 Fri 20/11/20 Shrub Planting at Planter W2 202 days Thu 28/5/20 Fri 29/1/21 Hydroseeding 412 days Mon 5/8/19 Mon 28/12/20 ut Slope CS15 524 days Sat 1/9/18 Thu 18/6/20	Planter W2 Construction 385 days Thu 1/8/19 Fri 20/11/20 Shrub Planting at Planter W2 202 days Thu 28/5/20 Fri 29/1/21 Hydroseeding 412 days Mon 5/8/19 Mon 28/12/20 ut Slope CS15 524 days Sat 1/9/18 Thu 18/6/20

	Hsin Chong					
Dec	Qtr 1, 2021	Jan				
×						
		_				
· · · · · · · · · · · · · · · · · · ·						

Contract No. CV/2016/10 Site Formation and Associated Infrastructural Works for Development of Columbarium at Sandy Ridge Cemetery

3-month Rolling Programme (Sep 2020 to Nov 2020)

Developme	ent of Columbarium at Sandy Ridge Cemetery						
ID 👩	Task Name	Duration	Start	Finish	tr 4, 2020		
278	Geotechnical Instrumentation Works	460 days	Tue 23/10/18	Wed 20/5/20	Oct	<u> </u>	Nov
279	Landscape Works at Cut Slope CS15	613 days	Thu 3/1/19	Wed 3/2/21			
280 🤣	Planter W1 & W2 Construction	288 days	Mon 10/6/19	Mon 1/6/20			
281	Shrub Planting at Planter W1 & W2	300 days	Fri 31/1/20	Wed 3/2/21			
282 🏹	Hydroseeding	450 days	Thu 3/1/19	Sat 18/7/20			
282 🔀 291 🛃	Fill Slope FS17	717 days	Thu 5/7/18	Thu 10/12/20			
308 🏹	Existing Slope Upgrading Works	172 days	Tue 12/11/19	Sat 13/6/20			
309 🚰	Existing Feature 3NW-C/F37 Upgrading Re-compaction	150 days	Tue 12/11/19	Tue 19/5/20			
308 309 309 311 311 311 311 311 311 311 311 311 31	Existing Feature 3NW-C/C258 Slope Upgrading Works	74 days	Thu 12/3/20	Sat 13/6/20			
313 🤞	Excavate to Proposed Ground Level, Pull Out Test, Soil Nails and Raking Drains (14 Nos. of	23 days	Wed 8/4/20	Sat 9/5/20			
4	Soil Nail, 8 Nos. of Raking Drain)			-			
314 🧆	Drainage and Maintenance Access	67 days	Fri 20/3/20	Sat 13/6/20			
315	Sha Ling Road (M001 CH +620 to +820), M011, M004 and PDA	310 days		Fri 28/5/21			
316	Sewerage and Drainage	105 days	Thu 18/6/20	Thu 22/10/20			
317 🔌	Drainage and Sewerage Works	105 days	Thu 18/6/20	Thu 22/10/20			
318 🚰 319 🤣	Utilities and Watermains Works	128 days	Thu 18/6/20	Sat 21/11/20			
319 🧐 321 🖳	Watermains Works	55 days 148 days	Thu 18/6/20 Mon 11/5/20	Sat 22/8/20 Fri 6/11/20			
321 322	Landscape Works Tree Planting	48 days	Mon 11/5/20	Tue 7/7/20			
376	Part B2		Fri 15/12/17	Wed 23/12/20			
387	Sha Ling Road (M001 CH +40 to +180)	602 days		Sat 19/12/20			
387 🚱	Noise Barrier	189 days	Tue 18/2/20	Wed 7/10/20	,		
390 🧔	Sub-structure of Noise Barrier Construction Bay 3 to Bay 8	69 days	Tue 18/2/20	Fri 15/5/20			
391 🧆	Backfilling to Road Formation Level at Noise Barrier Bay 3 to Bay 5	32 days	Fri 17/4/20	Tue 26/5/20			
392 🤌	Backfilling to Road Formation Level at Noise Barrier Bay 6 to Bay 8	32 days	Sat 16/5/20	Mon 22/6/20			
393 🤣	Superstructure of Noise Barrier Construction Bay 3 to Bay 8	120 days	Sat 16/5/20	Wed 7/10/20			
394 🏹	Sewerage and Drainage	72 days	Wed 27/5/20	Thu 20/8/20			
395 🚳	Drainage and Sewerage Works	72 days	Wed 27/5/20	Thu 20/8/20			
396 🎴	Utilities and Watermains Works	355 days	Thu 18/7/19	Sat 26/9/20			
399 🧆	Watermains Works	21 days	Wed 10/6/20	Mon 6/7/20			
400 🤣	Town Gas Installation	29 days	Tue 7/7/20	Sat 8/8/20			
408	Landscape Works	138 days	Tue 7/7/20	Sat 19/12/20			
410 🔌	Irrigation System and Water Points	36 days	Tue 7/7/20	Mon 17/8/20			
413	Man Kam To Road Bus Shelter Road Lighting E&M works, Testing and Comissioning (by others)	45 days	Fri 15/12/17 Fri 17/4/20	Wed 21/10/20 Wed 10/6/20			
417 🔽 418 🛃	Backfilling to Formation Level	30 days	Fri 17/4/20	Sat 23/5/20			
419 🔌	Carraigeway, Pavement, Road Marking and Street Furniture	65 days	Mon 25/5/20	Mon 10/8/20			
420 🔌	Tree Planting	75 days	Fri 24/7/20	Wed 21/10/20			
421	Sha Ling Road (M001 CH+0 to +40), Man Kam To Road Drainage, Sewerage, Watermains and	749 days		Wed 23/12/20			
	Other Utilities	-					
423 🏝	Works at Existing Sha Ling Road	298 days	Thu 19/12/19	Wed 23/12/20			
424 🚳	Sub-structure of Noise Barrier Construction Bay 1 to Bay 2	150 days	Thu 19/12/19	Fri 26/6/20			
425 🔌 _	Backfilling to Road Formation Level at Noise Barrier Bay 1 to Bay 2	45 days	Sat 27/6/20	Wed 19/8/20			
426 🤣 _ 440 🖳	Superstructure of Noise Barrier Construction Bay 1 to Bay 2	40 days	Sat 27/6/20	Thu 13/8/20			
440 441	TTA Stage 2 - Man Kam To Road Eastbound Slow Lane		Fri 31/1/20	Wed 12/8/20 Wed 17/6/20			
442	Drainage and Sewerage Connections Watermains Works	112 days 76 days	Fri 31/1/20 Fri 31/1/20	Wed 17/6/20 Wed 6/5/20			
443	Backfill to Formation Level	30 days	Thu 18/6/20	Fri 24/7/20			
444	Carraigeway Reinstatement, Road Marking and Preparation Works for Change of TTA	16 days	Sat 25/7/20	Wed 12/8/20			
454 🏹	Part C	570 days	Tue 15/1/19	Wed 23/12/20	—		
461 🏹	Drainage and Sewerage Works and Connections TTA Stage 2	112 days	Thu 20/2/20	Thu 9/7/20			
463 🏹	Paving Works	40 days	Fri 10/7/20	Tue 25/8/20			
464 🏹	E&M and Waterworks	570 days	Tue 15/1/19	Wed 23/12/20			
466 🏝	Watermain Works and Connection TTA Stage 2	100 days		Wed 3/6/20			
469 🎽	CLP Meter Application	90 days	Thu 9/4/20	Thu 30/7/20			
470 🚣	CLP Cabling Works		Fri 31/7/20	Wed 23/12/20			
4/2	Part D		Sat 15/12/18	Tue 15/12/20			
443 3 444 3 454 3 461 3 463 3 466 3 466 3 466 3 470 3 472 3 474 3 486 3	Parts G1 and G2	300 days	Thu 18/7/19	Fri 24/7/20			
480 490	Fill Slope FS13	127 days	Tue 18/2/20	Fri 24/7/20			
489 100-	Backfill to Proposed Ground Level (Max. 2.5m)	36 days	Wed 29/4/20	Thu 11/6/20			
490	Drainage and Maintenance Access	35 days	Fri 12/6/20	Fri 24/7/20		I	
491 🧆 - 492 🔞 -	Sewerage and Drainage Utilities and Watermains Works	72 days 21 days	Wed 27/5/20 Wed 10/6/20	Thu 20/8/20 Mon 6/7/20	—		
492 00-	Landscape Works		Tue 7/7/20	Sat 19/12/20			
	Section 4 of the Works		Sun 12/7/20	Wed 12/7/23			
546 🛃	Establishment Works of Parts A1, A2 & A3		Sun 12/7/20	Wed 12/7/23			
549 🚰	Section 6 of the Works		Fri 6/12/19	Mon 5/12/22			
550 🏹	Establishment Works of Part E		Fri 6/12/19	Mon 5/12/22			

3-month Rolling Programme (May 2020 to July 2020)	Task Split	 Mile stone Summary	¢ ۱	Project Summary 🛛 🖡 External Tasks 🖉	External Milestor Deadline	e ◆ ₽	Critical Critical Split		Progress		
Date: May 2020											
							Page	2			


		Hsin Ch	ong Tsun Yip Jo	int Venture
		Qtr 1, 2021		
Dec		0111,2021	Jan	
1				
•				
	i			
	i			
1				



Three Months rolling Programme of Contract CV/2017/02


Dev	elopment o	CV/2017/02 of Columbarium at Sandy Ridge Cernetery al Works at Man Kam To Road and Lin Ma Hang Roa	d			3 Month Rolling Programme (from 26/10/2020 to 25/1/2021)	epted Initial Works Programme (06)
ID	WBS	Task Name	Duration	Start Date	Completion Date		M
1	1	Letter of Acceptance	0 days				0ct 8 Nov 29 Nov 20 Dec 10 Jan 3 I T W T F S S M T W T F S
	3	Starting Date ET Submissions	0 days 9 days	Thu 31/5/18 Wed 26/9/18			
	4	Applications to Government Department		Mon 4/6/18			
	5	Submissions & acceptances		Mon 4/6/18			
	8	Liaison with Utility Undertakers		Fri 1/6/18	Wed 3/2/21		
47	7	Liaison with Contract CV/2016/01 regarding Parts A1 to A4 (refer PS Appendix A1)	979 days	Fri 1/6/18	Wed 3/2/21		
1 1000	8	Liaison Meeting with Interface and associated contractors	s 389 days	Fri 1/6/18	Mon 24/6/19	5/19	
	9	Tree Survey Reporting			Sun 11/11/18		
11 11 11 11 11	10 11	Street Lighting Designs by the Contractor Provision of Project Manager's Site Accommodation	-	Fri 1/6/18 Fri 1/6/18	Wed 1/4/20 Thu 28/6/18		
67	12	(PS1.08A(b) & 1.49) Design of irrigation system within the Sandy Ridge Cemetery (LS/2021, 2041, 2042, W/1041,1011)			Fri 10/1/20		
70	13	Condition Survey	D1 dava	Thu: 00/0/40	0		
	14	section 1 of the works - Completion of all works within Parts A1, A2 and B of the Site except Establishment works	-		Sun 11/11/18 Wed 3/2/21		
78	14.1	Parts A1	859 davs	Fri 28/9/18	Wed 3/2/21	21	
CLEO	14,1.1	access date for section 1 (Parts A1) - not more than 120 days after the starting date					
	14.1.2	form temporary haul road from the south side to Parts A1	14 days	Tue 2/10/18	Mon 22/10/18		
	14.1.3 14.1.4	general site clearance			Wed 28/11/18		
	14.1.4	initial survey	-		Wed 2/1/19		
	14.1.6	construction of temporary drainage Site Formation works for Cut Slope CS22 (in Parts			Sat 26/1/19 Mon 23/12/19		
101	14.1.7	A1) A1) Construction of Retaining Wall RW13 (bays 1 to					
		5)					
	14.1.7.1	excavation with installation of temporary soil nails work behind RW13 (bays 1 to 5)	56 days	Mon 15/4/19	Tue 25/6/19	19	
	14.1.7.2	plate load tests		Wed 26/6/19			
	14.1.7.3 14.1.7.4	concrete blinding layers for 5 bays formwork for bases of alternative first 3 bays			Wed 3/7/19		
	14.1.7.5	steel fixing for 3 bases	2 days 3 days	Wed 3/7/19 Fri 5/7/19	Thu 4/7/19 Mon 8/7/19		
	14,1.7.6	concrete and curing for 3 bases	5 days	Tue 9/7/19	Sat 13/7/19		
	14,1.7.7	remove formwork		Mon 15/7/19			
	14.1.7.8	falsework and formwork for alternative 3 walls	4 days	Thu 18/7/19	Mon 22/7/19	19	
	14.1.7.9 14.1.7.10	steel fixing for 3 walls		Tue 23/7/19	Thu 1/8/19		
	14.1.7.10	close formwork for 3 walls concrete and curing for 3 walls	3 days 6 days	Fri 2/8/19	Mon 5/8/19		
	14.1.7.12	remove formwork	6 days 3 days	Mon 5/8/19 Sat 10/8/19	Sat 10/8/19 Tue 13/8/19		
114	14,1,7,13	formwork for bases of alternative second two		Tue 13/8/19			
115	14.1.7.14	bays steel fixing for two bases	2 dave	Mod 14/0/40	The 15/0/40	10	
a ser prove	14 1 7 15	concrete and curing for two bases		Wed 14/8/19 Fri 16/8/19	Tue 20/8/19		
117	14,1,7,16	remove formwork	2 days		Wed 21/8/19		
118	14,1,7,17	falsework and formwork of alternative second two walls		Wed 21/8/19			
119	14.1.7.18	steel fixing for two walls	6 days	Fri 23/8/19	Thu 29/8/19		
	14.1.7.19	close formwork for two walls		Thu 29/8/19	Fri 30/8/19		
	14 1.7 20	concrete and curing for two walls		Sat 31/8/19	Wed 4/9/19	n n n	
	14.1.7.21	remove falsework & formwork		Wed 4/9/19	Thu 5/9/19		
123	14.1.7.22	after completion of RW13 (bay 1 to 5), backfilling & compaction behind wall to formation (A1) (Drg GE/1101)	66 days	Fri 6/9/19	Mon 2/12/19	19	
	14_1.7.23	install instrument for RW13 (bay 1 to bay 5)	9 days	Tue 3/12/19	Thu 12/12/19	19	
	14.1.8	Site Formation works for Fill Slope FS18	231 days	Mon 15/4/19	Mon 3/2/20		
126	14.1.8.1	excavale top 3.5m from the existing slope profile (extent to be directed by PM)(Drg.GE/2305)	15 days	Mon 15/4/19	Mon 6/5/19	9	
127	14.1.8.2	prepare formation for filter blanket	2 dave	Tue 7/5/19	Wed 8/5/10		
	14,1.8,3			Wed 8/5/19			
129	14.1.8.4	backilling from top of filter blanket to formation level (including SRT tests)	126 days	Thu 16/5/19	Mon 21/10/19		
130	14.1.8.5	construction of 1.5m width maintenance berm	2 days	Fri 18/10/19	Mon 21/10/19		
Sang	-ling Civil Co	ontractors Company Limiled				Data 100	
						Page 1/20 3 month rolling r	ogramme 20200925(end Oct-end Jan 21)

3 Month Rolling Programme (from 26/10/2020 to 25/1/2021)
E M B B E M B B E M B B E M B B B B
F S S M T W T F
tin the second se
*



Infra	structural	Columbarium at Sandy Ridge Cemetery Works at Man Kam To Road and Lin Ma Hang Roa	d							(from	26/10/2020	g Programm 0 to 25/1/202	1)					
0	WBS	Task Name	Duration	Start Date	Completion Date	20 Ma	M B e 10 Jun 1 Jul '1 22 Jul 12 Aug 2 Sep T F S S M T W T F S S M T	E 23 Sep	14 Oct 4 N	au 25 Nov 16 Day 6 Jun 1 22 Jun	17 0.4 10 14 - 21 1	M B Mai 21 Apr 12 Mai 2	un * 23 Jun	E 14 Jul 4 Aug 2	M 5 Aui 15 Sep 6	B Oct 1 27 Oct 17 No	E M	h 1 May
184	14.2.7.10	steel fixing for walls of bay 6 & 8	7 days	Sat 16/5/20	Sat 23/5/20	IW	TFSSMTWTFSSMT	WIFS	SMT	WTFSSSMTWTFSS	MTWTFSS	M T W T F S S	MTWT	FSSMTW	TFSSM	WTFSSM	TWTFSSMTWT	FSSM
	14.2.7.11	close formwork for walls of bay 6 & 8	2 days	Mon 25/5/20	Tue 26/5/20													
	14.2.7.12	concreting and curing for walls of bay 6&8	5 days	Wed 27/5/20														
	14.2.7.13 14.2.7.14	remove falsework and formwork for walls	2 days	Mon 1/6/20	Tue 2/6/20													
and drive	14.2.7.15	base formwork for bay 7 base steel fixing for bay 7	2 days	Wed 3/6/20 Fri 5/6/20	Thu 4/6/20													
	14.2.7.16	base concreting & curing for bay 7	2 days 2 days	Mon 8/6/20	Sat 6/6/20 Tue 9/6/20													
191	14.2.7.17	remove base formwork	1 day	Wed 10/6/20														
192	14.2.7.18	falsework and formwork for walls of bay 7	2 days	Thu 11/6/20	Fri 12/6/20													
	14.2.7.19	steel fixing for walls of bay 7	5 days	Sat 13/6/20	Thu 18/6/20													
	14.2.7.20	close formwork for walls of bay 7	1 day	Fri 19/6/20	Fri 19/6/20													
	14.2.7.21	concreting and curing for walls of bay 7	3 days	Sat 20/6/20	Tue 23/6/20													
	14.2.7.22 14.2.7.23	remove falsework and formwork for walls after completion of structural RW13 (bay 6 to 8), backfill behind wall to formation (A2) (Drg GE/1101)	1 day 36 days	Wed 24/6/20 Fri 26/6/20	Wed 24/6/20 Fri 7/8/20													
198	14,2,7,24	install instrument for RW13 (bay 6 to bay 8)	2 days	Sal 8/8/20	Mon 10/8/20													
199		(west) drainage works at Road E (ch250 to 300)	16 days	Sat 8/8/20	Wed 26/8/20													
200		(west) waterworks at Road E (ch250 to 300)	15 days	Thu 27/8/20	Sat 12/9/20													
201 202		construction of Irrigation System	5 days	Sat 12/9/20	Thu 17/9/20													
	14.2.11 14.2.12	U channel for Road E Roadworks of Road E (A2-ch243-300)	3 days	Thu 17/9/20	Sat 19/9/20													
1.11	14.2.12.1	kerbing & sub-base (include sub-base SRT test)	42 days 7 days	Sat 19/9/20 Sat 19/9/20	Tue 17/11/20 Sat 26/9/20													
345 A	14.2.12.2	ducting for road lighting & water point	4 days	Sat 15/5/20 Sat 26/9/20	Wed 30/9/20													
206	14.2.12.3	concrete pavement	15 days	Sat 3/10/20	Thu 22/10/20													
207	14.2.12.4	traffic signs, beam barriers	7 days	Wed 21/10/20														
11 A.	14.2 12.5	concrete footpath	12 days	Mon 2/11/20	Tue 17/11/20													
	14.2.13	street lighting for Road E (Drg/ RD/2091)	9 days	Tue 17/11/20	Thu 26/11/20													
	14.2.14 14.2.15	landscaping (shrub planting)	4 days	Fri 27/11/20	Tue 1/12/20													
and a	4.2.16	site formation works for Cut Slope CS26 (A2) site formation works for Cut Slope CS25 (A2)	24 days 12 days	Sat 8/8/20 Sat 5/9/20	Fri 4/9/20 Fri 18/9/20													
2010	4.2.17	placement of erosion control mat/ hydroseeding	2 days	Sat 5/9/20 Sat 19/9/20	Mon 21/9/20													
214 1	4.2.18	drainage works at Road B & sewerage works at	28 days	Sat 19/9/20	Wed 28/10/20													
215 1	4.2.19	Road B waterworks at Road B		Thu 29/10/20														
216 1	4.2.20	backfill formation for Road B	3 days	Tue 1/12/20	Thu 3/12/20													
217 1	4.2.21	street lighting ducts and drawpits at Road B	9 days	Tue 1/12/20														
218 1	4,2,22	arrange Town Gas to lay cables (NOT YET AGREED)	5 days	Fri 11/12/20														
219 1		planter wall for Road B	5 days	Thu 17/12/20	Tue 22/12/20													
	4,2.24	arrange HKT to lay PCCW cables (NOT YET AGREED)	5 days	Wed 23/12/20	Wed 30/12/20													
221 1		Roadworks of Road B (A2-ch28 5-90)	19 days	Thu 31/12/20	Fri 22/1/21													
1.01	4.2.25.1	kerbing & sub-base (include sub-base SRT test)	-	Thu 31/12/20	Sat 9/1/21													
	4.2.25.2	DBM (Roadbase)		Mon 11/1/21	Tue 12/1/21													
	4.2.25.3 4.2.25.4	base course and wearing course directional sign, roadmarkings & footpath		Wed 13/1/21	Thu 14/1/21													
26 1		airectional sign, roadmarkings & tootpath landscaping (hydroseeding)	7 days 17 days	Fri 15/1/21 Wed 13/1/21	Fri 22/1/21 Mon 1/2/21													
28 14				Thu 31/5/18	Wed 3/2/21	-												
29 14	4.3.1	access date for section 1 (Parts B) - the starting date	0 days	Thu 31/5/18	Thu 31/5/18	•*		1										
30 14	4.3.2	Inilial Survey	104 days	Fri 1/6/18	Thu 4/10/18	-		1										
31 14			30 days	Fri 5/10/18	Fri 9/11/18			-	-									
32 1		Man Kam Road	134 days	Fri 1/6/18	Fri 9/11/18	-			-									
36 14		Construction of Fresh Water Mains (DN400)-refer to Drawings No. MKTR Programme/W/001 & 002	352 days	Sat 10/11/18	Fri 17/1/20				-						_			
37 14				Sat 10/11/18	Sat 12/1/19				-									
46 14	1.3.5.2			Wed 14/11/18	Sat 12/1/19				-									
	1.3.5.3			Tue 20/11/18	Sat 12/1/19				1	i								
	1.3.5.5		•	Tue 15/1/19 Tue 15/1/19	Mon 4/3/19 Mon 4/3/19													
82 14			-	Mon 14/1/19	Mon 4/3/19						5. 							
91 14	3.5.7			Tue 5/3/19	Tue 23/4/19													
	.3.5.8	Phase 3: TTA10s		Tue 5/3/19	Tue 23/4/19							•						
09 14	3.5.9		39 days	Tue 5/3/19	Tue 23/4/19													
18 14		Phase 4: TTA4s		Mon 29/4/19	Fri 14/6/19							4						


Sang Hing Civil Contractors Company Limited




- Infras	structural	f Columbarium at Sandy Ridge Cemetery Works at Man Kam To Road and Lin Ma Hang Roa				3 Month Rolling Programme (from 26/10/2020 to 25/1/2021)
ID	WBS	Task Name	Duration	Start Date	Completion Date	M B E M B
	14.3.5.11	Phase 4: TTA11s	38 days	Mon 29/4/19		T W T F S S M T
	14.3.5.12	Phase 4: TTA18s	42 days	Wed 24/4/19		
	14.3.5.13 14.3.5.14	Phase 5: TTA5s	42 days	Wed 19/6/19		h
	14.3.5.15	Phase 5: TTA12s Phase 5: TTA19s	45 days	Sat 15/6/19 Sat 15/6/19	Wed 7/8/19	
	14.3.5.16	Phase 6: TTA6s	45 days 46 days	Fri 9/8/19	Wed 7/8/19 Thu 3/10/19	i i i i i i i i i i i i i i i i i i i
121212	14.3.5.17	Phase 6: TTA13s	42 days	Wed 14/8/19		
390	14.3.5.18	Phase 6: TTA20s	47 days	Thu 8/8/19	Thu 3/10/19	
399	14.3.5 19	Phase 7: TTA7s	44 days	Tue 8/10/19	Wed 27/11/19	
452725	14.3.5.20	Phase 7: TTA14s	46 days	Fri 4/10/19	Wed 27/11/19	
i = 1 = 1	14.3.5,21	Phase 7: additional TTA21s	29 days		Wed 27/11/19	
427 437	14.3.5.22	additional Phase 8: additional TTA 0s		Wed 27/11/19		
	14,3.6,1	Construction of Sewerage (DN630) - refer to Drawing No. MKTR Programme/DR/001	311 days		Wed 3/2/21	
296	14.3.6.1.1	Phase A: TTA 1n mobilisation & set up TTA	50 days	Tue 21/1/20	Sat 21/3/20	
	14.3.6.1.2	saw cut existing pavement and removal	2 days 4 days	Tue 21/1/20 Thu 23/1/20	Wed 22/1/20 Thu 30/1/20	
	14.3.6.1.3	trial pits	4 days	Fri 31/1/20	Tue 4/2/20	
442	14.3,6,1,4	trench sheetpiling	7 days	Wed 5/2/20	Wed 12/2/20	
443	14,3,6,1,5	excavate trench & shoring	7 days	Thu 13/2/20	Thu 20/2/20	
444	14.3.6.1.6	pipe laying & construct manhole	0 down	Fri 21/2/20	Mar 0/0/00	
	14.3.6.1.7	backfill trench & remove sheetpile, rail & strut	9 days 14 days	Tue 3/3/20	Mon 2/3/20 Wed 18/3/20	
446	149810	estestals to a the anti-	<u>.</u>	-		
- 36.23	14.3.6.1.8 14.3.6.2	reinstale trench & curing Phase A: TTA 7n	3 days	Thu 19/3/20	Sat 21/3/20	
	14.3.6.2.1	mobilisation & set up TTA	52 days 2 days	Sat 18/1/20 Sat 18/1/20	Sat 21/3/20 Mon 20/1/20	
-	14,3,6,2,2	saw cut existing pavement and removal	4 days	Tue 21/1/20	Fri 24/1/20	
450	14.3.6.2.3	trial pits	4 days	Wed 29/1/20	Sat 1/2/20	
451	14.3.6.2.4	trench sheetpiling	7 days	Mon 3/2/20	Mon 10/2/20	
452	14.3.6.2.5	excavate trench & shoring	9 days	Tue 11/2/20	Thu 20/2/20	
453 1	14.3,6.2.6	pipe laying & construct manhole	9 days	Fri 21/2/20	Mon 2/3/20	
454 1	14.3,6.2.7	backfill trench & remove sheetpile, rail & strut	14 days	Tue 3/3/20	Wed 18/3/20	
455 1	4.3.6.2.8	reinstate trench & curing	3 days	Thu 19/3/20	Sat 21/3/20	
456 1	4.3.6.3	Phase B: TTA 2n			Thu 28/5/20	
1	14.3.6.3.1	mobilisation & set up TTA	2 days	Mon 23/3/20	Tue 24/3/20	
1	4.3.6.3.2	saw cut existing pavement and removal	4 days	Wed 25/3/20	Sat 28/3/20	
	4.3.6.3.3	trial pits	4 days	Mon 30/3/20	Thu 2/4/20	
460 1		trench sheetpiling	7 days	Fri 3/4/20	Wed 15/4/20	
461 1	4.3.6.3.5	excavate trench & shoring	9 days	Thu 16/4/20	Sat 25/4/20	
	4.3.6.3.6	pipe laying & construct manhole	9 days	Mon 27/4/20	Fri 8/5/20	
463 1	4.3.6.3.7	backfill trench & remove sheetpile, rail & strut	14 days	Sat 9/5/20	Mon 25/5/20	
164	12000		A :			
464 1	4.3.6.3.8 4.3.6.4	reinstale trench & curing		Tue 26/5/20	Thu 28/5/20	
Statistics of the	4.3.6.4 4.3.6.4.1	Phase B: TTA 8n mobilisation & set up TTA		Mon 23/3/20	Thu 28/5/20	
(1)	4.3.6.4.2	modification & set up TTA saw cut existing pavement and removal		Mon 23/3/20 Wed 25/3/20	Tue 24/3/20 Sat 28/3/20	
	4.3.6.4.3	trial pits		Mon 30/3/20	Thu 2/4/20	
469 14	4.3.6.4.4	trench sheetpiling	7 days	Fri 3/4/20	Wed 15/4/20	
470 1	4.3.6.4.5	excavate trench & shoring	9 days	Thu 16/4/20	Sat 25/4/20	
471 \$4	4.3.6.4.6	pipe laying & construct manhole	9 dave	Mon 27/4/20	Eri 9/5/00	
472 14		pipe laying & construct mannole backfill trench & remove sheetpile, rail & strut	9 days 14 days	Mon 27/4/20 Sat 9/5/20	Fri 8/5/20 Mon 25/5/20	
473 14	43649	roinatata Iroach 0 an ta	0	T 00/7/1	The second	
473 14		reinstate Irench & curing		Tue 26/5/20	Thu 28/5/20	
475 14		Phase C: TTA 3n mobilisation & set up TTA	-	Fri 29/5/20 Fri 29/5/20	Thu 30/7/20 Sat 30/5/20	
-	4.3.6.5.2	saw cut existing pavement and removal		Fil 29/5/20 Mon 1/6/20	Sat 30/5/20 Thu 4/6/20	
	4.3.6.5.3	trial pits	4 days	Fri 5/6/20	Tue 9/6/20	
478 14	4.3.6.5.4	trench sheetpiling			Wed 17/6/20	
479 14	4.3.6.5.5	excavate trench & shoring	9 days	Thu 18/6/20	Mon 29/6/20	
480 14	4.3.6.5.8	pipe laying & construct manhole	9 days	Tue 30/6/20	Fri 10/7/20	
Devis 11						

	Accepted Initial Works Programme (06)
B E M B 22 Mai 12 Apri 3 May 24 Mai 14 Jun 5 Jul 226 Jul 16 Aug 16 Aug T W T F S S M T W T F S S M T W T F S S M 17 W T F S S M 17 W T F S S M	E M 6 Sep 127 Sep 18 Oct 8 Nov 29 Nov 20 Dec 10 Jan 3 T W T F S S M T W T F S S M T W T F S
* <u>-</u>	
-]	
6	
t s	
1 ×	
<u> </u>	
	2 mart cella co


Infras	structural	Columbarium at Sandy Ridge Cemetery Works at Man Kam To Road and Lin Ma Hang Road	t			3 Month Rolling Programme (from 26/10/2020 to 25/1/2021)
)	WBS	Task Name	Duration	Start Date	Completion Date	m M B E M B E M B E M B E M B E M B E M B E M B E M B E M B E M B E M B E M B E M B E M B E M B E M B E M B E M
481	14.3.6.5.7	backfill trench & remove sheetpile, rail & strut	14 days	Sat 11/7/20	Mon 27/7/20	
482	14.3.6.5.8	reinstate trench & curing	3 days	Tue 28/7/20	Thu 30/7/20	20
	14366	Phase C: TTA 9n	52 days		Thu 30/7/20	0
11122	14.3.6.6.1 14.3.6.6.2	mobilisation & set up TTA	2 days	Fri 29/5/20	Sal 30/5/20	
10.85	14.3.6.6.3	saw cut existing pavement and removal trial pits	4 days 4 days	Mon 1/6/20 Fri 5/6/20	Thu 4/6/20 Tue 9/6/20	
487	14.3.6.6.4	trench sheetpiling	7 days	Wed 10/6/20	Wed 17/6/20	
488	14.3.6.6.5	excavate trench & shoring	9 days	Thu 18/6/20	Mon 29/6/20	20
489	14.3.6,6.6	pipe laying & construct manhole	9 days	Tue 30/6/20	Fri 10/7/20	
	14.3.6.6.7	backfill trench & remove sheetpile, rail & strut	14 days		Mon 27/7/20	
	14.3.6.6.8	reinstate trench & curing	3 days	Tue 28/7/20	Thu 30/7/20	0
	14.3.6.7 14.3.6.7.1	Phase D: TTA 4n	52 days	Fri 31/7/20	Tue 29/9/20	
	14.3.6.7.1	mobilisation & set up TTA saw cut existing pavement and removal	2 days 4 days	Fri 31/7/20 Mon 3/8/20	Sat 1/8/20 Thu 6/8/20	
155	14.3.6.7.3	trial pils	4 days	Fri 7/8/20	Tue 11/8/20	
496	14.3.6.7.4	trench sheetpiling	7 days	Wed 12/8/20	Wed 19/8/20	
497	14.3.6.7.5	excavate trench & shoring	9 days	Thu 20/8/20	Sat 29/8/20	
498 1	14.3.6.7.6	pipe laying & construct manhole	9 days	Mon 31/8/20	Wed 9/9/20	
499 1	14.3.6.7.7	backfill trench & remove sheetpile, rail & strut	•	Thu 10/9/20	Fri 25/9/20	
	14.3.6.7.8	reinstate trench & curing	3 days	Sat 26/9/20	Tue 29/9/20	
	4.3.6.8 4.3.6.8.1	Phase D: TTA 10n	52 days	Fri 31/7/20	Tue 29/9/20	
2000	43682	mobilisation & set up TTA saw cut existing pavement and removal	2 days 4 days	Fri 31/7/20 Mon 3/8/20	Sat 1/8/20 Thu 6/8/20	
	4,3,6.8.3	trial pits	4 days	Fri 7/8/20	Tue 11/8/20	
505 1	4.3.6.8.4	trench sheetpiling	7 days	Wed 12/8/20	Wed 19/8/20	
506 1	4.3.6.8,5	excavate trench & shoring	9 days	Thu 20/8/20	Sat 29/8/20	
10.00	4.3.6.8.6	pipe laying & construct manhole	9 days	Mon 31/8/20	Wed 9/9/20	
508 1	4.3.6.8.7	backfill trench & remove sheetpile, rail & strut	14 days	Thu 10/9/20	Fri 25/9/20	
2022	4.3.6.8.8	reinstate trench & curing	3 days	Sat 26/9/20	Tue 29/9/20	
328.0	4.3.6,9	Phase E: TTA 5n			Wed 2/12/20	
	4.3.6.9.1 4.3.6.9.2	mobilisation & set up TTA saw cut existing pavement and removal		Wed 30/9/20	Sat 3/10/20	
	4.3.6.9.3	trial pits	4 days 4 days	Mon 5/10/20 Fri 9/10/20	Thu 8/10/20 Tue 13/10/20	
	4.3.6.9.4	trench sheetpiling		Wed 14/10/20		
15 1	4.3.6.9,5	excavale trench & shoring	9 days	Thu 22/10/20	Mon 2/11/20	
	4.3.6.9.6	pipe laying & construct manhole	9 days	Tue 3/11/20	Thu 12/11/20	D
	4.3.6.9.7		14 days	Fri 13/11/20	Sat 28/11/20	
12 C I I A	4.3.6.9.8 4.3.6.10	reinstate trench & curing		Mon 30/11/20		
	4.3.6.10 4.3.6.10.1	Phase E: TTA 11n mobilisation & set up TTA		Wed 30/9/20		
	4.3.6.10.2		-		Sal 3/10/20 Thu 8/10/20	
14 million	4.3.6.10.3	trial pits	4 days	Fri 9/10/20		
23 14	4.3.6.10.4	trench sheetpiling		Wed 14/10/20		
24 14	4.3.6.10.5	excavate trench & shoring	9 days	Thu 22/10/20	Mon 2/11/20	
	4.3.6.10.6	pipe laying & construct manhole		Tue 3/11/20		
26 14	13.6.10.7	backfill trench & remove sheetpile, rail & strut	14 days	Fri 13/11/20	Sat 28/11/20	
	.3.6.10.8	reinstate trench & curing		Mon 30/11/20		
	l.3.6.11 l.3.6.11.1				Wed 3/2/21	
200 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100 - 100	3.6.11.2	mobilisation & set up TTA saw cut existing pavement and removal	-	Thu 3/12/20 Sat 5/12/20	Fri 4/12/20 Wed 9/12/20	
10	3.6.11.3	trial pits	-	Thu 10/12/20		
32 14	3.6.11.4			Tue 15/12/20		
	.3.6.11.5	excavate trench & shoring		Wed 23/12/20		



- Infras	structural	Columbarium at Sandy Ridge Cemetery Works at Man Kam To Road and Lin Ma Hang Roa	1100							(from	nth Rolling Programme 26/10/2020 to 25/1/2021)	
D	WBS	Task Name	Duration	Start Date	Completion Date	20 Mar	M B 10 Juni 1 Jul '1 22 Jul 12 Auj 2 Sep	E 23 Sep 14	Oct 4 No	v 25 Nov 16 Dev 6 Jun 1 27 Jun 1	E M B 17 Feb 10 Mar 31 Mar 21 Apr 12 Mar 2 Jun	E M B * 23 Jun 14 Jul 4 Aug 25 Aug 15 Sep 6 Oct * 27 Oct 17 Nov 8	E M Dec 129 Dec 19 Jan 9 Feb 11 Mar
534	14.3.6.11.6	pipe laying & construct manhole	9 days	Tue 5/1/21	Thu 14/1/21	TW 1	I F S S M T W T F S S M T	WTFS	SMTW	TFSSMTWTFSSM	MTWTFSSMTWTFSSM	T W T F S S M T W T F S S M T W T F S S M T W T F S S M T V	V T F S S M T W T F S S M
535	14.3.6.11.7		14 days		Sat 30/1/21								
	14.3.6.12	Phase F: additional TTA 12s	38 days		Wed 3/2/21								
	14.3.6.12.1 14.3.6.12.2	mobilisation & set up TTA	2 days	Fri 18/12/20	Sal 19/12/20								
	14.3.6.12.3	saw cut existing pavement and removal trial pits	6 days	Wed 30/12/20	Tue 29/12/20 Tue 5/1/21								
	14.3.6.12.4		5 days 5 days	Wed 50/12/20 Wed 6/1/21	Mon 11/1/21					1			
542	14,3,6,12,5	excavale trench & shoring	4 days	Tue 12/1/21	Fri 15/1/21								
543	14.3.6.12.6	pipe laying & construct manhole	4 days	Sal 16/1/21	Wed 20/1/21								
544	14,3.6,12.7	backfill trench & remove sheetpile, rail & strut	8 days	Thu 21/1/21	Fri 29/1/21								
546	14.3.6.13	Phase F: additional TTA 0n	38 days	Fri 18/12/20	Wed 3/2/21								
547	14.3.6,13.1	mobilisation & set up TTA	2 days		Sat 19/12/20								
548	14.3.6.13.2	saw cut existing pavement and removal	4 days	Mon 21/12/20	Thu 24/12/20								
	14.3.6.13.3	trial pits	4 days	Mon 28/12/20	Thu 31/12/20								
550	14.3.6.13.4	trench sheetpiling	5 days	Sat 2/1/21	Thu 7/1/21								
551	14.3.6.13.5	excavate trench & shoring	6 days	Fri 8/1/21	Thu 14/1/21								
	14.3.6,13.6 14.3.6,13.7	pipe laying & construct manhole backfill trench & remove sheetpile, rail & strut	5 days 9 days	Fri 15/1/21 Thu 21/1/21	Wed 20/1/21 Sat 30/1/21								
	17	section 2 of the works - Completion of all works	·	Thu 31/5/18	Wed 3/2/21	-							
		within Parts C1 and C2 of the Site except Establishment works											
558	17.1	access date for section 2 (Part C1)	0 days	Thu 31/5/18	Thu 31/5/18	•						1	
559	17.2	Temporary Traffic Arrangement (TTA) Scheme for Lin	162 days	Fri 1/6/18	Fri 9/11/18	-			-				
565	17.3	Ma Hang Road works al Lin Ma Hang Road (section 2 Part C1) refer	817 days	Sat 10/11/18	Wed 3/2/21				-				
566	17.3.1	Appendice LMHR01a to d Phase I (stage 1)-south lane (chainage 240-283)	23 days	Sat 10/11/18	Thu 6/12/18								
- SY	17.3.2	Phase I (stage 2)-north lane (chainage 240-283)	16 days		Thu 27/12/18								
	17.3.3	Phase I (stage 3)-south lane (chainage 283-335)	26 days	Fri 28/12/18	Mon 28/1/19								
598	17.3.4	Phase I (stage 4)-north lane (chainage 283-335)		Tue 29/1/19									
608	17.3.5	Phase I (stage 5)-south lane (chainage 335-380)	18 days	Thu 21/2/19	Wed 13/3/19								
618		Phase I (stage 6)-north lane (chainage 335-380)	16 days	Thu 14/3/19	Mon 1/4/19				1				
627		Phase I (stage 7)-south lane (chainage 380-435)	23 days	Tue 2/4/19	Fri 3/5/19								
638		Phase I (stage 8)-north lane (chainage 380-435)	15 days	Sat 4/5/19	Wed 22/5/19								
648		Phase I (stage 9)-south lane (chainage 190-240)	18 days	Thu 23/5/19	Thu 13/6/19								
659 1 669 1	17.3.10 17.3.11	Phase I (stage 10)-north lane (chainage 190-240) Phase II (stage 1)-south lane (chainage 32-85)-Noise Barrier MM6 (bays 1-3) & MM7 (bays 1-2)	16 days 95 days	Fri 14/6/19 Thu 4/7/19	Wed 3/7/19 Fri 25/10/19						-		
703 1		Phase II (stage 2)-north Iane (chainage 32-85)-Noise Barrier MM9 (bays 1-4)	84 days	Sat 26/10/19	Fri 7/2/20								
735 1		Phase II (stage 3)-south lane (chainage 85-138)	38 days	Sat 8/2/20	Mon 23/3/20								k
746 1	17,3,14	Phase II (stage 4)-north Iane (chainage 85-138)-Noise Barrier MM10 (bays 1-4)	68 days	Tue 24/3/20	Wed 17/6/20								
	17,3,14,1	TTA, UU detection	2 days	Tue 24/3/20	Wed 25/3/20								
748 1	17,3.14.2	tree felling	2 days	Thu 26/3/20	Fri 27/3/20								
	7.3.14.3	saw cut & remove existing pavement	2 days	Thu 26/3/20	Fri 27/3/20								
750 1	7,3.14.4	install sheetpiles	5 days	Sat 28/3/20	Thu 2/4/20								1
751 1	7.3.14.5	excavate and install rails and struts	5 days	Fri 3/4/20	Thu 9/4/20								
	7.3 14.6	concrete blinding layers for 4 bays	2 days	Thu 9/4/20	Tue 14/4/20								
	7.3.14.7	formwork for bases of alternative first two bays	2 days	Tue 14/4/20	Wed 15/4/20								
	7.3.14.8	steel fixing for two bases	-		Thu 16/4/20								
	7.3.14.9	concrete and curing for two bases			Mon 20/4/20								
Sec. 10. 11	7.3.14.10	remove formwork			Tue 21/4/20								
	7.3.14.11	falsework and formwork for two walls	-		Thu 23/4/20								
	7.3.14.12	steel fixing for two walls	-		Wed 29/4/20								
	7.3.14.13	close formwork for two walls		Wed 29/4/20	Sat 2/5/20								
0.000	7.3.14.14	concrete and curing for two walls remove formwork	4 days	Sat 2/5/20	Wed 6/5/20								
		formwork for bases of alternative second two	2 days 2 days	Wed 6/5/20 Thu 7/5/20	Thu 7/5/20 Fri 8/5/20								
762 1	7.3.14.16												




	Deve	act No. C lopment of astructural	//2017/02 Columbarium at Sandy Ridge Cernetery Works at Man Kam To Road and Lin Ma Hang Roa	ıd									Programme to 25/1/2021)			
Des Bold of the factors Constraint of the factors Constraint of the factors Des Des <thdes< th=""> <thdes< th=""> <thdes< th=""></thdes<></thdes<></thdes<>			Task Name	Duration	1 Start Date	Completion Date	20 Ma	at 10 Jun 1 Jul '1 22 Jul 12 Aur 2 Sen."	23 Sen 14	Oct A New	B	E M	B	E	Lar - Les -		
				2 days					1. [9]		-1	1 1 N 1 P 5 5 1	MINTPSSM	IWITFSSM	IWTFSSN	I I W T F S S M T W	TFSSMTWTFSS
		10.029 40	•														
			•	-													
	769	17.3.14.23															
No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No.	770	17.3.14.24	•	-													
	771	17.3.14.25	backfill formation & SRT test	9 days	Thu 28/5/20	Sat 6/6/20											
No. 10. No. 10. No. 10. No. 10. No. 10. 10. 10. 10. 10. 10. 10. 10. 10. 10	1000		lay kerb, sub-base	2 days	Mon 8/6/20	Tue 9/6/20											
				3 days													
No. No. No. No. No. No.		1	. ,														
		AND REPORTED	-											1			
				-													
10 10<				-													
		-	-	,													
No. No. No. No. No. No.	12	States -	saw cut & remove existing pavement	2 days	Tue 23/6/20	Wed 24/6/20											
No. No. No. No. No. No. Section No. Section No. No. No. No. No. No.	780	17.3.15.4	excavate pipe trench and manhole(s)	2 days	Fri 26/6/20	Sat 27/6/20											
No. And Neural A Strine No. No. No. No. No. No. No. No. No. No. No.	781	17.3.15.5	lay pipes & construct manhole(s)	8 days	Mon 29/6/20	Wed 8/7/20											
Norma Norma Norma Norma Norma 1 Norma Norma	782	17.3.15 6	hackfill formation & CDT toot														
10 11.00 11.00 11.00 11.00 11.00 10 11.00 11.00 11.00 11.00 11.00 10 11.00 11.00 11.00 11.00 11.00 11.00 10 11.00				12 days	aned 8/1/20	Tue 21///20											
No. No. <td>Sales and</td> <td>1</td> <td></td> <td>2 days</td> <td></td>	Sales and	1		2 days													
Ins Ins <td></td>																	
Instrument Instrument Instrument Instrument Instrument Import		Statement in	_														
No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No. No.	0.000	and the second	138-190)-Noise Barrier MM10 (bays 5-9)	00 days	Gat 1/0/20	1100 11/11/20											
No. Control No. Control Control Control 2 20. 20 20. 30 20. 20 20. 20 20. 20 2 20. 20 20. 20 20. 20 20. 20 20. 20 20. 20 2 20. 20 20. 20 20. 20 20. 20 20. 20 20. 20 2 20. 20 20. 20 20. 20 20. 20 20. 20 20. 20 2 20. 40 <	1.0-004																
No Value stant havesite Auge Tu Stand No Value stant havesite Auge Tu Stand Number Stand No Value stant havesite Stand Tu Stand Stand No Value stant havesite Stand Stand Stand No Value stant havesite Stand Stand Stand No Value Stand Stand Stand Stand Stand No Value Stand Stand Stand Stand Stand Stand No Value Stand Stand Stand Stand Stand Stand Stand No Value Stand Stand Stand Stand Stand Stand Stand No Value Stand No Stand Stand Stand Stand	789	17.3.16.2	tree felling	2 days	Tue 4/8/20	Wed 5/8/20											
Number of the start o			saw cul & remove existing pavement	2 days	Tue 4/8/20	Wed 5/8/20											
Non-control bandling liques for Super d'il attantés de 19 (1486) Non-control bandling liques for Super d'il attantés de 19 (1486) Non-control bandling liques for Super d'il attantés de 19 (1486) Non-control bandling liques for Super d'il attantés de 19 (1486) Non-control bandling liques for Super d'il attantés de 19 (1486) Non-control bandling liques for Super d'il attantés de 19 (1486) Non-control bandling liques for Super d'il attantés de 19 (1486) Non-control bandling liques for Super d'il attantés de 19 (1486) Non-control bandling liques for Super d'il attantés de 19 (1486) Non-control bandling liques for Super d'il attantés de 19 (1486) Non-control bandling liques for Super d'il attantés de 19 (1486) Non-control bandling liques for Super d'il attantés de 19 (1486) Non-control bandling liques for Super d'il attantés de 19 (1486) Non-control bandling liques for Super d'il attantés de 19 (1486) Non-control bandling liques for Super d'il attantés de 19 (1486) Non-control bandling liques for Super d'il attantés de 19 (1486) Non-control bandling liques for Super d'il attantés de 19 (1486) Non-control bandling liques for Super d'il attantés de 19 (1486) Non-control bandling liques for Super d'il attantés de 19 (1486) Non-control bandling liques for Super d'il attantés de 19 (1486) Non-control bandling liques for Super d'il attantés de 19 (1486) Non-control bandling liques for Super d'il attantés de 19 (1486) Non-control bandling liques for Super d'il attantés de 19 (1486) Non-control bandling liques for Super d'il attantés de 19 (1486) No-control bandling liques for Super d'il attantés de 1	791	17,3.16.4	install sheetpiles	6 days	Thu 6/8/20	Wed 12/8/20											
NBA Conceste binding layes for S laye S Jaye Nu de S Jaye NB JA Conceste binding layes for S laye S Jaye Nu de S Jaye NB JA Conceste binding layes for S laye S Jaye Nu de S Jaye NB JA Conceste binding layes for S layes S Jaye S Jaye NB JA Conceste binding layes for S layes S Jaye S Jaye NB JA Conceste binding layes for S layes S Jaye S Jaye NB JA Conceste binding layes for S layes S Jaye S Jaye NB JA Conceste binding layes for S laye S Jaye S Jaye S Jaye NB JA Conceste binding layes for S laye S Jaye S Jaye S Jaye S Jaye NB JA Conceste binding layes for S laye S Jaye Nu Jaye	792	17.3.16.5	excavate and install rails and struts	6 days	Thu 13/8/20	Wed 19/8/20											
No. No. Serres for these of lateralite full 1 2 by 2 ave F 2 2 BO Serres for these of lateralite full 1 2 by 2 ave F 2 2 BO Serres for these of lateralite full 1 2 by 2 ave F 2 2 BO Serres for these of lateralite full 1 2 by 2 ave F 2 2 BO Serres for these of lateralite full 1 2 by 2 ave 2 BO D 2 BO <thd 2="" bo<="" th=""> D 2 BO <thd< td=""><td>703</td><td>17.3 16 6</td><td>concrete blinding lawore for E have</td><td>2 dava</td><td>Mod 10/0/00</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></thd<></thd>	703	17.3 16 6	concrete blinding lawore for E have	2 dava	Mod 10/0/00												
Privation State		0.1222															
No. Oxt2000 Oxt20000 Oxt20000 StateMap No. Table Decode formation for StateMap StateMap TableMap No. TableMap EditeMap TableMap EditeMap TableMap No. TableMap EditeMap TableMap FindMap No. No. No. TableMap EditeMap No. No. No. No. No. No. No. TableMap EditeMap No. N		L Casta															
173.41 encode formation: 3 dayse S 14 3000 F 14 3000 173.41 attending for 3 valids 4 dayse F 14 900 F 14 900 173.41 attending for 3 valids 3 dayse M 14 900 M 14 900 173.41 attending for 3 valids 3 dayse M 14 900 M 14 900 173.41 attending for 3 valids 3 dayse M 14 900 M 14 900 173.41 attending for 1 valids 3 dayse M 14 900 M 14 900 173.41 attending for 1 valids 3 dayse M 14 900 M 23 900 173.41 attending for 1 valids 3 dayse M 14 900 M 23 900 173.41 attending for 1 valids 3 dayse M 14 900 M 23 900 M 24 900 173.41 attending for 1 valids 3 dayse M 14 900 M 24 900 M 2			0														
V99 V194 R2 State Sta				-													
WD W14.91 Cobes formator for 3 walls Sdys Mon 14.920 Wed 158/20 WD P3.514 Connore and curing for 3 walls Sdys Wed 158/20 Tuz 248/20 WD P3.514 Connore and curing for 3 walls Sdys Wed 158/20 Tuz 248/20 WD P3.514 Connore and curing for two bases Zdys Wed 258/20 Tuz 248/20 VD P3.544 Connore and curing for two bases Zdys Wed 258/20 Tuz 248/20 VD P3.544 Connore for bases Zdys Wed 258/20 Tuz 248/20 VD P3.544 Connore for two bases Zdys Wed 258/20 Wed 258/20 VD P3.544 Sale for bases Zdys Wed 258/20 Tuz 248/20 VD P3.544 Sale for bases Zdys Mas 28/20 Mas 28/20 Mas 28/20 VD P3.544 Sale for bases Zdys Sale 1100/20 Wed 158/20 Sale 110/20 Wed 158/20 VD P3.544 Sale for for bases Zdys Sale 110/20 Wed 158/20 Sale 110/20 Wed 158/20 Sale 110/20 Wed 158/20		1.2.4															
With With With With With With With With			Ţ.														
B82 R3.45 Bornautor for bases of alternative second have 2 dys Tue 29820 Wed 23890 B83 73.46 Steel King for two bases 2 dys Tue 29820 Stat 2880 B84 73.47 Controls and curing for two bases 2 dys Tue 29820 Stat 3900 B85 73.48 Steel King for two bases 2 dys Tue 29820 Stat 3900 B86 73.49 Tasses Steel King for two bases 3 diags Tue 29820 Stat 3900 B87 73.49 Tasses Control and curing for two walls 3 diags Tue 29820 Stat 39020 B87 73.48 Steel King for two walls 2 digs Tue 29820 Stat 39020 B87 73.48 Steel King for two walls 2 digs Tue 29120 Stat 39020 B87 73.48 Steel King for two walls 2 digs Tue 29120 Tue 29120 B87 73.48 Steel King for two walls 3 digs Tue 29120 Tue 29120 Tue 29120 B87 73.48 Steel King for two walls 3 digs Tue 29120 Tue 29120 Tue 29120 Stat 39020	A.0.4 C. C.			-													
bays Concellation Concellation Concellation 02 7.3.4.7 Stefing for No bases 2 days Nuc 2.39/20 03 7.3.4.9 remove formwork 2 days Nuc 2.39/20 03 7.3.4.9 remove formwork 2 days Nuc 2.39/20 04 7.3.4.7 remove formwork 2 days Nuc 2.39/20 04 7.3.4.7 remove formwork 2 days Nuc 2.39/20 04 7.3.4.7 remove formwork 2 days Stal 31/10.20 04 7.3.4.7 remove formwork 2 days Stal 31/10.20 04 7.3.4.7 remove formwork 2 days Stal 11/10.20 04 7.3.4.7 remove formwork			_														
844 73.48.17 concrete and cuting for two bases 4 days Thu 24/920 Mon 28/920 855 73.48.18 remove formwork 2 days Mon 28/920 Tu 24/920 Mon 28/920 856 73.48.19 remove formwork 2 days Mon 28/920 Stal 10/200 Fight200 Stal 10/200 877 73.48.20 steed form for two walls 6 days Stal 20/200 Fight200 Stal 10/10/20 870 73.48.2 steed form for two walls 2 days Stal 10/10/20 Fight200 Fight200 Fight200 871 73.48.2 concrete and cuting for two walls 2 days Stal 10/10/20 Tu 15/10/20 Fight200 Fight200 870 73.48.2 concrete and cuting for two walls 2 days Stal 10/10/20 Tu 24/920 Tu 24/920 Tu 24/920 Tu 24/920 871 73.48.2 concrete and cuting for two walls 2 days Stal 10/10/20 Tu 24/920 Tu	500.00	P427 527-		- uuyo	UU LLIJILV	1100 20/3/20											
805 71.4.9 remove formwork 2 days Mon 29/9/00 Tue 29/9/20 805 71.4.9.9 faleework and formwork for two walls 3 days Tue 29/9/20 Stal 71/0/20 805 71.4.9.9 faleework and formwork for two walls 3 days Fue 29/9/20 Stal 71/0/20 805 71.4.9.2 obse formwork for two walls 2 days Fil 91/0/20 Fil 91/0/20 807 71.4.9.2 obse formwork for two walls 2 days Stal 10/10/20 Fil 91/0/20 807 71.4.9.2 obse formwork for two walls 2 days Stal 10/10/20 Tue 12/9/0/20 808 71.4.9.2 concrete and curing for two walls 2 days Stal 10/10/20 Tue 12/9/0/20 811 71.4.9.2 excavate gully trench and gully pol(5) 1 day Tue 29/10/20 Tue 29/10/20 813 73.4.9.2 lay keth, sub-base 2 days Mon 21/120 Tue 29/10/20 814 74.1.9.2 lay keth, sub-base 2 days Mon 21/120 Tue 29/10/20 815 73.4.9.2 lay keth, sub-base 2 days Mon 21/120 Tue 29/10/20 816 <t< td=""><td>1000000</td><td></td><td>steel fixing for two bases</td><td>2 days</td><td>Wed 23/9/20</td><td>Thu 24/9/20</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	1000000		steel fixing for two bases	2 days	Wed 23/9/20	Thu 24/9/20											
800 73.81.9 falsework and formwork for two walls 3 days Tu 29/9/20 Sat 3/10/20 807 73.82.0 sele fixing for two walls 6 days Sat 3/10/20 Fi 9/10/20 807 73.82.0 concerte and uning for two walls 2 days Fi 10/10/20 Wei 14/10/20 807 73.82.0 concerte and uning for two walls 2 days Fi 10/10/20 Wei 14/10/20 810 73.82.1 concerte and uning for two walls 2 days Fi 10/10/20 Thu 15/10/20 810 73.82.4 concerte and uning for two walls 2 days Thu 15/10/20 Thu 29/10/20 811 73.82.4 concerte and uning for two walls 3 days Thu 29/10/20 Thu 29/10/20 813 73.82.4 concerte and uning for two walls 3 days Thu 29/10/20 Thu 29/10/20 814 73.82.4 layken, sub-base 2 days Sta 7/11/20 Thu 29/10/20 Tu 29/10/20 815 73.82.8 sub-base SKT lest 3 days Yei 29/11/20 Fi 6/11/20 Fi 6/11/20 Fi 10/11/20 Fi 10/11/20 Fi 10/11/20 Fi 10/11/20 Fi 10/11/20 Fi 10/11/20		Change and	_														
807 73.16.20 skel fixing for two walls 6 day 5 day 5 day 10/020 808 73.16.21 close formwork for two walls 2 days Fi 91/020 809 73.16.22 concrete and curing for two walls 2 days S day 10/020 801 73.16.22 concrete and curing for two walls 2 days S day 10/020 801 73.16.22 concrete and curing for two walls 4 days S day 10/020 801 73.16.22 remore formwork 2 days S day 10/020 811 73.16.24 backfill formation & SRT test 1 day Thu 291/020 813 73.16.25 excavate guily trench and guily pot(s) 1 day Thu 291/020 814 73.16.28 laykent, sub-base 2 days Mon 2/11/20 Thu 291/020 815 73.16.28 sub-base SRT test 3 days Yul 11/120 Frid 11/120 816 73.18.29 DBM (Roadbase) 2 days S Tu 11/120 Frid 11/120 817 Phase II (stage 7)-soutil ane (tainage 0-532)-Nise S days Tu 12/11/20 Frid 13/11/20 818 73.17 TA, U detection <	1.201																
808 17.3.16.21 dose formwork for two walls 2 days Fri 9/10/20 Sai 10/10/20 809 17.3.16.22 concrete and curing for two walls 4 days Sai 10/10/20 Wei 14/10/20 810 17.3.16.23 remove formwork 2 days Wei 14/10/20 Thu 15/10/20 811 17.3.16.24 backfill formation & SRT test 1 2 days Thu 12/10/20 Thu 29/10/20 812 17.3.16.25 excavate guily trench and guily pol(s) 1 day Thu 29/10/20 Thu 29/10/20 813 17.3.16.26 layk construct guily poles& construct guily poles and two for 20 mu 29/10/20 Thu 29/10/20 Sai 31/10/20 814 17.3.16.26 layk construct guily poles& 1 day Thu 29/10/20 Sai 31/10/20 815 17.3.16.26 layk construct guily poles& 1 day Thu 29/10/20 Sai 31/10/20 816 17.3.16.27 layk construct guily poles& 3 day Thu 29/10/20 Sai 31/10/20 817 17.3.16.28 sub-base SRT test 3 day Thu 29/10/20 Sai 31/10/20 818 17.3.17 Phase II (stage 7)-south lane (chainage 0-32)-Noize Sai ay Thu 12/11/20 </td <td></td> <td></td> <td></td> <td>-</td> <td></td>				-													
800 17.316.22 concrete and curing for two walls 4 days Sai 10/10/20 Wed 14/10/20 810 73.16.23 remove formwork 2 days Sai 10/10/20 Wed 14/10/20 Thu 15/10/20 811 17.316.24 backfill formation & SRT test 1 day Thu 29/10/20 Thu 29/10/20 813 7.316.25 excavate guily trench and guily pot(s) 1 day Thu 29/10/20 Sai 31/10/20 813 17.316.24 lay kch, sub-base 2 days Non 2/11/20 Thu 29/10/20 Sai 31/10/20 814 17.316.25 excavate guily trench and guily pot(s) 1 day Thu 29/10/20 Sai 31/10/20 815 17.316.25 excavate guily trench and guily pot(s) 1 day Thu 29/10/20 Sai 31/10/20 816 17.316.27 lay kerh, sub-base 2 days Non 2/11/20 Sai 31/10/20 Sai 31/10/20 817 17.316.28 DBM (Roadbase) 2 days Sai 7/11/20 Mon 9/11/20 Fil 15/1/21 Fil 15/1/21 818 17.317 Phase (Mage 7)-South hane (chainage 0-32)-Nois Sai 32 Sai 31/120 Fil 15/1/21 819 7.317.2			-														
810 73.18.23 remove formwork 2 days Wed 14/10/20 Thu 15/10/20 811 73.18.24 backfill formation & SRT test 1 2 days Thu 15/10/20 Thu 29/10/20 813 73.18.25 excavale gully tench and gully pot(s) 1 day Thu 29/10/20 Thu 29/10/20 813 73.18.25 excavale gully tench and gully pot(s) 1 day Thu 29/10/20 Stal 31/10/20 814 73.18.26 lays connect gully pipes& construct gully pot(s) 3 days Thu 29/10/20 Stal 31/10/20 815 73.18.27 lays echt sub-base 2 days Mon 2/11/20 Tei 31/10/20 816 73.18.28 Sub-base SRT test 3 days Ved 11/11/20 Fit 01/120 817 73.18.28 DBM (Roadbase) 2 days Sub 71/120 Fit 01/120 818 73.17 Phase II (stage 7)-south lare (chainage 0-32)-Nies Si 3 days Tu 12/11/20 Fit 13/11/20 820 73.17.2 Trae Hilling 1 day Fit 13/11/20 Fit 13/11/20 Fit 13/11/20 820 73.17.2 Trae Hilling 1 day Fit 13/11/20 Fit 13/11/20 Fit 13/11/2		110000															
812 17.3.16.26 excavate gully trench and gully pot(s) 1 day Thu 29/10/20 Thu 29/10/20 813 17.3.16.26 lay& connect gully pipes& construct gully pot(s) 3 days Thu 29/10/20 Sat 31/10/20 814 17.3.16.27 lay kerb, sub-base 2 days Mon 2/11/20 Tue 3/11/20 815 17.3.16.28 sub-base SRT test 3 days Wed 4/11/20 Fi ef 1/12/20 815 17.3.16.28 sub-base SRT test 3 days Sat 37/11/20 Mon 9/11/20 816 17.3.16.28 sub-base course and wearing course 2 days Sat 7/11/120 Mon 9/11/20 817 17.3.16.30 base course and wearing course 2 days Thu 12/11/20 Fit 15/1/21 818 17.3.17. Phase II (stage 7)-south lane (chainage 0-32)-Noise 53 days Thu 12/11/20 Fit 15/1/21 819 17.3.17. TTA, UU detection 1 day Thu 12/11/20 Fit 13/11/20 820 17.3.17.2 tree felling 1 day Fit 13/11/20 Fit 13/11/20				-													
813 7.3.16.26 lay& connect gully pipes& construct gully pot(s) 3 days Thu 29/10/20 Sata31/10/20 814 7.3.16.27 lay kerb, sub-base 2 days Mon 2/11/20 Tue 3/11/20 815 7.3.16.28 sub-base SRT test 3 days Wed 4/11/20 Fri 6/11/20 816 r.3.16.28 sub-base SRT test 3 days Wed 4/11/20 Fri 6/11/20 816 r.3.16.28 DBM (Roadbase) 2 days Sat 7/11/20 Mon 9/11/20 817 7.3.16.28 base course and wearing course 2 days Tue 10/11/20 Wed 11/1/120 818 77.3.17.3 TA. UD detection 1 day Thu 12/11/20 Fri 15/1/21 819 r.3.17.4 TA, UU detection 1 day Fri 13/11/20 Fri 13/11/20 820 17.3.17.4 Trace felling 1 day Fri 13/11/20 Fri 13/11/20	811	17,3,16.24	backfill formation & SRT test	12 days	Thu 15/10/20	Thu 29/10/20											
814 17.3 16.27 lay kerb, sub-base 2 days Mon 2/11/20 Tue 3/11/20 815 17.3,16.28 sub-base SRT lest 3 days Wed 4/11/20 Fri 6/11/20 816 73.16.29 DBM (Roadbase) 2 days Sat 7/11/20 Mon 9/11/20 817 17.3.16.30 base course and wearing course 2 days Tue 10/11/20 Wed 11/11/20 818 17.3.17 Phase II (stage 7)-south lane (chainage 0-32)-Noise 53 days Thu 12/11/20 Fri 15/1/21 819 17.3.17.1 TTA, UU detection 1 day Thu 12/11/20 Thu 12/11/20 820 17.3.17.2 tree felling 1 day Fri 13/11/20 Fri 13/11/20			excavate gully trench and gully pot(s)	1 day	Thu 29/10/20	Thu 29/10/20											
815 17.3.16.28 sub-base SRT test 3 days Wed 4/11/20 816 tr3.16.29 DBM (Roadbase) 2 days Sat 7/11/20 817 tr3.16.30 base course and wearing course 2 days Sat 7/11/20 818 tr3.17 Phase II (stage 7)-south lane (chainage 0-32)-Noise 53 days Thu 12/11/20 818 tr3.17 TTA, UU detection 1 day Thu 12/11/20 819 tr3.17.2 tree felling 1 day Fri 13/11/20			lay& connect gully pipes& construct gully pot(s)														
816 173.16.29 DBM (Roadbase) 2 days Sat 7/11/20 Mon 9/11/20 817 173.16.30 base course and wearing course 2 days Tue 10/11/20 Wed 11/11/20 818 173.17 Phase II (stage 7)-south lane (chainage 0-32)-Noise 53 days Thu 12/11/20 Fri 15/1/21 819 17.3.17.1 TTA, UU detection 1 day Fri 13/11/20 Thu 12/11/20 Fri 13/11/20 820 17.3.17.2 tree felling 1 day Fri 13/11/20 Fri 13/11/20 Fri 13/11/20																	
817 17.3.16.30 base course and wearing course 2 days Tue 10/11/20 Wed 11/11/20 818 17.3.17 Phase II (stage 7)-south lane (chainage 0-32)-Noise 53 days Thu 12/11/20 Fri 15/1/21 819 17.3.17.1 TTA, UU detection 1 day Thu 12/11/20 Thu 12/11/20 820 17.3.17.2 tree felling 1 day Fri 13/11/20 Fri 13/11/20				•													
818 17.3.17 Phase II (stage 7)-south lane (chainage 0-32)-Noise 53 days Thu 12/11/20 Fri 15/1/21 Barrier MM5 (bays 1-2) 819 17.3.17.1 TTA, UU detection 1 day Thu 12/11/20 Thu 12/11/20 Thu 12/11/20 Fri 13/11/20 Fri 13/11/20 Fri 13/11/20 820 17.3.17.2 tree felling 1 day Fri 13/11/20 Fri 13/11/20 Fri 13/11/20																	
Barrier MM5 (bays 1-2) 819 17.3.17.1 TTA, UU detection 1 day Thu 12/11/20 Thu 12/11/20 820 17.3.17.2 tree felling 1 day Fri 13/11/20 Fri 13/11/20			-	•													
820 17.3.17.2 tree felling 1 day Fri 13/11/20 Fri 13/11/20			Barrier MM5 (bays 1-2)														
				-													
	020	11.3.11.2	tree telling	1 day	Fri 13/11/20	Fri 13/11/20											
Sana Hina Civil Contractors Company Limited																	




³ month rolling programme 20200925(end Oct end Jan 21)

Develop	pment of	/2017/02 Columbarium at Sandy Ridge Cernetery Works at Man Kam ⊺o Road and Lin Ma Hang Roa	ad							3 Mo (from	onth Rolling Programm 26/10/2020 to 25/1/202	e 1)		
D	WBS	Task Name	Duration	Start Date	Completion Date	20 Ma	e 10 Jun 1 Jul '1 22 Jul 12 Aug 2 Sen	E 23 Scp 14	M 4 Oct 4 No	B	E M B		E M B an 14 Jul 4 Aug 25 Aug 15 Sep 6 Oct 1 27 Oct 17 N	E M
821 1	17.3.17.3	saw cut & remove existing pavement	1 day	Fri 13/11/20		TW	TFSSMTWTFSSMTV	VTFS	SMTW	TFSSMTWTFSS	MTWTFSSMTWTFSS	MTWT	un 14 Jul 4 Aug 25 Aug 15 Sep 6 Oct 27 Oct 17 N F S S M T W T F S S M T W T F S S M	1 T W T F S S M T W T F S S M
822 1	17.3.17.4	install sheetpiles	3 days		Tue 17/11/20									
823 1	17,3,17,5	excavate and install rails and struts	3 days	Tue 17/11/20	Thu 19/11/20									
824 1	7.3.17.6	concrete blinding layers for 2 bays	1 day	Thu 19/11/20	Thu 19/11/20									
	7.3.17.7	formwork for base of the first bay	1 day	Fri 20/11/20	Fri 20/11/20									
	7.3.17.8	steel fixing for 1 base	2 days		Mon 23/11/20									
10000	7.3.17.9	concrete and curing	2 days		Wed 25/11/20									
and the second	7.3.17.10	remove formwork falsework and formwork for 1 wall	1 day		Thu 26/11/20									
	7.3 17 12	steel fixing	2 days 4 days	Fri 27/11/20 Mon 30/11/20	Sat 28/11/20 Thu 3/12/20									
14400	7 3 17 13	close formwork	1 day	Fri 4/12/20	Fri 4/12/20									
832 1	7.3.17.14	concrete and curing	3 days	Sat 5/12/20	Tue 8/12/20									
	7.3.17.15	remove formwork	1 day	Wed 9/12/20	Wed 9/12/20									
	7.3 17 16	formwork for base of the second bay	1 day	Thu 10/12/20	Thu 10/12/20									
Page and the	7.3.17.17	steel fixing	2 days		Sat 12/12/20									
- 55 N	7.3,17,18 7.3.17.19	concrete and curing	2 days	Mon 14/12/20										
Constant of Constant	7.3.17.20	remove formwork falsework and formwork	1 day 2 days	Wed 16/12/20 Thu 17/12/20										
	7.3.17.21	steel fixing	2 days 4 days		Wed 23/12/20									
1011-0-01	7,3,17,22	close formwork	1 day		Thu 24/12/20									
841 13	7.3.17.23	concrete and curing	3 days	Mon 28/12/20										
842 1	7.3 17,24	remove formwork	1 day	Wed 30/12/20	Wed 30/12/20									
843 17	7.3.17.25	backfill formation & SRT test	3 days	Wed 30/12/20	Sat 2/1/21									
844 17	7.3.17.26	excavate pipe trench and manhole(s)	1 day	Sat 2/1/21	Sal 2/1/21									
845 17	7,3,17,27	lay pipes & construct manhole(s)	2 days	Mon 4/1/21	Tue 5/1/21									
846 17	7.3.17.28	backill formation & ODT toot	0.1	T . 54404	T 514 (2) (
	7.3.17.20	backfill formation & SRT test lay kerb, sub-base	0 days 2 days	Tue 5/1/21 Wed 6/1/21	Tue 5/1/21 Thu 7/1/21									
105-11-11	7.3.17.30	sub-base SRT test	3 days	Fri 8/1/21	Mon 11/1/21									
849 17	7.3.17.31	DBM (Roadbase)	2 days	Tue 12/1/21	Wed 13/1/21									
850 17	7.3.17.32	base course and wearing course	2 days	Thu 14/1/21	Fri 15/1/21									
576 TA 11	7,3.18	Phase II (stage 8)-north lane (chainage 0-32)	16 days	Sat 16/1/21	Wed 3/2/21									
A	7.3.18.1	TTA & UU detection	1 day	Sat 16/1/21	Sat 16/1/21									
853 17		tree felling	3 days	Mon 18/1/21	Wed 20/1/21									
854 17		saw cut & remove existing pavement	2 days	Tue 19/1/21	Wed 20/1/21									
855 17 856 17		excavate gully trench and gully pot(s)	1 day	Wed 20/1/21	Wed 20/1/21									
857 17		lay& connect gully pipes& construct gully pot(s) backfill formation & SRT test	-	Wed 20/1/21	Thu 21/1/21									
858 17		lay kerb, sub-base	3 days 2 days	Thu 21/1/21 Mon 25/1/21	Sat 23/1/21 Tue 26/1/21									
862 17		Noise Barrier MM8 (bays 1-3)	140 days		Mon 18/1/21									
863 17	3.19.1	construct alternative route to close the existing road	30 days	Sat 1/8/20	Fri 4/9/20									
864 17	3 19 2	TTA road closure, UU detection	2 days	Sat 5/9/20	Mon 7/9/20									
NO. 11	3.19,3	remove existing pavement	4 days	Tue 8/9/20	Fri 11/9/20									
866 17	3.19.4	install sheetpiles	3 days	Sat 12/9/20	Tue 15/9/20									
867 17	.3,19,5	excavate and install rails and struts	2 days	Wed 16/9/20	Thu 17/9/20									
868 17	.3.19.6	concrete blinding layers for 3 bays	3 days	Fri 18/9/20	Mon 21/9/20									
869 17.	.3.19.7	formwork for 2 bases		Tue 22/9/20	Thu 24/9/20									
870 17	3 19 8	steel fixing for 2 bases	4 days	Fri 25/9/20	Tue 29/9/20									
871 17.		concrete and curing for 2 bases			Wed 7/10/20									
872 17.		remove formwork for 2 bases	3 days	Thu 8/10/20	Sat 10/10/20									
873 17.		falsework and formwork for 2 walls	-	Mon 12/10/20										
874 17. 875 17.		steel fixing for 2 walls		Fri 16/10/20										
12 A	3 19 13 3 19 14	close formwork for 2 walls concrete and curing for 2 walls			Mon 2/11/20									
	3.19.15	remove formwork for 2 walls		Tue 3/11/20 Tue 10/11/20										
	3.19.16	formwork for base of the second 1 bay		Sat 14/11/20										
879 17.	3,19.17	steel fixing		Tue 17/11/20										
880 17.		concrete and curing		Thu 19/11/20										
881 17.		remove formwork		Mon 23/11/20										
882 17. 883 17.		falsework and formwork for wall	-	Wed 25/11/20										
883 17. 884 17.		sleel fixing close formwork			Thu 3/12/20									
885 17.		close formwork concrete and curing	2 days 4 days	Fri 4/12/20 Mon 7/12/20	Sat 5/12/20									
10.00 St.		Sonoroto una odning	- uays	WOIL 11 LIZU	110/12/20	11								




3 month rolling programme 20200925(end Oct-end Jan 21)

Bit Disk Disk <thdisk< th=""> Disk Disk D</thdisk<>	
Image Image Use by the Marketory Use by the Marketory Use by the Marketory Image Stands <	F S S M T W T F S S M
Mile Mile <th< td=""><td></td></th<>	
Model Advances Advances Advances Advances Model Model Model Model Model Model Model Model Model Model Model Model Model Model Model Model Model Model Model Model Model Model Model Model Model Model </td <td></td>	
Mode Subscription All Mode	
Unty Latk 007-0000000000000000000000000000000000	
No. Sector function Sector Sector No. Sector Sector Sector <t< td=""><td></td></t<>	
Non-Start (1) and 1: 2 inter (1) and 1: 2 inter (1) and 2: 2 inter	
Unit Particle Space Science Status Status Particle Space Science Status Particle Space Science Status Particle Space Science Science Status Particle Science	
UP UP Tests billing b	
1000 1000 1000 1000 1000 1000 10000 1000 1000 1	
No. Process biology Bi	
No. No. Proc. by Cape No. No. Proc. by Cape No. No. Proc. by Cape No. No. <td></td>	
1000 1000 <th< td=""><td></td></th<>	
Model Model Model Model Model Model Model Model Model Model Model Model Model <thmodel< th=""> <thmodel< th=""> <thmodel< <="" td=""><td></td></thmodel<></thmodel<></thmodel<>	
Here Here Here Here Here Here Here He	
Mat Mat Mat Mat Mat Mat Mat Mat Mat Mat Mat Mat Mat Mat Mat Mat Mat Mat Mat Mat Mat Mat	
100 101 PADE III (proj - Source (proj avg) - State (proj - Source (pr	
Image Number Number Number Number Number Image Number	
IIIIII IIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIII	
Intel I	
Image Protect	-
Union Union <th< td=""><td></td></th<>	
ID2 ID2 <thid2< th=""> <thid2< th=""> <thid2< th=""></thid2<></thid2<></thid2<>	
Instant Analyse Accessivation of Googenh 23 days Mon 200420 Mon 200420 </td <td></td>	
Index Instrume Instrume Instrume Instrume Index 1724 Prace V (stage 1)-score techanops 054:00, 17 days Inv (stage 1)-score techanops 0, 17 days	
100 17.44 Phase / Natary 20-orb have (chanage 800.400) 17.40 Pf 16 101:00 Mod 111:00 110 17.44 Phase / Natary 20-orb have (chanage 800.400) 31.400 That 71.117 That 71.117 <t< td=""><td></td></t<>	
1101 1124 Phase / Vigas 3 voim free (sharps 90.40% 31 days The 201200 112 11744 Phase / Vigas 3 voim free (sharps 90.40% 11 days Sharps Sharps Sharps 112 11744 Phase / Vigas 3 voim free (sharps 90.40% 11 days Sharps Sharps <td></td>	
111 17.44 Phase V (sigs 4)-cont lum (sin 1) (sin 2) 17.49 Phase V (sigs 4)-cont lum (sin 1) 17.49 Phase V (sigs 4)-cont lum (sin 1) 17.49 Phase V (sigs 4)-cont lum (sin 1) 17.40 Phase V (sigs 4)-cont lum (sin 1) 18.40 Sin 15.20 Sin 17.20 Piase V (sin 2)-cont lum (sin 1) Sin 10.20 Sin 12.24 Fin 2.24/D Fin 2.24/D </td <td></td>	
112 17.44 Preus V (Jaga 1) south mer (charage 983-103) 17 app 5.41/02 Th. 23/07 113 17.44 Preus V (Jaga 1) south mer (charage 983-103) 16 privation 11.40 113 17.44 Preus V (Jaga 1) south mer (charage 1005-107) 12 dps Min 1000-100 Sta 15020 Sta 17020 113 17.34 Preus V (Jaga 2) south mer (charage 1005-107) 12 dps Min 1000-100 Sta 17020 113 17.34 Preus V (Jaga 2) south mer (charage 1005-107) 12 dps Min 1000-100 16 privation 113 17.34 Preus V (Jaga 2) south mer (charage 1005-107) 12 dps Min 1000-100 16 privation 113 17.34 Thate V (Jage 3) south mer (charage 1005-102) 2 dps Min 2400 Fil do 200 113 17.34 Thate V (Jage 3) 2 dps Min 2400 Fil do 200 113 17.34 Thate V (Jage 3) 2 dps Min 4000 Min 4000 114 17.34 Lay Construct July protes Construct Min 16000 Edgs 20 July	
Inst Inst Plase V (tage 3)-such hare (change 035-039) 16 day P 2 4210 P 14 1/20 If TA34 Phase V (tage 3)-such hare (change 105-109) 16 day Sa 17 2/20 If TA34 Phase V (tage 3)-such hare (change 105-109) 16 day Sa 17 2/20 If TA34 Phase V (tage 3)-such hare (change 105-119) 5 day Mar 2/3/20 Sa 17 2/20 If TA34 Phase V (tage 3)-such hare (change 105-119) 5 day Mar 2/3/20 Sa 18/3/20 If TA34 TA & U detacion 1 day Mar 2/3/20 Sa 18/3/20 If TA33 Carvad 8 more existing paremit 2 day Mar 2/3/20 Sa 18/3/20 If TA33 Carvad 8 more existing paremit 2 day Mar 2/3/20 Ta 2/3/20 If TA33 By Acron 2 duy ly pice chant 2 duy M Mar 2/3/20 Ta 2/3/20 Ta 2/3/20 If TA33 By Acron 2 duy ly pice chant 2 duy M Mar 2/3/20 Mar 4/3/20 East 3/20 Mar 4/3/20 East 3/20 Mar 4/3/20 If TA34 Base	4
111 12.43 Plase V (date p-both lenc (chainer) 005-1007) 6.49 Sati 15/200 112 17.245 Plase V (date p-both lenc (chainer) 015-1108) 10.49 No.9000 Sati 15/200 112 17.245 Plase V (date p-both lenc (chainer) 015-1108) 10.49 No.9000 Sati 15/200 112 17.245 Plase V (date p-both lenc (chainer) 015-1108) 16.49 No.9000 Sati 15/200 112 17.245 Sati 10.40 1.49 No.20420 Virtual 24.40 112 17.245 Sati 10.40 1.40 No.9000 Sati 15/200 112 17.245 Sati 10.40 No.9000 Sati 15/200 Virtual 24.40 112 17.245 Sati 10.40 No.9000 Sati 15/200 Virtual 24.40 113 17.245 Sati 10.40 No.9000 Sati 15/200 Sati 15/200 113 17.245 Sati 10.40 No.9000 Sati 15/200 Virtual 24.400 114 17.245 Sati 10.40 2.495 No.9000 Sati 15/200 No.9000 116 17.245 Sati 10.40 2.495 No.91000 Sati 9	
1100 7.42 Phase V (slage 5)-couth lare (change 107-113) 20 day Mar 23/30 Sat 184/20 110 7.43 Phase V (slage 5)-couth lare (change 107-113) 20 day Mar 23/30 Sat 184/20 117 17.43 Phase V (slage 6)-couth lare (change 107-113) 20 day Mar 23/30 Sat 184/20 1172 17.43 Sat Call Call Call Call Call Call Call Ca	
1710 74.33 Phase V (stage B)-north kme (chanage 1087-113) 15 days Min 204/20 Min 204/20 1710 74.33.1 TT A & UU detection 1 day Min 204/20 Min 204/20 1710 74.33.1 TT A & UU detection 1 day Min 204/20 Min 204/20 1710 74.33.1 sex oid & fermove esting pavement 2 days Fit 85/20 1710 74.33.2 sex oid / fermove esting pavement 2 days Min 45/20 1715 74.33.6 such sets SNT list 3 days Viet 45/40 1716 77.33.6 such sets SNT list 3 days Viet 45/40 1717 74.33.7 Detection 1 days Nin 45/20 1716 77.33.6 such sets SNT list 3 days Viet 55/20 Mon 45/20 1718 77.34.4 base course and waing course 2 days Min 45/20 Min 45/20 1718 77.34.4 base differmation & SNT lest 0 days Min 15/20 Tiu 15/200 1718 77.34.4 baye fibe construct manhole(s) 2 days Min 15/20 Tiu 12/5/20 1718 77.34.4	
1111 73.81.1 TTA & UU detection 1 day Mon 204/20 112 73.82.1 saw cut & mone existing powement 2 days Tu 23/42.0 112 73.83.4 saw carale siguity rechand anglay poles 2 days Tu 23/42.0 1141 73.83.4 lay connect guity poles 2 days Fin 22/42.0 1176 73.83.4 lay connect guity poles 2 days Fin 22/42.0 1177 73.83.6 sity const. guity dotes 2 days Fin 22/42.0 1176 73.83.6 sity const. guity dotes 2 days Mon 27/42.0 1177 77.83.7 DBM (Roadbase) 2 days Tu 2/8/2.0 1178 73.84.7 DBM (coadbase) 2 days Sti 8/5/2.0 1180 73.84.7 DBM (coadbase) 2 days Sti 8/5/2.0 1181 73.84.4 lay pipes & construct mathole(s) 2 days Sti 8/5/2.0 1183 73.84.4 lay pipes & construct mathole(s) 2 days Sti 8/5/2.0 1184 73.84.4 lay pipes & construct mathole(s) 2 days Sti 8/5/2.0 1186 73.84.4 lay pipes	
112 73.52 saw out & monve existing powernent 2 days Tuo 214/20 Wed 2244/20 117 73.53 excavase guily trench and guily pote() 1 day Tuo 2244/20 Tuo 2244/20 1175 73.53 excavase guily trench and guily pote() 2 days Fil 2244/20 Sai 2544/20 1175 73.55 lay konned guily potek 3 construct guily pote() 2 days Fil 254/20 Wed 2542/20 1176 73.53.5 lay konned south potek 3 3 days Wed 2542/20 Wed 45620 1176 73.53.5 base course and wearing course 2 days Tuo 756/20 Fil 362/20 1177 73.54.7 DBM (Roadbase) 1 day Sai 95/20 Sai 95/20 1180 73.54.1 TA A UU detection 1 day Sai 95/20 Sai 95/20 1181 73.54.2 saw out & monve existing powernet 2 days Tuo 11/5/20 Tuo 11/5/20 1182 73.54.4 lay obse & Construct manhole(1) 6 days Fil 55/20 Tuo 21/5/20 1186 73.54.4 lay koht, sub-base 2 days Fil 25/20 Sai 23/5/20 1186 73.54.4<	
1171 323.3.3 excavele guily themba quily po(s) 1 day Tu 234.02 Tu 234.02 1174 723.54 layd conned.guily pipes& construct guily po(s) 2 days Tu 234.02 1175 723.54 layd conned.guily pipes& construct guily po(s) 2 days Tu 234.02 1176 73.53.6 sub base GRT test 3 days Wed 294.00 Tu 45.02 1176 73.53.7 DBM (Poabbase) 2 days Tu 45.02 Wed 65.02 1177 73.54 Phase V (stape 7)-south lane (chainage 1139-1190) 2 days Sat 95.20 Med 65.02 1187 73.54.4 Bay because and wearing course 2 day Sat 95.20 Sat 95.20 1188 73.54.4 Bay bes cut and wearing course 2 day Sat 95.20 Sat 95.20 1188 73.54.4 Bay bes cut and manhole(s) 2 day Sat 95.20 Tu 145.02 1188 73.54.4 Bay kens, sub-base 2 days Fi 155.20 Tu 215.20 1188 73.54.7 Bab (fination & ST frest) 0 days Tu 215.20 1188 73.54.8 Bay kens, sub-base 2 days Tu 215.20	
11/17 325.84 Bay Konnect guly Opes A construct guly pol(s) 2 days Fin 244/20 S 254/20 11/15 328.55 Bay Konnect guly Opes A construct guly pol(s) 2 days Fin 244/20 Tue 254/20 11/15 73.58.5 Bay Konnect guly Opes A construct guly pol(s) 2 days Fin 244/20 Tue 252/20 11/17 73.58.7 DBM (Roadbase) 2 days Tue 55/20 Wed 65/20 11/16 73.58.4 Dase course and wasring course 2 days True 65/20 Wed 65/20 11/16 73.58.4 Dase course and wasring course 2 days S 19/50 S 19/50 11/16 73.54.4 Dase course and wasring course 2 days S 19/50 S 19/50 11/18 73.54.8 Bay fields and manhole(s) 2 days Thu 21/5/20 Thu 21/5/20 11/18 73.54.8 Bay fields and manhole(s) 2 days Thu 21/5/20 Thu 21/5/20 11/18 73.54.4 Bay fields and fields 3 days Mon 25/6/20 Fields/20/2 11/18 73.54.4 Bay fields and fields 3 days Mon 25/6/20 Fields/20/2 11/18	
1175 17.8.3.5 ley kerh, sub-base SRT test 3 days Wed 28/4/20 Non 4/8/20 1176 17.8.3.6 sub-base SRT test 3 days Wed 28/4/20 Non 4/8/20 1176 17.8.3.6 sub-base SRT test 3 days Wed 28/4/20 Non 4/8/20 1178 17.8.3.6 base course and wearing course 2 days Thu 7/5/20 Fil 6/5/20 1176 17.8.4 Phese V (stage 7) south line (chanage 1139-110) 20 days Sat 9/5/20 Sat 9/5/20 1181 7.8.4.2 saw out & remove existing pavement 2 days Thu 1/5/20 Thu 1/5/20 1182 7.8.4.4 lay pipes & construct manhole(s) 2 days Thu 2/15/20 Thu 2/15/20 1183 7.8.4.4 lay pipes & construct manhole(s) 2 days Thu 2/15/20 Thu 2/15/20 1184 7.3.4.5 backfill formation & SRT test 0 days Thu 2/15/20 Thu 2/15/20 1185 7.3.4.5 backfill formation & SRT test 0 days Thu 2/15/20 Sat 2/38/20 1186 7.3.4.5 Ba/K construct manhole(s) 1 days Sat 2/38/20 1186 7.3.4.5	
1177 77.33.7 DBM (Roadbase) 2 days Tue 5/5.20 Wed 6/5/20 1178 73.34.9 base course and wearing course 2 days Thu 7/5/20 Fn 8/5/20 1178 73.34.9 base course and wearing course 2 days Sat 9/5/20 Fn 8/5/20 1180 73.54.1 TTA & UU detection 1 day Sat 9/5/20 Sat 9/5/20 Sat 9/5/20 1181 73.54.3 excavate pipe trench and manhole(s) 2 days Wed 13/5/20 Tuu 14/5/20 1182 73.54.3 excavate pipe trench and manhole(s) 2 days Fn 15/5/20 Tuu 14/5/20 1186 73.54.4 lay pipes & construct manhole(s) 2 days Fn 2/5/20 Tuu 14/5/20 1187 73.54.8 backfill formation & SRT test 0 days Thu 21/5/20 Thu 21/5/20 1186 73.54.4 lay kerb, sub-base 2 days Sat 30/5/20 Mon 1/6/20 1188 73.54.8 DBM (Roadbase) 2 days Sat 30/5/20 Mon 1/6/20 1188 73.54.8 DBM (Roadbase) 2 days Sat 30/5/20 Mon 1/6/20 1199 73.54.8	
1178 72.83.9 base course and wearing course 2 days Thu 7/52.0 Fri 8 452.0 1179 72.84 Phase V (stage 7)-south lane (chainage 1139-119) 20 days Sat 9/52.0 Sat 9/52.0 Sat 9/52.0 1180 73.84. Sas woult & remove existing pavement 2 days Thu 1/52.0 Fri 8 452.0 1181 73.84. lay pipes & construct manhole(s) 2 days Sat 9/52.0 Thu 1/152.0 Fri 10 1/152.0 1182 73.84. lay pipes & construct manhole(s) 2 days Sat 9/52.0 Thu 1/152.0 Thu 1/152.0 1183 73.84.4 lay pipes & construct manhole(s) 6 days Fri 15/52.0 Thu 2/15/2.0 1184 73.84.4 lay pipes & construct manhole(s) 6 days Fri 15/52.0 Thu 2/15/2.0 1185 73.84.4 lay kens, to-base 2 days Fri 2/5/2.0 Sat 3/5/2.0 1186 73.84.8 lay kens, to-base 2 days Mon 2/5/2.0 Mon 1/8/2.0 1187 73.84.9 base course and wearing course 2 days Sat 3/5/2.0 Mon 1/8/2.0 1188 73.84.9 base course and wearing course 2 day	
1179 173.84 Phase V (stage 7)-south lane (chainage 1139-1190) 20 days Sat 9/520 Mon 1/6/20 1180 173.54.1 TTA & UU detection 1 day Sat 9/520 Sat 9/520 1181 173.54.2 sax cut & remove existing pavement 2 days Mon 1/6/20 1182 173.54.2 sax cut & remove existing pavement 2 days Mon 1/6/20 1182 173.54.3 excavate pipe trench and manhole(s) 2 days Wed 13/520 1184 173.54.4 lay pipes & construct manhole(s) 6 days Thu 21/5/20 1185 173.54.4 lay kerb, sub-base 2 days Fri 15/5/20 Thu 21/5/20 1185 173.54.4 lay kerb, sub-base 2 days Fri 215/20 Sat 215/20 1186 173.54.7 sub-base SRT test 0 days Thu 21/5/20 Fri 215/20 1186 173.54.7 sub-base SRT test 0 days Thu 21/5/20 Fri 215/20 1187 173.54.8 base Construct manhole(s) 2 days Thu 215/20 Fri 215/20 1188 173.54.7 sub-base SRT test 3 days Mon 16/20	
1180 173.54.1 TTA & UU detection 1 day Sat 9/5/20 1181 173.54.2 saw out & remove existing pavement 2 days Mon 11/5/20 Tue 12/5/20 1182 173.54.3 excavate pipe trench and manhole(s) 2 days Wed 13/5/20 Thu 14/5/20 1183 173.54.4 lay pipes & construct manhole(s) 6 days Fri 15/5/20 Thu 21/5/20 1184 173.54.4 lay pipes & construct manhole(s) 6 days Fri 12/5/20 Thu 21/5/20 1185 173.54.4 lay kerb, sub-base 2 days Fri 22/5/20 Sat 23/5/20 1185 173.54.4 lay kerb, sub-base 2 days Fri 22/5/20 Sat 23/5/20 1186 173.54.4 DBM (Roadbase) 2 days Fri 22/5/20 Sat 23/5/20 1187 173.54.4 DBM (Roadbase) 2 days Thu 28/5/20 Fri 22/5/20 1189 173.54.7 Sub-base SRT test 3 days Mon 25/5/20 Mon 11/6/20 1189 173.54.8 DBM (Roadbase) 2 days Thu 28/6/20 Fri 28/6/20 1189 173.55. PhaseV (stage 8)-north lare (chainage 1139-1190) </td <td></td>	
1181 17.3.54.2 saw cut & remove existing pavement 2 days Mon 11/5/20 Tue 12/5/20 1182 17.3.54.3 excavate pipe trench and manhole(s) 2 days Mon 11/5/20 Tue 12/5/20 1183 17.3.54.4 lay pipes & construct manhole(s) 6 days Fri 15/5/20 Thu 21/5/20 1184 17.3.54.5 backfill formation & SRT test 0 days Thu 21/5/20 Thu 21/5/20 1185 17.3.54.7 sub-base SRT test 0 days Thu 21/5/20 Sat 23/5/20 1186 17.3.54.7 sub-base SRT test 0 days Thu 25/5/20 Vel 23/5/20 1187 17.3.54.7 sub-base course and wearing course 2 days Fri 25/5/20 Fri 25/5/20 1188 17.3.54.7 sub-base course and wearing course 2 days Sat 20/5/20 Fri 25/5/20 1189 17.3.54.7 sub-base course and wearing course 2 days Sat 20/5/20 Tue 21/5/20 1189 17.3.54.7 sub-base course and wearing course 2 days Sat 20/5/20 Tue 21/5/20 1189 17.3.54.7 sub-base course and wearing course 2 days Sat 20/5/20 Tue 21/5/20	
1182 17.3.54.3 excavate pipe trench and manhole(s) 2 days Wed 13/5/20 Thu 14/5/20 1183 17.3.54.4 lay pipes & construct manhole(s) 6 days Fri 15/5/20 Thu 21/5/20 1184 17.3.54.5 backfill formation & SRT test 0 days Thu 21/5/20 Thu 21/5/20 1185 17.3.54.6 lay kerb, sub-base 2 days Fri 22/5/20 Sat 23/5/20 1186 17.3.54.8 lay kerb, sub-base 2 days Fri 22/5/20 Sat 23/5/20 1187 17.3.54.8 DBM (Roadbase) 2 days Fri 22/5/20 Sat 30/5/20 1188 17.3.54.9 base course and waaring course 2 days Sat 30/5/20 Mon 1/6/20 1189 17.3.54.9 base course and waaring course 2 days Sat 30/5/20 Thu 18/6/20 1189 17.3.54.7 ThA & UI detection 1 day Fri 5/6/20 Thu 18/6/20 1189 17.3.54.9 base course and waaring course 2 days Sat 30/5/20 Thu 18/6/20 1199 17.3.54.7 ThA & UI detection 1 day Fri 5/6/20 Thu 21/6/20 1199 17.3.54.8 <td></td>	
118417.3.54.5backfill formation & SRT test0 daysThu 21/5/20Thu 21/5/20118517.3.54.6lay kerb, sub-base2 daysFri 22/5/20Sat 23/5/20118617.3.54.7sub-base SRT test3 daysMon 25/5/20Wed 27/5/20118717.3.54.8DBM (Roadbase)2 daysThu 28/5/20Fri 29/5/20118817.3.54.9base course and wearing course2 daysSat 30/5/20Mon 16/20118917.3.55.1TTA & UU detection1 dayTue 2/6/20Tue 2/6/20119017.3.55.1TTA & UU detection1 dayFri 5/6/20Thu 4/6/20119117.3.55.3excavate gully tench and gully pot(s)1 dayFri 5/6/20Fri 5/6/20119217.3.55.4lay& connect gully pipes& construct gully pot(s)2 daysSat 6/6/20119317.3.55.4lay& connect gully pipes& construct gully pot(s)2 daysSat 6/6/20	
1185 17.3.54.8 lay kerb, sub-base 2 days Fit 22/5/20 Sat 23/5/20 1186 17.3.54.7 sub-base SRT test 3 days Mon 25/5/20 Wed 27/5/20 1187 17.3.54.8 DBM (Roadbase) 2 days Thu 28/5/20 Fit 29/5/20 1188 17.3.54.8 DBM (Roadbase) 2 days Thu 28/5/20 Fit 29/5/20 1188 17.3.54.9 base course and wearing course 2 days Sat 30/5/20 Mon 1/6/20 1189 17.3.55 Phase V (stage 8)-north lane (chainage 1139-1190) 15 days Tue 2/6/20 Tue 2/6/20 1190 17.3.55.1 TTA & UU detection 1 day Tue 2/6/20 Thu 4/6/20 1191 17.3.55.3 excavate gully trench and gully pol(s) 1 day Fit 5/6/20 1192 17.3.55.4 lay& connect gully plpes& construct gully pol(s) 1 day Fit 5/6/20 1193 17.3.55.4 lay& connect gully plpes& construct gully pol(s) 2 days Sat 6/6/20 1193 17.3.55.4 lay& connect gully plpes& construct gully pol(s) 2 days Sat 6/6/20 1193 17.3.55.4 lay& connect gully plpes& constru	
118617.3.54.7sub-base SRT test3 daysMon 25/5/20Wed 27/5/20118717.3.54.8DBM (Roadbase)2 daysThu 28/5/20Fri 29/5/20118817.3.54.9base course and wearing course2 daysSat 30/5/20Mon 1/6/20118917.3.55Phase V (stage 8)-north lane (chainage 1139-1190)15 daysTue 2/6/20Thu 18/6/20119017.3.55.1TTA & UU detection1 dayTue 2/6/20Tue 2/6/20119117.3.55.2saw cut & remove existing pavement2 daysWed 3/6/20119217.3.55.3excavate gully trench and gully pot(s)1 dayFri 5/6/20119317.3.55.4lay& connect gully pipes& construct gully pot(s)2 daysSat 6/6/20119317.3.55.4lay& connect gully pipes& construct gully pot(s)2 daysSat 6/6/20	
118717.3.54.8DBM (Roadbase)2 daysThu 28/5/20Fri 29/5/20118817.3.54.9base course and wearing course2 daysSat 30/5/20Mon 1/6/20118917.3.55Phase V (stage 8)-north lane (chainage 1139-1190)15 daysTue 2/6/20Thu 18/6/20119017.3.55.1TTA & UU detection1 dayTue 2/6/20Tue 2/6/20119117.3.55.2saw cut & remove existing pavement2 daysVed 3/6/20119217.3.55.3excavate gully trench and gully pot(s)1 dayFri 5/6/20119317.3.55.4lay& connect gully pipes& construct gully pot(s)2 daysSat 6/6/20119317.3.55.4lay& connect gully pipes& construct gully pot(s)2 daysSat 6/6/20119317.3.55.4lay& connect gully pipes& construct gully pot(s)2 daysSat 6/6/20	
118817.3.54.9base course and wearing course2 daysSat 30/5/20Mon 1/6/20118917.3.55Phase V (stage 8)-north lane (chainage 1139-1190)15 daysTue 2/6/20Thu 1/8/6/20119017.3.55.1TTA & UU detection1 dayTue 2/6/20Tue 2/6/20119117.3.55.2saw cut & remove existing pavement2 daysWed 3/6/20Thu 4/6/20119217.3.55.3excavate gully trench and gully pot(s)1 dayFri 5/6/20119317.3.55.4lay& connect gully pipes& construct gully pot(s)2 daysSat 6/6/20119317.3.55.4lay& connect gully pipes & construct gully pot(s)2 daysSat 6/6/20	
118917.3.55Phase V (stage 8)-north lane (chainage 1139-1190)15 daysTue 2/6/20Thu 18/6/20119017.3.55.1TTA & UU detection1 dayTue 2/6/20Tue 2/6/20119117.3.55.2saw cut & remove existing pavement2 daysWed 3/6/20Thu 4/6/20119217.3.55.3excavate gully trench and gully pot(s)1 dayFri 5/6/20Fri 5/6/20119317.3.55.4lay& connect gully pipes& construct gully pot(s)2 daysSat 6/6/20119317.3.55.4lay& connect gully pipes& construct gully pot(s)2 daysSat 6/6/20	
119017.3.55.1TTA & UU detection1 dayTue 2/6/20Tue 2/6/20119117.3.55.2saw cut & remove existing pavement2 daysWed 3/6/20Thu 4/6/20119217.3.55.3excavate guily trench and guily pot(s)1 dayFri 5/6/20Fri 5/6/20119317.3.55.4lay& connect guily pipes& construct guily pot(s)2 daysSat 6/6/20Mon 8/6/20	
119117.3.55.2saw cut & remove existing pavement2 daysWed 3/6/20Thu 4/6/20119217.3.55.3excavate gully trench and gully pot(s)1 dayFri 5/6/20Fri 5/6/20119317.3.55.4lay& connect gully pipes& construct gully pot(s)2 daysSat 6/6/20Mon 8/6/20	
1193 tr3.55.4 lay& connect gully pipes& construct gully pot(s) 2 days Sat 6/6/20 Mon 8/6/20	
1194 17.3.55.5 lay kerb, sub-base 2 days Tue 9/6/20 Wed 10/6/20	




	Devel		Columbarium at Sandy Ridge Cernetery Norks at Man Kam To Road and Lin Ma Hang Road				3 Month Rolling Programme (from 26/10/2020 to 25/1/2021)
No. Market State Bit L			5	Duration	Start Date	Completion Date	M B E M B E M B E M B E M B E M B E M B E M B E M B E M B E M B E M
	105	173556	sub hara CDT lost	2 days	Thu 11/6/20		TWTFSSMTWTFSSSMTWTFSSMTWTFSSMTWTFSSMTWTFSSMTWTFSSMTWTFSSMTWTFSSMTWTFSSMTWTFSSMTWTFSSMTWTFSSMTWTFSSMTWTFSSMTTWTFSSMTTWTFSSMTWTFSSMTWTFSSMTWTFSSMTTWTFSSMTWTFSSMTWTFSSMTWTFSSMTWTFSSMTWTFSSMTWTFSSMTWTFSSMTWTFSSMTWTTFSSMTTWTFSSMTWTTFSSMTTWTFSSMTWTTFSSMTTWTFSSMTWTTFSSMTTWTTFSSMTTWTTFSSMTTWTTFSSMTTWTTFSSMTTWTTFSSMTTWTTFSSMTTWTTFSSMTTWTTFSSMTTWTTFSSMTTWTTFSSMTTWTTFSSMTTWTTFS%TT
			and the second	•			
	1197	17.3.55.8		•			
	1198	17.3.56	Phase VI (stage 1)-south lane (chainage 1190-1240)	21 days	Fri 19/6/20	Wed 15/7/20	
	1199	17,3,56,1	TTA & UU detection	1 day	Fri 19/6/20	Fri 19/6/20	
Normal Antile Constructure (Normal	1200	17.3.56.2					
	1201	17.3.56.3	excavate pipe trench and manhole(s)	2 days	Tue 23/6/20	Wed 24/6/20	
19 10.4 1	1202	17,3.56,4	lay pipes & construct manhole(s)	7 days	Fri 26/6/20	Sat 4/7/20	
10 10.4 1	1203	17.3,56,5	backfill formation & SRT test	0 days	Sat 4/7/20	Sat 4/7/20	
		1.	lay kerb, sub-base	2 days	Mon 6/7/20	Tue 7/7/20	
				3 days	Wed 8/7/20	Fri 10/7/20	
No. No. No. No. No. No. No. No. No.							
10 10 1 1.1.1.0.000 1.0.1.0.000 1.0.1.0.000 11 1.0.1.0.000 1.0.1.0.000 1.0.1.0.000 1.0.1.0.000 11 1.0.1.0.000 1.0.1.0.000 1.0.1.0.000 1.0.1.0.000 11 1.0.1.0.000 1.0.1.0.000 1.0.000 1.0.000 11 1.0.1.0.000 1.0.000 1.0.000 1.0.000 11 1.0.1.0.000 1.0.000 1.0.000 1.0.000 11 1.0.1.0.000 1.0.000 1.0.000 1.0.000 11 1.0.000 1.0.000 1.0.000 1.0.000 1.0.000 11 1.0.000 1.0.000 1.0.000 1.0.000 1.0.000 11 1.0.000 1.0.000 1.0.000 1.0.000 1.0.000 11 1.0.000 1.0.000 1.0.000 1.0.000 1.0.000 11 1.0.0000 1.0.000 1.0.000 1.0.000 1.0.000 11 1.0.0000 1.0.000 1.0.000 1.0.000 1.0.000 1.0.0			•	-			
100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100 100	1000	17 0 67 1					
11 10.1 1							
100 100 <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>							
111 12.4 inskun 36 fråg 12.4 inskun 36 fråg 12.4 12	1212	17.3.57.4					
111 12.40 1		1000000000	lay kerb, sub-base	2 days	Thu 23/7/20	Fri 24/7/20	
10 10<							
Instruction Part Viscons Scanning structures (Service) No. Sec. No. Sec. </td <td></td> <td></td> <td></td> <td>-</td> <td></td> <td></td> <td></td>				-			
Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Instrumentary Inst		Construction of the second second	-	-			
Image Image <th< td=""><td></td><td></td><td></td><td>e i dajo</td><td></td><td>110 10/0/20</td><td></td></th<>				e i dajo		110 10/0/20	
No. Control No. Contro No. Contro		1000					
121 12.34 uscusto program stantineticity 12.49 12.41 (10.40 (10.4	1219	17.3.58.2	tree felling	10 days	Tue 4/8/20	Fri 14/8/20	
International and analysis International and analysis International and analysis INAME Name Supple Societal manufoly Edga Name Name INAME Supple Societal manufoly Edga Name Name Name INAME Supple Societal manufoly Edga Name Name Name INAME Supple Societal manufoly Edga Name			saw cut & remove existing pavement	2 days	Thu 13/8/20	Fri 14/8/20	
Import of part of standard mature Start Construction Start Construction Start Construction Start 12 12.43 13.44 14.44 14.44 14.44 14.44 12 12.43 13.44 14.44 14.44 14.44 14.44 12 12.43 13.44 14.44 14.44 14.44 14.44 12 12.43 12.44 13.44 11.44 14.44 14.44 12 12.43 12.44 13.44 11.44 14.44 14.44 12 12.43 12.44 13.44 14.44 14.44 14.44 14.44 14.44 12 12.43 12.44 14.44 <t< td=""><td>1221</td><td>17.3.58.4</td><td>excavate pipe trench and manhole(s)</td><td>2 days</td><td>Sat 15/8/20</td><td>Mon 17/8/20</td><td></td></t<>	1221	17.3.58.4	excavate pipe trench and manhole(s)	2 days	Sat 15/8/20	Mon 17/8/20	
128 129.4 1ge was unbained 249.6 70.480.5 Was was was was unbained 249.6 Was w	1222	17.3.58.5	lay pipes & construct manhole(s)	6 days	Tue 18/8/20	Mon 24/8/20	
124 174.4 194.4 base mathematican 2019 1719.40 194.4 base mathematican 2019 1719.40 104.4 base mathematican 2019 194.4 base mathematican 194.4 base							
123 17.48 s.b.bcs STR fet 3.e.g. 17.9.80 s.b.bcs STR fet 3.e.g. 17.9.80 S.b.bcs STR fet 17.9.80 S.B.B.S 17.9.80 S.B.B.S 17.9.80 S.B.B.S 17.9.80 S.B.B.S 17.9.80 S.B.B.S 17.9.80 <td< td=""><td></td><td></td><td></td><td>-</td><td></td><td></td><td></td></td<>				-			
Ins. Ins. DMM contains DMM contains <th< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>							
127 12.43 Base Order and watering owner 2.49 Mode Mach 11.49 Mode Mach 128 12.49 The Aby (Higged - Another Griddinge 124-125) 15.49 F1.1020 Mode Mach 15.49 F1.1020 Mode Mach 15.49 F1.1020 Mode Mach 15.49 F1.1020 Mode Mach Mode Mach 15.49 F1.1020 Mode Mach Mode Mach<				-			
TAP TA & U. develoin Ta y Fr 1 1900 Fr 1 1900 <thfr 1="" 1900<="" th=""> <thfr 1="" 1900<="" th=""> Fr 1</thfr></thfr>		1000000000			Wed 9/9/20	Thu 10/9/20	
129 129-20 <td></td> <td>A REAL PROPERTY AND A REAL</td> <td></td> <td></td> <td></td> <td></td> <td></td>		A REAL PROPERTY AND A REAL					
121 1233 excave guly freeh and guly gol() 139 124 model 124 model 123 1244 194 donnet guly freeh and guly gol() 149 124 model 124 model 123 1245 194 donnet guly freeh and guly gol() 1249 116320 116320 116320 116320 116320 1237 1246 1245 1				-			
122 73.48 1ay 3 connect guby pipes donstruct guly pol(s) 2.49 W1 19820 123 73.48 1ay 4 connect guby pipes donstruct guly pol(s) 2.49 W1 19820 123 73.48 1ay 4 connect guby pipes donstruct guly pol(s) 2.49 W1 19820 125 17.348 1ay 4 connect guby pipes donstruct guly pol(s) 2.49 W1 19820 125 17.348 DBM (Roadtase) 2.49 W1 29800 W1 29800 126 17.348 DBM (Roadtase) 2.49 W1 29800 W1 29800 126 17.348 DBM (Roadtase) 2.49 W1 29800 W1 29800 127 17.360 Sacurat Manchelon 1.49 U2 29800 W1 29900 128 17.340 Iay pipe 4 construct manchelon 1.49 U2 29900 Sat 10020 129 17.300 sacurat Manchelon 6.49 Wed 191000 Tu 191000 124 17.46 Jusp pie 4 construct manchelon 1.49 W1 10100 Tu 191000 124 17.360 backill formatha SN 1test 0.			• •				
123 73.845 18 ye fu, sub-base 2 days F1 18.00 Set 19820 125 73.847 Sub-base SKT lest 3 days Mon 298/20 125 73.847 Dase Course and wearing course 2 days F1 28.90 126 73.847 Dase Course and wearing course 2 days F1 28.90 126 73.847 Dase Course and wearing course 2 days Set 29.800 128 73.847 Dase Victase Start lest 2 days Set 29.800 128 73.847 TASE Wictase Start lest 2 days Na 29.802 128 73.847 Set course and wearing course 2 days Na 29.802 129 70.802 Set course and wearing course 2 days Na 29.802 129 70.802 Set course and wearing course 2 days Na 50.002 129 70.802 set course and wearing course 2 days Na 50.002 124 73.804 lay reft, ub-base 2 days Victase Start lest 2 days 124 73.804 lay reft, ub-base 2 days Na 50.102 Na 101.002 124							
125 73.87 0BM (Readbase) 249 Tu2 49/20 F12 59/20 125 73.89 Phase v (rigage 5)-could and (chanage 1286-132) 20'80 F12 29/20 127 73.99 TA & UU decicion 1 day Uc 29/200 Vc 29/200 128 73.99 Ta & Cuu decicion 1 day Vc 29/200 Vc 29/200 129 73.90 accorate pipe trach and mathole(s) 2 day Net 9/100 Vc 29/200 129 73.90 accorate pipe trach and mathole(s) 2 day Net 9/100 Vc 29/200 129 73.90 accorate pipe trach and mathole(s) 2 day Net 9/100 Vc 29/200 129 73.90 accorate pipe trach and mathole(s) 2 day Net 9/100 Vc 29/200 129 73.90 backfil formation & SKT test 0 day Tu 21/102 Tu 21/102 128 73.90 backfil formation & SKT test 0 day Tu 21/102 Tu 21/102 128 73.90 Back (Accodbase) 2 day Tu21/102 F12/102 128 73.90 Back (Accodbase) 2 day Tu21/102 F12/102 <td>1233</td> <td>17.3.59.5</td> <td></td> <td></td> <td></td> <td></td> <td></td>	1233	17.3.59.5					
1289 As 89 As 80				3 days	Mon 21/9/20		
1237 7.3.69 Phase VI (stage 5)-south lane (nainage 1286 1332) 20 days Tu 2000 1238 7.3.60 TTA & UU delection 1 day Tu 2.299/20 Sa 3.31/1020 1239 7.3.63 excavate pipe tench and mathole[\$) 2 days No.51/1020 Tu 6.10/1020 1241 7.3.64 lay pipes & construct mathole[\$) 6 days Tu 6.11/1020 Tu 1.51/1020 1242 7.3.65 backfill formation & SRT test 0 days Tu 6.11/1020 Tu 1.51/1020 1243 7.3.64 lay pipes & construct mathole[\$) 6 days Tu 6.11/1020 Tu 1.51/1020 1244 7.3.65 backfill formation & SRT test 0 days Tu 6.11/1020 Tu 1.51/1020 1245 7.3.69 backdill formation & SRT test 0 days Tu 6.11/1020 Tu 1.51/1020 1246 7.3.69 backdill formation & SRT test 0 days Sat 1/1020 Kad 1/1020 1247 7.3.69 backdill formation (chainage 1286) Sat 2/11/020 Sat 2/11/020 1248 7.3.61 TTA & UU delection 1 day Sat 2/11/020 Sat 2/11/020 1248 7.3.61 <t< td=""><td></td><td>and the second sec</td><td></td><td></td><td></td><td></td><td></td></t<>		and the second sec					
1238 TA & UU delection 1 dy Tu 299/20 5a 3/10/20 1240 73.00.3 saw cut & remove existing pavement 2 dys Wet 309/20 5a 3/10/20 1241 73.00.4 lay pipes & construct manhole(s) 6 dys Wet 7/10/20 Tu 3/10/20 1242 73.00.4 lay pipes & construct manhole(s) 6 dys Wet 7/10/20 Tu 3/10/20 1244 73.00.5 backfill formation & SR Tiest 0 dys Tu e 3/10/20 Tu 1/3/10/20 1245 73.00.6 backfill formation & SR Tiest 0 dys File 10/10/20 Tu 1/3/10/20 1246 73.00.7 sub-base SRT test 3 dys File 10/20 Mon 5/10/20 1245 73.00.8 base curse and wearing course 2 dys Sal 2/41/020 Sal 2/41/020 1246 73.00.7 Sal 2/41/020 Sal 2/41/020 Sal 2/41/020 Sal 2/41/020 1247 73.01 TA & U delection 1 dys Sal 2/41/020 Sal 2/41/020 1246 73.02 Las curse and wearing course 2 dys Sal 2/41/020 Sal 2/41/020 1247 73.41 TA & U delection		10202 01					
1230 1230,2 saw out & remove existing pavement 2 days Wei 30/920 Sat 31/020 1241 17.380,4 lay pipes & construct manhole(s) 2 days Mon 51/020 Tue 61/020 1241 17.380,4 lay pipes & construct manhole(s) 6 day Wei 30/920 Sat 31/020 1241 17.380,4 lay pipes & construct manhole(s) 6 day Wei 71/020 Tue 13/10/20 1243 17.380,4 lay pipes & construct manhole(s) 0 days Tue 13/10/20 Tue 13/10/20 1244 17.380,4 lay keft, sub-base 2 days Wei 14/10/20 Tue 13/10/20 1245 17.380,4 lay keft, sub-base 2 days Tue 11/10/20 Wei 14/10/20 1245 17.380,4 lay keft, sub-base 2 days Tue 11/10/20 Wei 14/10/20 1246 17.380,2 base construct manhole(s) 2 days Tue 2/10/20 Wei 14/10/20 1247 17.381,3 Hake Hause 1 days Sat 2/10/20 Sat 2/10/20 1248 17.381,4 U dateclion 1 day Sat 2/10/20 Sat 2/10/20 1249 17.381,4 sub-ba							
1240 17.3 00.3 excevate pipe trench and manhole(s) 2 days Mon S10020 Tue S11020 1241 17.3 00.4 lay pipes & construct manhole(s) 6 days Wed 7/10/20 Tue 13/10/20 1242 17.3 00.5 backfill formation & SRT test 0 days Tue 13/10/20 Tue 13/10/20 1243 17.3 00.5 backfill formation & SRT test 0 days Tue 13/10/20 Tue 13/10/20 1244 17.3 00.7 sub-base SRT test 0 days Tue 13/10/20 Mon 19/10/20 1245 17.3 00.7 sub-base SRT test 0 days Tue 13/10/20 Mon 19/10/20 1245 17.3 00.7 sub-base SRT test 0 days Tue 21/10/20 Fil 8/10/20 1246 17.3 00.7 sub-base SRT test 0 days Sat 2/10/20 Sat 2/11/20 1247 17.3 61 Phase V (stage 6) - north lane (drainage 1286 12 days Sat 2/10/20 Sat 2/10/20 1248 17.3 61.7 TA & UU delecion 1 day Sat 2/10/20 Sat 2/10/20 1248 17.3 61.7 Ta & sub-base SRT test 2 days Tue 2/10/20 1248 17.3 61.2 <td< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>							
1241 17.3.60.4 lay pipes & construct manhole(s) 6 days Wed 7/10/20 Tue 13/10/20 1242 17.3.80.5 beckfill formation & SRT test 0 days Tue 13/10/20 Tue 13/10/20 1243 17.3.80.6 lay kerb, sub-base 2 days Wed 14/10/20 Tue 13/10/20 1244 17.3.80.7 sub-base SRT test 3 days Fri 16/10/20 Mon 19/10/20 1245 17.3.80.9 base course and wearing course 2 days Tue 20/10/20 Fri 23/10/20 1247 17.3.80.7 sub-base SRT test 1 days St 24/10/20 Fri 23/10/20 1248 17.3.80.7 base course and wearing course 2 days Tue 27/10/20 St 24/10/20 1248 17.3.80.7 sub-ase SRT test 1 days St 24/10/20 St 24/10/20 1248 17.3.81.7 TTA & UU delection 1 day St 24/10/20 St 24/10/20 1249 17.3.81.7 TA & UU delection 1 days St 24/10/20 St 24/10/20 1250 17.3.81.4 sub-ases SRT test 2 days Tue 27/10/20 Wed 28/10/20 1250 17.3.81.4 s							
1243 17.3.0.5 backfill formation & SRT test 0 days Tue 13/10/20 Tue 13/10/20 1243 17.3.0.6 lay kerb, sub-base 2 days Wed 14/10/20 Tun 15/10/20 1244 17.3.0.7 sub-base SRT test 3 days Fri 16/10/20 Mon 19/10/20 1244 17.3.6.0 DBM (Roadbase) 2 days Tue 20/10/20 Wed 21/10/20 1245 17.3.6.0 DBM (Roadbase) 2 days Tue 20/10/20 Wed 21/10/20 1246 17.3.6.1 Phase VI (stage 6) - north lane (chainage 1286) 12 days Sat 24/10/20 Sat 24/10/20 1247 17.3.6.1 TTA & UU delection 1 day Sat 24/10/20 Sat 24/10/20 1248 17.3.6.1 saw cut & remove existing pavement 2 days Tue 27/10/20 1249 17.3.6.1 sub-base SRT test 3 days Sat 31/10/20 1250 17.3.6.1 sub-base SRT test 3 days Sat 31/10/20 1251 17.3.6.1 sub-base SRT test 3 days Sat 31/10/20 1252 17.3.6.1 Sub-base SRT test 3 days Sat 31/10/20 1252							
173.80.4 1ay kerb, sub-base 2 day Wed 14/10.20 Tu 15/10/20 1244 173.80.7 sub-base SRT test 3 day Fri 16/10/20 Mon 19/10/20 1245 73.80.8 DBM (Roadbase) 2 days Tu 20/10/20 Wed 14/10/20 1246 173.80.9 base course and wearing course 2 days Tu 21/10/20 1246 173.80.9 base course and wearing course 2 days Tu 21/10/20 1247 173.81 TA & UU delection 1 day Sat 24/10/20 Sat 24/10/20 1248 173.81.1 TA & UU delection 1 day Sat 24/10/20 Sat 24/10/20 1249 173.61.2 saw cut & remove existing pavement 2 days Tu 29/10/20 1250 173.61.3 lay kerb, sub-base 2 days Tu 29/10/20 1251 173.61.4 sub-base SRT test 3 days Sat 31/10/20 1252 173.61.4 sub-base SRT test 3 days Sat 31/10/20 1252 173.61.5 DBM (Roadbase) 2 days Thu 5/11/20							
1244 17.3.60.7 sub-base SRT test 3 days Fri 16/10/20 Mon 19/10/20 1245 17.3.60.8 DBM (Roadbase) 2 days Tue 20/10/20 Wed 21/10/20 1246 17.3.60.9 base course and wearing course 2 days Tue 22/10/20 Fri 23/10/20 1247 17.3.61 Phase VI (stage 6) - north lane (chainage 1286) 12 days Sat 24/10/20 Sat 7/11/20 1248 7.3.61.1 TTA & UU delection 1 day Sat 24/10/20 Sat 24/10/20 1249 7.3.61.2 saw cut & remove existing pavement 2 days Tue 27/10/20 Wed 28/10/20 1250 17.3.61.4 sub-base SRT test 3 days Sat 31/10/20 Tue 31/1/20 1251 17.3.61.4 sub-base SRT test 3 days Sat 31/10/20 Tue 31/1/20 1252 17.3.61.5 DBM (Roadbase) 2 days Wed 4/11/20 Thu 5/11/20							
1245 17.3.60.8 DBM (Roadbase) 2 days Tue 20/10/20 Wed 21/10/20 Fit 23/10/20 1246 17.3.60.9 base course and wearing course 2 days Thu 22/10/20 Fit 23/10/20 Sat 7/11/20 1247 17.3.61 Phase VI (stage 6) - north lane (chainage 1286) 12 days Sat 24/10/20 Sat 7/11/20 Sat 7/11/20 1248 7.3.81.1 TTA & UU detection 1 day Sat 24/10/20 Sat 24/10/20 Sat 24/10/20 Sat 24/10/20 Sat 24/10/20 1248 7.3.81.1 TTA & UU detection 1 day Sat 24/10/20 Wed 28/10/20 Wed 2		PROVIDENT PAR					
1246 17.3.60.9 base course and wearing course 2 days Thu 22/10/20 Fri 23/10/20 1247 17.3.61 Phase VI (stage 6) - north lane (chainage 1286) 12 days Sal 24/10/20 Sal 7/11/20 1248 17.3.61.1 TTA & UU delection 1 day Sat 24/10/20 Sat 24/10/20 Sat 24/10/20 1249 17.3.61.2 saw cut & remove existing pavement 2 days Tu 22/10/20 Sat 24/10/20 1250 17.3.61.3 lay kerb, sub-base 2 days Tu 22/10/20 Fri 30/10/20 1251 17.3.61.4 sub-base SRT test 3 days Sat 31/10/20 Tu 31/12/20 1252 17.3.61.5 DBM (Roadbase) 2 days Wed 4/11/20 Thu 5/11/20	1245	17.3.60.8					
-1332)124817.381.1TTA & UU delection1 daySat 24/10/20Sat 24/10/20124917.381.2saw cut & remove existing pavement2 daysTue 27/10/20Wed 28/10/20125017.3.61.3lay kerb, sub-base2 daysThu 29/10/20Fri 30/10/20125117.3.61.4sub-base SRT test3 daysSat 31/10/20Tue 3/11/20125217.3.81.5DBM (Roadbase)2 daysWed 4/11/20Thu 5/11/20			base course and wearing course	2 days	Thu 22/10/20		
124817.3.81.1TTA & UU delection1 daySat 24/10/20Sat 24/10/20124917.3.61.2saw cut & remove existing pavement2 daysTue 27/10/20Wed 28/10/20125017.3.61.3lay kerb, sub-base2 daysThu 29/10/20Fri 30/10/20125117.3.61.4sub-base SRT test3 daysSat 31/10/20Tue 3/11/20125217.3.81.5DBM (Roadbase)2 daysWed 4/11/20Thu 5/11/20	1247	17,3.61		12 days	Sat 24/10/20	Sat 7/11/20	
1249 17.361.2 saw cut & remove existing pavement 2 days Tue 27/10/20 Wed 28/10/20 1250 17.361.3 lay kerb, sub-base 2 days Tue 29/10/20 Fri 30/10/20 1251 17.361.4 sub-base SRT test 3 days Sal 31/10/20 Tue 31/12/20 1252 17.361.5 DBM (Roadbase) 2 days Wed 4/11/20 Thu 5/11/20	1248	17.3.61.1		1 day	Sat 24/10/20	Sat 24/10/20	
1251 17.3.61.4 sub-base SRT test 3 days Sal 31/10/20 Tue 3/11/20 1252 17.3.81.5 DBM (Roadbase) 2 days Wed 4/11/20 Thu 5/11/20							
1252 17.3.81.5 DBM (Roadbase) 2 days Wed 4/11/20 Thu 5/11/20	0.05752	10	lay kerb, sub-base		Thu 29/10/20	Fri 30/10/20	
		1		-			
	eaces.		Dase course and weating course	z udys	FIT0/TI/20	3di //11/20	




3 month rolling programme 20200925(end Oct-end Jan 21)

frastructur	of Columbarium at Sandy Ridge Cemetery al Works at Man Kam To Road and Lin Ma Hang Road	ł			3 Month Rolling Programme (from 26/10/2020 to 25/1/2021)	
WBS	Task Name	Duration	Start Date	Completion Date	M B E M B B E M B B B E M B B B E M B B B E M B B B E M B B E M B B B E M B B B E M B B B E M B B B E M B B B B	M Feb 11 M
4 17.3.62	Phase VI (stage 7)-south lane (chainage 1332-1377) 27 days	Mon 9/11/20		T W T F S S M T	Feb 1 Mar 2 T F S S M
5 17.3.62.1 6 17.3.62.2		1 day 4 days		Mon 9/11/20 Fri 13/11/20		
		, -				
7 17.3.62.3	tree transplant	1 day	Sat 14/11/20	Sat 14/11/20		
8 17.3.62.4	saw cut & remove existing pavement	2 days	Fri 13/11/20	Sat 14/11/20		
9 17.3.62.5	excavate pipe trench and manhole(s)	2 days	Sat 14/11/20	Mon 16/11/20		
0 17.3.62.6	lay pipes & construct manhole(s)	6 days	Tue 17/11/20	Mon 23/11/20		
1 17.3.62.7	backfill formation & SRT test	6 days	Mon 23/11/20	Sat 28/11/20		
2 17.3.62.8		2 days	Mon 30/11/20	Tue 1/12/20		
3 17.3.62.9		3 days	Wed 2/12/20	Fri 4/12/20		
4 17.3.62.1 5 17.3.62.1	(2 days	Sat 5/12/20	Mon 7/12/20		
6 17.3.63	Phase VI (stage 8)-north lane (chainage 1332-1377)	2 days 15 days	Tue 8/12/20 Thu 10/12/20	Wed 9/12/20 Tue 29/12/20		
7 17.3.63.1	TTA & UU detection	1 day	Thu 10/12/20	Thu 10/12/20		
8 17.3.63.2		2 days		Sat 12/12/20		
9 17.3.63.3		1 day		Mon 14/12/20		
0 17.3.63.4		2 days	Tue 15/12/20	Wed 16/12/20		
1 17.3.63.5		2 days	Thu 17/12/20			
2 17.3.63.6 3 17.3.63.7		3 days	Sat 19/12/20	Tue 22/12/20		
4 17.3.63.8	,	2 days 2 days		Thu 24/12/20 Tue 29/12/20		
5 17.3.64	Street lighting (drawpils, abandon existing public lighting & cable, 100uPVC ducts) (ch890-1377)	7 days	Tue 29/12/20			
6 17.3.65	tree planting	1 day	Wed 6/1/21	Wed 6/1/21		
7 17.3.66	Street furniture & construction of footpath (ch890-1377)	25 days		Wed 3/2/21		
8 17.4	Noise Barrier works above the concrete substructure of the noise barrier (section 2 Part C1)	674 days	Mon 29/10/18	Wed 3/2/21		
9 17.4.1	seek specialist subcontractor to design and build	210 days	Mon 29/10/18	Sun 26/5/19		
17.4.2	propose specialist subcontractor to PM for acceptance		Sun 26/5/19			
l 17,4.3	acceptance of propose specialist subcontractor by Project Manager	0 days	Sun 16/6/19	Sun 16/6/19		
2 17.4.4	prepare design & liaise with designer & PM	•		Mon 14/10/19		
3 17,4.5	submit a proposal detailing the changes to PM's design, if any	14 days	Tue 15/10/19	Mon 28/10/19		
1 17.4.6	submit 1st design for PM's comment		Mon 28/10/19			
17.4.8	PM's comments revise design		Tue 29/10/19 Tue 19/11/19			
17.4.9	re-submit design for PM's acceptance	-	Mon 16/12/19			
17.4.10	submit 3 sample panels for each type & colour for	-	Tue 17/12/19			
17.4.11	acceptance PM's & relevant authorities' acceptance	0 doug	Mon 13/1/20	Man 12/1/00		
) 17.4.12	ordering of noise barrier panel		Wed 15/1/20	Mon 13/1/20 Wed 15/1/20		
17.4.13			Thu 16/1/20	Mon 13/7/20	1	
17.4.14	delivery of panel and steelworks on site		Tue 14/7/20			
17.4.15	completion of concrete curing of substructure of Nosie Barriers	463 days	Mon 14/10/19	Tue 19/1/21	· · · · · · · · · · · · · · · · · · ·	
17.4.15.1	MM5	0 days	Tue 19/1/21	Tue 19/1/21		
17.4.15.2	MM6		Mon 14/10/19			
17.4.15.3	MM7 MM8	•	Mon 14/10/19			
17.4.15.4	MM8 MM9	0 days 0 days	Mon 4/1/21 Mon 10/2/20	Mon 4/1/21 Mon 10/2/20		
17.4.15.6	MM10 (Bay 1-4)	0 days 0 days	Sun 21/6/20	Sun 21/6/20	-	_
17.4.15.7	MM10 (Bay 5-9)	,	Mon 9/11/20	Mon 9/11/20		
17.4.16	construction works above the concrete substructure of the noise barrier MM6, MM7 & MM9 (app. 77m)	48 days	Mon 28/9/20	Wed 25/11/20		
17.4.16,1	fix posts with base plates to copings	11 days	Mon 28/9/20	Mon 12/10/20		
17.4.16.2	install structural frames		Tue 13/10/20			
17.4.16.3	fix AI. absorption noise barrier panels		Fri 23/10/20			
17.4.16.4	fix tinted transplant noise barrier panels fix copping the end of UC member	-	Mon 2/11/20 Tue 10/11/20			
174165						




³ month rolling programme 20200925(end Oct-end Jan 21)


eveloprr Infrastru	ment of (uctural V	/2017/02 Columbarium at Sandy Ridge Cernetery Norks at Man Kam To Road and Lin Ma Hang Road	ł			3 Month Rolling Programme (from 26/10/2020 to 25/1/2021)
WI	BS	Task Name	Duration	Start Date	Completion Date	M B E M B E M B E M B E M B E M B E M B E M B E M B E M
307 17.4	4.16.6	fix base sealing panel	7 days	Wed 18/11/20		
ante anno 1						
308 17.4	4.17	construction works above the concrete substructure of the noise barrier MM10 (app. 94m)	54 days	Thu 26/11/20	Sat 30/1/21	
309 17.4	4.17.1	fix posts with base plates to copings	12 days	Thu 26/11/20	Wed 9/12/20	
310 17.4		install structural frames	11 days	Thu 10/12/20	Tue 22/12/20	
311 17.4		fix Al. absorption noise barrier panels	8 days	Wed 23/12/20		
312 17.4 313 17.4		fix tinted transplant noise barrier panels	8 days	Tue 5/1/21	Wed 13/1/21	
313 117.4	4.17.5	fix copping the end of UC member	8 days	Thu 14/1/21	Fri 22/1/21	
314 17.4	4,17,6	fix base sealing panel	7 days	Sat 23/1/21	Sat 30/1/21	
315 17.4	4.18	construction works above the concrete substructure of the noise barrier MM5 & MM8 (app. 42.322m)	10 days	Wed 20/1/21	Sat 30/1/21	
316 17.4	4 18 1	fiv posts with base plates to espises	0 days	Mad 00/4/04	Thu: 04/4/04	
317 17.4		fix posts with base plates to copings install structural frames	2 days 2 days	Wed 20/1/21 Fri 22/1/21	Thu 21/1/21 Sat 23/1/21	
318 17.4		fix AI, absorption noise barrier panels	2 days 2 days	Sat 23/1/21	Mon 25/1/21	
319 17.4		fix tinted transplant noise barrier panels	2 days 2 days	Mon 25/1/21	Tue 26/1/21	
323 17.5		access date for section 2 (Part C2)	0 days	Sun 24/2/19	Sun 24/2/19	
324 17.6	6	additional site possession for areas outside site boundary (for 3NW-C/C470 (existing D-DH7), C224 (existing D-DH11) & C225 new drillholes DHA1,A2 & A3 }	0 days	Sun 24/2/19	Sun 24/2/19	
325 17,7	7	Slope Upgrading works (section 2 Part C2)	578 days	Mon 25/2/19	Wed 3/2/21	
326 17.7.		general site clearance	45 days	Mon 25/2/19	Thu 18/4/19	
327 17.7.		Initial topographic survey	45 days	Thu 11/4/19	Sat 8/6/19	
328 17.7. 329 17.7.		utility detection and submit reports	•	Wed 22/5/19	Sat 15/6/19	
329 11.7.	/ 4	drilling of verification boreholes DHA1,A2 & A3	21 days	Mon 17/6/19	Thu 11/7/19	
330 17.7.	7.5	baseline monitoring for 3NW-C/C230 (DH15 & 16) & C225 (DH3 & 17) on existing drillholes & 3NW-C/C470 (existing D-DH7), C224 (existing D-DH11) & C225 proposed verification drillholes DHA1,A2 & A3	30 days	Fri 12/7/19	Thu 15/8/19	
331 17.7.	7.6	submit 4 sets of initial readings of baseline monitoring and preliminary logs to the Project Manager to the Project Manager	0 days	Thu 15/8/19	Thu 15/8/19	
332 17.7. 333 17.7.		Slopeworks: 3NW-C/C470 (ch490-540S/B) removal of existing trees	59 days 10 days		Sat 26/10/19 Tue 27/8/19	
334 17.7.	.7.2	hoarding & fencing			Tue 3/9/19	
335 17.7.	7.3	slope excavation works	1 dou	Word 4/0/10	Wed 4/0/10	
			1 day	Wed 4/9/19	Wed 4/9/19	
336 17.7. 337 17.7.	.7.5	temporary scaffolding proposed slope stripping for mapping or rock and relict discontinuities (AS5-A,B, AS6-A,B)	5 days 8 days	Thu 5/9/19 Wed 11/9/19	Tue 10/9/19 Fri 20/9/19	
138 17.7.3 139 17.7.3		Phase I install test nail PN02 & pull out test	8 days 6 days	Sat 21/9/19 Sat 21/9/19	Mon 30/9/19 Fri 27/9/19	
340 17.7.3	7.6.2	drill, install steel bars and grout soil nails (B01-12)	2 days	Sat 28/9/19	Mon 30/9/19	
41 17.7.5	.7.7	Phase II	8 days	Wed 2/10/19	Fri 11/10/19	
42 17.7.7	771	install lest nail PN01 & pull out test		Wed 2/10/19		
43 17.7.7		drill, install steel bars and grout soll nails (A01-17)	2 days	Thu 10/10/19	Fri 11/10/19	
44 17.7.7		raking drains	1 day	Sat 12/10/19	Sat 12/10/19	
45 17.7.7		-		Mon 14/10/19		
46 17.7.7 47 17.7.7			-	Wed 16/10/19		the second se
48 17.7.7				Sat 19/10/19 Fri 25/10/19		
49 17.7.8 50 17.7.8		Slopeworks: - 3NW-C/C230 (ch1240-1330S/B)		Mon 28/10/19 Mon 28/10/19		
51 17.7.8	8.2	-		Fri 8/11/19		
57 177-	0.2	lamaaan, a - ff-1dt	7.1	-		
52 17.7.8 53 17.7.8		temporary scaffolding proposed slope stripping for mapping or rock and relict discontinuities (AS3-A,B, AS4-A,B)		Tue 19/11/19 Wed 27/11/19		




Infras	tructural	Columbarium at Sandy Ridge Cemetery Works at Man Kam To Road and Lin Ma Hang Roa				3 Month Rolling Programme (from 26/10/2020 to 25/1/2021)	
0	WBS	Task Name	Duration	Start Date	Completion Date	M B E M B E M B E M B E M B B M B M	E M No 8 Dec 129 Dec 10 fam 0 Eab 11 Ma
1354	17.7.8.5	slope excavation works	1 day	Fri 6/12/19	Fri 6/12/19		TWTFSSMTWTFSS
1355	17.7.8.6 17.7.8.6.1	Phase I install test nail PN22 & pull out test	25 days		Wed 8/1/20		
			6 days		Fri 13/12/19		-
	17.7.8.6.2	drill, install steel bars and grout soil nails (K01-22, N01-05, M01-11, J01-25)	10 days	Sat 14/12/19			*
incontracting to	17.7.8.6.3 17.7.8.6.4	TDR Test (including test & wail issue result) soil nail head works	2 days 7 days		Mon 30/12/19 Wed 8/1/20		a international and the second s
1360		Phase II	22 days		Thu 6/2/20		i
1361	17,7.8.7.1	install test nail PN21 & pull out test	6 days	Thu 9/1/20	Wed 15/1/20		×
1362	17.7.8.7.2	drill, install steel bars and grout soil nails (H01-25, L01-16)	8 days	Thu 16/1/20	Fri 24/1/20		_ _
1363 1	17,7,8,7,3	raking drains	2 days	Wed 29/1/20	Thu 30/1/20		
1364 1	77874	TDR Test (including test & wait issue result)	2 days	Fri 31/1/20	Sal 1/2/20		Ĵ
1.1.1	17.7.8.7.5	soil nail head works	4 days	Mon 3/2/20	Thu 6/2/20		1
1366 1	17.7.8.8	225UC, 300SC & catchpits	21 days	Fri 7/2/20	Mon 2/3/20		" ,
1367 1	7.7.8.9	600mm width concrete maintenance staircase with handrailing	9 days	Tue 3/3/20	Thu 12/3/20		1
1368 1	7.7.8.10	soil replacement by no-fines concrete	6 days	Fri 13/3/20	Thu 19/3/20		
1369 1	7.7.8.10.1	stage 1	2 days	Fri 13/3/20	Sat 14/3/20		4
	7.7.8.10.1.1		1 day	Fri 13/3/20	Fri 13/3/20		4
in the second	7.7.8.10.12		1 day	Sat 14/3/20	Sat 14/3/20		1
	7.7.8.10.2	stage 2	2 days	Mon 16/3/20	Tue 17/3/20		1
the state of the s	7.7.8.10.2.1		1 day	Mon 16/3/20	Mon 16/3/20		2
과번드레	7.7.8.10.2.2		1 day	Tue 17/3/20	Tue 17/3/20		
	7.7.8.10.3 7.7.8.10.3.1	stage 3	2 days	Wed 18/3/20	Thu 19/3/20		
	7.7.8.10.3.2		1 day	Wed 18/3/20	Wed 18/3/20		1
	7.7.8.11	placement of no-fine concrete biodegradable erosion control mat with hydroseeding & shrub planting	1 day 12 days	Thu 19/3/20 Fri 20/3/20	Thu 19/3/20 Thu 2/4/20		
379 1	7.7.9	Slopeworks: - 3NW-C/C224 (ch1040-1120N/B)	117 davs	Tue 31/3/20	Sat 22/8/20		
1380 1	7,7,9,1	hoarding & fencing		Tue 31/3/20	Wed 15/4/20		
381 1	7,7,9.2	temporary scaffolding	10 days	Thu 16/4/20	Mon 27/4/20		
382 1	7,7.9.3	slope excavation works	1 day				
202							
383 1		Phase I		Wed 29/4/20	Tue 26/5/20		
384 1	7.7.9.4.1	install test nail PN14 & pull out test	6 days	Wed 29/4/20	Thu 7/5/20		
385 1	7,7,9,4.2	drill, install steel bars and grout soil nails (G01-21, F01-31)	8 days	Fri 8/5/20	Sat 16/5/20		
386 1	7.7.9.4.3	TDR Test (including test & wait issue result)	2 days	Mon 18/5/20	Tue 19/5/20		
	7.7.9.4.4	soil nail head works	6 days	Wed 20/5/20	Tue 26/5/20		
388 1	7.7.9,5	Phase II	÷	Wed 27/5/20	Tue 9/6/20		
389 1	7.7.9.5.1	install test nail PN13 & pull out test	-	Wed 27/5/20	Tue 2/6/20		
390 1	7.7.9.5.2	drill, install steel bars and grout soil nails (E01-46)	6 days	Wed 3/6/20	Tue 9/6/20		
391 17	7.796	Phase III	28 dave	Wed 10/6/20	Tue 14/7/00		
	77961	install test nail PN12 & pull out test	-	Wed 10/6/20 Wed 10/6/20			
393 13	77962	drill, install steel bars and grout soil nails (D01-D51)	10 days	Wed 17/6/20	Mon 29/6/20		
394 13	77963	TDR Test (including test & wait issue result)	2 days	Tue 30/6/20	Thu 2/7/20		
1.	77964	soil nail head works	2 days 10 days	Fri 3/7/20	Tue 14/7/20		
396 17		Phase IV	-	Wed 15/7/20	Wed 5/8/20		
397 17		install test naii PN11 & pull out test			Tue 21/7/20		
398 17	7.7.9.7.2	drill, install steel bars and grout soil nalls (C01-26)	6 days	Wed 22/7/20	Tue 28/7/20		
399 17	7.7.9.7.3	raking drains	2 days	Wed 29/7/20	Thu 30/7/20		
400 17		TDR Test (including test & wait issue result)	2 days	Fri 31/7/20	Sat 1/8/20		
	7.7.9.7.5	soil nail head works	3 days	Mon 3/8/20	Wed 5/8/20		
402 17		UC & catchpit	8 days	Thu 6/8/20	Fri 14/8/20		
403 17	7.7.9.9	75mm thick shotcrete wilh a layer of A252 wire mesh (380m2)	7 days	Sat 15/8/20	Sat 22/8/20		
404 17	7.10		348 davs	Tue 3/12/19	Wed 3/2/21		
405 17	7 10.1	tree transplant	2 days	Tue 3/12/19	Wed 4/12/19	1.2	



evelo Infras	structural W	Columbarium at Sandy Ridge Cemetery Vorks at Man Kam To Road and Lin Ma Hang Road	d						3 Month Rolling (from 26/10/2020 1	Programme to 25/1/2021)			
)	WBS T	Fask Name	Duration	Start Date	Completion Date	20 Ma	M B a 10 Jun 1 Jul 1 22 Jul 12 Au 2 Sep 1	E M 23 Sep 14 Oct 4 Nov	B E M	B	E	M B ug 15 Sep 6 Oct 127 Oct 17 Nov 8 D	E M ec '29 Dec 19 Jan 9 Feb '1 Mar
406	17.7.10.2	removal of existing trees	5 days	Thu 5/12/19	Tue 10/12/19	TW	T F S S M T W T F S S M T V	/ T F S S M T W		A T W T F S S M	TWTFSSMTWT	FSSMTWTFSSMTW	TFSSMTWTFSSN
407	17.7.10.3	hoarding & fencing	12 days	Wed 11/12/19	Tue 24/12/19								
408	17 7 10 4	slope excavation works	1 day	Fri 27/12/19	Fri 27/12/19				2				
00	17.7.10.5		40.1	0.0000000									
	17.7.10.6	temporary scaffolding install test nail PN31-PN33, grout & pull out tests	10 days 6 days		Thu 9/1/20 Thu 16/1/20								- 1
111	17.7.10.7	install test nail PN34-PN36, grout & pull out tests	6 days	Fri 17/1/20	Thu 23/1/20								11
112	17.7.10.8	install test nail PN37-PN39, grout & pull out tests	6 days	Fri 24/1/20	Mon 3/2/20								
413	17.7.10.9	Phase I	15 days	Tue 4/2/20	Thu 20/2/20								
	17.7.10.9.1	drill, install steel bars and grout soil nails (AJ01-18, Y01-07, AH01-18, X01-08)	8 days		Wed 12/2/20			1					5
415	17.7.10.9.2	TDR Test (including test & wait issue result)	2 dave	Thu 13/2/20	Fri 14/2/20								1000
	17.7.10.9.3	soil nail head works	2 days 5 days		Thu 20/2/20								1
	17.7.10.10	Phase II	43 days		Wed 15/4/20								-
11.1.1	17.7.10.10.1	drill, install steel bars and grout soil nails (AJ01-18, Y01-07, AH01-18, X01-08)	32 days		Sat 28/3/20								
	17.7.10.10.2	TDR Test (including test & wait issue result)	2 days	Mon 30/3/20	Tue 31/3/20								
	17,7,10,10,3	soil nail head works	9 days	Wed 1/4/20	Wed 15/4/20								
112	17,7,10,11	Phase III	44 days		Mon 8/6/20								
122	17.7.10.11.1	drill, install steel bars and grout soil nails (AJ01-18, Y01-07, AH01-18, X01-08)	32 days	Thu 16/4/20	Mon 25/5/20								
TO LOS	17.7.10.11.2	TDR Test (including test & wait issue result)	2 days	Tue 26/5/20	Wed 27/5/20								
10.00	17.7.10.11.3	soil nail head works	10 days	Thu 28/5/20	Mon 8/6/20								
	17.7.10.12 17.7.10.12.1	Phase IV drill, install steel bars and grout soil nails	44 days 32 days		Fri 31/7/20 Fri 17/7/20								
		(AJ01-18, Y01-07, AH01-18, X01-08)											
100	17.7.10.12.2 17.7.10.12.3	TDR Test (including test & wait issue result)	2 days	Sat 18/7/20	Mon 20/7/20								
	17.7.10.12.3	soil nail head works Phase V	10 days		Fri 31/7/20								
	17.7.10.13.1	drill, install steel bars and grout soil nails (AJ01-18, Y01-07, AH01-18, X01-08)	44 days 32 days		Mon 21/9/20 Mon 7/9/20								
431	7.7,10.13,2	raking drains	2 days	Tue 8/9/20	Wed 9/9/20								
432 1	17.7.10.13.3	TDR Test (including test & wait issue result)		Thu 10/9/20									
433	7.7.10.13.4	soil nail head works	8 days	Sat 12/9/20	Mon 21/9/20								
434 1	17.7.10.14	300UC (192m), 300SC (135m) & 2 catchpit	34 days	Tue 22/9/20	Tue 3/11/20								
435 1	17.7.10,15	berm with handrailing C2409H	9 days	Wed 4/11/20	Fri 13/11/20								
136 1	7.7.10.16	600mm width concrete maintenance staircase with handrailing	,	Sat 14/11/20									
437 1	7.7.10.17	biodegradable erosion control mat with hydroseeding (2550m2)	52 days	Wed 2/12/20	Wed 3/2/21								
438 1		Slopeworks: - 3NW-C/C231 (ch1220-1240N/B)	415 days	Thu 12/9/19	Wed 3/2/21								
439 1	7,7.11.1	hoarding & fencing	12 days	Thu 12/9/19	Thu 26/9/19						-		
Sec. 1	7.7.11.2 7.7.11.3	temporary scaffolding proposed slope stripping for mapping or rock and	14 days 10 days									±	
		relict discontinuities (AS1-A,B, AS2-A,B)											
0.5	7.7.11.4 7.7.11.5	trial pits (A1, A2, A3) slope excavation works	8 days 1 day	Mon 28/10/19 Wed 6/11/19								*	
	77440	Discol											
	7.7.11.6 7.7.11.6.1	Phase I	-										
142 1	1.1.11.0.1	install test nails PN41-42 & pull out tests	7 days	Thu 7/11/19	(hu 14/11/19							* 1	
146 1	7.7.11.6.2	drill, install steel bars and grout soil nails (BP01-08, BT01-05, BN01-08, BS01-08))	8 days	Fri 15/11/19	Sat 23/11/19							*	
	7.7.11.6.3	TDR Test (including test & wait issue result)		Mon 25/11/19								+	
	7.7.11.6.4	soil nail head works		Wed 27/11/19									
	7.7.11.7 7.7.11.7.1	Phase II install test nails PN43-44 & pull out tests		Sat 30/11/19	Sat 4/1/20					×.		P	7
		mətan icət mailə Fiy4ə-44 & PUII OUT (ESTS	6 days	Sat 30/11/19	Fil 0/12/19							μ.	
151 1	7.7.11.7.2	drill, install steel bars and grout soil nails (BM01-09, BR01-13, BL01-09, BQ01-22)	14 days	Sat 7/12/19	Mon 23/12/19							±.,	
152 1	7.7.11.7.3	TDR Test (including test & wait issue result)	2 days	Tue 24/12/19	Fri 27/12/19							-	
	7.7.11.7.4	soil nail head works		Sat 28/12/19	Sat 4/1/20								
	7.7.11.8	Phase III	29 days		Tue 11/2/20							1	
55 1	771181	install test nails PN45-46 & pull out tests	6 days	Mon 6/1/20	Sat 11/1/20								L
ng Hir	ng Civil Contr	ractors Company Limited							Page 14/20				




Develo - Infra	opment o structura	CV/2017/02 of Columbarium at Sandy Ridge Cemetery al Works at Man Kam To Road and Lin Ma Hang Ro	ad			3 Month Rolling Programme (from 26/10/2020 to 25/1/2021)
0	WBS	Task Name	Duration	Start Date	Completion Date	20 May 10 Jun 1 Jul 12 Ani 2 Sen 123 Sen 14 Oct 4 Nov 25 Nov 16 Dec 6 Inc 122 Jun 17 Eek 10 May 21 Ma 12 May 12 May 12 May 12 May 14 Ma
1456	17.7.11.8.	drill, install steel bars and grout soil nails (BJ01-09, BK01-27, BG01-12, BH01-20)	14 days	Mon 13/1/20	Fri 31/1/20	T W T F S S M T
1457	17.7.11.8.	.3 TDR Test (including test & wait issue result)	2 days	Sat 1/2/20	Mon 3/2/20	
	17.7.11.8.		7 days		Tue 11/2/20	
	17.7.11.9		41 days			
1400	11.1.1.9.	1 install test nails PN47-48 & pull out tests	6 days	Wed 12/2/20	Tue 18/2/20	
1461	17.7.11.9	2 drill, install steel bars and grout soil nails (BE01-13, BF01-19, BC01-11, BD01-20)	26 days	Wed 19/2/20	Thu 19/3/20	
1462	17.7.11.9.	3 TDR Test (including lest & wait issue result)	2 days	Fri 20/3/20	Sat 21/3/20	
	17.7.11.9.		7 days	Mon 23/3/20	Mon 30/3/20	
	17.7.11.10		36 days			
	17 7 11 10		6 days 22 days		Tue 7/4/20 Fri 8/5/20	
		(BA01-24, BB01-06, AY01-24, AZ01-06)	22 00,0	1100 0, 1120	111 0/0120	
	17.7.11.10		2 days	Sat 9/5/20	Mon 11/5/20	
	17.7.11.10		6 days		Mon 18/5/20	
	17.7.11.11 17.7.11.11		28 days			
	17.7.11.11	(AW01-24, AX01-05, AU01-21, AV01-08)	20 days			
	17.7.11.11		2 days 6 days	Thu 11/6/20 Sat 13/6/20	Fri 12/6/20 Fri 19/6/20	
	17.7.11.12		23 days		Sat 18/7/20	
1474	17.7.11.12	2.1 drill, install steel bars and grout soil nails (AS01-18, AT01-11, AQ01-19, AR01-07)	14 days		Wed 8/7/20	
	17.7.11.12	i annig aranna	1 day	Thu 9/7/20	Thu 9/7/20	
	17.7.11.12		2 days	Fri 10/7/20	Sat 11/7/20	
The second	17.7.11.12 17.7.11.13		6 days	Mon 13/7/20		
	17.7.11.13		28 days 18 days		Thu 20/8/20 Sat 8/8/20	
1480	17.7.11.13	2.2 raking drains	1 day	Mon 10/8/20	Mon 10/8/20	
	17.7.11.13		2 days	Tue 11/8/20	Wed 12/8/20	
2102124	17.7.11.13 17.7.11.14		7 days 50 days	Thu 13/8/20 Fri 21/8/20	Thu 20/8/20 Tue 20/10/20	
1484	17.7.11.15		12 days	Wed 21/10/20	Wed 4/11/20	
10.15452	17.7.11.16		6 days	Thu 5/11/20		
	17.7.11.16		2 days	Thu 5/11/20		
	17.7.11.16		1 day	Thu 5/11/20	Thu 5/11/20	
	17.7.11.16		1 day	Fri 6/11/20	Fri 6/11/20	
-222-22	17 7 11 16 17 7 11 16		2 days	Sat 7/11/20 Sat 7/11/20	Mon 9/11/20 Sat 7/11/20	
march .	17.7.11.16		1 day 1 day	Mon 9/11/20		
	17,7.11,16		2 days		Wed 11/11/20	
252426	17.7.11.16.	.3 temporary cut & excavation of soil	1 day		Tue 10/11/20	
in the second	17.7.11.16.		1 day		Wed 11/11/20	
	127.11.17	with handrailing (C2101D)		Thu 12/11/20		
- 605	17.7.11.17. 17.7.11.17.			Thu 12/11/20		
-	17.7.11.17.	***.3* -		Mon 16/11/20 Thu 19/11/20	Wed 18/11/20 Fri 20/11/20	
	17.7.11.17.		2 days 2 days		Mon 23/11/20	
	17.7.11.17.				Wed 25/11/20	
alond .	17.7.11.17	01490 0	2 days	Thu 26/11/20		
	17.7.11.17.	etago :	6 days	Sat 28/11/20	Fri 4/12/20	
	17.7.11.18	hydroseeding (at south west corner)	4 days	Sat 5/12/20	Wed 9/12/20	
1304	17.7.11.19	75mm thick shotcrete with water base color paint and a layer of A252 wire mesh together with planter hole & shrub planting	ts 45 days	Thu 10/12/20	Wed 3/2/21	
1507		section 3 of the works - Completion of all works within Parts D and E of the Site	797 days	Thu 31/5/18	Wed 3/2/21	
1508		Parts D		Mon 26/11/18		
1509		access date for section 3 (Parts D) - not more than 180 days after the starting date		Mon 26/11/18		
1510		seek specialist for design, supply and installation of the covered walkway acceptance of specialist		Tue 27/11/18 Thu 14/2/19		
			0 udys	110 14/2/19	110 14/2/19	




3 month rolling programme 20200925(end Oct-end Jan 21)


Infrastructura	f Columbarium at Sandy Ridge Cemetery Works at Man Kam To Road and Lin Ma Hang Road				3 Month Rolling Programme (from 26/10/2020 to 25/1/2021)
WBS	Task Name	Duration	Start Date	Completion Date	M B E M B E M B E M 20 Ma; 10 Jun 1 Jul 1 22 Jul 12 Aug 2 Sep 1 23 Sep 1 4 Oct 4 Nov 25 Nov 16 Dec 6 Jan 27 Jan 17 Feb 10 Ma; 31 Ma; 21 Apr 12 Ma; 2 Jun 12 Jun 14 Jul 4 Aug 25 Aug 15 Sep 6 Oct 127 Oct 17 Nov 8 Dec 129 Dec 19 Jan 9 Feb 11 Mar TW/TEES S/M/TW/TESS/
512 20.1.4	design for approval for lighting system for the covered walkway	150 days	Fri 15/2/19	Sun 14/7/19	T W T F S S M T
513 20.1.5	submit for approval for lighting system for the	0 days	Sun 14/7/19	Sun 14/7/19	
514 20.1.6	covered walkway acceptance of lighting system for the covered	0 days	Sun 4/8/19	Sun 4/8/19	
515 20.1.7	walkway Coordination with CLP to obtain the electricity supply for the street lighting system (Design for Road B, Road E, Road F(part), Lin Ma Hang Road and Sheung Shui Landmark PTI & Lighting system for the covered walkway)	y 168 days	Mon 5/8/19	Sun 19/1/20	
516 20.1.8	design for glazing system of the proposed covered walkway at Fanling Station Road	150 days	Fri 15/2/19	Sun 14/7/19	
517 20.1.9	submission of glazing system	0 days	Sun 14/7/19	Sun 14/7/19	
518 20.1.10	acceptance of glazing system and fall arrest system by Project Manager	0 days	Sun 4/8/19	Sun 4/8/19	
519 20.1.11	design for fall arrest system of the proposed covered walkway at Fanling Station Road	i 150 days	Fri 15/2/19	Sun 14/7/19	
520 20.1.12	submission of fall arrest system	0 days	Sun 14/7/19	Sun 14/7/19	
521 20.1.13	acceptance of fall arrest system by Project Manager	0 days	Sun 4/8/19	Sun 4/8/19	
522 20.1.14	Liaison with MTRC for the works arrangement	30 days		Tue 3/9/19	
523 20.1.15 524 20.1.16	general site clearance initial survey	12 days	Wed 4/9/19	Wed 18/9/19	
525 20.1.17	utility detection and submit reports	12 days 8 days		Thu 3/10/19 Mon 14/10/19	
526 20.1.18	Fabrication of Steelworks & glass panel	100 days		Mon 2/12/19	
527 20.1.19	delivery steelworks & glass panel to site	38 days	Tue 3/12/19	Sat 18/1/20	
528 20.1.20	application of XP (for Parts D)	0 days	Thu 29/11/18		*
529 20.1.21 530 20.1.22	acceptance of XP (for Parts D) Construction of Covered Walkway at Fanling Station	0 days 390 days	Thu 30/5/19 Tue 15/10/19		
531 20.1.22.1	construct the concrete foundation of covered walkway (first 20m)	20 days	Tue 15/10/19	Wed 6/11/19	
532 20,1.22,2	construct the concrete foundation of covered walkway (2nd 20m)	20 days	Thu 7/11/19	Fri 29/11/19	
533 20.1.22.3	construct the concrete foundation of covered walkway (3rd 20m)	20 days	Sat 30/11/19	Mon 23/12/19	
534 20.1.22.4 535 20.1.22.5	demolished existing planter (drg.WY/1051)		Sat 30/11/19		
200 20,1.22.0	construct the concrete foundation of covered walkway (4th 20m)	20 days	Tue 24/12/19	Sat 18/1/20	
536 20.1.22.6	construction of covered walkway including steelworks, glass panel and electrical works	265 days	Mon 20/1/20	Wed 9/12/20	
537 20.1.22.7	Reinstatement of the pavement and street furniture	45 days	Thu 10/12/20	Wed 3/2/21	
538 20.2	Parts E	782 days	Thu 31/5/18	Sat 16/1/21	be-
539 20.2.1	access date for section 3 (Parts E)	0 days	Thu 31/5/18	Thu 31/5/18	e ⁺
540 20.2.2	application of XP (for Parts E)	0 days	Thu 30/5/19	Thu 30/5/19	**
541 20.2.3 542 20.2.4	acceptance of XP (for Parts E) Temporary Traffic Arrangement (TTA) Scheme for		Thu 28/11/19 Fri 31/5/19	Thu 28/11/19 Mon 27/1/20	*
742 2024	Sheung Shui Landmark North PTI and Fanling Station Road	242 days	Fn 31/5/19	MON 27/1/20	
543 20.2.4.1	Preparation of TTA for TMLG and acceptance from TD and RMO	120 days	Fri 31/5/19	Fri 27/9/19	++
544 20.2.4.2	Comment & acceptance of TTA scheme by TD & RMO	60 days	Sat 28/9/19	Tue 26/11/19	
545 20.2.4.3	Obtain roadwork advice from RMO	60 days	Fri 29/11/19	Mon 27/1/20	++
546 20.2.5	general site clearance	•		Tue 11/2/20	
547 20.2.6 548 20.2.7	initial Survey		Wed 12/2/20	Thu 27/2/20	
548 20.2.7 549 20.2.8	utility detection and submit reports Road Improvement works at Sheung Shui Landmark	14 days 250 days	Fri 28/2/20 Mon 16/3/20	Sat 14/3/20 Sat 16/1/21	±
550 20.2.8.1	North PTI	10 4	Map 16/0/00	The 00/0/00	
50 20.2.8.1 551 20.2.8.2	saw cut and remove existing pavement remove existing kerb and railings	•	Mon 16/3/20 Fri 27/3/20	Thu 26/3/20 Thu 16/4/20	*
52 20.2.8.3	demolish existing slope planter wall	21 days	Fri 17/4/20	Wed 13/5/20	2
53 20.2.8.4	construct slope planter wall	60 days	Thu 14/5/20	Fri 24/7/20	
554 20.2.8,5	construct kerb backing & lay kerb	30 days	Sat 25/7/20	Fri 28/8/20	
	construct concrete & bituminous pavement for road and central refuge	30 days	Sat 29/8/20	Mon 5/10/20	
555 20.2.8.6	toau and central reluge				
555 20.2.8.6 556 20.2.8.7 557 20.2.8.8	relocate existing street lighting (DD0398)		Tue 6/10/20 Wed 11/11/20	Tue 10/11/20 Tue 5/1/21	
556 20.2.8,7	relocate existing street lighting (DD0398)	45 days		Tue 5/1/21	




Develo	opment o	V/2017/02 f Columbarium at Sandy Ridge Cemetery Works at Man Kam To Road and Lin Ma Hang Road	d			3 Month Rolling Programme (from 26/10/2020 to 25/1/2021)
D	WBS	Task Name	Duration	Start Date	Completion	M B F M B F M F M P
1569	29	section 6 of the works (section Subject to Excision) - Completion of all works within Parts A3 and A4 of the Site except Establishment works. Extent of works under section 6 of the works is defined in Drawing No.: 231448/C2/G/1031		5 Fri 28/9/18	Wed 3/2/21	20 Mat 10 Jun 1 Jul 1 22 Jul 12 Aug 2 Sep 123 Sep 14 Oct 4 Nov 25 Nov 16 Dect 6 Jan 1 27 Jan 17 Feb 10 Mat 31 Mat 21 Apr 12 Mat 2 Jun 123 Jun 14 Jul 4 Aug 25 Aug 15 Sep 6 Oct 1 27 Oct 17 Nov 8 Dec 1 29 Dect 19 Jan 9 Feb 1 Mar 2 T W T F S S M T W T F S S
1570 1571		Parts A3 access date for section 6 (Part A3) - not more than 120 days after the starting date	859 days 0 days	Fri 28/9/18 Fri 28/9/18	Wed 3/2/21 Fri 28/9/18	
1572	29.1.2	The time for ordering the "section Subject to Excision" for section 6 and 7 is within 390 days commencing from and including the starting date	0 days	Mon 24/6/19	Mon 24/6/19	Ten and the second s
1573	29.1.3	form temporary haul road from the south side to Parts A3	5 days	Tue 25/6/19	Sat 29/6/19	
1574	and the second s	general site clearance & tree felling	12 days	Tue 2/7/19	Mon 15/7/19	
1575		initial survey	12 days		Mon 15/7/19	
1576 1577		construction of lemporary drainage Construction of Retaining Wall RW14 (Bay 1-Bay	14 days		Tue 30/7/19 Sat 22/8/20	
ANCASE -		6)	512 Udys	FII 20///19	Sal 22/0/20	Non-
	29.1.7.1	excavalion (open cut) to formation (bays 1 to 4)	5 days	Fri 26/7/19	Wed 31/7/19	
	29.1.7.2	temporary soil nails (bays 5 to 7)	23 days			
a1	29.1.7.3 29.1.7.4	predrilling for socketed H-Piling construction of socketed H-Pile	25 days		Thu 26/9/19	
	29.1.7.5	post drilling for socketed H-Pile	185 days 3 days	Tue 24/9/19 Fri 22/5/20	Thu 21/5/20 Mon 25/5/20	
100.0	29.1.7.6	blinding concrete for bays 1 to 7	3 days	Tue 26/5/20	Thu 28/5/20	
1584	29,1,7,7	base formwork for bay 2, 4 & 6	3 days	Fri 29/5/20	Mon 1/6/20	
	29.1.7.8	base steel fixing for bay 2, 4 & 6	3 days	Mon 1/6/20	Wed 3/6/20	
	29.1.7.9 29.1.7.10	base concreting & curing for bay 2, 4 & 6	5 days	Thu 4/6/20	Tue 9/6/20	
	29.1.7.10	remove base formwork falsework and formwork for walls of bay 2, 4 & 6	3 days 6 days	Tue 9/6/20 Thu 11/6/20	Thu 11/6/20 Wed 17/6/20	
	29.1.7.12	steel fixing for walls of bay 2, 4 & 6	10 days		Mon 29/6/20	
	29.1,7,13	close formwork for walls of bay 2, 4 & 6	3 days	Mon 29/6/20	Thu 2/7/20	
	29.1.7.14	concreting and curing for walls of bay 2, 4 & 6	6 days	Fri 3/7/20	Thu 9/7/20	
	29.1.7.15 29.1.7.16	remove falsework and formwork for walls	3 days	Thu 9/7/20	Sat 11/7/20	
increase and	29.1.7.10	base formwork for bay 1, 3 & 5 base steel fixing for bay 1, 3 & 5	3 days	Mon 13/7/20 Wed 15/7/20	Wed 15/7/20 Fri 17/7/20	
2000 E	29.1.7.18	base concreting & curing for bay 1, 3 & 5	3 days 5 days	Sat 18/7/20	Thu 23/7/20	
1596	29,1,7,19	remove base formwork	3 days	Thu 23/7/20	Sat 25/7/20	
	29.1,7.20	falsework and formwork for walls of bay 1, 3 & 5 $$	6 days	Sat 25/7/20	Fri 31/7/20	
2. C 100	29.1.7.21	steel fixing for walls of bay 1, 3 & 5	10 days		Tue 11/8/20	
	29.1.7.22 29.1.7.23	close formwork for walls of bay 1, 3 & 5 concreting and curing for walls of bay 1, 3 & 5	3 days	Tue 11/8/20	Thu 13/8/20	
	29.1.7.24	remove falsework and formwork for walls	6 days 3 days	Fri 14/8/20 Thu 20/8/20	Thu 20/8/20 Sat 22/8/20	
1602 :	29.1.8	backfilling works behind Retaining Wall RW14 (bay1 to 6) (include SRT tests)	•		Tue 15/12/20	
1603		Construction of Retaining Wall RW14 Bay 7	27 days	Wed 30/9/20	Mon 9/11/20	
1604 2		base formwork	2 days	Wed 30/9/20	Sat 3/10/20	
1605 2 1606 2		base steel fixing base concreting & curing	3 days 3 days	Mon 5/10/20 Thu 8/10/20	Wed 7/10/20 Mon 12/10/20	
1607		remove base formwork	3 days 1 day		Mon 12/10/20 Mon 12/10/20	
	9.1.9.5	falsework and formwork for wall		Tue 13/10/20		
22223	29.1.9.6	steel fixing for wall	9 days	Fri 16/10/20	Thu 29/10/20	
Then -	91.9.7	close formwork for wall	2 days	Fri 30/10/20	Mon 2/11/20	
1611 2 1612 2	19.8 19.9	concreting and curing for wall remove falsework and formwork	3 days	Tue 3/11/20	Thu 5/11/20	
1613 2		backfilling works behind RW14 (bay 7) (include SRT lests)	2 days 30 days	Fri 6/11/20 Tue 10/11/20	Mon 9/11/20 Tue 15/12/20	
614 2	9.1.11	install instrument for RW14	5 days	Fri 11/12/20	Wed 16/12/20	
1615 2		construct 300U channel & catchpit in front of RW14	8 days	Fri 11/12/20		
616 2	9.1.13	site formation works for fill slope FS19 and FS20 (including In "backfilling works behind Retaining Wall RW14 (bay1 to 6)")		Sat 22/8/20	Tue 15/12/20	
617 2	9.1.14	300U channel & stepped channel for FS19 & 20	3 days	Wed 16/12/20	Fri 18/12/20	
618 2		install instrument for FS19 & FS20	5 days	Wed 16/12/20	Mon 21/12/20	
619 2	9,1.16	minor site formation works for cut slope CS25	1 day	Wed 16/12/20	Wed 16/12/20	
620 2	9,1.17	minor site formation works for cut slope CS26	3 days	Thu 17/12/20	Sat 19/12/20	
621 2	9,1,18	install instruments for CS25 & CS26	5 days	Mon 21/12/20	Mon 28/12/20	
622 2	9.1.19	waterworks at Road E	-	Mon 21/12/20		




frastructura	of Columbarium at Sandy Ridge Cernetery al Works at Man Kam To Road and Lin Ma Hang Road	t			3 Month Rolling Programme (from 26/10/2020 to 25/1/2021)
WBS	Task Name	Duration	Start Date	Completion Date	M B E M B E M B E M B E M B E M B E M B E M B E M B E M B E M
23 29,1.20	drainage works at Road E	10 days	Thu 31/12/20		T W T F S S M T
24 29.1.21	U channels at Road E	7 days	Tue 5/1/21	Tue 12/1/21	
25 29,1.22	Roadworks of Road E (ch20-60)	19 days	Wed 13/1/21	Wed 3/2/21	
26 29,1.22,1	kerbing & sub-base & cross road ducts for UU	11 days	Wed 13/1/21	Mon 25/1/21	
29,1,22,2	ducting for road lighting & construction of irrigation system	4 days	Thu 21/1/21	Mon 25/1/21	
28 29.1.22.3	concrete pavement	10 days	Fri 22/1/21	Tue 2/2/21	
0 29.1.22.5	traffic signs, directional signs, emergency crash gate, type 2 railing & footpath	10 days	Sat 23/1/21	Wed 3/2/21	
1 29,1,23	Site Formation works for Cut Slope CS24 (include temporary cutting from top of RW12 to toe of CS24) (for RW12 bays 1-3)	4 days	Tue 17/9/19	Fri 20/9/19	
2 29.1.24	install instrument for CS24	5 days	Mon 23/9/19	Fri 27/9/19	
3 29.1.25	lemporary soil nails between CS20 & RW12 (for RW12 bays 1-3)	30 days		Mon 4/11/19	
4 29.1.26	Construction of Retaining Wall RW12 CH 0-20	67 days	Tue 5/11/19	Fri 24/1/20	
5 29.1.26.1	plate load tests	3 days	Tue 5/11/19	Thu 7/11/19	
6 29.1.26.2	blinding concrete for bay 1 to 3	2 days	Fri 8/11/19	Sat 9/11/19	
7 29.1.26.3	base formwork for bay 1 & 3	2 days	Mon 11/11/19		
8 29.1.26.4	base steel fixing for bay 1 & 3	4 days	Wed 13/11/19		
9 29.1.26.5	base concreting & curing for bay 1 & 3	4 days	Mon 18/11/19		
) 29.1.26.6	remove base formwork	1 day	Fri 22/11/19	Fri 22/11/19	
29.1.26.7 29.1.26.8	falsework and formwork for walls of bay 1 & 3	4 days		Wed 27/11/19	
3 29,1,26,9	steel fixing for walls of bay 1 & 3 close formwork for walls of bay 1 & 3	10 days	Thu 28/11/19		
29,1.26.10	•	2 days	Tue 10/12/19		h
29.1.26.11	remove falsework and formwork for walls	4 days 2 days	Thu 12/12/19 Mon 16/12/19		
29,1,26,12		1 day	Wed 18/12/19		6
29.1.26.13	base formwork for bay 2	1 day	Thu 19/12/19		6
29.1.26.14	base steel fixing for bay 2	2 days	Fri 20/12/19		6
29.1.26.15	base concreting & curing for bay 2	3 days	Mon 23/12/19		1 T
29.1.26.16	remove base formwork	1 day	Sat 28/12/19	Sat 28/12/19	
29.1.26.17	falsework & formwork for walls of bay 2	2 days	Mon 30/12/19	Tue 31/12/19	
29,1.26,18	steel fixing for walls of bay 2	7 days	Thu 2/1/20	Thu 9/1/20	
3 29.1.26.19	close formwork for walls of bay 2	2 days	Fri 10/1/20	Sat 11/1/20	
1 29.1.26.20	concreting & curing for walls of bay 2	4 days	Mon 13/1/20	Thu 16/1/20	
5 29.1.26.21 5 29.1.26.22	remove falsework and formwork for walls	2 days	Fri 17/1/20	Sat 18/1/20	
7 29.1.26.22 7 29.1.27		5 days	Mon 20/1/20	Fri 24/1/20	
20,1.27	backfilling along Retaining Wall RW12	40 days	Thu 4/6/20	Wed 22/7/20	
3 29.1.28	Completion of Site Formation works for Cut Slope 25	2 days	Tue 21/7/20	Wed 22/7/20	
29.1.29	Waterworks at Road F	24 days	Thu 23/7/20	Wed 19/8/20	
) 29.1.30	Drainage works at Road F	25 days	Thu 20/8/20	Thu 17/9/20	
29.1.31	planter wall for Road E and Road F in Parts A3	10	E4 40/0/00	0-10/10/22	
2 29.1.32	planter wall for Road E and Road F in Parts A3 UU-Arrange Town Gas & PCCW to lay across Road F (not yet agree)	-	Fri 18/9/20 Mon 5/10/20	Sat 3/10/20 Thu 22/10/20	
3 29.1.33	Roadworks of Road F (60m)	55 days	Fri 23/10/20	Mon 4/1/21	
29.1.33.1	kerbing and cross road duct (RD/2061, 2081)	10 days	Fri 23/10/20	Fri 6/11/20	
29.1.33.2	ducting for road lighting & construction of irrigation system	12 days	Mon 9/11/20	Mon 23/11/20	
29.1.33.3	bituminous pavement			Mon 7/12/20	
29.1.33.4	footpath	21 days	Tue 8/12/20	Mon 4/1/21	
29,1,34	street lighting (Drg/ RD/2091)	6 days	Tue 5/1/21	Mon 11/1/21	
29.1.35	landscaping (hydroseeding)		Tue 12/1/21	Thu 21/1/21	
29.1.36		-	Fri 22/1/21	Wed 3/2/21	
29.2.1	access date for section 6 (Parts A4) - not more than		Mon 24/6/19 Tue 31/12/19	Wed 3/2/21 Tue 31/12/19	
	580 days after the starting date				
29.2.2	The time for ordering the "section Subject to Excision" for section 6 and 7 is within 390 days commencing from and including the starting date	0 days	Mon 24/6/19	Mon 24/6/19	
29.2.3	general site clearance	15 days	Thu 2/1/20	Sat 18/1/20	
29.2.4	-		Sat 11/1/20	Thu 23/1/20	· · · · · · · · · · · · · · · · · · ·



2011 2014 <td< th=""><th>Deve</th><th>lopment astructura</th><th>CV/2017/02 of Columbarium at Sandy Ridge Cernetery al Works at Man Kam To Road and Lin Ma Hang Road</th><th></th><th></th><th></th><th>3 Month Rolling Programme (from 26/10/2020 to 25/1/2021)</th></td<>	Deve	lopment astructura	CV/2017/02 of Columbarium at Sandy Ridge Cernetery al Works at Man Kam To Road and Lin Ma Hang Road				3 Month Rolling Programme (from 26/10/2020 to 25/1/2021)
100 100 <th>1</th> <th>WBS</th> <th>Task Name</th> <th>Duration</th> <th>Start Date</th> <th>Completion Date</th> <th>20 Mai 10 Jun 1 Jul 1 22 Jul 12 Ani 2 Sen 123 Sen 14 Oct 4 New 25 Nex 16 Dec 6 Jan 1 22 Jun 12 Each 10 Mai 21 Mai 21 Ani 12 Mai 21 Ani 12 Mai 21 Jun 14 Jun</th>	1	WBS	Task Name	Duration	Start Date	Completion Date	20 Mai 10 Jun 1 Jul 1 22 Jul 12 Ani 2 Sen 123 Sen 14 Oct 4 New 25 Nex 16 Dec 6 Jan 1 22 Jun 12 Each 10 Mai 21 Mai 21 Ani 12 Mai 21 Ani 12 Mai 21 Jun 14 Jun
No. No. <td>677</td> <td>29.2.6</td> <td>temporary cutting from top of RW12 to toe of CS24)</td> <td>7 days</td> <td>Wed 29/1/20</td> <td></td> <td></td>	677	29.2.6	temporary cutting from top of RW12 to toe of CS24)	7 days	Wed 29/1/20		
m m< m< m< m< m< m< m< m<				3 days	Thu 6/2/20	Sat 8/2/20	
III INC. Instanta Instanta Instanta Instanta III INC. III INC. III INC. III INC. III INC. III INC. III INC. III INC. III INC. III INC. III INC. III INC. III INC. III INC. III INC. III INC. III INC. III INC. III INC. III INC. III INC. III INC. III INC. III INC. III INC. III INC. III INC. III INC. IIII INC. IIII INC. III INC. III INC. IIII INC. IIII INC. IIIII INC. III INC. IIII INC. IIII INC. IIIII INC. IIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIII	1679	29.2.8		35 days	Thu 6/2/20	Tue 17/3/20	
Max Norma Norma Norma Norma Norma Max			Construction of Retaining Wall RW12 CH 21-40	58 days	Wed 18/3/20	Wed 3/6/20	
B) B)<				3 days			
101 102 102 102 102 102 101 102 102 102 102 102 101 102 102 102 102 102 102 101 101 102		Cher Cherner					
No. No. No. No. No. No. No. No.		Color-Sec.					
Image:	1685	29.2.9.5					
No. No. <td></td> <td></td> <td></td> <td>•</td> <td></td> <td></td> <td></td>				•			
Name Contract for work for start is a for start is for start is a for start is a for start is a for start is a for s		- 11 C 11 C 12 C		-			
No. No. No. Control plane prior p							
Image Image <th< td=""><td></td><td></td><td>concreting & curing for walls of bay 4 & 6</td><td>-</td><td></td><td></td><td></td></th<>			concreting & curing for walls of bay 4 & 6	-			
Image Solution of the standing of the		Contraction of		-			
Image Image Image Image Image Image Image Ima		Sec. Sec.					
No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No. 2007 No.				-			
19 10<		100000000	base concreting & curing for bay 5				
Image Marka deschipping Marka		1000000					
Image Construment of ways (ways) Construment of ways (ways) Construment of ways (ways) Construment ways (ways)							
100 100 <td></td> <td></td> <td>- ,</td> <td>•</td> <td></td> <td></td> <td></td>			- ,	•			
No. No. <td>1700</td> <td>29.2.9.20</td> <td></td> <td></td> <td></td> <td></td> <td></td>	1700	29.2.9.20					
100 100 <td></td> <td></td> <td></td> <td>-</td> <td></td> <td></td> <td></td>				-			
Image Image <th< td=""><td></td><td></td><td></td><td>-</td><td></td><td></td><td></td></th<>				-			
Image Image <th< td=""><td></td><td>-</td><td></td><td></td><td></td><td></td><td></td></th<>		-					
View View <th< td=""><td>1705</td><td>29.2.10.2</td><td>temporary scaffolding</td><td></td><td></td><td></td><td></td></th<>	1705	29.2.10.2	temporary scaffolding				
Name Name Name Name Name Name Name Name Name Name Name Name Name Name Name Name Name Name Name Name Name Name Name Name Name Name Name Name							
No. 10. 10. 10. 10. 10. 10. 10. 10. 10. 10		120000					
1710 22:0-3 atkg akk 1/1 </td <td></td> <td></td> <td>drill, install steel bars and grout soil nails</td> <td></td> <td></td> <td></td> <td></td>			drill, install steel bars and grout soil nails				
Min Min Total Total (no.divig bial wig bial wi	1710	29.2.10.4.3		1 day	Fri 17/7/20	Fri 17/7/20	
TYM B22.8.2 Phase II TY day TY day<			g totte total (
N174 Restal test hale PNOS & pul out less No Bay Thu 237/20 Web 237/20 N175 Restal test hale PNOS & pul out less S days Thu 237/20 Web 237/20 N175 Restal test hale PNOS & pul out less S days Thu 307/20 Tou 48/20 N176 Restal test hale PNOS & pul out less S days Thu 307/20 Tou 48/20 N176 Restal test hale PNOS & pul out less S days Thu 307/20 Tou 48/20 N176 Restal test hale PNOS & pul out less S days Thu 307/20 Tou 48/20 N176 Restal test hale PNOS & pul out less S days Thu 68/20 Fi / 18/20 N176 Restal test hale PNOS & pul out less S days S de 8920 Thu 158/20 N176 Restal test hale PNOS & pul out less S days S de 8920 Fi / 18/20 N176 Restal test hale PNOS & pul out less S days S days S days S days N176 Restal test hale PNOS & pul out less S days S days S days S days N176 Restal test hale PNOS & pul out less <							
Marka Marka Marka Marka Marka Ma		1.000					
N1710 R23.2.3.2.3 raking drains 1 day Wed 58/20 Wed 58/20 N1716 R23.6.3.4.3 TDR Test (including lest & wait assue result) S days S H 88/20 TD T 18/20 N1716 R23.6.3.4 TDR Test (including lest & wait assue result) S days S H 88/20 TD T 18/20 N1716 R23.6.3 rinstall est and works S days S H 88/20 TD T 18/20 N1716 R23.6.3 rinstall est and morks S days S H 88/20 TD T 18/20 N1716 R23.6.3 rinstall est and morks S days S H 28/20 TD T 18/20 N1717 R23.6.2 rinstall est and morks S days S H 28/20 TD T 18/20 N1717 R23.6.2 rinstall est and morks S days S H 28/20 TD H 18/20 N1717 R23.6.2 rinstall est and POOL & puil ou lest E days S H 28/20 TD H 18/20 N1717 R23.6.2 rinstall est and POOL & puil ou lest E days S H 28/20 TD H 18/20 R23.6.2 rinstall est and POOL & puil ou lest E days S H 28/20 S H 28/20 S H 28/20 S H 28/20 <			drill, install steel bars and grout soil nails				
Inclusion Top, Test (including last & wait (saue result) 2 days Tim (ed.) Tim (ed.) 171 #22.0.4 TDP, Test (including last & wait (saue result) 2 days Tim (ed.) Tim (ed.) 1710 #22.0.4 Sain all head works 3 days Sais 48/80 Tim (ed.) 1711 #22.0.4 Install seet has and grout soin alls 3 days Wei 128/20 Fri 18/80 1712 #22.0.4 drift install seet has and grout soin alls 3 days Wei 128/20 Fri 218/20 1712 #22.0.7 Piase IV 21 days Sai 228/20 Fri 218/20 1712 #22.0.7 Piase IV 21 days Sai 228/20 Fri 28/920 1712 #22.0.7 Piase IV 21 days Sai 228/20 Fri 28/920 1712 #22.0.7 Piase IV 21 days Sai 228/20 Fri 28/920 1712 #22.0.7 Piase IV 1 days Non 79/20 Non 79/20 1712 #22.0.7 Piase V 1 days Non 79/20 Non 8/9/20 1712	1716	29 2 10 5 3		1 day	Mad 5/0/00		
17/18 2010.05 soli nall head works 3 day Sal 80/20 Tue 118/20 17/19 2010.05 install test nall PNO2 & pull out test 6 day Wed 128/20 Fi 218/20 17/19 2010.05 install test nall PNO2 & pull out test 6 day Wed 128/20 Fi 218/20 17/19 2010.05 install test nall PNO2 & pull out test 6 day Wed 128/20 Tue 158/20 17/19 2010.05 install test nall PNO4 & pull out test 6 day Sal 228/20 Tue 158/20 17/19 2010.07 Phase IV 21 day Sal 228/20 Tue 158/20 17/19 2010.01 install test nall PNO4 & pull out test 6 day Sal 258/20 Fi 188/20 17/10 2010.01 install fest nall PNO4 & pull out test 6 day Sal 258/20 Fi 188/20 17/10 2010.01 raking drains 1 day Mon 79/20 Non 79/20 17/10 2010.01 TDR fest (including test & wait issue result 2 day Non 79/20 17/10 2010.01 Sal 169/20 Non 129/20 Tue 159/20 17/10 2010.01 Fistal test nall PNO1 & pull o	17.852	2.0,2.10,0.0		Toay	Wed 5/6/20	Wed 5/8/20	
1719 22.06 Phase III 9 days Wed 128/20 Fit 188/20 1719 22.06.1 Install est nal PN02 & pullout test 6 days Wed 128/20 Fit 188/20 1719 22.06.2 Initial est nal PN02 & pullout test 6 days Wed 128/20 Fit 188/20 1719 22.06.2 Phase IV Phase IV 21 days Sai 228/20 Fit 188/20 1719 22.07 Phase IV Sai 228/20 Fit 218/20 Fit 218/20 Fit 218/20 1719 22.07.1 Phase IV Sai 228/20 Fit 218/20 Fit 218/20 Fit 218/20 Fit 218/20 1719 22.07.2 Phase IV Sai 228/20 Fit 218/20				2 days	Thu 6/8/20	Fri 7/8/20	
172 28 2.0.8.1 install lest nail PN02 & pull out test 6 days Wed 128/20 Tu Findezo 172 28 2.10.5.2 drill, install stele hars and grout soil nails 3 days Wed 128/20 Tu Findezo 172 28 2.10.7.1 drill, install stele hars and grout soil nails 3 days Wed 198/20 Fri 218/20 172 28 2.10.7.1 install lest nail PN04 & pull out lest 6 days Sat 228/20 Tu Findezo 172 28 2.10.7.1 install lest nail PN04 & pull out lest 6 days Sat 2.58/20 Tu Findezo 172 28 2.10.7.1 install lest nail PN04 & pull out lest 6 days Sat 2.58/20 Fri 2.68/20 172 28 2.10.7.1 install lest nail PN04 & pull out lest 6 days Sat 2.59/20 Sat 59/20 172 28 2.10.7.1 resk for fains 1 day Mon 79/20 Mon 79/20 Mon 79/20 172 28 2.10.7.3 resk for fains 1 day Mon 79/20 Mon 79/20 Mon 79/20 Mon 79/20 Mon 79/20 173 28 2.10.8.1 resk for fains 1 day V day 169/20 Tu 169/20 Mon 79/20 Mon 79/20 Mon 79/20		1100.000					
Hardback Hardback Hardback Hardback Hardback Hardback 172 20.210.7.1 Install steel bars and grout soil nails (FR01-13, SE01-07) 3 days Sat 22/8/20 Fri 21/8/20 1722 20.210.7.1 Install test nail PN04 & pull out lest 6 days Sat 22/8/20 Fri 28/8/20 1723 28.210.7.1 Install steel bars and grout soil nails (FR01-14, SD01-08, RC01-15, SC01-09) 7 days Sat 29/8/20 Fri 28/8/20 1724 28.210.7.2 drill, install steel bars and grout soil nails (FR01-14, SD01-08, RC01-15, SC01-09) 7 days Sat 29/8/20 Fri 28/8/20 1725 28.210.7.3 raking drains 1 day Mon 7/9/20 Mon 7/9/20 1726 28.210.7.3 raking drains 1 day Wed 9/9/20 1727 28.210.7.5 Soil nail head works 5 days Tru 15/9/20 1728 29.210.8 Phase V 20 days Wed 16/9/20 Tru 15/9/20 1729 28.210.8.1 install test nail PN01 & pull out test 6 days Wed 30/9/20 1729 28.210.8.1 raking drains							
1722 28 210.7.1 Phase IV 21 days Sat 22/8/20 Tue 15/9/20 1723 28 210.7.1 install lest nail PN04 & pull out test 6 days Sat 22/8/20 Fri 28/8/20 1724 29 210.7.2 drill, install steel bars and grout soil nails, (RE01-14, SD01-08, RC01-15, SD01-03) 7 days Sat 29/8/20 Sat 5/9/20 1725 29 210.7.3 raking drains 1 day Mon 7/9/20 Mon 7/9/20 1726 29 210.7.4 TDR Test (including test & wail issue result) 2 days Tue 8/9/20 1726 29 210.7.5 soil nail head works 5 days Thu 10/9/20 1727 29 210.8.1 install test nail PN01 & pull out test 6 days Wed 16/9/20 1728 29 210.8.1 install steel bars and grout soil nails 7 days Wed 39/9/20 1729 29 210.8.1 install test nail PN01 & pull out test 6 days Wed 16/9/20 1729 29 210.8.1 install test nail PN01 & pull out test 6 days Wed 39/9/20 1731 29 210.8.2 raking drains 1 day Sat 3/10/20 Sat 3/10/20			drill, install steel bars and grout soil nails	-			
172228 24 07.1Install lest nail PN04 & pull out test6 daysSat 22/8/2Fri 28/8/20172528 24 07.2drill, install steel bars and grout soil nails (RE 01-14, SD01-08, RC 01-15, SC01-03)7 daysSat 29/8/20Sat 59/20172528 24 07.3raking drains1 dayMon 7/9/20Mon 7/9/20172628 24 07.5soil nail head works5 daysTue 8/9/20172728 24 07.5soil nail head works5 daysTue 19/9/20172828 24 08.4Phase V20 daysWed 19/9/20172928 24 08.1install test nail PN01 & pull out test6 daysWed 19/9/20172928 24 08.1install test nail PN01 & pull out test6 daysWed 19/9/20172928 24 08.2drill, install steel bars and grout soil nails (RB 01-16), SB01-02, RA 01-18)7 daysWed 23/9/20173128 24 08.3raking drains1 daySat 31/0/20Sat 31/0/20	1722	29.2.10.7		21 days	Sat 22/8/20	Tue 15/0/20	
1725 29.2.10.7.3 raking drains 1 day Mon 7/9/20 Mon 7/9/20 1726 29.2.10.7.4 TDR Test (including test & wait issue result) 2 days Tue 8/9/20 1727 29.2.10.7.5 soil nail head works 5 days Thu 10/9/20 Wed 9/9/20 1728 29.2.10.7.5 soil nail head works 5 days Thu 10/9/20 Tue 15/9/20 1728 29.2.10.8 Phase V 20 days Wed 16/9/20 Tue 22/9/20 1729 29.2.10.8.1 install test nail PN01 & pull out test 6 days Wed 30/9/20 1730 29.2.10.8.2 drill, install steel bars and grout soil nails (RB01-16, SB01-02, RA01-18) 7 days Wed 30/9/20 1731 29.2.10.8.3 raking drains 1 day Sat 3/10/20 Sat 3/10/20		CONTRACTOR AND A					
172629.210.7.4TDR Test (including test & wait issue result)2 daysTue 8/9/20172729.210.7.5soil nail head works5 daysThu 10/9/20Tue 15/9/20172829.210.8Phase V20 daysWed 16/9/20Mon 12/10/20172929.210.8.1install test nail PN01 & pull out test6 daysWed 16/9/20Tue 22/9/20173020.210.8.2drill, install steel bars and grout soil nails (RB01-16, SB01-02, RA01-18)7 daysWed 30/9/20173129.210.8.3raking drains1 daySat 3/10/20Sat 3/10/20	724	29.2.10.7.2		7 days	Sat 29/8/20	Sat 5/9/20	
1727 29.210.7.5 soil nail head works 5 days Thu 10/9/20 Tue 15/9/20 1728 29.210.8.1 Phase V 20 days Wed 16/9/20 Mon 12/10/20 1729 29.210.8.1 install test nail PN01 & pull out test 6 days Wed 16/9/20 Tue 22/9/20 1730 29.210.8.2 drill, install steel bars and grout soil nails (RB01-16, SB01-02, RA01-18) 7 days Wed 23/9/20 Wed 30/9/20 1731 29.210.8.3 raking drains 1 day Sat 3/10/20 Sat 3/10/20	725	29.2.10.7.3	raking drains	1 day	Mon 7/9/20	Mon 7/9/20	
172829.2.10.8Phase V20 daysWed 16/9/20Mon 12/10/20172929.2.10.8.1install test nail PN01 & pull out test6 daysWed 16/9/20Tue 22/9/20173029.2.10.8.2drill, install steel bars and grout soil nails (RB01-16, SB01-02, RA01-18)7 daysWed 23/9/20Wed 30/9/20173129.2.10.8.3raking drains1 daySat 3/10/20Sat 3/10/20				2 days	Tue 8/9/20	Wed 9/9/20	
72929.2.10.8.1install test nail PN01 & pull out test6 daysWed 16/9/20Tue 22/9/2073029.2.10.8.2drill, install steel bars and grout soil nails (RB01-16, SB01-02, RA01-18)7 daysWed 23/9/20Wed 30/9/2073129.2.10.8.3raking drains1 daySat 3/10/20Sat 3/10/20							
173029.2.10.8.2drill, install steel bars and grout soil nails (RB01-16, SB01-02, RA01-18)7 days Ved 23/9/20Wed 23/9/20 Wed 30/9/20173129.2.10.8.3raking drains1 daySat 3/10/20Sat 3/10/20							
731 29.2.10.8.3 raking drains 1 day Sat 3/10/20 Sat 3/10/20			drill, install steel bars and grout soil nails				
	1731	29.2 10.8 3		1 dour	Cat 3140.00	Cat 2/40/00	
		(



Devel - Infra		Columbarium at Sandy Ridge Cemetery Norks at Man Kam To Road and Lin Ma Hang Road	1			3 Month Rolling Programme (from 26/10/2020 to 25/1/2021)
ID	WBS	Task Name	Duration	Start Date	Completion Date	M B E M B
1733	29.2.10.8.5	soil nail head works	4 days	Wed 7/10/20		
1734	29.2.10.9	300U channel, 300 stepped channel & catchpits	11 days	Tue 13/10/20	Wed 28/10/20	
1735	29.2.10.10	600mm width concrete maintenance staircase with handrailing	4 days	Thu 29/10/20	Tue 3/11/20	
1736	29.2.10.11	install instrument for CS20	4 days	Thu 29/10/20	Tue 3/11/20	
1737	29.2.11	Site Formation works for Cut Slope CS26 (A4)	8 days	Tue 13/10/20	Thu 22/10/20	
1738	29.2.12	Site Formation works for Cut Slope CS25 (A4)	9 days	Fri 23/10/20	Thu 5/11/20	
1739	29.2.13	complete the construction of U channel at CS 25 and 26	15 days	Wed 4/11/20	Mon 23/11/20	
1740	29.2.14	planter wall	10 days	Wed 18/11/20	Sat 28/11/20	
1741	29.2.15	Waterworks at Road B	8 days	Tue 24/11/20	Wed 2/12/20	
1742	29.2.16	Sewerage works at Road B	7 days	Fri 27/11/20	Fri 4/12/20	
1743	29.2.17	Drainage works at Road B	7 days	Mon 30/11/20	Mon 7/12/20	
1744	29.2.18	UU - Arrange Town Gas & PCCW to lay cables (not agreed yet)	14 days	Tue 8/12/20	Wed 23/12/20	
1745	29.2.19	Roadworks of Road B (A4-ch90-130)	23 days	Wed 23/12/20	Thu 21/1/21	
1746	29.2.19.1	kerbing, sub-base & cross road duct (RD/2061, 2081)		Wed 23/12/20		
1747	29,2,19,2	ducting for road lighting & construction of irrigation system	4 days	Tue 29/12/20	Sat 2/1/21	
1748	29.2.19.3	bituminous pavement	7 days	Sat 2/1/21	Sat 9/1/21	
1749	29.2.19.4	traffic signs, directional signs, type 2 railing & footpath	12 days	Fri 8/1/21	Thu 21/1/21	
1750	29,2.20	street lighting (Drg/ RD/2091)	4 days	Thu 21/1/21	Mon 25/1/21	
1751	29.2.21	landscaping (hydroseeding)	7 days	Mon 25/1/21	Mon 1/2/21	







Appendix D


Monitoring Locations



Air Quality Monitoring Location










Noise Monitoring Location










Water Quality Monitoring Station



Ε	FIFTH ISSUE	GL	02/16
D	FOURTH ISSUE	GL	12/15
С	THIRD ISSUE	GL	10/15
В	SECOND ISSUE	GL	02/15
Rev	Description	By	Date
Cons	ultant		




Appendix E


Calibration Certificate of Monitoring Equipment and Laboratory Certificate



CALIBRATION CERTIFICATES FOR MONITORING EQUIPMENT USED IN THE REPORTING MONTH


Items	Aspect	Description of Equipment	Date of Calibration	Date of Next Calibration
1		TISCH High Volume Air Sampler, HVS Model TE-5170 TSP Sampler Calibration Spreadsheet for ASR-1	3 Oct 20	17 Oct 20
1a		TISCH High Volume Air Sampler, HVS Model TE-5170 TSP Sampler Calibration Spreadsheet for ASR-1	17 Oct 20	31 Oct 20
2a		TISCH High Volume Air Sampler, HVS Model TE-5170 TSP Sampler Calibration Spreadsheet for ASR-2	3 Oct 20	17 Oct 20
2b		TISCH High Volume Air Sampler, HVS Model TE-5170 TSP Sampler Calibration Spreadsheet for ASR-2	17 Oct 20	31 Oct 20
3a		TISCH High Volume Air Sampler, HVS Model TE-5170 TSP Sampler Calibration Spreadsheet for ASR-3a	3 Oct 20	17 Oct 20
3b		TISCH High Volume Air Sampler, HVS Model TE-5170 TSP Sampler Calibration Spreadsheet for ASR-3a	17 Oct 20	31 Oct 20
4	Air	Calibration Kit TISCH Model TE-5025A Orifice ID 1941 and Rootsmeter S/N 438320	7 Feb 20	7 Feb 21
6		Laser Dust Monitor, Model LD-3B (Serial No. 366410) – EQ110	6 Jan 20	6 Jan 21
7		Laser Dust Monitor, Model LD-3B (Serial No. 366410) – EQ110	6 Jan 20	6 Jan 21
8		Laser Dust Monitor, Model AM510 (Serial No. 11008017) – EQ102	6 Jan 20	6 Jan 21
9		Laser Dust Monitor, Model LD-3B (Serial No. 2X6145) – EQ105	6 Jan 20	6 Jan 21
10		Laser Dust Monitor, Model LD-3B (Serial No. 3Y6503) – EQ112	6 Jan 20	6 Jan 21
11		Rion NL- 52 Sound Level Meter (Serial No. 00921191) – EQ013	11 Aug 20	11 Aug 21
12	Noise	Rion NL- 52 Sound Level Meter (Serial No. 01121362) – EQ011	7 Jan 20	7 Jan 21
13		Rion NC - 73 Acoustical Calibrator (Serial No. 10655561) – EQ085	27 Feb 20	27 Feb 21
14	Water	YSI Pro DSS (Serial No.17B102764)	24 Aug 20	24 Nov 20
15	water	Global Water FP211 Flow Meter (Serial No. 1449006330)	2 Sep 20	2 Sep 21






Location :	San Ul	k Ling V	illage Ho	ouse No.1			Date	of Ca	alibrati	on: 3-Oct-	20			
Location I	D :	ASR-2				l	Next Ca	alibra	tion Da	ate: 17-Oct	-20			
Name and	Model:	TISCH H	IVS Mo	del TE-517	Te	echnici	ian: Leung	Ka Wa	i					
					CC	ONDI	TIONS							
							1							r
	Se			. ,	10				Со	rrected Pre	ssure (mm H	g) 75	58.475
		Temp	erature	(°C)		28.3				Temper	ature (K)		301
				C	ALIBR	ATIC	ON ORI	FICE						
							1							
										-	-			
							-		(2std Interce	ept ->		-0.04	616
				Serial # ->	1612]							
					CA	LIBR	ATION							
Plate	H20 (L)	$H_{2}O(R)$	H20	Ostd	I		IC	r			LINEA	R		
				-										
													37	
									Intercept = -0.8634					
Name and Model: TISCH HVS Model TE-5170Technician: Leung Ka WaiCONDITIONSSea Level Pressure (hPa)1011.3 28.3Corrected Pressure (mm Hg)758.47 300CALIBRATION ORIFICEMake>> TISCH Model>Qstd Slope ->2.03014 -0.04616ValueCALIBRATION ORIFICEMake>> TISCH Model>Qstd Slope ->2.03014 -0.04616Plate No.Li20 (L)Li20 (R]H20 Qstd 1 I CCALIBRATIONPlate No.(in) (in) (in) (m3/min) (chart) correctedCorrected REGRISSION186.006.0012.01.7185453.35Slope = 31.4437134.804.809.61.5394847.43Intercept = -0.8634103.707.41.3544241.50Corr. coeff. = 0.999972.402.404.81.0953433.5951.401.402.80.8422625.69Calculations :Qstd = standard flow rate IC = corrected dnar response m = calibrator Qstd slope b = calibrator Qstd slope b = calibrator Qstd slope b = calibrator Qstd slope b = sampler slope coop0.0000.0000.000 <td colspa<="" td=""><td></td></td>													<td></td>	
										0011100				
														h
Calculatio	ons :						60.00		F	LOW RATE		RT		
Qstd = 1/r	n[Sqrt(H	20(Pa/Ps	td)(Tstd	/Ta))-b]			60.00 -							
IC = I[Sqr	t(Pa/Pstd	l)(Tstd/T	a)]										۶	
							50.00 -						—	
Qstd = sta	ndard flo	ow rate												
IC = corrections	ected char	rt respon	es			_				y = 31.444x	- 0.863			
I = actual	chart resp	ponse				e (IC	40.00 -							
m = calibr	ator Qst	i slope				suo								
b = calibra	ator Qstd	intercep	t			resp	30.00 -							
Ta = actua	al temper	ature dur	ring calib	oration (de	gK)	nart	00.00							
Pstd = act	ion ID : ASR-2 Next Calibration Date: 17-Oct-20 Technician: Leung Ka Wai CONDITIONS Sea Level Pressure (hPa) 1011.3 Temperature (°C) 28.3 Corrected Pressure (mm Hg) 758.475 301 CALIBRATION ORIFICE Make-> TISCH Model-> S025A Serial # -> 1612 CALIBRATION CALIBRATION CRIFICE Make-> TISCH Model-> S025A Serial # -> 1612 CALIBRATION CALIBRATION CALIBRATION te H20 (DH2O (R H20 Q std I and Corrected REGRISSION Serial # -> 1612 CALIBRATION te H20 (DH2O (R H20 Q std I and Corrected REGRISSION Serial # -> 1612 CALIBRATION te H20 (DH2O (R H20 Q std I and Corrected REGRISSION Serial # -> 178 54 53.35 Slope = 31.4437 Intercept = -0.8634 Corrected REGRISSION Serial # -> 100 (CH2O (R H20 Q std I and Corrected REGRISSION) Serial # -> 100 (CH2O (R H20 Q std I and Corrected REGRISSION) Serial # -> 100 (CH2O (R H20 Q std I and Corrected REGRISSION) Serial # -> 100 (CH2O (R H20 Q std I and Corrected REGRISSION) Serial # -> 100 (CH2O (R H20 Q std I and Corrected REGRISSION) Serial # -> 100 (CH2O (R H20 Q std I and Corrected REGRISSION) Serial # -> 100 (CH2O (R H20 Q std I and Corrected REGRISSION) Serial # 1.40 1.40 2.8 0.842 26 25.69 Metions : = 1/m[Sqrt(120(Pa/Pstd)(Tstd/Ta))-b] Serial data response tait chart response tait chart response tait response daily average temperature daily average temperature daily average temperature													
Location ID : ASR-2 Name and Model: TISCH HVS Model TE- Sea Level Pressure (hPa) Temperature (°C) Mak Mod. Serial a Plate H20 (L)H2O (R H20 Qst No. (in) (in) (in) (m3/n 18 6.00 6.00 12.0 1.71 13 4.80 4.80 9.6 1.53 10 3.70 3.70 7.4 1.35 7 2.40 2.40 4.8 1.09 5 1.40 1.40 2.8 0.84 Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration Pstd = actual pressure during calibration (For subsequent calculation of sampler floc 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler slope b = sampler intercept					Actu	20.00 -							_	
	-			-										
Location ID : ASR-2 Name and Model: TISCH HVS Model TE-5 Sea Level Pressure (hPa) Temperature (°C) Make Model Serial # Plate H20 (L)H2O (R H20 Qstd No. (in) (in) (in) (m3/mi 18 6.00 6.00 12.0 1.718 13 4.80 4.80 9.6 1.539 10 3.70 3.70 7.4 1.354 7 2.40 2.40 4.8 1.095 5 1.40 1.40 2.8 0.842 Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd slope contextor Qstd slope con)												
							10.00 -							
		ept					0.00							
	-							00					00	2.000
		-							Sta	andard Flow I	kate (m3/	/min)		
Pav = dail	y average	e pressur	e											

Location :	San Ul	k Ling V	illage Ho	ouse No.1			Date of	Calib	pration: 17-Oct	-20			
Location 1	ID :	ASR-2				1	Next Calib	bratio	n Date: 31-Oct	-20			
Name and	Model:	TISCH H	IVS Mo	del TE-517	0			Tech	nician: Leung	Ka Wai			
					CC	ONDI	TIONS						
							7				r		
	Se	a Level I		. ,	10)14.9			Corrected Pre			761.17	75
		Temp	erature	(°C)		25.6			Temper	ature (K))	29	99
				C	ALIBR	RATIC		CE					
							1				Г		—
				Make->			-		Qstd Slo	-		2.03014	_
				Model->			-		Qstd Interce	ept ->		-0.04616)
				Serial # ->	1612		1						
					CA	LIBR	ATION						
Plate	H20 (T)	H2O (R)	H20	Qstd	I		IC			LINEAR			
No.	(in)	(in)	(in)	(m3/min)	(cha		corrected	d		GRESSI(
18	6.00	6.00	12.0	1.729	5		53.93			ope = 31			
13	4.50	4.50	9.0	1.500	4		46.94			-	0.4128		
10	3.60	3.60	7.2	1.344	4		42.95		Corr. co	-).9989		
7	2.40	2.40	4.8	1.102	3		33.96				.,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		
5	1.20	1.20	2.4	0.786	2		24.97						
	1120	1120	2.1	01100			2107						h
Calculatio	ons :								FLOW RATE	E CHART			
Qstd = 1/r	n[Sart(H	20(Pa/Ps	td)(Tstd	/Ta))-b]			60.00						
IC = I[Squ												<u>ب</u>	
							50.00				/		
Qstd = sta	indard flo	ow rate							04.004	0.440	*		
IC = corrections	ected char	rt respon	es			_			y = 31.064x	• 0.413			
I = actual	chart res	ponse				Actual chart response (IC)	40.00						
m = calibi	ator Qsta	l slope				onse							
b = calibra	ator Qstd	intercep	t			espo	30.00						
Ta = actua	al temper	ature dur	ing calib	oration (de	gK)	art r	30.00						
Pstd = act	ual press	ure durin	ig calibra	ation (mm	Hg)	al ch			*				
				ctua	20.00								
For subse	equent ca	alculatio	n of sam	pler flow:		٩							
1/m((I)[S	Sqrt(298/	Tav)(Pav	/760)] - b)									
							10.00						
m = samp	ler slope												
b = samp	ler interc	ept					0.00						
I = chart r	response						0.00		0.500 1.0	000	1.500	2.00	ю
Tav = dai	ly averag	e temper	ature						Standard Flow F	Rate (m3/mi	in)		
Pav = dail	y averag	e pressur	e			ι <u> </u>							





								ALIBRATION			
							D	UE DATE:			
)		Febru	uary 7, 202			
nvir	o n m	ent	al	- Construction of the Article							
	Ø		2 .		O	0.0	6 •				
	0e	rtifa	çate	01	Oal	ibra	tion				
			Calibration	Certificatio	on Informat	ion					
Cal. Date:	February 7	2020	Roots	meter S/N:	438320	Ta:	295	°К			
Operator:	Jim Tisch					Pa:	745.5	mm Hg			
Calibration	Model #:	TE-5025A	Calil	prator S/N:	1612						
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔΗ]			
	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)				
	1	1	2	1	1.3730	3.2	2.00				
	2	3	4	1	0.9820	6.4	4.00	-			
	3	5	6	1	0.8780	8.0	5.00	-			
	4	7	8	1	0.8340	8.8	5.50				
	5	9	10	1	0.6900	12.8	8.00				
			[Data Tabula	tion]			
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right)}$)(<u>Tstd</u>)		Qa	√∆H(Ta/Pa)				
	(m3)	(x-axis)	(y-ax		Va	(x-axis)	(y-axis)				
	0.9866	0.7186	1.40		0.9957	0.7252	0.8896	-			
	0.9824	1.0004	1.99	09	0.9914	1.0096	1.2581	-			
	0.9802	1.1165	2.22	59	0.9893	1.1267	1.4066				
	0.9792	1.1741	2.33	45	0.9882	1.1849	1.4753	-			
	0.9739	1.4114	2.81		0.9828	1.4244	1.7792	-			
	OCTD		2.030		0.4		1.27124				
	QSTD	b= r=	-0.04		QA	b= r=	-0.02917 0.99995				
		1-	0.555			1	0.33333]			
	Vstd=	AVol((Pa-AP)	/Pstd)(Tstd/Ta	Calculation		ΔVol((Pa-Δl	P)/Pa)	-			
		Vstd/ATime	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,			Va/ATime	,,,	-			
			For subsequ	ient flow rat	te calculatio			1			
	Qstd=	1/m ((_ \[\[\] \[\] \[\] H (Pa (Tstd Pstd Ta	-))-b)		11	н(Та/Ра))-b)				
[Conditions	rstu /\ la	///		// V	· // /]			
Tstd:				Г		RECA	LIBRATION]			
Pstd:		mm Hg									
	ŀ	(ey					nnual recalibrati				
$\Delta H: calibrato$							Regulations Part				
ΔP: rootsme		eter reading perature (°K)					, Reference Met				
		essure (mm			Determination of Suspended Particulate Ma						
		cooure (min			th	e Atmosphe	here, 9.2.17, page 30				
b: intercept			1	1				1			

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002 <u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009

-

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES





CONTACT	: MR BEN TAM	WORK ORDER HK2001299			
CLIENT	ACTION UNITED ENVIRONMENT				
	SERVICES AND CONSULTING				
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41	SUB-BATCH : 1			
	TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG	DATE RECEIVED : 6-JAN-2020			
	KONG	DATE OF ISSUE : 10-JAN-2020			
PROJECT	:	NO. OF SAMPLES : 1			
		CLIENT ORDER ÷			

General Comments

- Sample(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the item(s) tested.
- Sample information (Project name, Sample ID, Sampling date/time, etc., if any) is provided by client.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position
Kichard Jong.	
Richard Fung	Managing Director

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK2001299

¹ ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING :



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK2001299-001	S/N: 11008017	AIR	06-Jan-2020	S/N: 11008017

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	TSI AM510
Serial No.	11008017
Equipment Ref:	EQ102
Work Order:	HK2001299

Standard Equipment:

Standard Equipment:	Higher Volume Sampler (TSP)
Location & Location ID:	AUES Office (Calibration Room)
Equipment Ref:	HVS 018
Last Calibration Date:	3 December 2019

Equipment Verification Results:

Verification Date:

27 & 31 December 2019

0.5354

0.9984

6 January 2020

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Concentration in mg/m ³ (Calibrated Equipment)	Tolerance (mg/m ³)
2hr	09:08 ~ 11:10	18.0	1020.3	0.040	0.076	+0.036
2hr	11:15 ~ 13:16	19.2	1024.9	0.048	0.087	+0.039
2hr15min	13:22 ~ 15:23	19.2	1024.9	0.034	0.066	+0.032


Linear Regression of Y or X


Slope (factor):	
Correlation Coefficient (R)	
Date of Issue	

Remarks:

- 1. **Strong** Correlation (R>0.8)
- 2. Factor 0.5354 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment





Location : Location ID :	Gold Ki Calibrat	-		of Calibration: 3-I libration Date: 3-N					
					COND	ITIONS			
Sea Level Pressure (hPa) 10 Temperature (°C)								Corrected Pressure (mm Hg) Temperature (K)	
				CALI	BRATI	ON ORIFICE			
Make-> TIS Model-> 502 Calibration Date-> 5-Fe							Qstd Slope Qstd Intercept Expiry Date	->(2.0968 0.00065 -Feb-20
					CALIB	RATION			
Plate H20 No. (ir	(L)H2O (R) 1) (in)	H20 (in)	Qstd (m3/min)		I art)	IC corrected		INEAR RESSION	
18 6. 13 5. 10 4. 8 2. 5 1.	2 5.2 1 4.1 6 2.6	13.0 10.4 8.2 5.2 3.2	1.754 1.569 1.393 1.109 0.870	4	53 18 11 50 22	54.04 48.94 41.80 30.59 22.43	Slope Intercep Corr. coeff	t = -9.6198	
Calculations : Qstd = 1/m[Squ IC = I[Sqrt(Pa/ Qstd = standard IC = corrected I = actual chart m = calibrator (C Ta = actual ten Pstd = actual p For subsequen 1/m((I)[Sqrt(2 m = sampler she	Pstd)(Tstd/T I flow rate chart response Qstd slope Qstd intercep nperature du ressure durin t calculation (98/Tav)(Pay	ra)] es t ring cali ng calibr n of san	bration (de ation (mm apler flow:		00 90 90 90 90 90 90 90 90 90 90 90 90 9	.00	FLOW RATE C	CHART	
 b = sampler intercept I = chart response Tav = daily average temperature Pav = daily average pressure 				0	0.000	0.500 1.000 Standard Flow Rate	1.500 e (m3/min)	2.000	



Key

ΔH: calibrator manometer reading (in H2O) ΔP: rootsmeter manometer reading (mm Hg)

Ta: actual absolute temperature (°K)

Pa: actual barometric pressure (mm Hg)

RECALIBRATION DUE DATE:

February 5, 2020

	0e	rufu	cate	of	Oal	wra	tion	
			Calibration	Certificati	on Informat	tion		
Cal. Date:	February 5	bruary 5, 2019 Rootsmeter S/N: 438320 Ta: 293 °K						
Operator:	Jim Tisch					Pa:	753.1	mm Hg
Calibration	Model #:	TE-5025A	1941			-		
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔΗ	1
•	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)	
	1	1	2	1	1.4830	3.2	2.00	-
	2	3	4	1	1.0430	6.4	4.00	1
	3	5	6	1	0.9300	7.9	5.00	1
	4	7	8	1	0.8870	8.7	5.50	1
	5	9	10	1	0.7320	12.7	8.00]
			I	Data Tabula	tion			1
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstc}\right)}$)(<u>Tstd</u>)		Qa	$\sqrt{\Delta H(Ta/Pa)}$	
	(m3)	(x-axis)	(y-ax	(is)	Va	(x-axis)	(y-axis)	
	1.0036	0.6767	1.41	97	0.9958	0.6714	0.8821	1
	0.9993	0.9581	2.00	78	0.9915	0.9506	1.2475	1
	0.9973	1.0723	2.24	48	0.9895	1.0640	1.3947]
	0.9962	1.1231	2.35	44	0.9884	1.1144	1.4628	
	0.9908	1.3536	2.83	95	0.9831	1.3431	1.7642	1
		m=	2.096			m=	1.31298	
•	QSTD	b=	-0.00		QA	b=	-0.00040	1
		r=	0.999	999		r=	0.99999	
			Alberte beregen ander an opfangen het en spin alber verstat in seine eine	Calculatio	ns	****	*****	1
	Vstd=	ΔVol((Pa-ΔP))/Pstd)(Tstd/T	a)	Va=	ΔVol((Pa-Δ	P)/Pa)	1
		Vstd/∆Time			and the second se	Va/∆Time		1
			For subsequ	ent flow ra	ate calculations:			1
	Qstd=	1/m ((\\ \[\Delta H (Pa Tstd	-))-b)	Qa=	1/m (($\sqrt{\Delta H})$	H(Ta/Pa))-b)	
[Standard	Conditions						_
Tstd:	1					RECA	LIBRATION	
Pstd:	760	mm Hg					nnual racalibrati	on nor 100

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue

www.tisch-env.com TOLL FREE: (877)263-7610 FAX: (513)467-9009

Village of Cleves, OH 45002

b: intercept m: slope

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES





CONTACT	: MR BEN TAM	WORK ORDER HK2001293					
CLIENT	ACTION UNITED ENVIRONMENT						
	SERVICES AND CONSULTING						
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41	SUB-BATCH : 1					
	TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG	DATE RECEIVED : 6-JAN-2020					
	KONG	DATE OF ISSUE : 10-JAN-2020					
PROJECT	:	NO. OF SAMPLES : 1					
		CLIENT ORDER +					

General Comments

- Sample(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the item(s) tested.
- Sample information (Project name, Sample ID, Sampling date/time, etc., if any) is provided by client.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position
Richard Jong.	
Richard Fung	Managing Director

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK2001293

¹ ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING :



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK2001293-001	S/N: 3Y6503	AIR	06-Jan-2020	S/N: 3Y6503

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor				
Manufacturer:	Sibata LD-3B				
Serial No. 3Y6503					
Equipment Ref:	EQ112				
Job Order	HK2001293				

Standard Equipment:

Standard Equipment:	Higher Volume Sampler				
Location & Location ID:	AUES office (calibration room)				
Equipment Ref:	HVS 018				
Last Calibration Date:	3 December 2019				

Equipment Verification Results:

Testing Date:

27&31 December 2019

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr	09:08 ~ 11:10	18.0	1020.3	0.040	2371	19.8
2hr	11:15 ~ 13:16	19.2	1024.9	0.048	2479	20.7
2hr15min	13:22 ~ 15:23	19.2	1024.9	0.034	1899	14.1

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)




Slope (K-factor):	0.0022				
Correlation Coefficient	0.9889				
Date of Issue	6 January 2020				


Remarks:

1. **Strong** Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment





Operator :	Fai So	Signature :	<i>Sav</i>	Date :	6 January 2020
QC Reviewer :	Ben Tam	Signature :	X	Date :	6 January 2020

Location : Gold King Industrial Building, Kwai Chung Location ID : Calibration Room							Date of Calibration: 3-Dec-19 Next Calibration Date: 3-Mar-20					
						COND	ITIONS					
Sea Level Pressure (hPa) 1 Temperature (°C)					.023.1 16.4			Corrected Pressure (mm Hg) Temperature (K)			767.325 289	
					CALI	BRATI	ON ORIFIC	CE				-
						SCH 25A eb-19			Qstd Slope -> Qstd Intercept -> Expiry Date->			2.0968 -0.00065 5-Feb-20
						CALIB	RATION					
Plate No.					I IC art) corrected			LINEAR REGRESSION				
18 13 10 8 5	6.5 5.2 4.1 2.6 1.6	6.5 5.2 4.1 2.6 1.6	13.0 10.4 8.2 5.2 3.2	1.754 1.569 1.393 1.109 0.870	4 4 3	53 54.04 48 48.94 41 41.80 30 30.59 22 22.43			Slope = 36.7338 Intercept = -9.6198 Corr. coeff. = 0.9986			
Pstd = act For subsection 1/m((I)[S m = samp	n[Sqrt(H t(Pa/Psto ndard flo cted cha chart res ator Qstd ator Qstd ator Qstd d temper ual press quent ca Sqrt(298/	d)(Tstd/T ow rate rt respon- ponse d slope intercep rature dur ure durin alculation Tav)(Pav	a)] es t ring calil ng calibra n of sam	bration (de ation (mm		Actual chart response (IC) 05 05 07	0.00 0.00 0.00 0.00 0.00		FLOW RATI		r •	
 b = sampler intercept I = chart response Tav = daily average temperature Pav = daily average pressure 						0	0.000	0.50	00 1.0 Standard Flow F		1.500 iin)	2.000



Key

ΔH: calibrator manometer reading (in H2O) ΔP: rootsmeter manometer reading (mm Hg)

Ta: actual absolute temperature (°K)

Pa: actual barometric pressure (mm Hg)

RECALIBRATION DUE DATE:

February 5, 2020

	0e	rtifa	cate	of	Oal	iori	tion		
			Calibration	Certificati	on Informat	ion			
Cal. Date:	February 5	, 2019	Roots	meter S/N:	438320	Ta:	293	°К	
Operator:	Jim Tisch					Pa:	753.1	mm Hg	
Calibration I	Model #:	TE-5025A	Cali	brator S/N:	1941			-	
Vol. Init Vol			Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔΗ]	
4	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)		
	1	1	2	1	1.4830	3.2	2.00		
	2	3	4	1	1.0430	6.4	4.00	1	
	3	5	6	1	0.9300	7.9	5.00]	
	4	7	8	1	0.8870	8.7	5.50]	
	5	9	10	1	0.7320	12.7	8.00		
				Data Tabula	tion]	
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstc}\right)}$)(<u>Tstd</u>)		Qa	$\sqrt{\Delta H(Ta/Pa)}$		
	(m3)	(x-axis)	(y-ax	(is)	Va	(x-axis)	(y-axis)		
	1.0036	0.6767	1.41	97	0.9958	0.6714	0.8821	1	
	0.9993	0.9581	2.00	78	0.9915	0.9506	1.2475	1	
	0.9973	1.0723	2.24	48	0.9895	1.0640	1.3947]	
	0.9962	1.1231	2.35	44	0.9884	1.1144	1.4628]	
	0.9908	1.3536	2.83		0.9831	1.3431	1.7642		
		m=	2.096			m=	1.31298		
,	QSTD	b=	-0.00		QA	b=	-0.00040	1	
		r=	0.999	999		<u>r=</u>	0.99999		
				Calculatio	ns	216/100418/04/10040244141824404404404404884494444]	
	Vstd=	ΔVol((Pa-ΔP)	/Pstd)(Tstd/T	a)	Va=	ΔVol((Pa-Δ	P)/Pa)	1	
	Qstd=	Vstd/∆Time	******		Qa=	Va/∆Time		1	
			For subsequ	ent flow ra	te calculatio	ns:		1	
	Qstd=	1/m ((Pa Pstd Tstd	-))-b)	Qa=	$1/m \left(\sqrt{\Delta H} \right)$	l(Ta/Pa))-b)		
	Standard	Conditions			_				
Tstd:	298.15					RECA	LIBRATION		
Pstd:									

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue

Village of Cleves, OH 45002

b: intercept m: slope

> <u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES





CONTACT	: MR BEN TAM	WORK ORDER HK2001300						
CLIENT	ACTION UNITED ENVIRONMENT							
	SERVICES AND CONSULTING							
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41	SUB-BATCH : 1						
	TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG	DATE RECEIVED : 6-JAN-2020						
	KONG	DATE OF ISSUE : 10-JAN-2020						
PROJECT	:	NO. OF SAMPLES : 1						
		CLIENT ORDER						

General Comments

- Sample(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the item(s) tested.
- Sample information (Project name, Sample ID, Sampling date/time, etc., if any) is provided by client.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position
Richard Jong.	
Richard Fung	Managing Director

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK2001300

¹ ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING :



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK2001300-001	S/N: 366410	AIR	06-Jan-2020	S/N: 366410

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	366410
Equipment Ref:	EQ110
Job Order	HK2001300

Standard Equipment:

Standard Equipment:	Higher Volume Sampler		
Location & Location ID:	AUES office (calibration room)		
Equipment Ref:	HVS 018		
Last Calibration Date:	3 December 2019		

Equipment Verification Results:

Testing Date:

27&31 December 2019

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr	09:08 ~ 11:10	18.0	1020.3	0.040	2298	19.2
2hr	11:15 ~ 13:16	19.2	1024.9	0.048	2477	20.6
2hr15min	13:22 ~ 15:23	19.2	1024.9	0.034	1941	14.4

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)




Slope (K-factor):	0.0022			
Correlation Coefficient	0.9937			
Date of Issue	6 January 2020			


Remarks:

1. **Strong** Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment





Operator :	Fai So	Signature : _	far	Date :	6 January 2020
QC Reviewer :	Ben Tam	Signature :	K	Date :	6 January 2020

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Location ID :	Gold Ki Calibrat	-		of Calibration: 3-I libration Date: 3-N					
					COND	ITIONS			
	Sea Level] Temp	Pressure perature	. ,	1	1023.1 16.4		Corrected Pressu Temperatu		767.325 289
				CALI	BRATI	ON ORIFICE			
Make-> TIS Model-> 502 Calibration Date-> 5-Fel							Qstd Slope Qstd Intercept Expiry Date	->(2.0968 0.00065 -Feb-20
					CALIB	RATION			
Plate H20 No. (ir	(L)H2O (R) 1) (in)	H20 (in)	Qstd (m3/min)		I art)	IC corrected		INEAR RESSION	
18 6. 13 5. 10 4. 8 2. 5 1.	2 5.2 1 4.1 6 2.6	13.0 10.4 8.2 5.2 3.2	1.754 1.569 1.393 1.109 0.870	1.754 5 1.569 4 1.393 4 1.109 3		54.04 48.94 41.80 30.59 22.43	Slope Intercep Corr. coeff	t = -9.6198	
Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope					00 90 90 90 90 90 90 90 90 90 90 90 90 9	.00	FLOW RATE C	CHART	
 b = sampler intercept I = chart response Tav = daily average temperature Pav = daily average pressure 					0	0.000	0.500 1.000 Standard Flow Rate	1.500 e (m3/min)	2.000



Key

ΔH: calibrator manometer reading (in H2O) ΔP: rootsmeter manometer reading (mm Hg)

Ta: actual absolute temperature (°K)

Pa: actual barometric pressure (mm Hg)

RECALIBRATION DUE DATE:

February 5, 2020

	0e	rtifa	cate	of	Oal	iori	tion		
			Calibration	Certificati	on Informat	ion			
Cal. Date:	February 5	, 2019	Roots	meter S/N:	438320	Ta:	293	°K	
Operator:	Jim Tisch					Pa:	753.1	mm Hg	
Calibration I	Model #:	TE-5025A	Cali	brator S/N:	1941			-	
Vol. Init Vol			Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔΗ]	
4	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)		
	1	1	2	1	1.4830	3.2	2.00		
	2	3	4	1	1.0430	6.4	4.00	1	
	3	5	6	1	0.9300	7.9	5.00]	
	4	7	8	1	0.8870	8.7	5.50]	
	5	9	10	1	0.7320	12.7	8.00		
				Data Tabula	tion]	
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstc}\right)}$)(<u>Tstd</u>)		Qa	$\sqrt{\Delta H(Ta/Pa)}$		
	(m3)	(x-axis)	(y-ax	(is)	Va	(x-axis)	(y-axis)		
	1.0036	0.6767	1.41	97	0.9958	0.6714	0.8821	1	
	0.9993	0.9581	2.00	78	0.9915	0.9506	1.2475	1	
	0.9973	1.0723	2.24	48	0.9895	1.0640	1.3947]	
	0.9962	1.1231	2.35	44	0.9884	1.1144	1.4628]	
	0.9908	1.3536	2.83		0.9831	1.3431	1.7642		
		m=	2.096			m=	1.31298		
,	QSTD	b=	-0.00		QA	b=	-0.00040	1	
		r=	0.999	999		<u>r=</u>	0.99999		
				Calculatio	ns	216/100418/04/1004-044118/04/04/04/04/04/04/04/04/04/04/04/04/04/]	
	Vstd=	ΔVol((Pa-ΔP)	/Pstd)(Tstd/T	a)	Va=	ΔVol((Pa-Δ	P)/Pa)	1	
	Qstd=	Vstd/∆Time	******		Qa=	Va/∆Time		1	
			For subsequ	ent flow ra	te calculatio	ns:		1	
	Qstd=	1/m ((Pa Pstd Tstd	-))-b)	Qa=	$1/m \left(\sqrt{\Delta H} \right)$	l(Ta/Pa))-b)		
	Standard	Conditions			_				
Tstd:	298.15					RECA	LIBRATION		
Pstd:									

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue

Village of Cleves, OH 45002

b: intercept m: slope

> <u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES





CONTACT	: MR BEN TAM	WORK ORDER HK2001298						
CLIENT	ACTION UNITED ENVIRONMENT							
	SERVICES AND CONSULTING							
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41	SUB-BATCH : 1						
	TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG	DATE RECEIVED : 6-JAN-2020						
	KONG	DATE OF ISSUE : 10-JAN-2020						
PROJECT	:	NO. OF SAMPLES : 1						
		CLIENT ORDER +						

General Comments

- Sample(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the item(s) tested.
- Sample information (Project name, Sample ID, Sampling date/time, etc., if any) is provided by client.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position
Richard Jong.	
Richard Fung	Managing Director

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK2001298

¹ ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING :



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK2001298-001	S/N: 2X6145	AIR	06-Jan-2020	S/N: 2X6145

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	2X6145
Equipment Ref:	EQ105
Job Order	HK2001298

Standard Equipment:

Standard Equipment:	Higher Volume Sampler
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018
Last Calibration Date:	3 December 2019


Equipment Verification Results:

Testing Date:

27&31 December 2019

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr	09:08 ~ 11:10	18.0	1020.3	0.040	2254	18.8
2hr	11:15 ~ 13:16	19.2	1024.9	0.048	2561	21.3
2hr15min	13:22 ~ 15:23	19.2	1024.9	0.034	1841	13.6

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



Linear Regression of Y or X


Slope (K-factor):	0.0022			
Correlation Coefficient	0.9935			
Date of Issue	6 January 2020			


Remarks:

1. **Strong** Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment





TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Location ID :	Gold Ki Calibrat	-	strial Buildi m	ng, K	wai Cł	nung		of Calibration: 3-I libration Date: 3-N	
					COND	ITIONS			
	Sea Level] Temp	Pressure perature	. ,	1	.023.1 16.4		Corrected Pressu Temperatu		767.325 289
				CALI	BRATI	ON ORIFICE			
		Calibrat	Make-> Model-> ion Date->	502	SCH 25A eb-19		Qstd Slope Qstd Intercept Expiry Date	->(2.0968 0.00065 -Feb-20
					CALIB	RATION			
Plate H20 No. (ir	(L)H2O (R) 1) (in)	H20 (in)	Qstd (m3/min)		I art)	IC corrected		INEAR RESSION	
18 6. 13 5. 10 4. 8 2. 5 1.	2 5.2 1 4.1 6 2.6	13.0 10.4 8.2 5.2 3.2	1.754 1.569 1.393 1.109 0.870	4	53 18 11 50 22	54.04 48.94 41.80 30.59 22.43	Slope Intercep Corr. coeff	t = -9.6198	
Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope					00 90 90 90 90 90 90 90 90 90 90 90 90 9	.00	FLOW RATE C	CHART	
b = sampler in I = chart respon Tav = daily ave	ise				0	0.000	0.500 1.000 Standard Flow Rate	1.500 e (m3/min)	2.000



Key

ΔH: calibrator manometer reading (in H2O) ΔP: rootsmeter manometer reading (mm Hg)

Ta: actual absolute temperature (°K)

Pa: actual barometric pressure (mm Hg)

RECALIBRATION DUE DATE:

February 5, 2020

	0e	rtifa	cate	of	Oal	iori	tion	
			Calibration	Certificati	on Informat	ion		
Cal. Date:	February 5	, 2019	Roots	meter S/N:	438320	Ta:	293	°K
Operator:	Jim Tisch					Pa:	753.1	mm Hg
Calibration I	Model #:	TE-5025A	Cali	brator S/N:	1941			-
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔΗ]
4	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)	
	1	1	2	1	1.4830	3.2	2.00	
	2	3	4	1	1.0430	6.4	4.00	1
	3	5	6	1	0.9300	7.9	5.00]
	4	7	8	1	0.8870	8.7	5.50]
	5	9	10	1	0.7320	12.7	8.00	
				Data Tabulation				
Vstd Qstd		Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)}$			Qa	$\sqrt{\Delta H(Ta/Pa)}$	
	(m3)	(x-axis)	(y-axis)		Va	(x-axis)	(y-axis)	
	1.0036	0.6767	1.41	97	0.9958	0.6714	0.8821	1
	0.9993	0.9581	2.0078		0.9915	0.9506	1.2475	1
	0.9973	1.0723	2.2448		0.9895	1.0640	1.3947]
	0.9962	1.1231	2.35	44	0.9884	1.1144	1.4628]
	0.9908	1.3536	2.83		0.9831	1.3431	1.7642	
		m=	2.096			m=	1.31298	
,	QSTD	b=	-0.00		QA	b=	-0.00040	1
		r=	0.999	999		<u>r=</u>	0.99999	
				Calculatio	ns	216/100418/04/1004-044118/04/04/04/04/04/04/04/04/04/04/04/04/04/]
	Vstd=	ΔVol((Pa-ΔP)	/Pstd)(Tstd/T	a)	Va=	ΔVol((Pa-Δ	P)/Pa)	1
	Qstd=	Vstd/∆Time	******		Qa=	Va/∆Time		1
			For subsequ	ent flow ra	te calculatio	ns:		1
	Qstd=	1/m ((Pa Pstd Tstd	-))-b)	Qa=	Qa= $1/m\left(\left(\sqrt{\Delta H(Ta/Pa)}\right)-b\right)$		
	Standard	Conditions			_			
Tstd:	298.15					RECA	LIBRATION	
Pstd:	760	mm Hg					nnual racalibrati	100

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue

Village of Cleves, OH 45002

b: intercept m: slope

> <u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C200488 證書編號

ITEM TESTED / 送檢項目	(Job No. / 序引編號:IC19-1098)	Date of Receipt / 收件日期: 7 January 2020
Description / 儀器名稱 :	Sound Level Meter (EQ011)	
Manufacturer / 製造商 :	Rion	
Model No. / 型號 :	NL-52	
Serial No. / 編號 :	01121362	
Supplied By / 委託者 :	Action-United Environmental Services and	d Consulting
	Unit A, 20/F., Gold King Industrial Buildi	ng,
	35-41 Tai Lin Pai Road, Kwai Chung, N.T	Γ.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50 ± 25)%

TEST SPECIFICATIONS / 測試規範

Calibration

DATE OF TEST / 測試日期 : 22 January 2020

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. (after adjustment) The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By 測試	:As	<u>Chenk</u> K P Cheuk ssistant Engineer			
Certified By 核證	:	K C Lee Engineer	Date of Issue 簽發日期	:	24 January 2020

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓 Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C200488 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration using the internal standard (After Adjustment) was performed before the test 6.1.1.2 to 6.3.2.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C200258
CL281	Multifunction Acoustic Calibrator	CDK1806821

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level
- 6.1.1.1 Before Adjustment

×	UUT	Setting		Applied	d Value	UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 130	L _A	А	Fast	94.00	1	* 91.3	± 1.1
* Out of IEC	61672 Class	1 Space					

* Out of IEC 61672 Class 1 Spec.

6.1.1.2 After Adjustment

	UUT Setting					UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 130	L _A	А	Fast	94.00	1	94.0	± 1.1

6.1.2 Linearity

	UU	Г Setting		Applie	d Value	UUT
Range	Function	Frequency Time		Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
30 - 130	L _A	A Fast		94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		114.0

IEC 61672 Class 1 Spec. : \pm 0.6 dB per 10 dB step and \pm 1.1 dB for overall different.

E-mail/電郵: callab@suncreation.com

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗所

c/o 香港新界屯門興安里一號四樓 Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C200488 證書編號

6.2 Time Weighting

	UUT	Setting		Applie	d Value	UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 130	L _A	А	Fast	94.00	1	94.0	Ref.
			Slow			94.0	± 0.3

6.3 Frequency Weighting

6.3.1 A-Weighting

		Setting		Applied Value		UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 130	L _A	Α	Fast	94.00	63 Hz	67.7	-26.2 ± 1.5
					125 Hz	77.8	-16.1 ± 1.5
					250 Hz	85.3	-8.6 ± 1.4
					500 Hz	90.7	-3.2 ± 1.4
					1 kHz	94.0	Ref.
					2 kHz	95.2	$+1.2 \pm 1.6$
					4 kHz	95.0	$+1.0 \pm 1.6$
					8 kHz	92.9	-1.1 (+2.1 ; -3.1)
					12.5 kHz	89.6	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

	UUT	Setting		Applied Value		UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 130	L _C	С	Fast	94.00	63 Hz	93.2	-0.8 ± 1.5
					125 Hz	93.8	-0.2 ± 1.5
					250 Hz	94.0	0.0 ± 1.4
					500 Hz	94.0	0.0 ± 1.4
					1 kHz	94.0	Ref.
					2 kHz	93.8	-0.2 ± 1.6
					4 kHz	93.2	-0.8 ± 1.6
					8 kHz	91.0	-3.0 (+2.1 ; -3.1)
					12.5 kHz	87.6	-6.2 (+3.0 ; -6.0)

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Certificate of Calibration 校正證書

Certificate No. : C200488 證書編號

Remarks : - UUT Microphone Model No. : UC-59 & S/N : 12912

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value : 94 dB : 63 Hz - 125 Hz : $\pm \ 0.35 \ dB$ 250 Hz - 500 Hz : ± 0.30 dB $\pm 0.20 \text{ dB}$ 1 kHz 2 kHz - 4 kHz $\pm 0.35 \text{ dB}$ 8 kHz $\pm 0.45 \text{ dB}$ 12.5 kHz $\pm 0.70 \text{ dB}$ 104 dB : 1 kHz $\pm 0.10 \text{ dB}$ (Ref. 94 dB) 114 dB : 1 kHz $\pm 0.10 \text{ dB}$ (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C204359 證書編號

ITEM TESTED / 送檢马	百百	(Job No. / 序引編號:IC20-1324)	Date of Receipt / 收件日期: 30 July 2020
Description / 儀器名稱	:	Sound Level Meter (EQ013)	
Manufacturer / 製造商	:	Rion	
Model No. / 型號	:	NL-52	
Serial No. / 編號	:	00921191	
Supplied By / 委託者	:	Action-United Environmental Services and Co	onsulting
		Unit A, 20/F., Gold King Industrial Building,	
		35-41 Tai Lin Pai Road, Kwai Chung, N.T.	

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50 ± 25)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 5 August 2020

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By 測試

K P Cheuk

Assistant Engineer

K C Lee Engineer

Certified By 核證 Date of Issue 簽發日期 :

11 August 2020

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓 Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C204359 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C200258
CL281	Multifunction Acoustic Calibrator	CDK1806821

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

	UUT Setting					UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 130						93.6	± 1.1

6.1.2 Linearity

	UU	Г Setting		Applie	d Value	UUT
Range	Function	Frequency Time		Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
30 - 130	-130 L _A A		Fast	94.00	1	93.6 (Ref.)
				104.00		103.6
				114.00		113.6

IEC 61672 Class 1 Spec. : \pm 0.6 dB per 10 dB step and \pm 1.1 dB for overall different.

6.2 Time Weighting

	UUT	Setting		Applied Value		UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 130	L _A	А	Fast	94.00	1	93.6	Ref.
			Slow			93.6	± 0.3

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Certificate of Calibration 校正證書

Certificate No. : C204359 證書編號

6.3 Frequency Weighting

6.3.1 <u>A-Weighting</u>

		Setting		Appl	ied Value	UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 130	L_A	A	Fast	94.00	63 Hz	67.3	-26.2 ± 1.5
					125 Hz	77.4	-16.1 ± 1.5
					250 Hz	84.9	-8.6 ± 1.4
					500 Hz	90.3	-3.2 ± 1.4
					1 kHz	93.6	Ref.
					2 kHz	94.8	$+1.2 \pm 1.6$
					4 kHz	94.6	$+1.0 \pm 1.6$
					8 kHz	92.5	-1.1 (+2.1 ; -3.1)
					12.5 kHz	89.1	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

	UUT	Setting		Applied Value		UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 130	L _C	С	Fast	94.00	63 Hz	92.8	-0.8 ± 1.5
					125 Hz	93.4	-0.2 ± 1.5
					250 Hz	93.6	0.0 ± 1.4
					500 Hz	93.6	0.0 ± 1.4
					1 kHz	93.6	Ref.
					2 kHz	93.4	-0.2 ± 1.6
					4 kHz	92.8	-0.8 ± 1.6
					8 kHz	90.6	-3.0 (+2.1 ; -3.1)
					12.5 kHz	87.2	-6.2 (+3.0 ; -6.0)

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Certificate of Calibration 校正證書

Certificate No. : C204359 證書編號

Remarks : - UUT Microphone Model No. : UC-59 & S/N : 12910

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value :	94 dB :	63 Hz - 125 Hz	: ± 0.35 dB
			$\pm 0.30 \text{ dB}$
		1 kHz	$\pm 0.20 \text{ dB}$
		2 kHz - 4 kHz	$\pm 0.35 \text{ dB}$
		8 kHz	$\pm 0.45 \text{ dB}$
		12.5 kHz	$\pm 0.70 \text{ dB}$
	104 dB :	1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)
	114 dB :	1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C201348 證書編號

ITEM TESTED / 送檢項	目目	(Job No. / 序引編號:IC19-1098)	Date of Receipt / 收件日期: 27 February 2020
Description / 儀器名稱	:	Sound Level Calibrator (EQ085)	
Manufacturer / 製造商	:	Rion	
Model No. / 型號	:	NC-73	
Serial No. / 編號	:	10655561	
Supplied By / 委託者	:	Action-United Environmental Services a	nd Consulting
		Unit A, 20/F., Gold King Industrial Build	ding,
		35-41 Tai Lin Pai Road, Kwai Chung, N	.Т.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50±25)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 7 March 2020

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification & user's specified acceptance criteria. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By 測試

H T Wong

Technical Officer

K C Lee Engineer

2

Certified By 核證

Date of Issue 簽發日期 ÷

10 March 2020

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門與安里—號四樓 Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com Page 1 of 2



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C201348 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

Equipment ID CL130 CL281 TST150A Description Universal Counter Multifunction Acoustic Calibrator Measuring Amplifier

<u>Certificate No.</u> C193756 CDK1806821 C201309

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	94.2	± 0.5	± 0.2

5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	User's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	0.958	1 kHz ± 6 %	± 1

Remarks : - The user's specified acceptance criteria (user's spec.) is a customer pre-defined operating tolerance of the UUT, suitable for one's own intended use.

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



ALS Technichem (HK) Pty Ltd 11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street, Kwai Chung N.T., Hong Kong T: +852 2610 1044 | F: +852 2610 2021

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: CLIENT:	BEN TAM ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING	WORK ORDER:	HK2031198
ADDRESS:	RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH: LABORATORY: DATE RECEIVED: DATE OF ISSUE:	0 HONG KONG 18-Aug-2020 24-Aug-2020

SPECIFIC COMMENTS

Equipment information (Brand name, Model No., Serial No. and Equipment No.) is provided by client. The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principle as practised by the laboratory or quoted from relevant international standards.

The validity of equipment/ meter performance only applies to the result(s) stated in the report.

Equipment Type:	Multifunctional Meter
Service Nature:	Performance Check
Scope:	Conductivity, Dissolved Oxygen, pH Value, Turbidity, Salinity and Temperature
Brand Name/ Model No.:	YSI Professional DSS
Serial No./ Equipment No.:	17B102764/17B100758 (EQW019)
Date of Calibration:	24-August-2020

GENERAL COMMENTS

This is the Final Report and supersedes any preliminary report with this batch number.

Ms. Lin Wai Yu, Iris Assistant Manager - Inorganic

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

WORK OR	DER:	HK2031198		ALS
SUB-BATC DATE OF I CLIENT:		0 24-Aug-2020 ACTION UNITED ENVIRONMEN	T SERVICES AND CONSULTING	
Equipment	••	Multifunctional Meter		
Brand Nam Model No.:	•	YSI Professional DSS		
Serial No./ Equipment		17B102764/17B100758 (EQW	019)	
Date of Ca		24-August-2020	Date of Next Calibration:	24-November-2020

PARAMETERS:

Conductivity

Method Ref: APHA (21st edition), 2510B

Displayed Reading (µS/cm)	Tolerance (%)		
153.6	+4.6		
6973	+4.6		
13340	+3.5		
61031	+4.0		
Tolerance Limit (%)	±10.0		
	153.6 6973 13340 61031		

Dissolved Oxygen

en Method Ref: APHA (21st edition), 45000: G

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
3.72	3.82	+0.10
5.39	5.44	+0.05
7.33	7.29	-0.04
	Tolerance Limit (mg/L)	±0.20

pH Value

Method Ref: APHA (21st edition), 4500H: B

Expected Reading (pH unit)	Displayed Reading (pH unit)	Tolerance (pH unit)		
4.0	4.04	+0.04		
7.0	7.08	+0.08		
10.0	10.08	+0.08		
	Tolerance Limit (pH unit)	±0.20		

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ms. Lin Wai Yu, Iris Assistant Manager - Inorganic

WORK ORDER:	HK2031198		ALS
SUB-BATCH: DATE OF ISSUE: CLIENT:	0 24-Aug-2020 ACTION UNITED ENVIRONMEN	IT SERVICES AND CONSULTING	
Equipment Type:	Multifunctional Meter		
Brand Name/ Model No.:	YSI Professional DSS		
Serial No./ Equipment No.:	17B102764/17B100758 (EQW	019)	
Date of Calibration:	24-August-2020	Date of Next Calibration:	24-November-2020

PARAMETERS:

Turbidity

Method Ref: APHA (21st edition), 2130B

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	0.82	
4	4.21	+5.3
40	41.52	+3.8
80	83.91	+4.9
400	403.92	+1.0
800	789.93	-1.3
	Tolerance Limit (%)	±10.0

Salinity

Method Ref: APHA (21st edition), 2520B

Expected Reading (ppt)	Displayed Reading (ppt)	Tolerance (%)
0	0.00	
10	10.06	+0.6
20	21.29	+6.5
30	31.36	+4.5
	Tolerance Limit (%)	±10.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

5

Ms. Lin Wai Yu, Iris Assistant Manager - Inorganic

WORK ORDER:	HK2031198		ALS
SUB-BATCH: DATE OF ISSUE: CLIENT:	0 24-Aug-2020 ACTION UNITED ENVIRONMEN	T SERVICES AND CONSULTING	
Equipment Type:	Multifunctional Meter		
Brand Name/ Model No.:	YSI Professional DSS		
Serial No./ Equipment No.:	17B102764/17B100758 (EQW	019)	
Date of Calibration:	24-August-2020	Date of Next Calibration:	24-November-2020
PARAMETERS:			
Temperature		ational Accreditation New Zealand ch 2008: Working Thermometer C	

 Expected Reading (°C)
 Displayed Reading (°C)
 Tolerance (°C)

 10.5
 10.7
 +0.2

 20.5
 20.8
 +0.3

 39.5
 39.8
 +0.3

 Tolerance Limit (°C)
 ±2.0
 ±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ms. Lin Wai Yu, Iris Assistant Manager - Inorganic

Page 4 of 4



ALS Technichem (HK) Pty Ltd 11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street, Kwai Chung N.T., Hong Kong T: +852 2610 1044 | F: +852 2610 2021

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: CLIENT:	MR BEN TAM ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING	WORK ORDER: SUB-BATCH:	HK2035809 ⁰
ADDRESS:	RM A 20/F., GOLD KING IND BLDG,	LABORATORY:	HONG KONG
	NO. 35-41 TAI LIN PAI ROAD,	DATE RECEIVED:	18-Sep-2020
	KWAI CHUNG, N.T. HONG KONG	DATE OF ISSUE:	05-Oct-2020

SPECIFIC COMMENTS

The calibration of flow rate performed by AUES staff on 02 September 2020.

Scope of Test:	Flow rate
Equipment Type:	Flow Meter
Brand Name:	Global Water
Model No.:	FP211
Serial No.:	1449006330
Equipment No.:	
Calibration Factor:	314
Date of Calibration:	02 September, 2020

GENERAL COMMENTS

This is the Final Report and supersedes any preliminary report with this batch number.

Mr. Fung Lim Chee, Richard Managing Director, Life Sciences Hong Kong

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

Page 1 of 2

Work Order:	HK2035809
Sub-batch:	0
Date of Issue:	05-Oct-2020
Client:	ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING

Reference Equipment:

Model: SonTek IQ Standard Serial Number : IQ1217004

Equipment to be calibrated:

Equipment Type:	Flow Meter
Brand Name:	Global Water
Model No.:	FP211
Serial No.:	1449006330
Equipment No.:	
Calibration Factor:	314

Date of Calibration: 02 September, 2020

Parameters: The calibration of flow meter is verified with standard flow meter on site by AUES Staff.

Flow rate

Trial	Reading of Reference Equipment (m/s)Reading of Equipment calibrated (m/s)SonTek IQ Standard Serial No: IQ1217004Global Water FP21 Serial No. 14490063	
	0.09	0.1
2	0.22	0.2
3	0.43	0.4
5	0.98	1.0
6	1.13	1.1

Mr. Fung Lim Cheer Richard Managing Director, Life Sciences Hong Kong



Hong Kong Accreditation Service 香港認可處

Certificate of Accreditation

認可證書

This is to certify that 特此證明

ALS TECHNICHEM (HK) PTY LIMITED

11/F., Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong 香港新界葵涌永業街1-3號忠信針織中心11樓

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 為香港認可處執行機關根據認可諮詢委員會建議而接受的

HOKLAS Accredited Laboratory

「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO / IEC 17025 : 2005 – General requirements for the competence 此實驗所符合ISO / IEC 17025 : 2005 –《測試及校正實驗所能力的通用規定》所訂的要求, of testing and calibration laboratories and it has been accredited for performing specific tests or calibrations as 獲認可進行載於香港實驗所認可計劃《認可實驗所名冊》內下述測試類別中的指定 listed in the HOKLAS Directory of Accredited Laboratories within the test category of 測試或校正工作

Environmental Testing 環境測試

This laboratory is accredited in accordance with the recognised International Standard ISO / IEC 17025 : 2005. 本實驗所乃根據公認的國際標準 ISO / IEC 17025 : 2005 獲得認可。 This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory 這項認可資格演示在指定範疇所需的技術能力及實驗所質量管理體系的運作 quality management system (see joint IAF-ILAC-ISO Communiqué). (見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 香港認可處根據認可處執行機關的權限在此蓋上通用印章

CHAN Sing Sing, Terence, Executive Administrator 執行幹事 陳成城 Issue Date : 5 May 2009 簽發日期:二零零九年五月五日

Registration Number : HCKLAS 066 註冊號碼:



Date of First Registration : 15 September 1995 首次註冊日期:一九九五年九月十五日

∟ 000552



Appendix F

Event and Action Plan of Air Quality, Noise and Water Quality

Event and Action Plan for air quality

D ====4		Actio		
Event	ET	IEC	ER	Contractor
Action level exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to daily. 	 Check monitoring data submitted by ET; Check Contractor's working method. 	1. Notify Contractor	 Rectify any unacceptable practice; Amend working methods if appropriate.
Action level exceedance for two or more consecutive samples	 Identify source; Inform IEC and ER; Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Submit proposals for remedial to ER within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate.
Limit level exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform ER, Contractor and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate.
Limit level exceedance for two or more consecutive samples	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; Ensure remedial measures properly implemented; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Note: ET – Environmental Team IEC – Independent Environmental Checker ER – Engineer's Representative

Event and Action Plan for Construction Noise

Event		Ac	tion	
Event	ET	IEC	ER	Contractor
Action Level Exceedance	 Notify IEC, ER and Contractor; Carry out investigation; Report the results of investigation to the IEC, ER and Contractor; Discuss with the Contractor and formulate remedial measures; Increase monitoring frequency to check mitigation effectiveness 	3. Supervise the implementation of	 Submit noise mitigation proposals to IEC and ER; Implement noise mitigation proposals 	
Limit Level Exceedance	 Identify source; Inform IEC, ER, EPD and Contractor; Repeat measurements to confirm findings; Increase monitoring frequency; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Inform IEC, ER and EPD the causes and actions taken for the exceedances; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. 	actions; 2. Review Contractors remedial actions whenever necessary to assure their	 failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analyzed noise problem; 4. Ensure remedial measures properly 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Note:

ET – Environmental Team

IEC – Independent Environmental Checker

ER – Engineer's Representative

Event and Action Plan for Water Quality

Event			Action	
Event	ET	IEC	ER	Contractor
Action level exceedance for one sampling day	 Inform IEC, Contractor and ER; Check monitoring data, all plant, equipment and Contractor's working methods; and Discuss remedial measures with IEC and Contractor and ER. 	 Discuss with ET, ER and Contractor on the implemented mitigation measures; Review proposals on remedial measures submitted by Contractor and advise the ER accordingly; and Review and advise the ET and ER on the effectiveness of the implemented mitigation measures. 	 Discuss with IEC, ET and Contractor on the implemented mitigation measures; Make agreement on the remedial measures to be implemented; Supervise the implementation of agreed remedial measures. 	 Identify source(s) of impact; Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ER, ET and IEC and purpose remedial measures to IEC and ER; and Implement the agreed mitigation measures.
Action level exceedance for more than one consecutive sampling days	 Repeat in-situ measurement on next day of exceedance to confirm findings; Inform IEC, contractor and ER; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss remedial measures with IEC, contractor and ER Ensure remedial measures are implemented 	 Discuss with ET, Contractor and ER on the implemented mitigation measures; Review the proposed remedial measures submitted by Contractor and advise the ER accordingly; and Review and advise the ET and ER on the effectiveness of the implemented mitigation measures. 	 Discuss with ET, IEC and Contractor on the proposed mitigation measures; Make agreement on the remedial measures to be implemented ; and Discuss with ET, IEC and Contractor on the effectiveness of the implemented remedial measures. 	 Identify source(s) of impact; Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment and consider changes of working methods; Discuss with ET, IEC and ER and submit proposal of remedial measures to ER and IEC within 3 working days of notification; and Implement the agreed mitigation measures.
Limit level exceedance for one sampling day	 Repeat measurement on next day of exceedance to confirm findings; Inform IEC, contractor and ER; Rectify unacceptable practice; Check monitoring data, all plant, equipment and Contractor's working methods; Consider changes of working methods; Discuss mitigation measures with IEC, ER and Contractor; and Ensure the agreed remedial measures are implemented 	 Discuss with ET, Contractor and ER on the implemented mitigation measures; Review the proposed remedial measures submitted by Contractor and advise the ER accordingly; and Review and advise the ET and ER on the effectiveness of the implemented mitigation measures. 	 Discuss with ET, IEC and Contractor on the implemented remedial measures; Request Contractor to critically review the working methods; Make agreement on the remedial measures to be implemented; and Discuss with ET, IEC and Contractor on the effectiveness of the implemented remedial measures. 	 Identify source(s) of impact; Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment and consider changes of working methods; Discuss with ET, IEC and ER and submit proposal of additional mitigation measures to ER and IEC within 3 working days of notification; and Implement the agreed remedial measures.
Limit level exceedance for more than one consecutive sampling days	 Inform IEC, contractor and ER; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, ER and Contractor; Ensure mitigation measures are implemented; and Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days 	 Discuss with ET, Contractor and ER on the implemented mitigation measures; Review the proposed remedial measures submitted by Contractor and advise the ER accordingly; and Review and advise the ET and ER on the effectiveness of the implemented mitigation measures. 	 Discuss with ET, IEC and Contractor on the implemented remedial measures; Request Contractor to critically review the working methods; Make agreement on the remedial measures to be implemented; Discuss with ET and IEC on the effectiveness of the implemented mitigation measures; and Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit level. 	 Identify source(s) of impact; Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment and consider changes of working methods; Discuss with ET, IEC and ER and submit proposal of additional mitigation measures to ER and IEC within 3 working days of notification; and Implement the agreed remedial measures; and As directed by the ER, to slow down or stop all or part of the construction activities until no exceedance of Limit level.

Note: ET - Environmental Team IEC - Independent Environmental Checker ER - Engineer's Representative Each step of actions required shall be implemented within 1 working day unless otherwise specified or agreed with EPD.



Appendix G

Monitoring Schedules of the Reporting Month and Coming Month



Impact Monitoring Schedule of Air Quality, Noise and Water Quality - October 2020

	Date	NOISE AIR QUALITY MONITORING		WATED OUALITY	
	Date	MONITORING	1-HOUR TSP	24-HOUR TSP	WATER QUALITY
Thu	1-Oct-20				
Fri	2-Oct-20				
Sat	3-Oct-20				✓
Sun	4-Oct-20				
Mon	5-Oct-20			✓	✓
Tue	6-Oct-20	✓	√		
Wed	7-Oct-20				✓
Thu	8-Oct-20				
Fri	9-Oct-20			✓	✓
Sat	10-Oct-20		√		
Sun	11-Oct-20				
Mon	12-Oct-20				✓
Tue	13-Oct-20				
Wed	14-Oct-20			✓	✓
Thu	15-Oct-20	✓	\checkmark		
Fri	16-Oct-20				✓
Sat	17-Oct-20				
Sun	18-Oct-20				
Mon	19-Oct-20				✓
Tue	20-Oct-20			√	
Wed	21-Oct-20	√	\checkmark		✓
Thu	22-Oct-20				
Fri	23-Oct-20				✓
Sat	24-Oct-20			√	
Sun	25-Oct-20				
Mon	26-Oct-20				
Tue	27-Oct-20	✓	\checkmark		✓
Wed	28-Oct-20				
Thu	29-Oct-20				✓
Fri	30-Oct-20			✓	
Sat	31-Oct-20				✓
		<u> </u>		1	I

✓	Monitoring Day
	Sunday or Public Holiday



Impact Monitoring Schedule of Air Quality, Noise and Water Quality – November 2020

Date		NOISE MONITORING	AIR QUALITY MONITORING		
			1-HOUR TSP	24-HOUR TSP	WATER QUALITY
Sun	1-Nov-20				
Mon	2-Nov-20	✓	√		✓
Tue	3-Nov-20				
Wed	4-Nov-20				✓
Thu	5-Nov-20			✓	
Fri	6-Nov-20				✓
Sat	7-Nov-20		\checkmark		
Sun	8-Nov-20				
Mon	9-Nov-20				✓
Tue	10-Nov-20				
Wed	11-Nov-20			✓	✓
Thu	12-Nov-20				
Fri	13-Nov-20	✓	\checkmark		✓
Sat	14-Nov-20				
Sun	15-Nov-20				
Mon	16-Nov-20				✓
Tue	17-Nov-20			✓	
Wed	18-Nov-20				✓
Thu	19-Nov-20	✓	✓		
Fri	20-Nov-20				✓
Sat	21-Nov-20				
Sun	22-Nov-20				
Mon	23-Nov-20			✓	✓
Tue	24-Nov-20				
Wed	25-Nov-20	✓	✓		✓
Thu	26-Nov-20				
Fri	27-Nov-20				✓
Sat	28-Nov-20			✓	
Sun	29-Nov-20				
Mon	30-Nov-20				✓

✓	Monitoring Day		
	Sunday or Public Holiday		



Appendix H

Monitoring Data

- 24-hour TSP Air Quality
- Noise
- Water Quality



Air Quality (24-hour TSP)



					24-	Hour	TSP N	Aonitor	ring Data	for ASR-	-1				
DATE	SAMPLE NUMBER		APSED TI	ME	CHA	RT REA	DING	AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE		FILTER W	EIGHT (g)	DUST WEIGHT COLLECTED	24-Hr TSP $(\mu g/m^3)$
		INITIAL	23072.38 23096.38 1440.			MAX	AVG	(°C)	(hPa)	(m ³ /min)	(std m ³)	INITIAL	FINAL	(g)	
5-Oct-20	26310	23072.38	23096.38	1440.00	32	33	32.5	26.6	1012.5	0.99	1423	2.6654	2.7288	0.0634	45
9-Oct-20	26342	23096.38	23120.38	1440.00	32	33	32.5	26.3	1013.3	0.99	1424	2.6860	2.8153	0.1293	91
14-Oct-20	26346	23120.38	23144.50	1447.20	32	33	32.5	26	1013.8	0.99	1432	2.6972	2.7795	0.0823	57
20-Oct-20	26299	23144.50	23168.50	1440.00	33	33	33.0	25	1015	1.03	1483	2.6905	2.8331	0.1426	96
24-Oct-20	26294	23168.50	23192.60	1446.00	32	33	32.5	24.6	1015.2	1.02	1472	2.6877	2.9309	0.2432	165
30-Oct-20	26360	23192.60	23216.70	1446.00	33	33	33.0	23.7	1016.4	1.03	1493	2.6571	2.7785	0.1214	81

					24-	Hour	TSP N	Aonitor	ring Data	a for ASR	-2				
DATE	SAMPLE NUMBER		APSED TI	ME	CHA	RT REAI	DING	AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE		FILTER W	EIGHT (g)	DUST WEIGHT COLLECTED	24-Hr TSP $(\mu g/m^3)$
		INITIAL	FINAL	(min)	MIN	MAX	AVG	(°C)	(hPa)	(m ³ /min)	(std m ³)	INITIAL	FINAL	(g)	
5-Oct-20	26308	20476.38	20500.38	1440.00	32	33	32.5	26.6	1012.5	1.06	1523	2.6492	2.6903	0.0411	27
9-Oct-20	26343	20500.38	20524.38	1440.00	32	33	32.5	26.3	1013.3	1.06	1525	2.6691	2.7152	0.0461	30
14-Oct-20	26347	20524.38	20548.38	1440.00	32	33	32.5	26	1013.8	1.06	1526	2.6899	2.7387	0.0488	32
20-Oct-20	26300	20548.38	20572.38	1440.00	33	33	33.0	25	1015	1.05	1512	2.6840	2.7685	0.0845	56
24-Oct-20	26295	20572.38	20596.38	1440.00	33	34	33.5	24.6	1015.2	1.07	1536	2.6869	2.7300	0.0431	28
30-Oct-20	26392	20596.38	20620.38	1440.00	34	34	34.0	23.7	1016.4	1.09	1563	2.6921	2.7525	0.0604	39

					24-]	Hour '	TSP M	Ionitor	ing Data	for ASR-	3a				
DATE	SAMPLE NUMBER	ELA	APSED TII	ME	CHA	RT REA	DING	AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER W	EIGHT (g)	DUST WEIGHT COLLECTED	24-Hr TSP (μg/m ³)
		INITIAL			MIN	MAX	AVG	(°C)	(hPa)	(m ³ /min)	(std m ³)	INITIAL	FINAL	(g)	
5-Oct-20	26339	14271.01	01 14295.66 1479.00		32	33	32.5	26.6	1012.5	1.05	1546	2.6750	2.7314	0.0564	36
9-Oct-20	26344	14295.66	14319.38	1423.20	32	33	32.5	26.3	1013.3	1.05	1489	2.6682	2.7117	0.0435	29
14-Oct-20	26345	14319.38	14343.12	1424.40	32	33	32.5	26	1013.8	1.05	1491	2.6854	2.7925	0.1071	72
20-Oct-20	26297	14343.12	14367.12	1440.00	33	33	33.0	25	1015	1.01	1458	2.6812	2.7597	0.0785	54
24-Oct-20	26293	14367.12	14390.72	1416.00	32	33	32.5	24.6	1015.2	1.00	1413	2.6902	2.8160	0.1258	89
30-Oct-20	26393	14390.72	14414.54	1429.20	33	33	33.0	23.7	1016.4	1.02	1451	2.7017	2.7632	0.0615	42



Noise



								Noi	se Meast	ırement	Results (dB(A)) o	of CN-1								
Date	Start Time	1 st Leq _{5min}	L10	L90	2 nd Leq _{5min}	L10	L90	3 nd Leq _{5min}	L10	L90	4 th Leq _{5min}	L10	L90	5 th Leq _{5min}	L10	L90	6 th Leq _{5min}	L10	L90	Leq _{30min}	Façade Collection (*)
6-Oct-20	15:00	59.5	59.8	54.6	59.3	61.6	54.6	61.3	64.3	56.7	58.5	60.4	55.9	60.5	63.9	56.9	59.7	61.7	55.9	60	63
15-Oct-20	15:08	60.8	63.6	56.3	60.7	62.6	55.6	61.5	64.8	57.3	63.6	65.7	57.6	62.6	65.9	56.9	60.3	63.9	55.8	62	65
21-Oct-20	9:10	64.1	69.6	51.6	65.6	68.7	53.7	64.0	68.4	53.1	68.3	71.0	55.5	66.5	70.3	54.1	65.4	68.1	53.1	66	69
27-Oct-20	15:03	75.1	76.1	63.1	74.5	75.8	68.4	71.4	73.2	67	68.2	69.1	66.7	67.9	68.8	65.8	67	68.7	64.7	72	75

(*) A façade correction of +3dB(A) has been added according to acoustical principles and EPD guidelines.

								Noi	se Meast	urement	Results (dB(A)) o	f CN-2								
Date	Start Time	1 st Leq _{5min}	L10	L90	2 nd Leq _{5min}	L10	L90	3 nd Leq _{5min}	L10	L90	4 th Leq _{5min}	L10	L90	5 th Leq _{5min}	L10	L90	6 th Leq _{5min}	L10	L90	Leq _{30min}	Façade Collection (*)
6-Oct-20	14:24	61.7	66.3	48.0	63.6	67.3	49.8	62.9	65.7	45.7	63.9	67.5	48.9	65.8	68.4	50.5	62.9	67.0	50.0	64	67
15-Oct-20	14:31	62.7	66.0	50.3	63.7	67.9	51.3	64.4	67.7	52.8	63.7	66.5	51.7	63.6	66.0	51.5	62.2	65.3	52.1	63	66
21-Oct-20	9:47	64.5	67.7	54.8	63.7	66.6	53.5	61.3	65.2	51.4	62.3	65.8	52.8	60.1	63.2	51.6	61.6	64.4	51.9	63	66
27-Oct-20	13:51	63.7	68.3	55.7	65.2	68.0	55.8	64.5	68.5	57.9	63.7	68.8	56.8	64.0	67.8	55.6	63.0	66.7	54.0	64	67

(*) A façade correction of +3dB(A) has been added according to acoustical principles and EPD guidelines.

								Noi	se Meast	urement	Results (dB(A)) o	of CN-3								
Date	Start Time	1 st Leq _{5min}	L10	L90	2 nd Leq _{5min}	L10	L90	3 nd Leq _{5min}	L10	L90	4 th Leq _{5min}	L10	L90	5 th Leq _{5min}	L10	L90	6 th Leq _{5min}	L10	L90	Leq _{30min}	Façade Collection (*)
6-Oct-20	10:07	54.7	58.0	47.6	55.2	59.4	47.3	55.5	58.5	47.1	57.0	60.7	47.3	57	59.5	46.3	55.6	57.2	46.0	56	59
15-Oct-20	10:15	56.6	61.5	46.5	56.5	60.7	46.8	53.0	56.4	46.7	51.0	53.1	46.8	54.7	57.1	47.9	53.5	55.1	46.9	55	58
21-Oct-20	10:24	55.5	59.6	49.6	56.4	60.9	48.9	55.0	59.8	48.8	54.5	58.7	48.9	55.0	59.5	49.0	54.3	58.5	48.8	55	58
27-Oct-20	10:19	51.3	54.2	47.3	54.6	57.8	47.5	52.7	54.4	47.1	52.6	54.2	47.4	55.2	56.0	48.1	55.6	57.0	48.7	54	57

(*) A façade correction of +3dB(A) has been added according to acoustical principles and EPD guidelines.

								Noi	se Measu	irement	Results (dB(A)) o	f CN-4							
Date	Start Time	1 st Leq _{5min}	L10	L90	2 nd Leq _{5min}	L10	L90	3 nd Leq _{5min}	L10	L90	4 th Leq _{5min}	L10	L90	5 th Leq _{5min}	L10	L90	6 th Leq _{5min}	L10	L90	Leq _{30min}
6-Oct-20	10:44	56.7	58.0	38.6	56.2	60.4	40.3	56.5	59.5	39.1	58.0	60.7	40.3	57.0	60.5	41.3	56.6	59.2	39.0	57
15-Oct-20	10:52	55.7	59.0	40.1	58.6	60.8	42.4	53.5	56.7	39.1	60.7	62.5	42.5	57.5	60.0	39.6	58.6	61.0	40.3	58
21-Oct-20	11:08	58.1	61.3	44.8	59.9	62.8	45.2	61.2	65.3	47.6	59.1	63.1	44.9	58.4	61.6	45.0	60.8	63.5	45.8	60
27-Oct-20	10:56	56.8	60.8	40.3	59.2	63.7	42.1	54.5	57.6	40.2	57.8	60.9	42.6	55.7	59.5	41.0	56.1	60.3	42.0	57



Water Quality



Monthly Environmental Monitoring & Audit Report (No.27) – October 2020

Water Quality Impact Monitoring Result for M1

Date	3-Oct-20																	
Location	Time	Depth	Temp	(oC)	Flow	Velocity	DO (n	ng/L)	DO ((%)	Turb	oidity	р	Н	Sali	nity	SS(I	ng/L)
M1	13:00	0.14	27.9 27.9	27.9	<0.1 <0.1	<0.1	7.08	7.09	93.9 94.0	94.0	<u>16.9</u> 17.2	17.1	8.09 8.09	8.1	0.06	0.06	<u>16</u> 16	16.0

Date	5-Oct-20																	
Location	Time	Depth	Temp	(oC)	Flow	Velocity	DO (n	ng/L)	DO	(%)	Turb	oidity	p	Н	Sali	nity	SS(I	ng/L)
M1	0.20	0.15	25.5	25.5	<0.1	<0.1	6.96	6.07	89.7	00.0	26.2	26.0	7.55	76	0.06	0.06	18	17 E
M1	9:30	0.15	25.5	25.5	< 0.1	<0.1	6.97	6.97	89.8	89.8	27.5	26.9	7.55	7.0	0.06	0.06	17	17.5

Date	7-Oct-20																	
Location	Time	Depth	Temp	(oC)	Flow	Velocity	DO (n	ng/L)	DO	(%)	Turb	oidity	p	Н	Sali	nity	SS(I	mg/L)
M1	9:30	0.13	23.3 23.3	23.3	<0.1 <0.1	<0.1	8.48 8.47	8.48	<u>107.3</u> 107.2	107.3	21.7 22.2	22.0	7.60 7.60	7.6	0.05	0.05	18 17	17.5

Date	9-Oct-20																
Location	Time	Depth	Temp (oC)	Flow Veloc	ity	DO (mo	g/L)	DO ((%)	Turt	oidity	p	Η	Sali	nity	SS(r	mg/L)
M1	9:30	0.13	23.2 23.2 23.2	<0.1 <0.1 <0	.1	7.52 7.46	7.49	96.1 94.9	95.5	6.9 6.9	6.9	7.08	7.1	0.04	0.04	4 5	4.5

Date	12-Oct-20																	
Location	Time	Depth	Temp	(oC)	Flow	Velocity	DO (n	ng/L)	DO	(%)	Turb	oidity	D	Н	Sali	nitv	SS(r	na/L)
M1	9:20	0.13	24.1 24.1	24.1	<0.1 <0.1	<0.1	6.97 6.97	6.97	89.5 89.6	89.6	<u>1.92</u> 1.9	1.9	7.18 7.18	7.2	0.05	0.05	8 8	8.0

Date	14-Oct-20																	
Location	Time	Depth	Temp (οC)	Flow	Velocity	DO (n	ng/L)	DO	(%)	Turk	oidity	р	Η	Sali	nity	SS(r	ng/L)
M1	9:20	0.14		/3 h –	<0.1 <0.1	<0.1	6.88 6.89	6.89	<u>89.2</u> 89.3	89.3	5.39 5.19	5.3	7.15 7.15	7.2	0.05	0.05	6 5	5.5

Date	16-Oct-20																	
Location	Time	Depth	Temp	(oC)	Flow	Velocity	DO (n	ng/L)	DO	(%)	Turk	oidity	p	Η	Sali	nity	n)22	mg/L)
M1	9:20	0.13	24 24	24.0	<0.1 <0.1	<0.1	<u>6.94</u> 6.99	6.97	91.1 91.7	91.4	5.5 5.67	5.6	7.16 7.16	7.2	0.05	0.05	6 6	6.0

Date	19-Oct-20																	
Location	Time	Depth	Temp	(oC)	Flow	Velocity	DO (n	na/L)	DO	(%)	Turb	oidity	p	Н	Sali	nitv	SS(r	ng/L)
M1	9:20	0.13	22	22.0	< 0.1	< 0.1	7.19	7.21	90.0	90.3	3.98	4.1	7.33	7.3	0.05	0.05	6	5.5

Site Formation and Associated Infrastructural Works for Development of Columbarium, Crematorium and Related Facilities at Sandy Ridge Cemetery



Monthly Environmental Monitoring & Audit Report (No.27) – October 2020

	22	< 0.1	7.23		90.5	4.26	7.33	0.05	5	
		1012	, 120	1 1	5010		/100	0100		11

Date	21-Oct-20																	
Location	Time	Depth	Temp) (oC)	Flow	Velocity	DO (n	ng/L)	DO	(%)	Turk	bidity	p	Н	Sali	nity	SS(r	ng/L)
M1	9:45	0.13	22.1 22.1	22.1	<0.1 <0.1	<0.1	7.41 7.42	7.42	92.9 93.0	93.0	2.15 1.86	2.0	7.88 7.83	7.9	0.08	0.08	<2 <2	<2

Date	23-Oct-20																	
Location	Time	Depth	Temp	(oC)	Flow	Velocity	DO (n	na/L)	DO	(%)	Tur	oidity	p	Н	Sali	nitv	SS(r	ma/L)
M1	9:25	0.13	20.1 20.1	20.1	<0.1 <0.1	<0.1	6.32 6.35	6.34	78.3 78.5	78.4	5.35 5.28	5.3	8.20 8.20	8.2	0.06	0.06	6 5	5.5

Date	27-Oct-20																	
Location	Time	Depth	Temp	(oC)	Flow	Velocity	DO (n	ng/L)	DO	(%)	Turt	oidity	p	Η	Sali	nity	SS(r	ng/L)
M1	9:15	0.13	25.1 25.1	25.1	<0.1 <0.1	<0.1	8.64 8.48	8.56	109.6 108.0	108.8	2.15 2.57	2.4	8.70 8.70	8.7	0.08	0.08	4	4.0

Date	29-Oct-20																	
Location	Time	Depth	Temp	(oC)	Flow	Velocity	DO (n	ng/L)	DO ((%)	Tur	oidity	D	Н	Sali	nitv	SS(r	na/L)
M1	9:15	0.14	25 25	25.0	<0.1 <0.1	<0.1	8.59 8.55	8.57	109.2 108.8	109.0	2.26 2.68	2.5	8.60 8.60	8.6	0.06	0.06	3	3.0

Date	31-Oct-20																	
Location	Time	Depth	Temp	(oC)	Flow	Velocity	DO (n	ng/L)	DO	(%)	Turł	oidity	р	Η	Sali	nity	SS(r	ng/L)
M1	9:20	0.13	24.1 24.1	24.1	<0.1 <0.1	<0.1	8.68 8.69	8.69	108.0 108.1	108.1	2.53 2.66	2.6	8.40 8.40	8.4	0.06	0.06	4	3.5

Action Level exceedance
Limit Level exceedance



Monthly Environmental Monitoring & Audit Report (No.27) – October 2020

Water Quality Impact Monitoring Result for M2

Date	3-Oct-20									
Location	Time	Depth	Temp (oC)	Flow Velocity	DO (mg/L)	DO (%)	Turbidity	pН	Salinity	SS(mg/L)
M2	13:25	0.01(#)								

Date	5-Oct-20																	
Location	Time	Depth	Tem) (oC)	Flow	<i>v</i> Velocity	DO (1	mg/L)	DO	(%)	Turt	bidity	p	H	Sal	inity	SS(mg/L)
MO	10.10	0.15(#)	25.6	<u>эг с</u>	< 0.1	-0.1	6.67	6 70	89.0	00.4	222	221 F	7.12	71	0.06	0.06	166	162.0
M2	10:10	0.15(#)	25.6	25.0	< 0.1	<0.1	6.73	6.70	89.7	89.4	221	221.5	7.12	/.1	0.06	0.06	160	103.0

Date	7-0ct-20																	
Location	Time	Depth	Tem	p (oC)	Flow	<i>v</i> Velocity	DO (mg/L)	DO	(%)	Turl	bidity	ľ	ы	Sal	inity	SS(r	ng/L)
M2	10;40	0.01(#)																

Date	9-Oct-20																	
Location	Time	Depth	Tem	p (oC)	Flow	v Velocity	DO (mg/L)	DO	(%)	Tur	bidity	ĥ	Ы	Sal	inity	n)22	ng/L)
МЭ	14.10	0.00(#)																
M2	14:10	0.00(#)																

Date	12-Oct-20																
Location	Time	Depth	Tem	p (oC)	Flow	v Velocitv	DO (ma/L)	DO	(%)	Turt	oidity	ЭН	Sal	inity	SS(m	na/L)
M2	14:00	0.00(#)															

Date	14-0ct-20																	
Location	Time	Depth	Temp	(oC)	Flow	Velocity	DO (mg/L)	DO	(%)	Turb	oidity	p	эΗ	Sali	inity	SS(n	ng/L)
M2	13:45	0.00(#)		-														

Date	16-Oct-20																	
Location	Time	Depth	Tem	p (oC)	Flow	Velocity	DO (mg/L)	DO	(%)	Turł	oidity	Ľ	Н	Sal	inity	SS(mg	/L)
M2	10:20	0.00(#)																
IMZ	10.20	0.00(#)																

Date	19-0ct-20																
Location	Time	Depth	Temp	(oC)	Flow	Velocity	DO (ma/L)	DO	(%)	Turi	oidity	H	Sal	inity	SS(r	na/L)
M2	10:45	0.00(#)															

Site Formation and Associated Infrastructural Works for Development of Columbarium, Crematorium and Related Facilities at Sandy Ridge Cemetery



Monthly Environmental Monitoring & Audit Report (No.27) – October 2020

Date	21-Oct-20																	
Location	Time	Depth	Tem) (oC)	Flow	<i>v</i> Velocity	DO (mg/L)	DO	(%)	Turl	oidity	1	эΗ	Sal	inity	SS(n	ng/L)
M2	10:35	0.00(#)																

Date	23-Oct-20																	
Location	Time	Depth	Tem	p (oC)	Flow	v Velocity	DO (ma/L)	DO	(%)	Turt	oidity	Ľ	ЭН	Sal	inity	SS(n	na/L)
M2	20:40	0.00(#)																

Date	27-Oct-20																
Location	Time	Depth	Tem	p (oC)	Flow	v Velocity	DO (mg/L)	DO	(%)	Turk	oidity	ЭН	Sal	inity	SS(r	ng/L)
M2	14:20	0.00(#)															
IMZ	14.20	0.00(#)															

Date	29-Oct-20																	
Location	Time	Depth	Tem	p (oC)	Flow	<i>v</i> Velocitv	DO (ma/L)	DO	(%)	Turt	oidity	Ľ	Н	Sal	inity	SS(n	ng/L)
M2	14:40	0.00(#)																
1.12	11.10	0.00(#)																

Date	31-Oct-20																	
Location	Time	Depth	Tem	o (oC)	Flow	v Velocity	DO (mg/L)	DO	(%)	Turł	oidity	ĥ	Ы	Sal	inity	SS(r	ng/L)
M2	13:05	0.00(#)																

Remarks: (#) During the water monitoring, the channel of M2 was observed dried up and water sampling was unable be carried out;

Action Level exceedance
Limit Level exceedance



Monthly Environmental Monitoring & Audit Report (No.27) – October 2020

Water Quality Impact Monitoring Result for M3

Date	3-0ct-20																	
Location	Time	Depth	Temp	(oC)	Flow	Velocity	DO (r	ng/L)	DO	(%)	Turt	oidity	p	Н	0.	03	SS(r	ng/L)
M3	13:35	2.50	28.5 28.5	28.5	0.1 0.1	0.1	6.75 6.77	6.76	89.5 89.7	89.6	4.33 4.22	4.3	6.96 6.96	7.0	0.0	0.03	3 2	2.5

Date	5-Oct-20										
Location	Time	Depth	Temp ((oC)	Flow Velocity	DO (mg/L)	DO (%)	Turbidity	pH	Salinity	SS(mg/L)
М3	10:20	2.50	26.1 26.1	26.1	<u>).1</u> 0.1	6.67 6.71 6.69	86.3 86.8 86.6	4.92 5.29 5.1	6.95 6.95 7.0	0.0 0.03	<u>3</u> 3.0

Date	7-Oct-20									
Location	Time	Depth	Temp (oC)	Flow Velocity	DO (mg/L)	DO (%)	Turbidity	pH	Salinity	SS(mg/L)
M3	10:50	2.45	23.8 23.8 23.8	<u><0.1</u> <0.1 <0.1	8.13 8.15 8.14	<u>102.9</u> 103.2	<u>4.14</u> 3.83 4.0	7.40 7.40 7.4	0.0 0.02	3 3 3.0

Date	9-Oct-20																	
Location	Time	Depth	Temp	(oC)	Flow	Velocity	DO (n	ng/L)	DO	(%)	Turt	oidity	p	Η	Sali	nity	SS(r	ng/L)
M3	14:20	2.45	25.8 25.8	75 X	<0.1 <0.1	<0.1	7.28 7.19	7.24	92.4 91.8	92.1	5.19 5.25	5.2	6.80 6.80	6.8	0.0	0.03	<u>3</u> 4	3.5

Date	12-Oct-20										
Location	Time	Depth	Temp (oC)	Flow Velocity	DO (mg/L)	DO (%)	Turbidity	Ha	Salinity	SS(mg/	/L)
M3	14:10	2.45	26.6 26.6 26.6	<u><0.1</u> <0.1	6.91 6.93 6.92	88.7 88.9 88.8	3.49 3.35 3.4	6.82 6.82 6.8	0.0 0.03	4 4	4.0

Date	14-Oct-20									
Location	Time	Depth	Temp (oC)	Flow Velocity	DO (mg/L)	DO (%)	Turbidity	pH	Salinity	SS(mg/L)
M3	13:55	2.45	24.3 24.3 24.3	<u><0.1</u> <0.1 <0.1	6.93 6.96 6.95	90.0 90.6 90.3	3.09 2.79 2.9	6.89 6.89 6.9	0.0 0.02	<u>2</u> 3.0

Date	16-Oct-20															
Location	Time	Depth	Temp ((oC)	Flow Velocity	DO (mg/L)	DO (%)	Tur	bidity	р	Η	Sali	nity	SS(r	ng/L)
M3	10:30	2.45		25.1	<u><0.1</u> <0.1	<u>6.78</u> 6.79 6.7		9.0 9.1 89.1	2.59 2.33	2.5	<u>6.89</u> 6.89	6.9	0.0	0.02	<2 <2	<2

Date	19-Oct-20																	
Location	Time	Depth	Temp	(oC)	Flow	Velocity	DO (r	ng/L)	DO	(%)	Turt	oidity	p	Η	Sali	nitv	SS(r	ng/L)
M3	10:55	2.45	23.2	23.2	< 0.1	< 0.1	7.15	7.16	86.6	87.3	1.36	1.5	7.05	7.1	0.0	0.02	<2	<2

Site Formation and Associated Infrastructural Works for Development of Columbarium, Crematorium and Related Facilities at Sandy Ridge Cemetery



Monthly Environmental Monitoring & Audit Report (No.27) – October 2020

	23.2	< 0.1	ĺ	7.17	88.0	1.72	7.05	0.0	<2	

Date	21-Oct-20																	
Location	Time	Depth	Temp	(oC)	Flow	v Velocity	D0 (r	ng/L)	DO	(%)	Turl	oidity	p	Η	Sali	nity	SS(r	ng/L)
М3	10:45	2.45	23.1 23.1	23.1	<0.1 <0.1	<0.1	7.01 7.05	7.03	<u>88.9</u> 89.2	89.1	<u>1.47</u> 2.02	1.7	7.90 7.90	7.9	0.0	0.02	<2 <2	<2

Date	23-Oct-20									
Location	Time	Depth	Temp (oC)	Flow Velocity	DO (mg/L)	DO (%)	Turbidity	Ha	Salinity	SS(mg/L)
M3	10:50	2.45	21.9 21.9 21.9	<u><0.1</u> <0.1 <0.1	6.05 6.07 6.06	75.1 75.3 75.2	3.3 3.58 3.4	8.00 8.00 8.0	0.0 0.02	<u><2</u> <2 <2

Date	27-Oct-20																	
Location	Time	Depth	Temp	(oC)	Flow	v Velocity	DO (n	ng/L)	DO	(%)	Turt	oidity	p	Η	Sali	nity	SS(r	ng/L)
M3	14:30	2.45	25.5 25.5	25.5	<0.1 <0.1	<0.1	7.92 7.94	7.93	99.8 99.9	99.9	<u>1.47</u> 1.43	1.5	7.20	7.2	0.0	0.02	2 2	2.0

Date	29-Oct-20									
Location	Time	Depth	Temp (oC)	Flow Velocity	DO (mg/L)	DO (%)	Turbidity	Ha	Salinity	SS(ma/L)
M3	14:50	2.45	25.6 25.6 25.6	<u><0.1</u> <0.1 <0.1	7.31 7.32 7.32	92.8 92.9	<u>1.83</u> 1.61 1.7	8.40 8.40 8.4	0.0 0.02	2 2.0

Date	31-Oct-20									
Location	Time	Depth	Temp (oC)	Flow Velocity	DO (mg/L)	DO (%)	Turbidity	pH	Salinity	SS(mg/L)
M3	13:15	2.45	25.1 25.1 25.1	<u><0.1</u> <0.1 <0.1	7.49 7.49 7.49	93.5 93.7 93.6	<u>1.73</u> 1.84 1.8	8.30 8.30 8.3	0.0 0.02	<u><2</u> <2 <2

Action Level exceedance
Limit Level exceedance



Monthly Environmental Monitoring & Audit Report (No.27) – October 2020

Water Quality Impact Monitoring Result for M4

Date	3-Oct-20																	
Location	Time	Depth	Temp	(oC)	Flow Ve	elocity	DO (r	ng/L)	DO	(%)	Turt	oidity	p	Н	Sali	nity	n)22	ng/L)
M4	13:55	0.47	29 29	29.0	<0.1 <0.1	<0.1	7.2	7.23	96.0 96.6	96.3	2.6 2.6	2.6	7.01	7.0	0.04	0.04	2 2	2.0

Date	5-Oct-20																	
Location	Time	Depth	Temp	(oC)	Flow Ve	elocity	DO (n	ng/L)	DO	(%)	Turk	oidity	p	Η	Sali	nity	SS(r	ng/L)
M4	10:45	0.48	26.3 26.3	26.3	<0.1 <0.1	<0.1	7.24	7.24	93.9 93.8	93.9	3.0 2.8	2.9	7.01	7.0	0.05	0.05	2	2.0

Date	7-0ct-20																	
Location	Time	Depth	Temp	(oC)	Flow Ve	elocity	DO (n	ng/L)	DO ((%)	Turt	oidity	p	H	Sali	nity	SS(n	ng/L)
M4	11:10	0.45	23.6 23.6	23.6	<0.1 <0.1	<0.1	8.17 8.18	8.18	103.5 103.7	103.6	2.5 2.3	2.4	7.30	7.3	0.03	0.03	<2 <2	<2

Date	9-0ct-20																	
Location	Time	Depth	Temp	(oC)	Flow Ve	elocity	DO (n	ng/L)	DO	(%)	Turt	oidity	p	Η	Sali	nity	SS(n	ng/L)
M4	9:55	0.44	23.8 23.8	23.8	<0.1 <0.1	<0.1	7.51 7.51	7.51	96.0 95.9	96.0	2.2 2.3	2.2	6.89 6.89	6.9	0.05	0.05	<2 <2	<2

Date	12-Oct-20																	
Location	Time	Depth	Temp	(oC)	Flow Ve	locity	DO (n	ng/L)	DO	(%)	Turb	oidity	D	Н	Sali	nitv	SS(r	na/L)
M4	9:35	0.44	27.1	27.1	<0.1 <0.1	<0.1	7.16	7.17	91.9 92.0	92.0	2.4	2.4	7.01	7.0	0.05	0.05	2	2.0

Date	14-Oct-20																	
Location	Time	Depth	Temp	(oC)	Flow Ve	elocity	DO (n	ng/L)	DO	(%)	Turt	oidity	p	Η	Sali	nity	SS(n	ng/L)
M4	9:35	0.45	24.1 24.1	24.1	<0.1 <0.1	<0.1	7.04	7.04	91.5 91.4	91.5	2.2 2.1	2.2	7.00	7.0	0.04	0.04	<u><2</u> <2	<2

Date	16-Oct-20																	
Location	Time	Depth	Temp	(oC)	Flow Ve	locity	DO (n	ng/L)	DO	(%)	Turt	oidity	pl	Η	Sali	nity	SS(n	ng/L)
M4	10:50	0.43	<u>24.9</u> 24.9	24.9	<0.1 <0.1	<0.1	<u>6.98</u> 6.99	6.99	<u>91.6</u> 91.7	91.7	<u>1.8</u> 2.0	1.9	<u>6.97</u> 6.97	7.0	0.04	0.04	<2 <2	<2

Date	19-Oct-20																	
Location	Time	Depth	Temp) (oC)	Flow Ve	elocity	DO (r	ng/L)	DO	(%)	Turb	oidity	p	Н	Sali	nitv	SS(r	ng/L)
M4	11:10	0.45	23.1	23.1	<0.1	< 0.1	7.23	7.24	90.6	90.7	1.6	1.5	7.07	7.1	0.04	0.04	<2	<2

Site Formation and Associated Infrastructural Works for Development of Columbarium, Crematorium and Related Facilities at Sandy Ridge Cemetery



Monthly Environmental Monitoring & Audit Report (No.27) – October 2020

	<u>г </u>] [· ·	I	1 	1 	1 		
			23.1	<0.1	7.25	90.8	1.5	7.07	0.04	<2
Date	21-Oct-20									
ocation	-	Depth	Temp (oC)	Flow Velocity	DO (mg/L)	DO (%)	Turbidity	pH	Salinity	SS(mg/L)
M4	11:10	0.45	23.9 23.9 23.9	<u><0.1</u> <0.1 <0.1	<u>6.97</u> 6.99 6.98	88.2 88.5 88.4	<u>1.9</u> 1.5 1.7	8.20 8.20 8.2	0.04 0.04	<u><2</u> <2
Date	23-Oct-20							· · · ·		i
Location	_	Depth	Temp (oC)	Flow Velocity	DO (ma/L)	DO (%)	Turbidity	рН	Salinity	SS(ma/L)
M4	11:10	0.42	<u>22.4</u> 22.4 22.4	<0.1 <0.1	<u>6.21</u> 6.22	76.9 77.0	2.2 1.7 1.9	7.90 7.90 7.90	0.04 0.04	<u><2</u> <2
Date	27-Oct-20									
ocation	_	Depth	Temp (oC)	Flow Velocity	DO (mg/L)	DO (%)	Turbidity	pH	Salinity	SS(mg/L)
M4	9:35	0.43	25.8 25.8 25.8	<u><0.1</u> <0.1 <0.1	7.59 7.6 7.6	96.5 96.6 96.6	<u>1.7</u> 1.5 1.6	8.70 8.70 8.70	0.03 0.03	<u><2</u> <2
Date	29-Oct-20									
Location	Time	Depth	Temp (oC)	Flow Velocity	DO (ma/L)	DO (%)	Turbidity	ВH	Salinity	SS(ma/L)
M4	9:35	0.45	25.3 25.3 25.3	<u><0.1</u> <0.1 <0.1	6.87 6.89 6.88	87.2 87.5 87.4	<u>1.9</u> 1.5 1.7	8.00 8.00 8.00	0.03 0.03	<u><2</u> <2
Date	31-Oct-20									
	Time	Danth		Flow Volocity	DO(ma/l)	DO(0/)	Turkidity		Colimitar	CC(max/1)

Date	31-001-20																	
Location	Time	Depth	Temp	(oC)	Flow Ve	elocity	DO (r	ng/L)	DO	(%)	Turk	oidity	p	Η	Sali	nity	SS(n	ng/L)
M4	9:35	0.45	24.6 24.6	24.6	<0.1 <0.1	<0.1	7.49	7.40	93.7 91.1	92.4	<u>1.7</u> 1.5	1.6	7.90 7.90	7.9	0.03	0.03	<2 <2	<2

Action Level exceedance
Limit Level exceedance





Appendix I


Graphical Plots of Air Quality, Noise and Water Quality



Air Quality Impact Monitoring – 1-hour TSP












Air Quality Impact Monitoring – 24-hour TSP











Graphical Plot for Noise Monitoring Result - CN2 dB(A) × Façade Collection - - - Limit Level Leq30min \diamond 80 75 70 \diamond \diamond \diamond \diamond \diamond \diamond \diamond \diamond \diamond $\stackrel{\times}{\diamond}$ $\stackrel{\times}{\diamond}$ $\stackrel{\times}{\diamond}$ \diamond \diamond 65 6 60 55 50 45 40 14-Aug-20 25-Aug-20 5-Sep-20 16-Sep-20 19-Oct-20 30-Oct-20 23-Jul-20 3-Aug-20 27-Sep-20 8-Oct-20 1-Jul-20 12-Jul-20 Measurement Day

Construction Noise Impact Monitoring

Site Formation and Associated Infrastructural Works for Development of Columbarium, Crematorium and Related Facilities at Sandy Ridge Cemetery Monthly Environmental Monitoring & Audit Report (No.27) – October 2020













Water Quality Impact Monitoring









































Appendix J

Meteorological Data of the Reporting Month

 $Z: \label{eq:loss} 2018 \ CV-2016-10) \ 600 \ EM\&A \ Report \ Submission \ Monthly \ Report \ 2020 \ 27th \ Month \ (Oct \ 2020) \ R0473v2. doc \ R0473v2.$



				,	Ta Kwu	Ling Statio	n
Date		Weather	Total Rainfall (mm)	Mean Air Temp. (°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Direction
1-Oct-20	Thu	Sunny periods in the following few days.	0.1	27.1	2.8	69	S/SE
2-Oct-20	Fri	Rain will ease off later.	0	27.7	7.2	72	Е
3-Oct-20	Sat	Cloudy with a few rain patches.	0	27.8	5	71.5	S/SE
4-Oct-20	Sun	Moderate to fresh north to northeasterly winds.	0	27.4	4.5	78	S/SE
5-Oct-20	Mon	Dry with sunny intervals during the day.	106.1	27.7	7.5	80	Е
6-Oct-20	Tue	Moderate to fresh east to northeasterly winds, occasionally strong offshore.	2.7	25.1	9.2	77.5	Ν
7-Oct-20	Wed	Mainly cloudy. One or two rain patches tomorrow morning.	0	24.5	12	68.5	N/NE
8-Oct-20	Thu	Mainly cloudy and dry with sunny intervals.	0	24.5	12.5	63.7	N/NE
9-Oct-20	Fri	Dry with sunny intervals during the day.	Trace	25.8	12.5	59.7	N/NE
10-Oct-20	Sat	Moderate to fresh north to northeasterly winds.	Trace	24.6	10	67	N/NE
11-Oct-20	Sun	Sunny periods in the following few days.	0	26.2	7.5	68	E/SE
12-Oct-20	Mon	Rain will ease off later.	0.6	27.9	7.5	71.5	E/SE
13-Oct-20	Tue	Cloudy with a few rain patches.	26	25.1	14.2	86.5	Е
14-Oct-20	Wed	Seas will be very rough with swells.	1.2	25.9	13.2	78.5	Е
15-Oct-20	Thu	Mainly fine tomorrow. Dry during the day.	0	27.4	11.2	67.5	Е
16-Oct-20	Fri	Moderate northeasterly winds	Trace	27.6	15.7	68	E/NE
17-Oct-20	Sat	Cloudy periods and one or two rain patches tonight.	0.2	25.1	12.5	71	E/NE
18-Oct-20	Sun	Moderate northeasterly winds	0.7	24.3	7.5	66.5	N/NE
19-Oct-20	Mon	Mainly fine tomorrow. Dry during the day.	0	24.1	11.2	65	N/NE
20-Oct-20	Tue	Fine and dry. Moderate northerly winds, fresh offshore.	0	24.5	15	62.5	Ν
21-Oct-20	Wed	One or two light rain patches tonight.	0	23.9	16	61	N/NE
22-Oct-20	Thu	Strong north to northeasterly winds	0	24.5	17	56.2	N/NE
23-Oct-20	Fri	Mainly cloudy. Dry with bright	0	23.2	17.2	45	N/NE
24-Oct-20	Sat	Mainly cloudy with a few rain patches.	Trace	23.1	8.2	73	E/SE
25-Oct-20	Sun	Mainly cloudy. Dry with bright	0	24.9	11	69	E/SE
26-Oct-20	Mon	Dry with sunny intervals during the day.	0	25.9	8.2	73	E/SE
27-Oct-20	Tue	Fresh east to northeasterly winds	0	26	8	72.5	E/SE
28-Oct-20	Wed	Rain will be more frequent later.	4.7	25.3	15.7	79	E/NE
29-Oct-20	Thu	Mainly cloudy with one or two light rain patches.	0.1	24.1	7	78.2	E/SE
30-Oct-20	Fri	Mainly cloudy. Dry with bright	Trace	25	7.5	87.5	N/NE
31-Oct-20	Sat	Strong north to northeasterly winds	0	23.6	6.2	73.7	N



Appendix K

Ecological Survey Report



Ecological Survey Report for Contract CV/2016/10



Contract No. CV/2016/10 Site Formation and Associated Infrastructural Works for Development of Columbarium, Crematorium and Related Facilities at Sandy Ridge Cemetery

Monthly Report of Ecologically Sensitive Habitats Monitoring – October 2020

Revision Date of issue	0 28 Oct 2020	
Prepared by	Alan Lam	A
Reviewed by	Edwina Yeung	- Contraction of the contraction
Verified by	Mike Leung	A



Table of Contents

1	INT	RODUCTION	4
	1.1	BACKGROUND	4
	1.2	OBJECTIVE	4
2	ECC	DLOGICALLY SENSITIVE HABITATS	5
	2.1	DESCRIPTION OF HABITATS	5
	2.2	MONITORING MEASURES OF WETLAND HABITATS	6
	2.3	MONITORING MEASURES OF NON-WETLAND HABITATS	6
3	ME	THODOLOGY	7
	3.1	MAMMAL SURVEY	7
	3.2	BIRD SURVEY	7
	3.3	HERPETOFAUNA SURVEY	7
	3.4	DRAGONFLY SURVEY	7
	3.5	BUTTERFLY SURVEY	8
	3.6	AQUATIC FAUNA SURVEY	8
4	RES	ULT	9
5	DIS	USSION	13
Арро	endix I	– Transect Routes for Contract CV/2016/10	16



Agreement No. CE1/2013 (CE) Site Formation and Associated Infrastructural Works for Development of Columbarium, Crematorium and Related Facilities at Sandy Ridge Cemetery – Design and Construction Monthly Report of Ecologically Sensitive Habitats Monitoring

LIST OF TABL	<u>DE</u>
Table 1	Action and Limit Levels and Responses to Evidence of Declines
	in Aquatic Fauna
Table 2	Action and Limit Levels and Responses to Evidence of Declines
	in Non-Aquatic Fauna
Table 3	Survey Schedule
Table 4	Result of mammal in survey
Table 5	Result of Avifauna in survey
Table 6	Result of reptile in survey
Table 7	Result of amphibian in survey
Table 8	Result of butterfly in survey
Table 9	Result of Odonate in survey
Table 10	Result of freshwater communities in survey
Table 11	Table showing the species diversity indexes (H' and J) and
	percentage difference from last year (%) from 2018 to 2020

LIST OF APPEN	DIX
Appendix I	Transect Routes for Contract CV/2016/10

LIST OF FIGURE	ES
Figure 1	Bar chart showing the total species richness within site boundary
	from 2018 to 2020
Figure 2	Bar chart showing the total abundance within site boundary from
	2018 to 2020
Figure 3	Bar chart showing the species richness within site boundary by
	taxa from 2018 to 2020
Figure 4	Bar chart showing the species richness based on habitat type
	from 2018 to 2020
Figure 5	Bar chart showing the abundance based on habitat type from
	2018 to 2020



1 INTRODUCTION

1.1 <u>BACKGROUND</u>

- 1.1.1 The main objective of the proposed site formation and associated infrastructural works for development of columbarium, crematorium (C&C) and related facilities at Sandy Ridge Cemetery is to increase the public cremation services and supply of public niches to meet the future demand.
- 1.1.2 The project includes site formation and associated works for development of C&C facilities at the Sandy Ridge Cemetery, road works within Sandy Ridge Cemetery, widening a section of Lin Ma Hang Road (from 6.5m to 7.3m), provision of off-site pick-up/drop-off points for shuttle buses as well as barging point at Siu Lam, Lok On Pai.
- 1.1.3 The Environmental Impact Assessment (EIA) report, including Environmental Monitoring and Audit Manual (EM&A Manual), was approved with conditions on 8 August 2016 (Register No.: AEIAR-198/2016). EPD issued an Environmental Permit (EP) for the Project (EP-534/2017) on 7 April 2017. A Further Environment Permit (FEP) for the Project (FEP-01/534/2017) was issued on 23 February 2018, variation of EP (EP-534/2017/A) and variation of FEP (FEP-01/534/2017/A) were issued on 24 December 2018.
- 1.1.4 According to Clause 3.1 of the FEP (FEP-01/534/2017/A), "The Permit Holder shall implement the EM&A programme in accordance with the procedures and requirements as set out in the EM&A Manual. Any changes to the programme shall be justified by the ET Leader and verified by the IEC as conforming to the information and requirements contained in the EM&A Manual before submission to the Director for approval".
- 1.1.5 This Ecologically Sensitive Habitats Monitoring Methodology articulates the protocol of monitoring the ecology of concerned habitats as specified in EM&A Manual.

1.2 <u>OBJECTIVE</u>

- 1.2.1 According to approved EIA report (AEIAR-198/2016), habitat types within project boundary comprise of watercourse, grassland, upland grassland, plantation, woodland and developed area. Natural habitats were of moderate ecological value in terms of species diversity, species rarity, species abundance, ecological linkage as well as nursery. Moreover, 0.3ha of wet woodland on the northern side of Sandy Ridge was deemed habitat with high ecological value. Four types of habitats were regarded as ecologically sensitive habitats, namely wet woodland, watercourses, upland grassland and woodland. Considering human disturbance in upcoming construction and operation phases, ecologically sensitive habitats shall be monitored in accordance with EM&A Manual.
- 1.2.2 The objective of ecologically sensitive habitats monitoring is to evaluate the effectiveness of measures to minimize impacts on concerned habitats from disturbance and pollution.



2 ECOLOGICALLY SENSITIVE HABITATS

2.1 DESCRIPTION OF HABITATS

2.1.1 In order to monitor the effectiveness of the measures to the minimise impact on ecologically sensitive habitats from disturbance and pollution, monthly monitoring during construction and operation phases is required as specified in EM&A Manual. Standard faunal transect and sampling surveys cover both wetland and non-wetland habitats:

Wetland habitats	Non-wetland habitats
Wet Woodland	Upland Grassland
Watercourses	Woodland

- 2.1.2 Wet woodland is small patch present on northwest of the project boundary, and is confined by the marsh area to the north and the secondary woodland to the east, south and south-west parts. A number of mature trees *Cleistocalyx nervosum* and *Acronychia pedunculata* form the tree canopy, with other self-sown shrubs (including *Psychotria asiatica, Ligustrum sinense* and *Glochidion lanceolarium*) and trees (*Aporosa dioica* and *Litsea monopetala*). Whilst botanically it comprises of naturally regenerated secondary woodland and ground level are a series of small braided streams and weep points which even during the dry season remain wet. This creates a rather uncommon habitat in Hong Kong offering suitable conditions for a good assemblage of common wetland species. The wet woodland provides a good assemblage of micro-habitats, which is relatively undisturbed and has good linkages to other natural habitats. Several species of conversation importance were recorded in EIA report from this habitat: East Asian Porcupine, Leopard Cat, Red Muntjac, Two-striped Grass Frog, Small Snakehead, *Somanniathelphusa zanklon*, Dancing Shadow-emerald.
- 2.1.3 Seasonal watercourse running west to east in the eastern part of the area inside the Project boundary is shallower in gradient than those running off the hillside. This seasonal watercourse is heavily vegetated with wetland-associated herbs including *Commelina diffusa*, *Polygonum chinense*, *Colocasia esculenta* and *Dracaena sanderiana*. A mature tree of *Aquilaria sinensis* was recorded at the bank of the seasonal watercourse to the west of the Sandy Ridge Cemetery Office. Seasonal watercourses are restricted to the steeper slopes within the project boundary and are characterised by being entirely dry for much of the dry season. However, endemic crab *S. zanklon* population is supported by ephemeral watercourses close to the project boundary.
- 2.1.4 Upland grassland is the major habitat within the project boundary. The semi-natural habitat is dominated by typical upland grassland species: fern *Dicranopteris pedata*, grass *Neyraudia reynaudiana*, *Miscanthus floridulus*, climbing vines *Smilax china*, *Smilax glabra*, and shrubs such as *Rhodomyrtus tomentosa*, *Breynia fruticosa* and *Helicteres angustifolia*. Approximately 30 flowering spikes of two orchid species Bamboo Orchid and Toothed Habenaria were recorded near the hill top in the northern part of this upland grassland. Golden-headed Cisticola, which is considered as Local Concern by Fellowes *et al.* (2002), was also recorded in upland grassland on Sandy Ridge, including a proved breeding record of fledged young in September 2013. In addition, numerous species of conservation interest were recorded in EIA report, such as East Asian Porcupine, Leopard Cat, Red Muntjac, Great Swift, Tamil Grass Dart, Small Three-ring and Small Grass Yellow.



2.1.5 Scattered patches of woodland are present throughout the assessment area, with the largest contiguous block located immediately to the east of the project boundary. These woodlands are relatively young with single-layered of canopy dominants (~10 – 15m tall) including *A. dioica, Bridelia tomentosa, Cinnamomum burmannii, Daphniphyllum calycinum, Litsea glutinosa, Rhus succedanea,* and *Zanthoxylum avicennae*. Such areas comprise secondary woodland which is largely derived from natural regeneration and colonisation of trees as a result of seed dispersal by birds and/or bats. A mature tree of *A. sinensis* is located at the woodland edge at the central part of the Project according to EIA report.

2.2 MONITORING MEASURES OF WETLAND HABITATS

- 2.2.1 Wetland habitats include wet woodland and watercourses. Monitoring surveys using standardised quantitative methodology will be conducted at fixed points. For seasonal watercourse, survey shall be conducted whenever the habitat appears.
- 2.2.2 Measures to respond to decreases in numbers of aquatic fauna using the wetland habitats and action and limit levels to trigger these measures are detailed in Table 1.

Action Level	Response	Limit Level	Response
Reduction in	Investigate cause and if	Reduction	Investigate cause and if
taxa diversity	cause identified as related	in taxa	cause identified as related
by 30%	to the project instigate	diversity	to the project instigate
	remedial action to remove	by 50%	remedial action.
	or reduce source of		
	disturbance.		

Table 1 Action and Limit Levels and Responses to Evidence of Declines in Aquatic Fauna

2.3 MONITORING MEASURES OF NON-WETLAND HABITATS

- 2.3.1 Non-wetland habitats consist of upland grassland and woodland. Monthly quantitative surveys of non-aquatic fauna will be conducted using standard route transect counts.
- 2.3.2 Measures to respond to decreases in numbers of non-aquatic fauna using the non-wetland habitats and action and limit levels to trigger these measures are detailed in Table 2.

Action Level	Response	Limit Level	Response
Reduction in	Investigate cause and if	Reduction	Investigate cause and if
species diversity	cause identified as related	in species	cause identified as related
by 30%	to the project instigate	diversity by	to the project instigate
	remedial action to remove	50%	remedial action.
	or reduce source of		
	disturbance.		

Table 2 Action and Limit Levels and Responses to Evidence of Declines in Non-Aquatic Fauna



Agreement No. CE1/2013 (CE) Site Formation and Associated Infrastructural Works for Development of Columbarium, Crematorium and Related Facilities at Sandy Ridge Cemetery – Design and Construction Monthly Report of Ecologically Sensitive Habitats Monitoring

3 METHODOLOGY

The ecological survey includes all taxa being investigated in EIA report. Table 3 summarizes schedule of faunal surveys.

Month	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Mammals	\checkmark											
Birds (day)		\checkmark		\checkmark	\checkmark							
Birds (night)				\checkmark	\checkmark	\checkmark	\checkmark	\checkmark	\checkmark			
Herpetofau na				\checkmark								
Dragonflies			\checkmark									
Butterflies			\checkmark									
Aquatic fauna	\checkmark	√	\checkmark									

Table 3 Survey Schedule

3.1 MAMMAL SURVEY

3.1.1 Mammal surveys will be conducted along the transects shown in Appendix 1 during both daytime and night time periods. Along with direct observations, other field signs, such as scats and tracks, will be searched and recorded if present.

3.2 BIRD SURVEY

3.2.1 Bird surveys will be conducted along the transects shown in Appendix 1 during the surveys, species and their vocalizing individuals recorded will be enumerated and recorded according to the habitat(s) they are utilising.

3.3 HERPETOFAUNA SURVEY

3.3.1 Reptile and amphibian surveys will be conducted along transects shown in Appendix 1 during surveys careful searches of appropriate microhabitats and refugia for reptiles and their vocalizing individuals will be undertaken and all reptiles observed will be identified and counted.

3.4 DRAGONFLY SURVEY

3.4.1 Dragonfly surveys will be conducted along transects shown in Appendix 1 during surveys all dragonflies seen will be identified and counted as accurately as possible.



Agreement No. CE1/2013 (CE) Site Formation and Associated Infrastructural Works for Development of Columbarium, Crematorium and Related Facilities at Sandy Ridge Cemetery – Design and Construction Monthly Report of Ecologically Sensitive Habitats Monitoring

3.5 BUTTERFLY SURVEY

3.5.1 Butterfly surveys will be conducted along transects shown in Appendix 1 during surveys all dragonflies seen will be identified and counted as accurately as possible.

3.6 AQUATIC FAUNA SURVEY

3.6.1 Freshwater fishes and macro-invertebrates will be recorded by direct observation. All species trapped/recorded will be enumerated and identified (to the lowest taxonomic level possible), and the species of conservation importance photographed.



4 RESULT

This monitoring survey started on 6^{th} October 2020. A sunny day. The day and night survey covered wetland and non-wetland areas. The survey was conducted by transect and at fixed points. All species seen will be identified and counted as accurately as possible.

Mammal

There was no mammal recorded in the monitoring area.

Bird

There were a total of 19 bird individuals from 9 species recorded in the monitoring area. One species of conservation interests were recorded in the monitoring area: *Centropus sinensis*, Greater Coucal (褐翅鴉鵑).

Herpetofauna

There was no reptile species recorded in the monitoring area. There was no amphibian species recorded in the monitoring area.

■ Butterfly

There was a total of 2 butterfly individuals from 2 species recorded in the monitoring area.

Dragonfly

There was a total of 12 odonate individuals from 1 species recorded in the monitoring area.


■ Freshwater communities

There was one freshwater community recorded in the monitoring area. One species of conservation interests were recorded in the monitoring area: *Somanniathelphusa zanklon*, (鐮刀束腰蟹)



Agreement No. CE1/2013 (CE) Site Formation and Associated Infrastructural Works for Development of Columbarium, Crematorium and Related Facilities at Sandy Ridge Cemetery – Design and Construction Monthly Report of Ecologically Sensitive Habitats Monitoring







Agreement No. CE1/2013 (CE) Site Formation and Associated Infrastructural Works for Development of Columbarium, Crematorium and Related Facilities at Sandy Ridge Cemetery – Design and Construction Monthly Report of Ecologically Sensitive Habitats Monitoring

Table 4Result of mammal in survey

Scientific Name	English Name	Chinese	Conservation	6-00	6-Oct-2020	
Scientific Manie		Name	Status	Non- wetland	Wetland	
		N/A	I			

Table 5Result of Avifauna in survey

Scientific Name	E - Pak Nama	Chinese	Conservation Status	6-Oct	
	English Name Name		Conservation Status	Non- wetland	Wetland
Spilopelia chinensis	Spotted Dove	珠頸斑鳩		2	
Centropus sinensis	Greater Coucal	褐翅鴉鵑	Class 2 Protected Animal of China;China Red Data Book Status: (Vulnerable)		1
Lanius schach	Long-tailed Shrike	棕背伯勞			1
Dicrurus macrocercus	Black Drongo	黑卷尾		1	
Pycnonotus jocosus	Red-whiskered Bulbul	紅耳鵯		2	
Pycnonotus aurigaster	Sooty-headed Bulbul	白喉紅臀鵯			2
Prinia flaviventris	Yellow-bellied Prinia	黃腹鷦鶯			1
Zosterops japonicus	Japanese White-eye	暗綠繡眼鳥		3	
Gracupica nigricollis	Black-collared Starling	黑領椋鳥		2	
Passer montanus	Eurasian Tree Sparrow	樹麻雀		4	



Agreement No. CE1/2013 (CE) Site Formation and Associated Infrastructural Works for Development of Columbarium, Crematorium and Related Facilities at Sandy Ridge Cemetery – Design and Construction Monthly Report of Ecologically Sensitive Habitats Monitoring

Table 6	Result	of reptile in survey	7			
			Chinasa Nama	6-Oct-2020		
Scientific Name		Common Name	Chinese Name	Non-wetland	Wetland	
			N/A			

Table 7Result of amphibian in survey

Scientific Name	Common Name	C'hinese Name	Conservation	6-Oct-202	ct-2020
			Status	Non- wetla nd	Wetland
		N/A			

+: Uncountable due to vocal identification

Table 8Result of butterfly in survey

Scientific Name	Common Name	Chinese Name	6-0	ct-2020
			Non-wetland	Wetland
Eurema hecabe	Common Grass Yellow	寬邊黃粉蝶	1	
Everes lacturnus	Tailed Cupid	長尾藍灰蝶	1	

Table 9Result of Odonate in survey

Scientific Name	Common Name	Chinese Name	Conservation Status	6-Oct	-2020
				Non-	Wetland
				wetland	wenanu
Pantala flavescens	Wandering Glider	黄蜻			12

Table 10Result of freshwater communities in survey

			Conservation	6-Oct-2020	
Scientific Name	Common Name	Chinese Name	Status	Non- wetland	Wetland
Somanniathelphusa zanklon		鐮刀束腰蟹	Fellowes et al. (2002): GC		2

+: Species appears but uncountable



5 DISUSSION

5.1

Total abundances and species richness in October over years were compared to show the trend. Figures 1 and 2 indicate total species richness and total abundance with the site boundary respectively.




Figure 1: bar chart showing the total species richness within site boundary from 2018 to 2020 (Actual quantity annotated at the top of each bar)




Figure 2: bar chart showing the total abundance within site boundary from 2018 to 2020 (Actual quantity annotated at the top of each bar)

5.2

As results in section 4 were categorized by taxa, a detailed breakdown of each taxa is shown in figure 3 to further investigate the trend of specific taxa over contract period.



Agreement No. CE1/2013 (CE) Site Formation and Associated Infrastructural Works for Development of Columbarium, Crematorium and Related Facilities at Sandy Ridge Cemetery – Design and Construction Monthly Report of Ecologically Sensitive Habitats Monitoring

5.3




Figure 3: bar chart showing the species richness within site boundary by taxa from 2018 to 2020 (Actual quantity annotated at the top of each bar)

According to EM&A Manual, monitoring measures was determined by the species diversity of types of sensitive habitats, i.e. non-wetland and wetland habitats. Abundance and species richness by habitat type in October over years were compared in figures 4 and 5.




Figure 4: bar chart showing the species richness based on habitat type from 2018 to 2020 (Actual quantity annotated at the top of each bar)



Agreement No. CE1/2013 (CE) Site Formation and Associated Infrastructural Works for Development of Columbarium, Crematorium and Related Facilities at Sandy Ridge Cemetery – Design and Construction Monthly Report of Ecologically Sensitive Habitats Monitoring





Figure 5: bar chart showing the abundance based on habitat type from 2018 to 2020 (Actual quantity annotated at the top of each bar)

5.4 After analysing survey results in October from 2018 to 2020, it is found that the species diversity reduced in wetland habitat. The reduction could be a result from skewed influence of a species with high abundance in the dataset. Good practice during construction is required to prevent environmental contamination as well as unnecessary site clearance. Continuous monitoring is also recommended to inspect any significant decrease in species diversity.

Appendix I – Transect Routes for Contract CV/2016/10





Ecological Survey Report for Contract CV/2017/02



Contract No. CV/2017/02 Development of Columbarium at Sandy Ridge Cemetery – Infrastructural Works at Man Kam To Road and Lin Ma Hang Road

Monthly Report of Ecologically Sensitive Habitats Monitoring – October 2020

Revision Date of issue	0 28 Oct 2020	
Prepared by	Alan Lam	来
Reviewed by	Edwina Yeung	Juin 2
Verified by	Mike Leung	A



Table of Contents

1 IN	TRODUCTION	5
1.	1 BACKGROUND	5
1.	2 OBJECTIVE	5
2 E	COLOGICALLY SENSITIVE HABITATS	6
2.	DESCRIPTION OF HABITATS	6
2.	2 MONITORING MEASURES OF WETLAND HABITATS	7
2.	3 MONITORING MEASURES OF NON-WETLAND HABITATS	7
3 M	ETHODOLOGY	8
3.	1 MAMMAL SURVEY	8
3.	2 BIRD SURVEY	8
3.	3 HERPETOFAUNA SURVEY	8
3.	4 DRAGONFLY SURVEY	8
3.	5 BUTTERFLY SURVEY	9
3.	6 AQUATIC FAUNA SURVEY	9
4 R	ESULT	10
5 D	SUSSION	14
Appendi	x I – Transect Routes for Contract CV/2017/02	17



LIST OF TABLE	
Table 1	Action and Limit Levels and Responses to Evidence of Declines
	in Aquatic Fauna
Table 2	Action and Limit Levels and Responses to Evidence of Declines
	in Non-Aquatic Fauna
Table 3	Survey Schedule
Table 4	Result of mammal in survey
Table 5	Result of Avifauna in survey
Table 6	Result of reptile in survey
Table 7	Result of amphibian in survey
Table 8	Result of butterfly in survey
Table 9	Result of Odonate in survey
Table 10	Result of freshwater communities in survey
Table 11	Table showing the species diversity indexes (H' and J) and
	percentage difference from last year (%) from 2019 to 2020

LIST OF APPEN	DIX
Appendix I	Transect Routes for Contract CV/2017/02

LIST OF FIGURE	ES
Figure 1	Bar chart showing the total species richness within site boundary
	from 2019 to 2020
Figure 2	Bar chart showing the total abundance within site boundary from
	2019 to 2020
Figure 3	Bar chart showing the species richness within site boundary by
	taxa from 2019 to 2020
Figure 4	Bar chart showing the species richness based on habitat type
	from 2019 to 2020
Figure 5	Bar chart showing the abundance based on habitat type from
	2019 to 2020



References

Pielou, E.C. 1977. Mathematical Ecology. John Wiley and Sons, New York

Shannon, E.C. and Weaver, W., 1963. *The Mathematical Theory of Communication*. University of IllinoisPress: Urhana



1 INTRODUCTION

1.1 <u>BACKGROUND</u>

- 1.1.1 The main objective of the proposed site formation and associated infrastructural works for development of columbarium, crematorium (C&C) and related facilities at Sandy Ridge Cemetery is to increase the public cremation services and supply of public niches to meet the future demand.
- 1.1.2 The project includes site formation and associated works for development of C&C facilities at the Sandy Ridge Cemetery, road works within Sandy Ridge Cemetery, widening a section of Lin Ma Hang Road (from 6.5m to 7.3m), provision of off-site pick-up/drop-off points for shuttle buses as well as barging point at Siu Lam, Lok On Pai.
- 1.1.3 The Environmental Impact Assessment (EIA) report, including Environmental Monitoring and Audit Manual (EM&A Manual), was approved with conditions on 8 August 2016 (Register No.: AEIAR-198/2016). EPD issued an Environmental Permit (EP) for the Project (EP-534/2017) on 7 April 2017, variation of EP (EP-534/2017/A) were issued on 24 December 2018.
- 1.1.4 According to Clause 3.1 of the EP (EP-534/2017/A), "The Permit Holder shall implement the EM&A programme in accordance with the procedures and requirements as set out in the EM&A Manual. Any changes to the programme shall be justified by the ET Leader and verified by the IEC as conforming to the information and requirements contained in the EM&A Manual before submission to the Director for approval".
- 1.1.5 This Ecologically Sensitive Habitats Monitoring Methodology articulates the protocol of monitoring the ecology of concerned habitats as specified in EM&A Manual.

1.2 <u>OBJECTIVE</u>

- 1.2.1 According to approved EIA report (AEIAR-198/2016), habitat types within project boundary comprise of watercourse, grassland, upland grassland, plantation, woodland and developed area. Natural habitats were of moderate ecological value in terms of species diversity, species rarity, species abundance, ecological linkage as well as nursery. Moreover, 0.3ha of wet woodland on the northern side of Sandy Ridge was deemed habitat with high ecological value. Four types of habitats were regarded as ecologically sensitive habitats, namely wet woodland, watercourses, upland grassland and woodland. Considering human disturbance in upcoming construction and operation phases, ecologically sensitive habitats shall be monitored in accordance with EM&A Manual.
- 1.2.2 The objective of ecologically sensitive habitats monitoring is to evaluate the effectiveness of measures to minimize impacts on concerned habitats from disturbance and pollution.



2 ECOLOGICALLY SENSITIVE HABITATS

2.1 DESCRIPTION OF HABITATS

2.1.1 In order to monitor the effectiveness of the measures to the minimise impact on ecologically sensitive habitats from disturbance and pollution, monthly monitoring during construction and operation phases is required as specified in EM&A Manual. Standard faunal transect and sampling surveys cover both wetland and non-wetland habitats:

Wetland habitats	Non-wetland habitats
Wet Woodland	Upland Grassland
Watercourses	Woodland

- 2.1.2 Wet woodland is small patch present on northwest of the project boundary, and is confined by the marsh area to the north and the secondary woodland to the east, south and south-west parts. A number of mature trees *Cleistocalyx nervosum* and *Acronychia pedunculata* form the tree canopy, with other self-sown shrubs (including *Psychotria asiatica, Ligustrum sinense* and *Glochidion lanceolarium*) and trees (*Aporosa dioica* and *Litsea monopetala*). Whilst botanically it comprises of naturally regenerated secondary woodland and ground level are a series of small braided streams and weep points which even during the dry season remain wet. This creates a rather uncommon habitat in Hong Kong offering suitable conditions for a good assemblage of common wetland species. The wet woodland provides a good assemblage of micro-habitats, which is relatively undisturbed and has good linkages to other natural habitats. Several species of conversation importance were recorded in EIA report from this habitat: East Asian Porcupine, Leopard Cat, Red Muntjac, Two-striped Grass Frog, Small Snakehead, *Somanniathelphusa zanklon*, Dancing Shadow-emerald.
- 2.1.3 Seasonal watercourse running west to east in the eastern part of the area inside the Project boundary is shallower in gradient than those running off the hillside. This seasonal watercourse is heavily vegetated with wetland-associated herbs including *Commelina diffusa*, *Polygonum chinense*, *Colocasia esculenta* and *Dracaena sanderiana*. A mature tree of *Aquilaria sinensis* was recorded at the bank of the seasonal watercourse to the west of the Sandy Ridge Cemetery Office. Seasonal watercourses are restricted to the steeper slopes within the project boundary and are characterised by being entirely dry for much of the dry season. However, endemic crab *S. zanklon* population is supported by ephemeral watercourses close to the project boundary.
- 2.1.4 Upland grassland is the major habitat within the project boundary. The semi-natural habitat is dominated by typical upland grassland species: fern *Dicranopteris pedata*, grass *Neyraudia reynaudiana*, *Miscanthus floridulus*, climbing vines *Smilax china*, *Smilax glabra*, and shrubs such as *Rhodomyrtus tomentosa*, *Breynia fruticosa* and *Helicteres angustifolia*. Approximately 30 flowering spikes of two orchid species Bamboo Orchid and Toothed Habenaria were recorded near the hill top in the northern part of this upland grassland. Golden-headed Cisticola, which is considered as Local Concern by Fellowes *et al.* (2002), was also recorded in upland grassland on Sandy Ridge, including a proved breeding record of fledged young in September 2013. In addition, numerous species of conservation interest



were recorded in EIA report, such as East Asian Porcupine, Leopard Cat, Red Muntjac, Great Swift, Tamil Grass Dart, Small Three-ring and Small Grass Yellow.

2.1.5 Scattered patches of woodland are present throughout the assessment area, with the largest contiguous block located immediately to the east of the project boundary. These woodlands are relatively young with single-layered of canopy dominants ($\sim 10 - 15$ m tall) including *A. dioica, Bridelia tomentosa, Cinnamomum burmannii, Daphniphyllum calycinum, Litsea glutinosa, Rhus succedanea,* and *Zanthoxylum avicennae*. Such areas comprise secondary woodland which is largely derived from natural regeneration and colonisation of trees as a result of seed dispersal by birds and/or bats. A mature tree of *A. sinensis* is located at the woodland edge at the central part of the Project according to EIA report.

2.2 MONITORING MEASURES OF WETLAND HABITATS

- 2.2.1 Wetland habitats include wet woodland and watercourses. Monitoring surveys using standardised quantitative methodology will be conducted at fixed points. For seasonal watercourse, survey shall be conducted whenever the habitat appears.
- 2.2.2 Measures to respond to decreases in numbers of aquatic fauna using the wetland habitats and action and limit levels to trigger these measures are detailed in Table 1.

Action Level	Response	Limit Level	Response
Reduction in	Investigate cause and if	Reduction	Investigate cause and if
taxa diversity	cause identified as related	in taxa	cause identified as related
by 30%	to the project instigate	diversity	to the project instigate
	remedial action to remove	by 50%	remedial action.
	or reduce source of		
	disturbance.		

Table 1 Action and Limit Levels and Responses to Evidence of Declines in Aquatic Fauna

2.3 MONITORING MEASURES OF NON-WETLAND HABITATS

- 2.3.1 Non-wetland habitats consist of upland grassland and woodland. Monthly quantitative surveys of non-aquatic fauna will be conducted using standard route transect counts.
- 2.3.2 Measures to respond to decreases in numbers of non-aquatic fauna using the non-wetland habitats and action and limit levels to trigger these measures are detailed in Table 2.

Action Level	Response	Limit Level	Response
Reduction in	Investigate cause and if	Reduction	Investigate cause and if
species diversity	cause identified as related	in species	cause identified as related
by 30%	to the project instigate	diversity by	to the project instigate
	remedial action to remove	50%	remedial action.
	or reduce source of		
	disturbance.		

Table 2 Action and Limit Levels and Responses to Evidence of Declines in Non-Aquatic Fauna

3 METHODOLOGY

The ecological survey includes all taxa being investigated in EIA report. Table 3 summarizes schedule of faunal surveys.

Month	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Mammals	\checkmark											
Birds (day)	\checkmark		\checkmark									
Birds (night)				\checkmark								
Herpetofau na				\checkmark								
Dragonflies			\checkmark	\checkmark	\checkmark		\checkmark	\checkmark	\checkmark	\checkmark		
Butterflies			\checkmark									
Aquatic fauna	\checkmark		\checkmark	\checkmark								

Table 3 Survey Schedule

3.1 MAMMAL SURVEY

3.1.1 Mammal surveys will be conducted along the transects shown in Appendix 1 during both daytime and night time periods. Along with direct observations, other field signs, such as scats and tracks, will be searched and recorded if present.

3.2 BIRD SURVEY

3.2.1 Bird surveys will be conducted along the transects shown in Appendix 1 during the surveys, species and their vocalizing individuals recorded will be enumerated and recorded according to the habitat(s) they are utilising.

3.3 HERPETOFAUNA SURVEY

3.3.1 Reptile and amphibian surveys will be conducted along transects shown in Appendix 1 during surveys careful searches of appropriate microhabitats and refugia for reptiles and their vocalizing individuals will be undertaken and all reptiles observed will be identified and counted.

3.4 DRAGONFLY SURVEY

3.4.1 Dragonfly surveys will be conducted along transects shown in Appendix 1 during surveys all dragonflies seen will be identified and counted as accurately as possible.



3.5 BUTTERFLY SURVEY

3.5.1 Butterfly surveys will be conducted along transects shown in Appendix 1 during surveys all dragonflies seen will be identified and counted as accurately as possible.

3.6 AQUATIC FAUNA SURVEY

3.6.1 Freshwater fishes and macro-invertebrates will be recorded by direct observation. All species trapped/recorded will be enumerated and identified (to the lowest taxonomic level possible), and the species of conservation importance photographed.



4 RESULT

This monitoring survey started on 6th October 2020. A sunny day. The day and night survey covered wetland and non-wetland areas. The survey was conducted by transect and at fixed point. All species seen will be identified and counted as accurately as possible.

Mammal

There was no mammal recorded in the monitoring area.

 Bird There were total of 11 bird individuals from 4 species recorded in the monitoring area.

Herpetofauna

There was no reptile recorded in the monitoring area. There was no amphibian recorded in the monitoring area.

- Butterfly There was total 5 butterfly individuals from 3 species recorded in the monitoring area.
- Dragonfly There was total 9 odonate individuals from 3 species recorded in the monitoring area.
- Freshwater communities There were two species of freshwater fish recorded in the monitoring area.



Figure 1 The engineering site in monitoring area.








Table 4Result of mammal in survey

Scientific Name	English Name	Chinese Name		6-Oct-2020		
Scientific Ivaine				Non- wetland	Wetland	
		N/A				

Table 5Result of Avifauna in survey

Scientific Name	English Name	Chinese Name	Conservation	6-Oct-2020	
			Status	Non- wetland	Wetland
Spilopelia chinensis	Spotted Dove	珠頸斑鳩			2
Pycnonotus jocosus	Red-whiskered Bulbul	紅耳鵯			4
Prinia flaviventris	Yellow-bellied Prinia	黃腹鷦鶯			2
Zosterops japonicus	Japanese White-eye	暗綠繡眼鳥		3	

Table 6Result of reptile in survey

Scientific Name	Common Name	Chinese Name	6-Oct-2020		
			Non-wetland	Wetland	
		N/A			

Table 7Result of amphibian in survey

Scientific Name	Common Name	Chinese Name	Conservation Status	6-Oct-2020		
				Non- wetland	Wetland	
		N/A				



Table 8Result of butterfly in survey

Scientific Name	Common Name	Chinese Name	6-00	et-2020
Scientific Ivanie	Common Name Chinese Name		Non-wetland	Wetland
Udaspes folus	Grass Demon	薑弄蝶		2
Jamides alecto	Metallic Cerulean	素雅灰蝶		2
Papilio polytes	Common Mormon	玉帶鳳蝶	1	

Table 9Result of Odonate in survey

Scientific Name	Common Name	Chinese Name		6-Oct-2020		
				Non- wetland	Wetland	
Ischnura senegalensis	Common Bluetail	褐斑異痣蟌			2	
Pantala flavescens	Wandering Glider	黃蜻		6		
Trithemis aurora	Crimson Dropwing	曉褐蜻			1	

Table 10Result of freshwater communities in survey

Scientific Name	Common Name	Chinese Name	Conservation Status	6-Oct-2020
Gambusia affinis	Mosquito fish	食蚊魚		+
Puntius semifasciolatus	Chinese Barb	五線無鬚鮑		+

+: Uncountable due to vocal identification



5 DISUSSION

5.1

Total abundances and species richness in October over years were compared to show the trend. Figures 1 and 2 indicate total species richness and total abundance with the site boundary respectively.




Figure 1: bar chart showing the total species richness within site boundary from 2019 to 2020 (Actual quantity annotated at the top of each bar)




Figure 2: bar chart showing the total abundance within site boundary from 2019 to 2020 (Actual quantity annotated at the top of each bar)

5.2

As results in section 4 were categorized by taxa, a detailed breakdown of each taxa is shown in figure 3 to further investigate the trend of specific taxa over contract period.








Figure 3: bar chart showing the species richness within site boundary by taxa from 2019 to 2020 (Actual quantity annotated at the top of each bar)

5.3

According to EM&A Manual, monitoring measures was determined by the species diversity of types of sensitive habitats, i.e. non-wetland and wetland habitats. Abundance and species richness by habitat type in October over years were compared in figures 4 and 5.











Figure 5: bar chart showing the abundance based on habitat type from 2019 to 2020 (Actual quantity annotated at the top of each bar)

5.2.5 After analysing survey results in October from 2019 to 2020, there was no significant drop in species diversity for both non-wetland and wetland habitats. However, a good practice during construction is required to prevent environmental contamination as well as unnecessary site clearance. Moreover, continuous monitoring is required to inspect any significant reduction of species diversity.

Appendix I – Transect Routes for Contract CV/2017/02





Appendix L

Landscape & Visual Inspection Checklist



Contract No. CV/2016/10

Site Formation and Associated Infrastructural Works for Development of Columbarium, Crematorium and Related Facilities at Sandy Ridge Cemetery Landscape and Visual Impact Assessment Checklist for Site Audit

Date/ Time: 22/10/2020 09:30 Weather: Fine/ Overcast/ Rain/ Windy

Item	Mitigation Measures	Im	olemer	ntation	Actions/ Remarks	
		Yes	No	N/A	_	
1	Landscape and Visual	-		_		
1.1	Is the construction period become shortened?			\checkmark	Under review.	
1.2	Is the work site confined within site boundaries and without encroaching into the landscape resources offsite?	~				
1.3	Is the site kept clean and tidy (E.g. storage of materials, location and appearance of site accommodation being well positioned)	~				
1.4	Is the construction site screened properly by hoardings or noise barriers in visually unobstructed colours?	~				
1.5	Is the erosion and dust control for exposed soil well performed during excavation work? (E.g. Exposed soil shall be covered or "camouflaged" and watered frequently. Areas that are expected to be left with bare soil for a long period of time should be hydro seeded and / or covered with suitable protective fabrics.)	~				
1.6	Are the woodland, plantation and other vegetation being protected and preserved in accordance with DEVB TC(W) No. 07/2015(E.g. Set up Tree Protection Zone)?	~				
1.7	Are the trees which are in direct conflict with the development proposal being transplanted as far as practical in accordance with and DEVB TC(W) No. 07/2015?	~				
1.8	Are compensatory planting for trees being provided to compensate the trees felled in accordance with DEVB TC(W) No. 07/2015?			~	Tree planting works have not yet been commenced.	
1.9	Are precautionary control measures to protect natural streams and rivers from adverse impact being implemented in accordance with ETWWB TCW No. 5/2005? (E.g. Construction debris and spoil should be covered up and properly disposed)	~				
1.10	Is light and glare control such as hooding being implemented during construction and operation to minimize light pollution and night time glare? (E.g. All security floodlights for construction sites should be equipped with adjustable shield, frosted diffusers and reflective covers)	~				

Summary / Remarks:

Follow up actions taken by Contractor for previous comments:

1. Tree Protection Zones were re-installed.

New observation:

N/A

Reminders:

- 1. Contractor is reminded to set up TPZ of proper size and with appropriate material around retain trees according to approved method statement.
- 2. Contractor is reminded to prevent the construction material pile within TPZ and ensure no works is allowed within the TPZ.
- 3. Transplanted trees T2465, T2468 and T2928 were in fair health condition with normal foliage color and density. Contractor is reminded to provide proper maintenance according to approved method statement.

Photo Record:



General view (1)

General view (2)



General view (3)

Tree Protection Zone re-installed







Transplanted tree (T-2465)

Fig F.



Transplanted tree (T-2468)



Tree protection zone (T-2468)



Transplanted tree (T-2928)



Contract No. CV/2017/02

Site Formation and Associated Infrastructural Works for Development of Columbarium, Crematorium and Related Facilities at Sandy Ridge Cemetery Development of Columbarium at Sandy Ridge Cemetery – Infrastructural Works at Man Kam To Road and Lin Ma Hang Road Landscape and Visual Impact Assessment Checklist for Site Audit

Date/ Time: 22/10/2020 10:30 Weather: Fine/ Overcast/ Rain/ Windy

Item	Mitigation Measures	Im	pleme	ntation	Actions/ Remarks		
	0	Yes	No	N/A			
1	Landscape and Visual			-			
1.1	Is the construction period become shortened?			✓	Under review		
1.2	Is the work site confined within site boundaries and without encroaching into the landscape resources offsite?	~					
1.3	Is the site kept clean and tidy (E.g. storage of materials, location and appearance of site accommodation being well positioned)	~					
1.4	Is the construction site screened properly by hoardings or noise barriers in visually unobstructed colours?	~					
1.5	Is the erosion and dust control for exposed soil well performed during excavation work? (E.g. Exposed soil shall be covered or "camouflaged" and watered frequently. Areas that are expected to be left with bare soil for a long period of time should be hydro seeded and / or covered with suitable protective fabrics.)	~					
1.6	Are the woodland, plantation and other vegetation being protected and preserved in accordance with DEVB TC(W) No. 07/2015(E.g. Set up Tree Protection Zone)?	~					
1.7	Are the trees which are in direct conflict with the development proposal being transplanted as far as practical in accordance with and DEVB TC(W) No. 07/2015?			~	Tree transplanting works have not yet been commenced		
1.8	Are compensatory planting for trees being provided to compensate the trees felled in accordance with DEVB TC(W) No. 07/2015?			~			
1.9	Are precautionary control measures to protect natural streams and rivers from adverse impact being implemented in accordance with ETWWB TCW No. 5/2005? (E.g. Construction debris and spoil should be covered up and properly disposed)			~			
1.10	Is light and glare control such as hooding being implemented during construction and operation to minimize light pollution and night time glare? (E.g. All security floodlights for construction sites should be equipped with adjustable shield, frosted diffusers and reflective covers)			~			



Summary / Remarks:

Follow up actions taken by Contractor for previous comments:

N/A

New Observation:

N/A

Reminders:

1. Contractor is reminded to set up TPZ of proper size and with appropriate material around retain trees according to approved method statement. Contractor should prevent any construction material pile within TPZ and ensure no works is allowed within the TPZ.

Photo Record:



General view (1)

General view (2)



General view (3)

General view (4)



			(P
		Signaturestration Bog	Date
Recorded by	Registered Landscape Architect	SHILL AND BUT	27 Oct 2020
Checked by	Environmental Team Leader	國境師等	
	Independent Environmental Checker		

Signature:



Appendix M

Monthly Summary Waste Flow Table

Monthly Summary Waste Flow Table for October 2020

 Department:
 Civil Engineering and Development Department
 Contract No.:
 CV/2016/10

 Contract Title:
 Site Formation and Associated Infrastructural Works for Development of Columbarium at Sandy Ridge Cemetery

 Commencement Date:
 15-Dec-2017
 Estimated completion Date
 22-Dec-2023
 Estimated Contract Sum:
 780M

	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly					
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse	
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)	
Jan	34.748	0.000	9.595	0.000	25.153	0.000	0.000	0.000	0.000	0.000	0.070	
Feb	48.481	0.000	5.352	0.000	43.129	0.000	0.000	0.000	0.000	0.000	0.214	
Mar	16.411	0.000	14.155	0.000	2.256	0.000	0.000	0.000	0.000	0.498	0.222	
Apr	10.024	0.000	8.924	0.000	1.100	0.000	0.000	0.000	0.000	0.000	0.176	
May	9.923	0.000	9.383	0.000	0.540	0.000	0.000	0.000	0.000	0.000	0.052	
June	15.159	0.000	14.439	0.000	0.720	0.000	0.000	0.000	0.000	0.000	0.040	
Sub-total	134.746	0.000	61.848	0.000	72.898	0.000	0.000	0.000	0.000	0.498	0.774	
July	9.201	0.000	8.523	0.000	0.678	0.000	0.000	0.000	0.000	0.000	0.188	
Aug	3.361	0.000	1.567	0.000	1.794	0.000	0.000	0.000	0.000	0.000	0.204	
Sept	3.978	0.000	1.980	0.000	1.998	0.000	0.000	0.000	0.000	0.000	0.037	
Oct	2.026	0.000	1.422	0.000	0.604	0.000	0.000	0.000	0.000	0.000	0.276	
Nov												
Dec												
Total	153.312	0.000	75.340	0.000	77.972	0.000	0.000	0.000	0.000	0.498	1.479	

Notes: (1) The waste flow table should cover the whole construction period of the Contract.

(2) The original estimates of the C&D materials should be the estimates at contract commencement and should not be altered during construction.

(3) Inert C&D materials that are specified in the Contract to be imported for use at the Site shall be separately indicated.

(4) The yearly estimates of the C&D materials should be updated as appropriate taking into account the latest works programme etc.

(5) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(6) Broken concrete for recycling into aggregates.

Name of Department: CEDD

Month	Actual Quantities of Inert C&D Materials Generated Monthly							Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse	
	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	
JAN	8926.560	0.000	0.000	0.000	8926.56	0.000	0.000	0.000	0.000	0.000	50.290	
FEB	588.150	0.000	0.000	0.000	588.15	0.000	0.000	0.000	0.000	0.000	40.800	
MAR	12694.520	0.000	0.000	0.000	12694.52	0.000	0.000	0.000	0.000	0.000	11.660	
APRIL	1664.920	0.000	0.000	0.000	1664.92	0.000	0.000	0.000	0.000	0.000	6.110	
MAY	958.450	0.000	0.000	0.000	958.45	0.000	0.000	0.000	0.000	0.000	5.160	
JUN	2010.780	0.000	0.000	0.000	2010.78	0.000	0.000	0.000	0.000	0.000	10.560	
Sub Total	26843.380	0.000	0.000	0.000	26843.380	0.000	0.000	0.000	0.000	0.000	124.580	
JUL	931.700	0.000	0.000	0.000	931.700	0.000	0.000	0.000	0.000	0.000	15.720	
AUG	353.240	0.000	0.000	0.000	353.240	0.000	0.000	0.000	0.000	0.000	4.370	
SEP	806.780	0.000	0.000	0.000	806.780	0.000	0.000	0.000	0.000	0.000	10.080	
ОСТ	782.620	0.000	0.000	0.000	782.620	0.000	0.000	0.000	0.000	0.000	9.340	
NOV												
DEC												
Total	29717.720	0.000	0.000	0.000	29717.720	0.000	0.000	0.000	0.000	0.000	164.090	

Monthly Summary Waste Flow Table for 2020

Notes: * estimated quantity (pending from EPD NENT (soil) to update the actual quantity)

Name of Department: CEDD

	Forecast of Total Quantities of C&D Materials to be Generated from the Contract (see Note 4)									
Total Quantity Generated	Hard Rocks and Large Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported Fill	Metal	Paper / cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
0	0	0	0	0	0	0	0	0	1	0

Notes:

(1) The performance targets are given in PS clause 6(14) above.

(2) The waste flow table shall also include C&D materials that are specified in the Contractor to be imported for use at the Site.

(3) Plastic refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature

- Hard Rocks and Large Broken Concrete = Cannot be defined at this stage
- Imported Fill = Estimated by the Contractor
- Metal = Estimated by the Contractor
- Paper/cardboard packaging = Estimated by the Contractor
- Plastics = Estimated by the Contractor

- Chemical Waste = Estimated by the Contractor (Spent lubricating oil, assume density 0.9kg/L)

- Other, e.g. general refuse = Estimated by the Contractor



Appendix N

Implementation Schedule for Environmental Mitigation Measures

Note: Chapters 1 to 3 of the EIA report present the background information of the Project, identified concurrent projects, objectives and scope for various environmental aspects, and description on alternative options and construction description. Chapters 4 to 12 of the EIA report present the EIA findings and mitigation measures are described below with cross-reference to the EIA report. Chapters 13 to 15 describe the environmental monitoring requirements and conclusion.

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
Common Mitig	ation Measures (Applicable to ALL Project Components, including D	Ps and Non-DPS)				
Construction D	ust Impact					
S4.4.5.2	The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation	Minimise dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction phase	APCO To control the dusi impact to meet HKAQO and TM-EIAC criteria
S4.4.5.3	Water spraying every hour for all active works area.	Minimise dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction phase	APCO To control the dust impact to meet HKAQO and TM-EIAO criteria
S4.4.5.2	 Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; A stockpile of dusty material should not be extended beyond the pedestrian barriers, fencing or traffic cones; The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; Vehicle wheel washing facilities should be provided at each construction 	Minimise dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction phase	APCO To control the dust impact to meet HKAQO and TM-EIAO criteria

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
	site exit. Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels;					
	• When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period;					
	• The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;					
	• Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;					
	• Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;					
	• Any skip hoist for material transport should be totally enclosed by impervious sheeting;					
	• Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;					
	• Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system;					
	• Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.					

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
S4.4.5.1	Implement regular dust monitoring under EM&A programme during the construction stage.	Monitoring of dust impact	Contractor	Selected representative dust monitoring station	Construction phase	• TM-EIAO
S4.4.5.3	 All road surface within the barging facilities will be paved. Dust enclosures will be provided for the loading ramp, installation of 3-sided screen with top cover and the provision of water sprays at the discharge point would be provided. Vehicles will be required to pass through designated wheel wash facilities. Continuous water spray at the loading point. 	Minimise dust impact at the nearby sensitive receivers	Contractor	Barging point at Siu Lam	Construction phase	• TM-EIAO

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
Construction Noise						
\$5.5.5.3	 Implement the following good site management practices: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs; silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works; mobile plant should be sited as far away from NSRs as possible and practicable; material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from onsite construction activities. 	Control construction noise	Contractor	All construction sites	Construction phase	• Annex 5, TM-EIAO
S5.5.5.5	Adopt quiet plants during the construction of viaduct, widening of Sha Ling Road, construction of platform for crematorium and widening of Lin Ma Hang Road. The quiet plants should be made reference to the PME listed in the TM or the QPME/ other commonly used PME listed in EPD web pages or taken from BS5228: Part 1: 2009 Noise Control on Construction and Open Sites as far as possible.	Reduce the noise levels of plant items	Contractor	Works area for construction of viaduct, widening of Sha Ling Road, construction of platform for crematorium and widening of Lin Ma Hang Road		• Annex 5, TM-EIAO

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
S5.5.5.6	Install temporary noise barriers (in the form of site hoardings, approx. 2.4m high) located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction noise levels at low-level zone of NSRs through partial screening.	Contractor	All construction sites where practicable	Construction phase	• Annex 5, TM-EIAO
S5.5.5.7 – S5.5.5.12	Install movable noise barriers (typical design is wooden framed barrier with a small-cantilevered upper portion of superficial density no less than 7kg/m^2 on a skid footing with 25mm thick internal sound absorptive lining), acoustic mat or full enclosure, screen the noisy plants including air compressors, generators etc.	Screen the noisy plant items to be used at all construction sites	Contractor	All construction sites where practicable	Construction phase	• Annex 5, TM-EIAO
\$5.5.5.13	Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site to reduce the construction noise	Contractor	All construction sites where practicable	Construction phase	• Annex 5, TM-EIAO
S13.2.1.1 – S13.4.1.2	Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor	Selected representativ e noise monitoring station	Construction phase	• TM-EIAO
Operational Noise (Road	d Traffic Noise)			1	L	
S5.6.6.4	 Provide a series of noise mitigation measures including absorptive noise barriers and low noise road surfacing materials along Lin Ma Hang Road and Sha Ling Road before operation of the proposed project for existing and planned representative NSRs. Locations of noise mitigation measures are stated as following: <i>For existing representative NSRs</i> Approx. 12m of absorptive noise barrier 2.5m above road level along Sha Ling Road (MM1); Approx. 92m of absorptive noise barrier 2.5m above road level along Sha Ling Road (MM2); 	Reduce operation noise from road traffic	Contractor	Refer to Figures 5.6.9 – 5.6.13 of the EIA Report	Prior to operation of the Project for existing representative NSRs. While for barriers to protect planned representative NSRs, it should constructed before intake of planned representative NSRs.	

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
	• Approx. 28m of absorptive noise barrier 3m above road level along Project Road near Sha Ling Road (MM3);					
	• Approx. 51m of absorptive noise barrier 3m above road level along Project Road near Sha Ling Road (MM4);					
	 Approx. 25m of absorptive noise barrier 4m above road level along Lin Ma Hang Road near San Uk Ling (MM5); 					
	• Approx. 21m of absorptive noise barrier 4m above road level along Lin Ma Hang Road near San Uk Ling (MM6);					
	• Approx. 14m of absorptive noise barrier 4m above road level along Lin Ma Hang Road near San Uk Ling (MM7);					
	 Approx. 18m of absorptive noise barrier 3m above road level along Lin Ma Hang Road near San Uk Ling (MM8); 					
	• Approx. 42m of absorptive noise barrier 3m above road level along temporary pullover space opposite San Uk Ling (MM9);					
	 Approx. 93m of absorptive noise barrier 3m above road level along Lin Ma Hang Road opposite San Uk Ling (MM10); 					
	• Approx. 185m of low noise surfacing materials along Lin Ma Hang Road near San Uk Ling (MM11);					
	For planned representative NSRs					
	 Approx. 36m of absorptive noise barrier 5m above road level along Lin Ma Hang Road near Muk Wu Nga Yiu (MM12); 					
	 Approx. 47m of absorptive noise barrier 5m above road level along Lin Ma Hang Road near Muk Wu Nga Yiu (MM13); 					
	 Approx. 31m of absorptive noise barrier 5m above road level along Lin Ma Hang Road near Muk Wu Nga Yiu (MM14); 					
	 Approx. 31m of absorptive noise barrier 5m above road level along Lin Ma Hang Road near Muk Wu Nga Yiu (MM15); 					
	 Approx. 41m of absorptive noise barrier 5m above road level along Lin Ma Hang Road near Muk Wu Nga Yiu (MM16); 					

EIA Ref.	Recommended Mitigation Measures	ObjectivesoftheRecommendedMeasures &Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
	• Approx. 340m of low noise surfacing materials along Lin Ma Hang Road near Muk Wu Nga Yiu (MM17).					

EIA Ref.	Recommended Mitigation Measures	ObjectivesoftheRecommendedMeasures&Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
Water Quality (Construc	tion Phase)					
S6.4.4.1 – S6.4.4.3	 In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN1/94), construction phase mitigation measures shall include the following: General Site Operation At the start of site establishment, perimeter cut-off drains to direct offsite water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system will be undertaken by the contractor prior to the commencement of construction; Diversion of natural stormwater should be avoided as far as possible. The design of temporary on-site drainage should prevent runoff going through site surface, construction machinery and equipment in order to avoid or minimise polluted runoff. Sedimentation tanks with sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m³ capacities, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity shall be flexible and able to handle multiple inputs from a variety of sources and suited to applications where the influent is pumped; The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be incorporated in the permanent drainage channels to enhance deposition rates; The design of efficient silt removal facilities should be based on the 	To minimise water quality impact from construction site runoff and general construction activities	Contractor	All construction sites where applicable	Construction phase	• Water Pollution Control Ordinance • ProPECC PN1/94 • TM-EIAO • TM-DSS
	guidelines in Appendix A1 of ProPECC PN 1/94. The detailed design of					

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
	the sand/silt traps shall be undertaken by the contractor prior to the commencement of construction;					
	• Construction works should be programmed to minimise surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means;					
	• If the excavation of trenches in wet periods is necessary, it should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;					
	• All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas;					
	• All open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m ³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system;					
	• Manholes (including newly constructed ones) should always be covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers;					
	• Precautions be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes;					

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
	 All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction site exit where practicable. Washwater should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains; Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain; Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts; All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby; Regular environmental audit on the construction site should be carried out in order to prevent any malpractices. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the water bodies, marsh and ponds; Adopt best management practices. 					
S6.4.4.4 – S6.4.4.5	 Sewage from workforce Portable chemical toilets and sewage holding tanks are recommended for handling the construction sewage generated by the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance; 	To minimise water quality from sewage effluent	Contractor	All construction sites where practicable	Construction phase	Water Pollution Control Ordinance TM-DSS

Environmental Mitigation Implementation Sc	chedule – Sandy Ridge
--	-----------------------

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
	 Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project; Regular environmental audit on the construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. 					
S6.4.4.6	 Operation of Barging Point at Siu Lam All barges should be fitted with tight bottom seals to prevent leakage of materials during transport; Barges or hoppers should not be filled to a level that will cause overflow of materials or polluted water during loading or transportation; All vessels should be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash; and Loading of barges and hoppers should be controlled to prevent splashing of material into the surrounding water. Mitigation measures for land-based activities as outlined in Section 6.4.4 should be applied to minimise water quality impacts from site runoff and open stockpile spoils at the proposed barging facilities where appropriate. 	To minimise water quality from operation of barging point at Siu Lam	Contractor	All construction sites where practicable	Construction phase	Water Pollution Control Ordinance TM-DSS
Water Quality (Operat	tional Phase)					
S6.5.4.1 – S6.5.4.6	 The following mitigation measures during operational phase are recommended: Sewage and wastewater discharge should be connected to foul sewerage system; Proper drainage systems with silt traps and oil interceptors should be installed; 	To minimise the road runoff, wastewater discharge and erosion of seasonal watercourse during the operational phase	Highways Department / Contractors	Whole alignment	Construction / Operational Phase	Water Pollution Control Ordinance TM-DSS

EIA Ref.	Recommended Mitigation Measures	ObjectivesoftheRecommendedMeasures&Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
	 The design of road gullies with silt traps should be incorporated especially for the catchment leading to the existing wet woodland area located at the north of the site; The silt traps and oil interceptors should be cleaned and maintained regularly, especially before peak seasons of the visitors in Ching Ming Festival and Chung Yeung Festival; Energy dissipaters should be installed at the seasonally wet watercourses to reduce the magnitude of the first flush in order to minimise the erosion impact to the wet woodland. 					

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
Waste Management	(Construction Waste)					
\$7.3.3.8	Construction & Demolition Material Management Plan (C&DMMP)	To enhance the management of	Contractor	All	Construction phase	Project
	• A C&DMMP shall be submitted to the Public Fill Committee for approval in the case of C&D materials disposal exceeding 50,000m ³ .	construction and demolition (C&D) material including rock in public works projects		construction sites		Administrative Handbook for Civil Engineering Works, 2012 Edition
\$7.3.4.2	Good Site Practice	Minimise waste generation	Contractor	All	Construction phase	• Waste Disposal
	The following good site practices are recommended throughout the construction activities:	during construction		construction sites		Ordinance
	• nomination of an approved personnel, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site;					
	 training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling; 					
	• provision of sufficient waste disposal points and regular collection for disposal;					
	• appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers;					
	• regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors;					
	• a Waste Management Plan (WMP) should be prepared by the contractor and submitted to the Engineer for approval.					
\$7.3.4.3	Waste Reduction Measures	Reduce waste generation	Contractor	All	Construction phase	• Waste Disposal
	Waste reduction is best achieved at the planning and design phase, as well as by ensuring the implementation of good site practices. The following recommendations are proposed to achieve reduction:			construction sites		Ordinance
	• segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal;					

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
	 proper storage and site practices to minimise the potential for damage and contamination of construction materials; plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste; sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling. 					
S7.3.4.5	Storage of Waste The following recommendation should be implemented to minimise the impacts: • non-inert C&D materials such as soil should be handled and stored well to ensure secure containment; • stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; • different locations should be designated to stockpile each material to enhance reuse;	Good site practice to minimise the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	Contractor	All construction sites	Construction phase	 Land (Miscellaneous Provisions) Ordinance Waste Disposal Ordinance ETWB TCW No. 19/2005
\$7.3.4.6	Collection and Transportation of Waste The following recommendation should be implemented to minimise the impacts: • remove waste in timely manner; • employ the trucks with cover or enclosed containers for waste transportation; • obtain relevant waste disposal permits from the appropriate authorities; and • disposal of waste should be done at licensed waste disposal facilities.	Minimise waste impacts from storage	Contractor	All construction sites	Construction phase	• Waste Disposal Ordinance
S7.3.4.8 – S7.3.4.15	 <u>Excavated and C&D Materials</u> Wherever practicable, C&D materials should be segregated from other wastes to avoid contamination and ensure acceptability at public filling areas or reclamation sites. The following mitigation measures should be implemented in handling the excavated and C&D materials: maintain temporary stockpiles and reuse excavated fill material for 	Minimise waste impacts from excavated and C&D materials	Contractor	All construction sites	Construction phase	Land (Miscellaneous Provisions) Ordinance Waste Disposal Ordinance

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
	backfilling;					• ETWB TCW No.
	• carry out on-site sorting;					19/2005
	• make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; and					Project Administrative
	• implement a recording system for the amount of waste generated, recycled and disposed of for checking.					Handbook for Civil Engineering Works,
	The recommended C&D materials handling should include:					2012 Edition
	• On-site sorting of C&D materials;					
	• Reuse of C&D materials; and					
	• Use of Standard Formwork and Planning of Construction Materials purchasing.					
S7.3.4.17 – S7.3.4.18	Chemical Waste	Control the chemical waste and	Contractor	All	Construction phase	• Waste Disposal
	If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producer. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste Contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	ensure proper storage, handling and disposal.		construction sites		 (Chemical Waste) General) Regulation Code of Practice on the Packaging, Labelling and Storage of Chemical Waste
\$7.3.4.19	 <u>General Refuse</u> General refuse should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling. Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean. A reputable waste collector should be employed to remove general refuse on a daily basis. 	Minimise production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	Construction phase	• Waste Disposal Ordinance
\$7.3.4.20	 Sewage The WMP should document the locations and number of portable chemical toilets depending on the number of workers, land availability, 	Minimise production of sewage impacts	Contractor	All construction sites	Construction phase	• Waste Disposal Ordinance

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
	 site condition and activities. Regularly collection by licensed collectors should be arranged to minimise potential environmental impacts. 					
Waste Management (Opera	ational Waste)					
S7.4.4.1	General Refuse A reputable waste collector should be employed to remove general refuse on a daily basis.	Remove general refuse during routine road cleaning activities on the roads network and avoid odour, pest and litter impacts	Contractor	Roads network for the C&C facilities and Lin Ma Hang Road	Operational phase	• Waste Disposal Ordinance

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
Land Contamination						
S8.9.1.1	Re-appraisal of the potentially contaminated site (SRC-1)	Identify any hot spots for SI within the southeast and western portions of SRC-1	• •	Potentially contaminated site (SRC-1)	Once the works area for the Project is confirmed and site access is available (e.g. after land resumption)	• Annex 19 of the TM- EIAO, Guidelines for Assessment of Impact On Sites of Cultural Heritage and Other Impacts (Section 3 : Potential Contaminated Land Issues);
						Guidance Manual for Use of Risk-Based Remediation Goals (RBRGs) for Contaminated Land Management;
						• Guidance Notes for Contaminated Land Assessment and Remediation; and
						• Practice Guide for Investigation and Remediation of Contaminated Land
						• Recommendations in Health Risk Assessment
S8.11.1.1	Preparation and submission of Contamination Assessment Plan (CAP) to EPD for review and approval, if required	Present the findings of the re- appraisal and strategy of the recommended SI, if required		Potentially contaminated site (SRC-1)	After land resumption and prior to the construction phase	Ditto
\$8.11.1.2	Preparation and submission of Contamination Assessment Report (CAR) to EPD for review and approval, if required	Present the findings of SI, if any, and evaluate the level and extent of potential contamination	Project Proponent / Detailed Design Consultant	Potentially contaminated site (SRC-1)	Prior to the construction phase	Ditto

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
S8.11.1.2	Preparation and submission of Remediation Action Plan (RAP) to EPD for review and approval if contamination is identified	Recommend appropriate mitigation measures for the contaminated soil and groundwater identified in the assessment if remediation is required	Detailed Design Consultant	Potentially contaminated site (SRC-1)	Prior to the construction phase	Ditto
S8.11.1.2	Preparation and submission of Remediation Report (RR) to EPD for review and approval following the completion of any necessary remediation works	Demonstrate that the decontamination work is adequate and is carried out in accordance with the endorsed CAR and RAP	Detailed Design	Potentially contaminated site (SRC-1)	Prior to the construction phase	Ditto

Environmental Mitigation Implementatio	n Schedule – Sandy Ridge
--	--------------------------

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
Ecology (Construction	Phase)					
\$9.7.2.3	Preparation and submission of Upland Grassland Reinstatement Plan to EPD for agreement.	An Upland Grassland Reinstatement Plan will be prepared by a qualified ecologist/botanist with full details of the findings of a baseline grassland survey, the practical details and methodology of the physical excavation, transport and storage or turves/topsoil and their subsequent reinstatement once the receptor sites have been established, along with an implementation programme of reinstatement, post- reinstatement monitoring and maintenance programme. A contingency plan should be proposed in the Grassland Reinstatement Plan so as to describe the action and limit levels and the action plan if certain performance criteria (such as area of preferred habitat) are not met during the monitoring and maintenance period.	Project Proponent/ Detailed Design Consultant (qualified ecologist/ botanist) for Upland Grassland Reinstatement Plan	Engineered slopes of Crematorium Indicative locations for Grassland Reinstatement should be referred to Figure 9.11 of the EIA Report	Prior to construction phase	 Reinstatement and establishment requirements to be detailed in Upland Grassland Reinstatement Plan TM-EIAO
S9.7.2.5 – S9.7.2.6	Preparation and submission of a Vegetation Survey Report and Transplantation Proposal (if needed as concluded in the Vegetation Survey Report) to EPD for agreement.	The Vegetation Survey will report the presence, as well as update the conditions, number, locations and habitat types of any identified floral species of conservation importance to be impacted by the development,	Project Proponent/ Detailed Design Consultant (qualified ecologist/ botanist) for	Within the Project Area where applicable	Prior to construction phase	• Survey findings and transplantation methodology to be detailed in Vegetation Survey Report and Transplantation Plan

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
		and evaluate suitability and/or practicality of transplantation. The Transplantation Proposal will recommend locations of the receptor site(s), transplantation methodology, implementation programme of transplantation and post-transplantation monitoring and maintenance programme.	Vegetation Survey Report and Transplantation Proposal.			respectively. • TM-EIAO.
\$9.7.5.3 – \$9.7.5.5, \$9.8.1.6	Preparation and submission of Enhancement Woodland Proposal to EPD for agreement.	Recommend appropriate enhancement planting programme, planting and post-transplantation monitoring methodology, action plan for monitoring the enhancement planting and maintenance programme.	Project Proponent/ Detailed Design Consultant (qualified ecologist/ botanist) for Wooded Area Proposal.	Filled slope west of the platform, and north west of the platform in the valley below MacIntosh Fort Indicative locations for Enhancement Woodland should be referred to Figure 9.11 of the EIA Report	Prior to construction phase	 Enhancement planting and establishment requirements to be detailed in Wooded Enhancement Proposal. TM-EIAO
S9.7.3.1 – S9.7.3.3	Indirect impacts due to potential changes in water quality, hydrology and sedimentation could occur to a series of downstream watercourses and wetland systems (including the wet woodland, marsh and mitigation ponds) during both the construction (for the Platform and LMHR widening works) and operational stages. Generally, indirect water impact to any aquatic fauna during the construction phase should easily be avoided by implementing water control measures (ETWB TCW No. 5/2005) to avoid direct or indirect impacts any watercourses and good site practices (further details are discussed in Section 6 of the EIA Report).	Minimise the indirect impacts to Water Quality and Hydrology	Contractor /detailed design consultant.	On the edge of any active works area, 30m from the watercourse	Prior to commencement and during construction phase	• ETWB TCW No. 5/2005 • TM-EIAO

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
	In addition, construction phase impacts on the watercourses, riparian corridor and fauna using these areas will be minimised by erection of a 2m high, solid, dull green site boundary fence on the edge of any active works area, 30m from the watercourse. Where this is not practicable due to site constraints, demarcation fencing will need to be erected to prevent unauthorised encroachment into the riparian corridor by constructions works and traffic. Detailed mitigation measures will be designed at the detailed design stage.					
S9.7.3.4 – S9.7.3.6	Mitigation for noise disturbance (details refer to \$5.5.5 to \$5.6.6 of this table). Site formation and construction are tentatively proposed to cover a 65-month period from mid 2017 to late 2022. As a precautionary approach, consideration should be given at the detailed design stage to avoid the use of highly reflective materials in the design and implementing the use of opaque materials, fritting, breaking up external reflections with stickers or plastic wrap and/or any other bird-friendly design for noise barriers. Works will be restricted to daytime and any construction lighting should be designed and positioned as to not impact on adjacent ecologically sensitive areas.	The construction work and site formation will be phased in order to reduce overall noise disturbance impacts in particular areas. Collisions usually occurs as a result of birds perceiving a clear path through an object that is transparent or appears to be transparent at some distance, or if the noise barrier is highly reflective which would appear to be composed of the adjacent natural vegetation. Furthermore, mitigation measures to control noise disturbance during this phase will involve the selection of quieter plant, use of movable noise barriers and erection of hoarding and fencing to demarcate the site boundary	Contractor Project Proponent	All construction sites	Prior to commencement and during construction phase	• TM-EIAO.

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
\$.9.7.3.7	 In order to demonstrate ecological awareness and to minimise the risk of indirect impacts from water pollution and hill fires, a series of good site practices should be adopted by site staff throughout the construction phase at each works site. These are as follows: Put up signs to alert site staff about any locations which are ecologically sensitive and measures to prevent accidental impacts; Erection of temporary geotextile silt or sediment fences/oil traps around any earth-moving works to trap any sediments and prevent them from entering watercourses; Prohibition of soil storage against trees or close to waterbodies; Delineation of works site to prevent encroachment onto adjacent habitats and fence off areas which have some ecological value; No smoking, hot works or sources of fire close to upland grassland; No on-site burning of waste; and Waste and refuse in appropriate receptacles. 	Minimise impacts on hydrological condition and water quality of hillside watercourses and reduce chances of hillfires.	Contractor	All construction sites	Prior to commencement and during construction phase	• TM-EIAO.
S.9.7.3.9	Precautionary checks by a suitably experienced ecologist of the vegetation for the presence of nesting birds should be carried out in the breeding season (February to July) before vegetation clearance. These impacts can be avoided by conducting vegetation clearance during the non-breeding season (tentatively August-January) and phased through the project period to minimise impacts.	Minimise the impacts to breeding birds within the works areas.	Contractor	All construction sites	Prior to site clearance	• TM-EIAO • WAPO

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
S9.7.2	Establishment, maintenance and monitoring of a Upland Grassland Reinstatement Area	Reinstatement of upland grassland and to maintain connectivity in Sandy Ridge.	Project Proponent / Contractor / Maintenance Authority	Engineered slopes of Crematorium Indicative locations for Grassland Reinstatement should be referred to Figure 9.11 of the EIA Report	Operational phase	 Monitoring methodology and successfulness of survival of upland grassland should follow Upland Grassland Reinstatement Plan. TM-EIAO.
S9.7.5.3 – S9.7.5.6	Establishment, maintenance and monitoring of an enhancement woodland	Recommend appropriate enhancement planting programme, planting and post- transplantation monitoring methodology, action plan for monitoring the enhancement planting and maintenance programme.	Project Proponent/ Detailed Design Consultant (qualified ecologist/ botanist) for Wooded Area Proposal.	Filled slope west of the platform, and north west of the platform in the valley below MacIntosh Fort Indicative locations for Enhancement Woodland should be referred to Figure 9.11 of the EIA Report	Operational phase	 Enhancement planting and establishment requirements to be detailed in Wooded Area Proposal. TM-EIAO.
S9.7.4.1 – S9.7.4.5	 Mitigation for Impacts to Water Quality and Hydrology (Operational Phase) Stormwater drainage system will be further developed in detailed design stage to collect dusty materials from water collected from the platform and associated road system. Silt traps will be installed to ensure removal of dusty materials. Regular cleaning will be conducted to avoid debris entering downstream rivers during first flush; and The proposed small diameter bore pile system at the foundation of the proposed platform structure. 	Specific mitigation measures will be implemented to prevent indirect impacts wetland habitats and fauna. Mitigation measures are to be further developed in the detailed design stage to address any water quality impacts due to the drainage from the proposed platform, and any erosion issues due to the drainage from the	Detailed Design Consultant	Wet woodland (and further down the marsh and mitigation ponds) and the seasonal watercourse to the east of the Project boundary	Detailed Design phase/Operational phase	• TM-EIAO

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
		proposed platform. The surface runoff collected on the platform will be captured by a stormwater drainage system, which will be further developed at the detailed design stage The proposed small diameter bore pile system at the foundation of the proposed platform structure would allow a notional free area of about 87 – 91% for groundwater to pass through				
\$9.7.4.6 – \$9.7.4.7	 <u>Minimise the potential indirect light disturbance on the Street Lighting on</u> <u>fireflies surrounding the Project Site during operational phase</u> It is considered that at the detailed design stage, street lighting of similar lux/light intensity as to what is currently present is utilised. Furthermore, as a precautionary measure, it is suggested that deflectors are fixed to the back of the street lights to prevent additional light reaching the marsh and causing adverse impacts to fireflies. 	Reduce light pollution and impact on the nearby habitats and their associated wildlife groups, particularly nocturnal fireflies.	Detailed Design/ Consultant/ Operator	The whole Project area	Detailed Design phase/Operational phase	• TM-EIAO
S9.7.4.9 – S9.7.4.9	The increase in visitors to the columbarium allows greater public access to the upland grassland of Sandy Ridge and in turn, the potential for hill fires is also increased. Fires may emanate from discarded cigarettes and from specific practices during festivals or grave-sweeping. In order to reduce the risk of hill fires, sufficient educational signage should be displayed throughout the columbarium warning people of the risks of fire and strictly prohibits practices that could cause hill fires. This will require input in the detailed design phase.	Minimise the risk of hill fires.	Detailed Design/ Consultant/ Operator	The whole Project area	Detailed Design phase/Operational phase	• TM-EIAO

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation	Location / Timing	Implementation	Requirements and / or standards to be achieved
Fisheries						
S10.5.1.1	No loss of fish ponds is anticipated and no <i>in situ</i> mitigation is required. However, mitigation measures for water quality (S6.4.4 – S6.5.4 in this table) proposed are also pertinent in ensuring that fisheries impacts of the Project do not occur downstream of the Project area either locally or in Inner Deep Bay.	-	-	-	-	-

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
Landscape & Visual						
S11.8.1.3, Table 11.9	CM1 – The construction area and contractor's temporary works areas should be minimised to avoid impacts on adjacent landscape, and the reliance on off-site construction.	Minimise landscape impact and visual impact	Funded by CEDD and implemented by Contractor	Work site/ during construction	Construction phase	-
S11.8.1.3, Table 11.9	CM3 – Screening of construction works by hoardings/noise barriers around works area in visually unobtrusive colours and to screen construction works. It is proposed that screening be compatible with the surrounding environment and non-reflective, recessive colours be used. Hoarding should be taken down at the end of the construction period.	Minimise visual impact	Funded by CEDD and implemented by Contractor	Work site/ during construction	Construction phase	-
S11.8.1.3, Table 11.9	CM4 – Dust and Erosion Control for Exposed Soil - Excavation works and demolition of existing building blocks shall be well planned with precautions to suppress dust. Exposed soil shall be covered or watered often. Areas that are expected to be left with bare soil for a long period of time after excavation shall be properly covered with suitable protective fabric. Suitable drainage shall be provided around construction sites to avoid discharge of contaminants and sediments into sensitive water-based habitat.	Minimise indirect landscape impact	Funded by CEDD and implemented by Contractor	Work site/ during construction	Construction phase	-
S11.8.1.3, Table 11.9	CM5 – Control night-time lighting and glare by hooding all lights.	Minimise visual impact	Funded by CEDD and implemented by Contractor	Work site/ during construction	Construction phase	-

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
S11.8.1.3, Table 11.9	CM6 – Tree Protection and Preservation – Woodland, plantation and other vegetation within the Study Area will be protected and preserved as far as possible in accordance with ETWB TCW No. 29/2004 - Registration of Old and Valuable Trees, and Guidelines for their Preservation and DEVB TCW No.07/2015 – Tree Preservation. Detailed Design Considerations are made to avoid impacts to trees, e.g. proper viaduct/ bridge design routing to avoid majority of the woodland, locating the columbarium buildings in areas with less trees and ensuring design of the buildings has as small a footprint as practical.	Minimise landscape impact and visual impact	Funded by CEDD and implemented by Contractor	Work site/ during construction	Construction phase	 DEVB TC(W) 07/2015 Latest recommended horticultural practices from Greening, Landscape and Tree Management (GLTM) Section, DevB
S11.8.1.3, Table 11.9	CM7 – Tree Transplantation – Tree(s) will be affected according to the Tree Preservation and Removal Proposal to be carried out in a later stage. Established trees of value are to be re-located where practically feasible.	Minimise landscape and visual impact	Funded by CEDD and implemented by Contractor	Work site/ during construction	Design and Construction phase	 'Guidelines for Tree Risk Management and Assessment Arrangement on an Area Basis and on a Tree Basis', issued January 2011, Greening, Landscape and Tree Management (GLTM) Section, DevB Latest recommended horticultural practices from GLTM Section, DevB

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
S11.8.1.3, Table 11.9	CM8 - Implementing precautionary control measures during construction stage accordingly to ETWB TCW No. 5/2005 – Protection of natural streams/rivers from adverse impacts arising from construction works to avoid direct or indirect impacts any watercourses and good site practices.	Minimize landscape impact	Funded by CEDD and implemented by Contractor	Work site/ during construction	Design and Construction phase	• ETWB TCW No. 5/2005 – Protection of natural streams/rivers from adverse impacts arising from construction works
S11.8.1.3, Table 11.9	OM1 – Compensatory Woodland Planting - The arrangement of compensatory planting (e.g. areas of woodland to be compensated and space to be allowed within the Project Site) will be subject to detailed engineering design, landscape design and planting plan, and is recommended to be implemented prior to the construction activities as far as practical.	Compensate the loss of landscape greenery and enhance the overall visual value of the site.	Funded by CEDD and implemented by Contractor	Within Project Site	Prior to Construction phase	 DEVB TC(W) 07/2015 – Tree Preservation Latest recommended horticultural practices from Greening, Landscape and Tree Management (GLTM) Section, DevB DEVB TCW No. 06/2015 – Maintenance of Vegetation and Hard Landscape Features

EIA Ref.	Recommended Mitigation Measures	ObjectivesoftheRecommendedMeasures&Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
S11.8.1.3, Table 11.9	OM2 – Compensatory Tree Planting for Plantation and Other Vegetated Areas - Compensatory planting should be provided in accordance with DEVB TCW No. 07/2015 to compensate for those trees felled. According to the preliminary design, compensatory trees will be planted on the cut/fill slopes, along new roads and in car parks. The selection of planting species shall be made with reference to the species identified in the future Detailed Tree Survey and be native to Hong Kong or the South China region.	Compensate the loss of landscape greenery and enhance the overall visual value of the site.	Funded by CEDD and implemented by Contractor	Within Project Site	Construction phase	 DEVB TC(W) 07/2015 – Tree Preservation Latest recommended horticultural practices from Greening, Landscape and Tree Management (GLTM) Section, DevB DEVB TCW No. 06/2015 – Maintenance of Vegetation and Hard Landscape Features
S11.8.1.3, Table 11.9	OM3 – Amenity Planting and aesthetic streetscape design of hard landscaping for Pedestrian Walkway, Roadside - Roadside amenity planting should be provided along Sha Ling Road, Lin Ma Hang Road, as well as the internal road within Sandy Ridge columbarium and crematorium site; to enhance the landscape quality of the existing and proposed transport routes. Climbers are proposed to cover vertical, hard surfaces of the piers of the proposed viaducts, and also the newly formed retaining wall within the site. Shade tolerant plants will be planted, where light is sufficient, to improve aesthetic value of areas under viaducts.	Minimise visual impact and also enhance landscape.	Funded by CEDD and implemented by Contractor	Within Project Site	Construction phase	 Guidelines on Greening of Noise Barriers, issued April 2012, GLTMS, DevB DEVB TCW No. 06/2015 – Maintenance of Vegetation and Hard Landscape Features
S11.8.1.3, Table 11.9	OM4 – Greening Works and Contour Grading Works on Cut/ Fill Slopes - Greening works such as hydroseeding/ terraces of shrub or tree planting will be provided where slope gradient allows, according to Geotechnical Engineering Office (GEO) Publication No.1/2011 Technical Guidelines on Landscape Treatment for Slopes.	Minimise landscape and visual impact	Funded by CEDD and implemented by Contractor	Within Project Site	Construction phase	Geotechnical Engineering Office (GEO) Publication No.1/2011 Technical Guidelines on Landscape Treatment for Slopes.

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
S11.8.1.3, Table 11.9	OM5 – Landscape design treatment to be provided by relevant government department.	Mitigate the loss of greenery and enhance the overall landscape and visual value	Funded by FEHD and implemented by Contractor	Within Project Site	After handover to the relevant department	-
S11.8.1.3, Table 11.9	OM6 – Architectural and chromatic treatment of the hard architectural and engineering structures and facilities.	Mitigate the loss of greenery and enhance the overall landscape and visual value	Funded by FEHD and implemented by Contractor	Within Project Site	After handover to the relevant department	-
S11.8.1.3, Table 11.9	OM7 – Aesthetic design of the proposed noise barriers.	Mitigate the visual impact	Funded by CEDD and implemented by Contractor	Along Sha Ling Road and Lin Ma Hang Road	Construction phase	• WBTC No. 36/2004 - ACABAS - submission is required to ACABAS for approval of any bridges and associated structures within the public highway system.
S11.8.1.3, Table 11.9	OM8 - Silt traps should also be incorporated into design of road gullies for the natural water stream(s).	Minimise the landscape impact on natural stream	Funded by CEDD and implemented by Contractor	Within Project Site	Construction Phase	

Notes:

(a) A detailed Tree Survey Report showing all identified valuable trees and OVT will be undertaken in a separate Tree Preservation and Removal Proposal.

(b) Wood resulting from tree removal should be recycled as mulch or soil conditioner for re-use within the Project or in other projects as far as possible e.g. for the construction of soft landscape work, were practical.

(c) Contractor is responsible for landscaping during the agreed establishment and maintenance period. Other designated management and maintenance agents to take up maintenance and management of landscaping after end of agreed period.

(d) Highways Department (HyD) is responsible for maintenance and management of landscaping of public road side slope, Leisure and Cultural Services Department (LCSD) is responsible for the management and maintenance of soft landscapes along non-expressway public roads outside Country Park and Food and Environmental Hygiene Department (FEHD) is responsible for maintenance and management of landscaping of other areas allocated to FEHD.

- (e) The landscape mitigation treatment of the future development site shall follow the below frameworks:
 - Buffer planting shall be provided to soften the edge of the site.
 - Aesthetic landscape treatment including both soft and hard landscape features shall be provided.
 - Vertical greening shall be provided as far as practicable.
 - At-grade tree planting shall be provided as far as possible while planting space is allowed, to enhance the overall environment.
 - Architectural design shall blend in with the surrounding environment.
 - Overall greening ratio shall comply with TC(W) No.3/2012 Site coverage of Greenery for Government Building Projects.

Recommended Mitigation Measures Recommended Measures & Main Concerns to address Agent Timing Stage / or standards to be achieved
--

The compensatory woodland planting shall be included woodland mixed whips, seeding, and shrubs. The principle of the location shall be the extension of the existing woodland, as well as the original lost woodland location. The proposal will be agreed with AFCD, the woodland enhancement planting shall refer to Chapter 9.

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
EM&A Project						
S13.1.1.1, S13.2.1.2	An Independent Environmental Checker needs to be employed as per the EM&A Manual.	Control EM&A Performance	Highways Department	All construction sites	Construction phase	 • EIAO Guidance Note No.4/2010 • TM-EIAO
S13.2.1.1 – S13.4.1.2	 An Environmental Team needs to be employed as per the EM&A Manual. Prepare a systematic Environmental Management Plan to ensure effective implementation of the mitigation measures. An environmental impact monitoring needs to be implementing by the Environmental Team to ensure all the requirements given in the EM&A Manual are fully complied with. 	Perform environmental monitoring & auditing	Highways Department / Contractor	All construction sites	Construction phase	 • EIAO Guidance Note No.4/2010 • TM-EIAO




Appendix O

Implementation of Water Quality Mitigation Measures

Z:\Jobs\2018\TCS00881(CV-2016-10)\600\EM&A Report Submission\Monthly Report\2020\27th Month (Oct 2020)\R0473v2.doc




Water Quality Mitigation Measures under CV/2016/10 (Contract 1)





Water Quality Mitigation Measures under CV/2016/10 (Contract 1)



Hydro-seeding was applied on the slope to minimize muddy runoff.

Water Quality Mitigation Measures under CV/2017/02 (Contract 2)



Water Quality Mitigation Measures under CV/2017/02 (Contract 2)

