

JOB NO.: TCS00881/18 & TCS00944/18

SITE FORMATION AND ASSOCIATED INFRASTRUCTURAL WORKS FOR DEVELOPMENT OF COLUMBARIUM, CREMATORIUM AND RELATED FACILITIES AT SANDY RIDGE CEMETERY

MONTHLY ENVIRONMENTAL MONITORING AND AUDIT Report (No.21) – April 2020

PREPARED FOR HSIN CHONG TSUN YIP JOINT VENTURE & SANG HING CIVIL CONTRACTORS CO., LTD

Date	Reference No.	Prepared By	Certified By
13 May 2020	TCS00881/18/600/R0410v2	Anh	Am

Nicola HonTam Tak Wing(Environmental Consultant)(Environmental Team Leader)

Version	Date	Remarks
1	8 May 2020	First Submission
2	13 May 2020	Amended according to the IEC's comment on 11 May 2020



Our Ref: TCS00881/18/300/L0414

Civil Engineering and Development Department 2/F, Civil Engineering and Development Building, 101 Princess Margaret Rd, Homantin, Kowloon

Attn: Mr. SHUM Ngai Hung, Steven

14 May 2020 By e-mail

Dear Sirs,

Re: Site Formation and Associated Infrastructural Works for Development of Columbarium, Crematorium and Related Facilities at Sandy Ridge Cemetery Monthly Environmental Monitoring & Audit Report (No.21) – April 2020

We confirmed that the captioned report has complied with the requirement set out in the EM&A Manual, we hereby certify the captioned report pursuant to Specific Condition 3.4 of the Environmental Permit No. FEP-01/534/2017/A and EP-534/2017/A.

Should you have any queries, please feel free to contact the undersigned at Tel: 2959-6059 or Fax: 2959-6079 or Email: twtam@fordbusiness.com.

Yours sincerely, For and on Behalf of Action-United Environmental Services & Consulting (AUES)

T. W. Tam Environmental Team Leader TW/nh

cc ARUP (RE of Contract 1) ARUP (RE of Contract 2)
. HCTY-JV (Contractor of Contract 1) Sang Hing (Contractor of Contract 2) Acuity (IEC) Mr. Steven Tang Mr. Anthony Lau Mr. Ho Man To Mr. Elvin Lam Mr. Jacky Leung by e-mail by e-mail by e-mail by e-mail

 Tel
 (852) 2959-6059

 Fax
 (852) 2959-6079

 Email
 info@fordbusiness.com









Our ref: CJO4068

Hsin Chong Tsun Yip Joint Venture (CV/2016/10) Hsin Chong Centre 107-109 Wai Yip Street Kwun Tong, Kowloon Hong Kong

Attention: Mr. HO Man-to

14 May 2020

Dear Sir,

Site formation and Associated Infrastructural Works for Development of Columbarium at Sandy Ridge Cemetery Monthly Environmental Monitoring and Audit Report (No. 21) April 2020

I refer to the email of the ET regarding the captioned Monthly Report. We have no adverse comment on the Monthly Environmental Monitoring and Audit Report (No. 21) April 2020 (Version 2) dated 13 May 2020 with reference No. TCS00881/18/600/R0410v2 after verification.

Yours faithfully,

CH Leung

Ir Leung CH Jacky Independent Environmental Checker

cc. CEDD-DPTL/Land Works – Mr. SHUM Steven ARUP – Mr. LEE Davis ET Leader – Mr. TAM



EXECUTIVE SUMMARY

ES.01. This is the 21st Monthly Environmental Monitoring and Audit (EM&A) Report summarizing the monitoring results and inspection findings under the Project for the period from 1 to 30 April 2020 (the Reporting Month).

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES.02. In the Reporting Month, the major construction works under the Project included Contract CV/2016/10 (hereinafter named "Contract 1") and Contract CV/2017/02 (hereinafter named "Contract 2"). Environmental monitoring activities under the EM&A programme in this Reporting Month are summarized in the following table.

Issues	Environmental Monitoring	Monitoring	Total	
155005	Parameters / Inspection	CV/2016/10	CV/2017/02	Occasions
Air Quality	1-hour TSP	ASD 1	ASR-2	54
Air Quality	24-hour TSP	ASR-1	ASR-3	15
Construction Noise	L _{eq (30min)} Daytime	CN-1 CN-2	CN-3 CN-4	16
Water Quality	In-situ measurement and Water sampling	M3	M1, M2 and M4	12
Ecology	Sensitive Habitat	Transect within site area of CV/2016/10	Transect within site area of CV/2017/02	1
Landscape & Visual	Site Inspection	Site area of CV/2016/10	Site area of CV/2017/02	1
Inconstinu	Environmental Team (ET) Regular Environmental Site Inspection	Site area of	Site error of	5
Inspection & Audit	Independent Environmental Checker (IEC) Monthly Environmental Site Audit	Site area of CV/2016/10	Site area of CV/2017/02	1

Table ES-1Summary of EM&A Programme in the Reporting Month

BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES.03. In the Reporting Month, no exceedance of air quality, noise monitoring and water quality was recorded. The statistics of environmental exceedance, Notification of Exceedance (NOE) issued and investigation of exceedance are summarized in the following table.

Table ES-2Breach of Action and Limit (A/L) Levels in the Reporting Month

Environmental	Monitoring	Action Level	I imit	Event & Action		
Issues	Parameters		Level	NOE Issued	Investigation Findings	Corrective Actions
Air Quality	1-hour TSP	0	0	0	-	-
Air Quality	24-hour TSP	0	0	0	-	-
Construction Noise	Leq _{30min} Daytime	0	0	0	-	-
Water Quality	DO	0	0	0	-	-
	Turbidity	0	0	0		
	SS	0	0	0		

Note: NOE – *Notification of Exceedance*

ES.04. Monthly ecological monitoring for sensitive habitat for area of Contract 1 and Contract 2 were undertaken on 2^{nd} *April 2020*. As advised by both Contractors, there were no vegetation clearance conducted within the site in the Reporting Month and therefore precautionary check for the presence of nesting birds was not required.



ES.05. Landscape and visual inspection at both Contracts were undertaken on 27th April 2020. The Contractor was reminded to prevent the construction material pile within Tree Protection Zone (TPZ) and ensure no works is allowed within the TPZ.

ENVIRONMENTAL COMPLAINT

ES.06. No environmental complaint was recorded or received in this Reporting Month. The statistics of environmental complaint are summarized in the following table.

Table ES-3Environmental Complaint Summaries in the Reporting Month

Reporting Month		Environmental Complaint Statistics			
		Frequency	Cumulative	Complaint Nature	
1 20 Amril 2020	Contract 1	0	0	NA	
1 – 30 April 2020	Contract 2	0	0	NA	

ES.07. In addition, no complaint and emergency event relating to violation of environmental legislation for illegal dumping and landfilling was received.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.08. No environmental summons or successful prosecution was recorded in this Reporting Month. The statistics of summons or successful prosecutions are summarized in the following tables.

Table ES-4Environmental Summons Summaries in the Reporting Month

Reporting Month		Environmental Summons Statistics			
		Frequency	Cumulative	Summons Nature	
1 20 Amril 2020	Contract 1	0	0	NA	
1 – 30 April 2020	Contract 2	0	0	NA	

Table ES-5 Environmental Prosecution Summaries in the Reporting Month

Reporting Month		Environmental Prosecution Statistics			
		Frequency	Cumulative	Prosecution Nature	
1 20 A mil 2020	Contract 1	0	0	NA	
1 – 30 April 2020	Contract 2	0	0	NA	

REPORTING CHANGE

ES.09. No reporting change was made in the Reporting Month.

SITE INSPECTION

ES.010. In the Reporting Month, joint site inspections for Contract 1 to evaluate the site environmental performance were carried out by the Resident Engineer (RE), ET and the Contractor of the Contract 1 on 2nd, 9th, 16th, 23rd and 29th April 2020. Moreover, joint site inspections for Contract 2 by the RE, ET and the Contractor of Contract 2 were carried out on 2nd, 9th, 16th, 23rd and 29th April 2020. IEC attended the both Contract joint site inspection on 16th April 2020. No non-compliance was noted during the site inspections.

FUTURE KEY ISSUES

- ES.011. During wet season, the Contractors are reminded to pay special attention on water quality mitigation measures and should fully implement the measures as recommended in the EM&A Manual, in particular to prevent surface runoff and other pollutants from flowing to local stream and Conservation Area.
- ES.012. Air quality mitigation measures such as wheel wash facilities, watering of haul roads, loose soil construction surface and covering of dusty materials with tarpaulin sheet should be implemented as far as practicable.



- ES.013. Construction noise mitigation measures such as use of movable noise barriers and Quality Powered Mechanical Equipment should be properly provided to reduce construction noise impact, where appropriate.
- ES.014. The Contractors should properly maintain the cleanliness and tidiness of the site. In addition, mosquito control should be performed to prevent mosquito breeding on site.



Table of Contents

1.	NTRODUCTION	1
	.1 PROJECT BACKGROUND	1
	2 REPORT STRUCTURE	2
2.	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	4
	2.1 CONSTRUCTION CONTRACT PACKAGING	4
	2.2 CONSTRUCTION PROGRESS2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS	4 4
	2.4 SUMMARY OF SUBMISSION UNDER THE ENVIRONMENTAL PERMIT REQUIREMENTS	5
3.		7
5.	SUMMARY OF IMPACT MONITORING REQUIREMENT B.1 GENERAL	7
	3.2 MONITORING PARAMETERS	7
	3.3 MONITORING LOCATIONS	7
	3.4 MONITORING FREQUENCY AND PERIOD	9
	3.5 MONITORING EQUIPMENT	9
	 B.6 EQUIPMENT CALIBRATION B.7 DATA MANAGEMENT AND DATA QA/QC CONTROL 	12 12
	B.8 DETERMINATION OF ACTION/LIMIT (A/L) LEVELS	12
4.		14
4.	AIR QUALITY I.1 Monitoring Results	14
	AIR MONITORING EXCEEDANCE	14
5.	CONSTRUCTION NOISE	15
	5.1 MONITORING RESULTS	15
	5.2 NOISE MONITORING EXCEEDANCE	15
6.	WATER QUALITY	16
	5.1 MONITORING RESULTS	16
	5.2 WATER QUALITY MONITORING EXCEEDANCE	17
7.	ECOLOGY MONITORING	18
	7.1 REQUIREMENT	18
	7.2 METHODOLOGY	18
	 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 1) ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 2) 	19 21
	 MEASURE FOR PROTECTION OF NESTING BIRD 	22
8.	LANDSCAPE AND VISUAL	23
0.	B.1 REQUIREMENT	23
	3.2 FINDINGS / DEFICIENCIES DURING SITE INSPECTION IN THE REPORTING MONTH	23
9.	VASTE MANAGEMENT	24
	0.1 GENERAL WASTE MANAGEMENT	24
	0.2 RECORDS OF WASTE QUANTITIES	24
10.	SITE INSPECTION	25
	0.1 REQUIREMENT	25
	0.2 FINDINGS / DEFICIENCIES DURING SITE INSPECTION IN THE REPORTING MONTH	25
11.	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	27
	1.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	27
12.	MPLEMENTATION STATUS OF MITIGATION MEASURES	28
	2.1 GENERAL REQUIREMENTS	28
	2.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	28
	2.3 Key Issues for the Coming Month	29
13.	CONCLUSIONS AND RECOMMENTATIONS	30
	3.1 CONCLUSIONS3.2 RECOMMENDATIONS	30 30
		50



LIST OF TABLES

TABLE 2-1	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS FOR CONTRACT 1
TABLE 2-2	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS FOR CONTRACT 2
TABLE 2-3	STATUS OF SUBMISSION AS UNDER FEP FOR CONTRACT 1
TABLE 2-4	STATUS OF SUBMISSION AS UNDER FEP FOR CONTRACT 2
TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	DESIGNATED AIR QUALITY MONITORING LOCATION UNDER THE PROJECT
TABLE 3-3	DESIGNATED CONSTRUCTION NOISE MONITORING LOCATION UNDER THE PROJECT
TABLE 3-4	DESIGNATED WATER QUALITY MONITORING STATIONS UNDER THE PROJECT
TABLE 3-5	AIR QUALITY MONITORING EQUIPMENT
TABLE 3-6	NOISE MONITORING EQUIPMENT
TABLE 3-7	WATER QUALITY MONITORING EQUIPMENT
TABLE 3-8	ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING
TABLE 3-9	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 3-10	ACTION AND LIMIT LEVELS FOR WATER QUALITY
TABLE 4-1	SUMMARY OF AIR QUALITY MONITORING RESULTS AT ASR-1 UNDER CONTRACT 1
TABLE 4-2	SUMMARY OF AIR QUALITY MONITORING RESULTS AT ASR-2 UNDER CONTRACT 2
TABLE 4-3	SUMMARY OF AIR QUALITY MONITORING RESULTS AT ASR-3A UNDER CONTRACT 2
TABLE 5-1	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS UNDER CONTRACT 1
TABLE 5-2	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS UNDER CONTRACT 2
TABLE 6-1	SUMMARY OF WATER QUALITY MONITORING RESULTS – M3 UNDER CONTRACT 1
TABLE 6-2	SUMMARY OF WATER QUALITY MONITORING RESULTS (M1, M2 and M4) UNDER CONTRACT 2
TABLE 6-3	SUMMARY OF FIELD MEASUREMENTS FOR WATER QUALITY
TABLE 6-4	ACTION AND LIMIT (A/L) LEVELS EXCEEDANCE RECORD
TABLE 6-5	SUMMARY OF INVESTIGATION OF WATER QUALITY EXCEEDANCE IN THE REPORTING MONTH
TABLE 7-1	ACTION AND LIMIT LEVELS FOR WET WOODLAND HABITATS MONITORING
TABLE 7-2	ACTION AND LIMIT LEVELS FOR NON-WET WOODLAND HABITATS MONITORING
TABLE 7-3	SCHEDULE OF FAUNAL SURVEYS IN EACH YEAR DURING CONSTRUCTION PHASE
TABLE 7-4	RESULT OF FAUNAL SURVEY UNDER CONTRACT 1
TABLE 7-5	RESULT OF FRESHWATER COMMUNITIES SURVEY UNDER CONTRACT 1
TABLE 7-6	RESULT OF FAUNAL SURVEY UNDER CONTRACT 2
TABLE 7-7	RESULT OF FRESHWATER COMMUNITIES SURVEY UNDER CONTRACT 2
TABLE 8-1	LANDSCAPE & VISUAL INSPECTION FINDING FOR CONTRACT 1
TABLE 8-2	LANDSCAPE & VISUAL INSPECTION FINDING FOR CONTRACT 2
TABLE 9-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
TABLE 9-2	SUMMARY OF QUANTITIES OF C&D WASTES
TABLE 10-1	SITE OBSERVATIONS FOR THE WORKS OF CONTRACT 1
TABLE 10-2	SITE OBSERVATIONS FOR THE WORKS OF CONTRACT 2
TABLE 11-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 11-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 11-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 12-1	ENVIRONMENTAL MITIGATION MEASURES

 TABLE 12-1
 ENVIRONMENTAL MITIGATION MEASURES



LIST OF APPENDICES

APPENDIX A	LAYOUT PLAN OF THE PROJECT
APPENDIX B	ORGANIZATION STRUCTURE AND CONTACT DETAILS OF RELEVANT PARTIES
APPENDIX C	THREE MONTHS ROLLING PROGRAMME
APPENDIX D	DESIGNATED MONITORING LOCATIONS
APPENDIX E	CALIBRATION CERTIFICATES OF MONITORING EQUIPMENT AND LABORATORY CERTIFICATE
APPENDIX F	EVENT AND ACTION PLAN OF AIR QUALITY, NOISE AND WATER QUALITY
APPENDIX G	MONITORING SCHEDULES OF THE REPORTING MONTH AND COMING MONTH
APPENDIX H	MONITORING DATA OF 24-HOUR TSP AIR QUALITY, NOISE AND WATER QUALITY
APPENDIX I	GRAPHICAL PLOTS OF AIR QUALITY, NOISE AND WATER QUALITY
APPENDIX J	METEOROLOGICAL DATA OF THE REPORTING MONTH
APPENDIX K	ECOLOGICAL SURVEY REPORT
APPENDIX L	LANDSCAPE & VISUAL INSPECTION CHECKLIST
APPENDIX M	MONTHLY SUMMARY WASTE FLOW TABLE
APPENDIX N	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)
APPENDIX O	IMPLEMENTATION OF WATER QUALITY MITIGATION MEASURES



1. INTRODUCTION

1.1 PROJECT BACKGROUND

1.1.1 Civil Engineering and Development Department (CEDD) is the Project Proponent for the Project "Site Formation and Associated Infrastructural Works for Development of Columbarium, Crematorium and Related Facilities at Sandy Ridge Cemetery". The Project is a Designated Project to be implemented under Environmental Permit No. EP-534/2017/A and FEP-01/534/2017/A. The layout plan of the Project is shown in Appendix A. Major works to be executed under the Project shall include to the following:

A Designated Works under EP-534/2017/A

- (i) Site formation of about 8 hectares of land and associated drainage, sewerage and landscape works for development of Columbarium and Crematorium facilities at the Sandy Ridge Cemetery;
- (ii) Construction of a new road (about 600m) including a section of viaduct connecting the platform for Crematorium and Man Kam To Road and the pick-up/drop-off point at Man Kam To Road;
- (iii) Widening of about 900m of the existing Sha Ling Road;
- (iv) Widening of about 1.4km of the existing Lin Ma Hang Road; and
- (v) Improvement works to the existing barging point at Siu Lam

Non-Designated Works

- (i) Construction of a sewage detention tank complete with odour and septicity control mechanism;
- (ii) Construction of noise barriers along Sha Ling Road;
- (iii) Construction of a new Refuse Collection Point (RCP) near the junction between Man Kam To Road and Sha Ling Road;
- (iv) Landscaping works (including both hard and soft landscape works);
- (v) Associated tree felling, transplanting and compensatory planting works;
- (vi) Associated street lighting, street furniture and road marking, etc.; and
- (vii) Other works which are specified in PS of the Contract.
- 1.1.2 To facilitate the Project management, the Project works were separated into three Contracts to be executed which are described in below sub-sections.
- 1.1.3 Contract No. CV/2016/10 Site Formation and Associated Infrastructural Works for Development of Columbarium at Sandy Ridge Cemetery (hereinafter named "Contract 1"):-
 - Site formation of about 1.77 ha of land for the proposed pick-up and drop-off area for shuttle bus operation;
 - Upgrading of a section of 900m existing Sha Ling Road from 3m wide carriageway to 7.3m wide carriageway with footpath at both sides;
 - Construction of one EVA with a total length of about 160m;
 - Construction of noise barriers along Sha Ling Road;
 - Modification of junction between Man Kam To Road and Sha Ling Road;
 - Construction of a new pick up / drop off point at Man Kam To Road;
 - Relocation and construction of a new refuse collection point near junction between Man Kam To Road and Sha Ling Road;
 - Associated geotechnical works including cut and fill slopes, soil nailing works and retaining structures;
 - Associated drainage, sewerage and waterworks along Sha Ling Road; and
 - Associated landscaping works.
- 1.1.4 Contract No. CV/2017/02 Infrastructural Works at Man Kam To Road and Lin Ma Hang Road for Development of Columbarium at Sandy Ridge Cemetery (hereinafter named "Contract 2"):-
 - Construction of a new road connecting Columbarium site to Crematorium site;
 - Construction of one EVA with a total length of about 300m;
 - Widening of a section of 1.4 km long Lin Ma Hang Road (between Man Kam To Road and Ping Yuen River) from 6m wide carriageway to 7.3m with 2m width footpath on both sides;
 - Provision of a pair of lay-by at Lin Ma Hang Road;
 - Construction of a new vehicular access connecting the Sheung Shui Landmark North PTI and Lung Sum Avenue;



- Construction of covered walkway along Fanling Station Road;
- Removal of planters and central divider along Fanling Station Road and San Wan Road;
- Associated drainage, sewerage, waterworks and utility works along Man Kam To Road and Lin Ma Hang Road;
- Associated geotechnical works including cut and fill slopes, soil nailing works and retaining structures; and
- Associated landscaping works.
- 1.1.5 CEDD Contract No. (to be confirmed):-
 - Site Formation for the platform of the columbarium site;
 - Construction of two 2 at-grade access roads;
 - Construction of road junction between Man Kam To Road and the new access road;
 - Associated drainage, sewerage and waterworks along the two new access roads;
 - Associated geotechnical works including cut and fill slopes, soil nailing works and retaining structures; and
 - Associated landscaping works
- 1.1.6 Hsin Chong Tsun Yip Joint Venture (hereafter referred as "HCTYJV") has been awarded Contract 1 on 5 December 2017. According to the Contract requirement, HCTYJV shall take over the responsibility for part of the Environmental Permit No. EP-534/2017 for ease of management, therefore application for Further Environmental Permit was submitted by HCTYJV to EPD on 26 January 2018 and Further Environmental Permit No. FEP-01/534/2017 was granted to HCTYJV by EPD on 23 February 2018. Furthermore, EPD issued Environmental Permit No. FEP-01/534/2017/A on 24 December 2018.
- 1.1.7 Sang Hing Civil Contractors Company Limited (hereinafter referred as "Sang Hing") was awarded Contract 2 on 23 May 2018. The Contract Works is a Designated Project as under Environmental Permit (EP) No. EP-534/2017. Furthermore, EPD issued Environmental Permit No. EP-534/2017/A on 24 December 2018.
- 1.1.8 Action-United Environmental Services & Consulting (AUES) has been commissioned by the Contractors as an Environmental Team (ET) to implement the Environmental Monitoring and Audit (EM&A) programme in accordance with the approved EM&A Manual as well as the associated duties. As part of the EM&A programme, baseline monitoring to determine the ambient environmental conditions was completed before construction work commencement. The Baseline Monitoring Report (air, noise and water) certified by ET Leader (ETL) and verified by Independent Environmental Checker (IEC) was submitted to Environmental Protection Department (EPD) and it was approved by EPD on 25 October 2018.
- 1.1.9 Major construction work of Contract 1 was commenced on 16 August 2018 and Contract 2 on 5 November 2018.
- 1.1.10 This is the **21**st Monthly EM&A Report summarizing the monitoring results and inspection findings for the period from **1** to **30 April 2020**.

1.2 REPORT STRUCTURE

1.2.1 The Monthly EM&A Report is structured into the following sections:-

	PP
Section 1	Introduction
Section 2	Project Organization and Construction Progress
Section 3	Summary of Monitoring Requirements
Section 4	Air Quality Monitoring Results
Section 5	Noise Monitoring Results
Section 6	Water Quality Monitoring Results
Section 7	Ecology Monitoring Results
Section 8	Landscape & Visual
Section 9	Waste Management
Section 10	Site Inspections



Section 11 Environmental Complaints and Non-Compliance

- Section 12 Implementation Status of Mitigation Measures
- Section 13 Conclusions and Recommendation



2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 CONSTRUCTION CONTRACT PACKAGING

- 2.1.1 To facilitate the project management and implementation, the Project was divided by the following contracts:
 - Contract 1 (Contract No. CV/2016/10)
 - Contract 2 (Contract No. CV/2017/02)
 - Contract 3 (Contract No. TBA)
- 2.1.2 Organization structure and contact details of relevant parties with respect to on-site environmental management are shown in *Appendix B*.

2.2 CONSTRUCTION PROGRESS

2.2.1 The three-month rolling construction programme for Contract 1 and Contract 2 are enclosed in *Appendix C*. Construction activities of the Contract 1 and Contract 2 undertaken in the Reporting Month are presented below.

Contract 1 (CV/2016/10)

- General site housekeeping
- Bulk Excavation
- Construction of Cut Slope, installation of soil nailing and construction of surface channel
- Construction of retaining wall for Fill Slope.
- Construction of Fill Slope and surface channel
- Construction of Detention tank
- Construction of Pick-up and Drop-off Point near Man Kam To Road

Contract 2 (CV/2017/02)

- Construction of Manhole, gullies, drainage pipe at Lin Ma Hang Road between CH380-430 Northbound & CH1165-1265 Northbound.
- Man Kam To Road DN800 DI Sewerage Pipe FM4.18-FM4.19-FM4.20 (50m) & FM4.21-FM4.22-FM4.23 (50m)
- Soil Nail Works at Lin Ma Hang Road Slope C225 & C231
- Works and drainage works for slope FS18 (Part A1)
- Backfilling of Retaining Wall 13
- Piling Works for Retaining Wall 14

2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.3.1 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project in this Reporting Month is presented in *Tables 2-1 and 2-2*.

Item	Description	License/ Permit ref no.	License/ Permit Status
1	Air Pollution Control	Ref. no. 428909	Valid
	(Construction Dust) Regulation	Acknowledged by EPD on 20/12/2017	
2	Chemical waste Producer	WPN: 5231-641-H3937-01	Valid
	Registration	Issued by EPD on 27/03/2018	
3	Water Pollution Control	License no. WT00030795-2018	Valid
	Ordinance	Issued date: 9/5/2018	
		Expire Date: 31/5/2023	
4	Billing Account for Disposal of	Account no.: 7029769	Valid
	Construction Waste		
5	Construction Noise Permit	GW-RN0222-20 (expired on 30 Sep	Valid
		2020)	



Item	Description	License/ Per	mit ref no.	License/ Permit Status
1	Air Pollution Control (Construction Dust)	Ref. no. 440406 Acknowledged by EPD on	Man Kam To Road	Valid
	Regulation	14/12/2018	Kong Nga Po Road	
		Ref. no. 440405 Acknowledged by EPD on	Fanling Station Road	Valid
		14/12/2018 Ref. no. 440404 Acknowledged by EPD on 14/12/2018	Sa Ling Road (Sandy Ridge Cemetery)	Valid
		Ref. no. 440401 Acknowledged by EPD on 14/12/2018	Lin Ma Hang Road (San Uk Ling – Muk Wu Nga Yiu)	Valid
		Ref. no. 440402 Acknowledged by EPD on 14/12/2018	Lung Sum Avenue	Valid
2	Chemical waste Producer Registration	WPN: 5213-641-S4151-01 Issued by EPD on 04/02/2019		Valid
3	Water Pollution Control Ordinance	License no: WT00032936-2018 Issued date: 16/01/2019 Expire Date: 31/01/2024	Man Kam To Road & Lin Ma Hang Road, Man Kam To	Valid
		License no: WT00033335-2019 Issued date: 29/03/2019 Expire Date: 31/03/2024	Columbarium at Sandy Ridge Cemetery	Valid
		License no: WT00034717-2019 Issued date: 9/10/2019 Expire Date: 31/10/2024	Fanling Station Road	Valid
4	Billing Account for Disposal of Construction Waste	Account no.: 7031098		Valid

Table 2-2Status of Environmental Licenses and Permits for Contract 2

2.4 SUMMARY OF SUBMISSION UNDER THE ENVIRONMENTAL PERMIT REQUIREMENTS

2.4.1 *Tables 2-3 to 2-4* summarized the submission status under the EP and/or FEP stipulation in the Reporting Month.

Table 2-3Status of Submission as under FEP

Item	EP and / or FEP Stipulation	Description	Status
1	Condition 2.10 of FEP	Management organization of : i) the main construction companies; ii) ET; and iii) IEC and the supporting team	Submitted on 11 April 2018
2	Condition 2.11 of FEP	i) Detailed phasing programme of all construction works; and ii) Location plan of all construction works	Submitted on 12 April 2018
3	Condition 2.12 of FEP	Contamination Assessment Plan (CAP)	Approved by EPD on 27 May 2019
4	Condition 2.13 of FEP	Grassland Reinstatement Plan	Re-submitted on 31 May 2019
5	Condition 2.14 of FEP	Vegetation Survey Report for Contract 1	Approved by EPD on 12 October 2018
6	Condition 2.15 of FEP	Vegetation Transplantation Proposal Contract 1	Approved by EPD on 12 October 2018
7	Condition 2.17 of FEP	Woodland Compensation Plan (Rev.04)	Re-submitted on 13 Mar 2020
8	Condition 2.18 of FEP	Monitoring and Survey Plan for	Approved by EPD on 22 Oct



Item	EP and / or FEP Stipulation	Description	Status
		Golden-headed Cisticola for Contract 1	2019
		(Rev.02)	
9	Condition 2.20 of FEP	Landscape & Visual Mitigation and Tree	Re-submitted on 17 Apr 2020
		Preservation Plan(s) Contract 1 (Rev.04)	
10	Condition 2.22 of FEP	Traffic Noise Mitigation Plan Contract 1	Re-submitted on 10 Nov 2019
		(Rev. 4)	
11	Condition 3.3 of the FEP	Baseline Monitoring Report (Air, Noise	Approved by EPD on 25
		and Water)	October 2018
12	Condition 4.2 of the FEP	The Contract Internet website	Internet website address has
			notified EPD on 15 Jun 2018

Table 2-3Status of Submission as under EP

Item	EP and / or FEP Stipulation	Description	Status
1a	Condition 2.10 of EP	Management organization of : i) the main construction companies; ii) ET; and iii) IEC and the supporting team	Submitted on 24 September 2018
2a	Condition 2.11 of EP	i) Detailed phasing programme of all construction works; and ii) Location plan of all construction works	Submitted on 26 September 2018
3	Condition 2.13 of EP	Contamination Assessment Plan (CAP)	Approved by EPD on 27 May 2019
4	Condition 2.14 of EP	Grassland Reinstatement Plan	Re-submitted on 31 May 2019
5	Condition 2.15 of EP and	Vegetation Survey Report Contract 2	Re-submitted on 30 Oct 2019
6	Condition 2.16 of EP	Vegetation Transplantation Proposal Contract 2	Re-submitted on 30 Oct 2019
7	Condition 2.18 of EP	Woodland Compensation Plan (Rev.04)	Re-submitted on 13 Mar 2020
8	Condition 2.19 of EP	Monitoring and Survey Plan for Golden-headed Cisticola Contract 2	Re-submitted on 30 Oct 2019
9	Condition 2.22 of EP	Landscape & Visual Mitigation and Tree Preservation Plan(s) Contract 2	Re-submitted on 25 Mar 2019
10	Condition 2.24 of EP	Traffic Noise Mitigation Plan Contract 2	Re-submitted on 12 Aug 2019
11	Condition 3.3 of the EP	Baseline Monitoring Report (Air, Noise and Water)	Approved by EPD on 25 October 2018
12	Condition 4.2 of the EP	The Contract Internet website	Internet website address has notified EPD on 15 June 2018



3. SUMMARY OF IMPACT MONITORING REQUIREMENT

3.1 GENERAL

- 3.1.1 The EM&A requirements are set out in the Approved EM&A Manual. Environmental issues such as air quality, construction noise, water quality and ecology were identified as the key issues during the construction phase of the Project.
- 3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

3.2 MONITORING PARAMETERS

- 3.2.1 The EM&A impact monitoring shall cover the following environmental aspect:
 - Air quality;
 - Construction noise;
 - Water quality;
 - Ecology; and
 - Landscape and visual

3.2.2 A summary of the monitoring parameters is presented in *Table 3-1* below

Table 3-1Summary of EM&A Requirements

Environmental Issue	Parameters	
Air Quality	1-hour TSP;24-hour TSP	
Noise	• Lea _{(20min}) during normal working hours : and	
Water Quality	 In-situ Measurements Dissolved Oxygen Concentration (mg/L) & Saturation (%); Temperature (°C); Turbidity (NTU); Salinity (ppm) pH unit; Water depth (m); and Stream Flow Velocity (m/sec). Laboratory Analysis Suspended Solids (mg/L) 	
Ecology	Ecologically sensitive habitats (wetland habitats and non-wetland habitats)	

3.3 MONITORING LOCATIONS

- 3.3.1 According to the Approved EM&A Manual of the Project *Site Formation and Associated Infrastructural Works for Development of Columbarium, Crematorium and Related Facilities at Sandy Ridge Cemetery*, the designated monitoring locations for air quality, noise, water quality and ecology under the monitoring programme, is shown in *Appendix D*.
- 3.3.2 Since the Project was divided into three Works Contracts and all Contracts will be commenced at different time, the construction phase impact monitoring will only be performed at the Contract-related monitoring stations upon commencement of each Contract Works.

Air Quality

3.3.3 There were three (3) designated air quality monitoring stations recommended in the Approved EM&A Manual Section 5.6.1.1. There was proposed relocation of air quality monitoring location ASR-3 in October 2018 since the landlord refused to set up the HVS at his premises and nearby Conservation Area due to noise nuisance and Muk Wu Nga Yiu House No. 2A was proposed as alternative location ASR-3a. The proposal dated on 9 November 2018 which verified by IEC was submitted to EPD for approval. Based on rationale in Section 3.3.2, the Contract-related air quality monitoring location for construction phase were summarized in *Table 3-2* and illustrated in *Appendix D*.



Location ID	Description in EM&A Manual	Location	Related Work Contract
ASR-1	Village House along Man Kam To Road	Sha Ling Village House No.6	Contract 1
ASR-2	Village House at San Uk Ling	San Uk Ling Village House No.1	Contract 2
ASR-3	Village House at Muk Wu Nga Yiu	Muk Wu Nga Yiu House No.28	Contract 2
ASR-3a (#)	Village House at Muk Wu Nga Yiu	Muk Wu Nga Yiu House No.2A	Contract 2

Table 3-2Designated Air Quality Monitoring Location under the Project

Remark: (#)

There was proposed relocation of air quality monitoring location ASR-3 in October 2018. The proposal dated on 9 November 2018 after verified by IEC was submitted to EPD for approval.

- i) Be at the site boundary or such locations close to the major dust emission source;
- ii) Close to the sensitive receptors;
- iii) Take into account the prevailing meteorological conditions;
- iv) For monitoring location located in the vicinity of the ASRs, care shall be taken to cause minimal disturbance to the occupants during monitoring.
- v) When positioning the HVS, the following points shall be noted:
 - a. a horizontal platform with appropriate support to secure the samples against gusty wind shall be provided;
 - b. no two samplers shall be placed less than 2m apart;
 - c. the distance between the HVS and an obstacle, such as buildings, must be at least twice the height that the obstacle protrudes above the HVS;
 - d. a minimum of 2 m separation from walls, parapets and penthouses is required for HVS at the rooftop;
 - e. a minimum of 2 m separation from any supporting structure, measures horizontally is required;
 - f. no furnace or incinerator flue is nearby;
 - g. airflow around the sampler is unrestricted;
 - h. the HVS is more than 20 m from the dripline;
 - i. any wire fence and gate to protect the HVS, shall not cause any obstruction during monitoring;
 - j. permission must be obtained to set up the HVS and to obtain access to the monitoring stations; and
 - k. a secured supply of electricity is needed to operate the HVS.

Construction Noise

3.3.5 There were four (4) designated noise monitoring locations recommended in the Approved EM&A Manual Section 6.5.1.1. Based on rationale in Section 3.3.2, the Contract-related noise quality monitoring location for construction phase were summarized in *Table 3-3* and illustrated in *Appendix D*.

 Table 3-3
 Designated Construction Noise Monitoring Location under the Project

Locatio n ID	Description in EM&A Manual	Location	Related Work Contract
CN-1	Village house to the west of	6	Contract 1
	Sha Ling Road	Road (free field condition)	
CN-2	Village house to the north of	Sha Ling Village House No. 25 (free	Contract 1
	Man Kam To Road	field condition)	& 3
CN-3	Village house near San Uk	San Uk Ling Village House No. 18 (free	Contract 2
	Ling	field condition)	
CN-4	Village house of Muk Wu	Muk Wu Village House No. 267 (1m	Contract 2
		façade from the building)	

^{3.3.4} If the designated monitoring location is required to relocate, alternative monitoring location shall agree with IEC and seek for EPD approval which shall meet the following criteria:



Water Quality

3.3.6 There were four (4) water quality monitoring locations recommended in the Approved EM&A Manual Section 7.6.1.2. The locations and coordinates of water quality monitoring were listed in *Table 3-4*. Based on rationale in Section 3.3.2, the Contract-related water quality monitoring location for construction phase were summarized in *Table 3-4* and illustrated in *Appendix D*.

Proposed	Co-ore	linates	Description	Related Work
Location ID	North	East	Description	Contract
M1	843 431	831 308	Midstream of Nam Hang Stream	Contract 2
M2	843 840	831 101	Downstream of Nam Hang Stream	Contract 2
M3	843 509	830 040	Wetland in the Conservation Area near Yuen Leng Chai	Contract 1
M4	843 997	831 783	Watercourse across Lin Ma Hang Road, running from east of San Uk Ling to Man Kam To Boundary Control Point	Contract 2

Table 3-4Designated Water Quality Monitoring Stations under the Project

3.4 MONITORING FREQUENCY AND PERIOD

3.4.1 The requirements of impact monitoring were stipulated in *Sections 5.8.1.1, 6.7.1.1* and *7.8.1.4* of the approved *EM&A Manual* and presented as follows.

Air Quality Monitoring

- 3.4.2 Monitoring frequency for air quality impact monitoring is as follows:
 - 1-Hour TSP 3 sets of 1-hour TSP monitoring shall be carried out once every six days during construction periods
 - 24-Hour TSP 24-hour TSP monitoring shall be carried out every six days during construction periods

Noise Monitoring

3.4.3 Noise impact monitoring shall be carried out once per week during construction periods. The noise measurement for the time period between 0700 and 1900 hours shall be measured in terms of L_{eq} (30 minutes) or 6 sets of L_{eq} (5mins).

Water Quality Monitoring

3.4.4 The monitoring frequency shall be 3 days per week during construction phase and the interval between two sets of monitoring shall not be less than 36 hours.

3.5 MONITORING EQUIPMENT

3.5.1 The monitoring equipment using for the EM&A program as proposed by the ET shall be verified by the IEC.

Air Quality Monitoring

- 3.5.2 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B.* If ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to IEC for approval.
- 3.5.3 The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.
- 3.5.4 All equipment used by ET for air quality monitoring is listed in *Table 3-5*.

Table 3-5Air Quality Monitoring Equipment

Equipment	Model			
24-hour TSP				
High Volume Air Sampler (HVAS)	TISCH High Volume Air Sampler, HVS Model TE-5170			
Calibration Kit	TISCH Model TE-5025A			
1-Hour TSP				
Portable Dust Meter	Sibata LD-3 Laser Dust monitor Particle Mass Profiler &			



Equipment	Model
	Counter

Wind Data Monitoring Equipment

- 3.5.5 According to the approved EM&A Manual, wind data monitoring equipment shall also be provided and set up for logging wind speed and wind direction near the dust monitoring locations. The equipment installation location shall be proposed by the ET and agreed with the IEC. For installation and operation of wind data monitoring equipment, the following points shall be observed:
 - 1) The wind sensors should be installed 10 m above ground so that they are clear of obstructions or turbulence caused by buildings.
 - 2) The wind data should be captured by a data logger. The data shall be downloaded for analysis at least once a month.
 - 3) The wind data monitoring equipment should be re-calibrated at least once every six months.
 - 4) Wind direction should be divided into 16 sectors of 22.5 degrees each.
- 3.5.6 ET has liaised with the premises owners/ landlords to grant the permission for the HVS installation. However, they rejected to set up wind data monitoring equipment installation in their premises.
- 3.5.7 Under this situation, the ET proposed to obtain representative wind data from the Hong Kong Observatory Ta Kwu Ling Weather Station. Ta Kwu Ling Station is located near the Project site which situated at the sea level above 15mPD and the wind data monitoring equipment is installed 10 m above the existing ground.

Noise Monitoring

- 3.5.8 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in ms⁻¹ before each noise monitoring event. Noise measurements should not be made in fog, rain, wind with a steady speed exceeding 5 m s⁻¹ or wind with gusts exceeding 10 m s⁻¹.
- 3.5.9 Noise monitoring equipment used for impact monitoring is listed in *Table 3-6*.

Equipment	Model
Integrating Sound Level Meter	B&K Type 2238
Calibrator	B&K Type 4231
Portable Wind Speed Indicator	Testo Anemometer

Table 3-6Noise Monitoring Equipment

3.5.10 Sound level meters listed above comply with the *International Electrotechnical Commission Publications 651: 1979 (Type 1)* and *804: 1985 (Type 1)* specifications, as recommended in TM issued under the NCO.

Water Quality Monitoring

3.5.11 Water quality parameters include dissolved oxygen, water temperature & depth, turbidity, salinity, pH and stream flow velocity shall be measured *in-situ*, and suspended solids shall be analyzed by a HOKLAS-accredited testing laboratory.

Dissolved Oxygen and Temperature Measurement

- 3.5.12 The dissolved oxygen (DO) measuring instruments should be portable and weatherproof. The equipment should also complete with cable and sensor, and DC power source. It should be capable of measuring:
 - A DO level in the range of 0 20 mg/L and 0 200% saturation; and
 - A temperature of 0 45 degree Celsius.



- 3.5.13 The equipment should have a membrane electrode with automatic temperature compensation complete with a cable.
- 3.5.14 Should salinity compensation not be built-in to the DO equipment, in-situ salinity should be measured to calibrate the DO measuring instruments prior to each measurement.

Turbidity Measurement

3.5.15 The turbidity measuring instruments should be a portable and weatherproof with DC power source. It should have a photoelectric sensor capable of measuring turbidity level between 0–1000 NTU (for example, Hach model 2100Q or an approved similar instrument).

Salinity Measurement

3.5.16 A portable salinometer capable of measuring salinity in the range of 0–40 parts per thousand (ppt) should be provided for measuring salinity of the water at each monitoring location.

pH Measurement

3.5.17 A portable pH meter capable of measuring a range between 0.0 and 14.0 should be provided to measure pH under the specified conditions accordingly to the APHA Standard Methods.

Water Depth Measurement

3.5.18 A portable, battery-operated echo sounder or an approved similar instrument should be used for water depths determination at each designated monitoring station.

Stream Flow Velocity Equipment

3.5.19 Since the EM&A Manuals do not specified instrument to use stream flow velocity measurement, the monitoring of stream flow velocity is therefore proposed to be conducted by using a flow probe which is a digital water velocity meter.

Water Sampling Equipment

- 3.5.20 A water sampler is required for suspended solid (SS) monitoring. A water sampler e.g. Kahlsico Water Sampler, which is a transparent PVC cylinder with capacity not less than 2 litres, will be used for water sampling if water depth over than 0.5m.
- 3.5.21 For sampling from very shallow water depths e.g. <0.5 m, water sample will be collected from water surface below 100mm using plastic bottle to avoid inclusion of bottom sediment or humus. Moreover, Teflon/stainless steel bailer or self-made sampling buckets maybe used for water sampling. The equipment used for sampling will be depended the sampling location and depth situations.

Sample Containers and Storage

- 3.5.22 Water samples for suspended solid should be stored in high density polythene bottles with no preservative added, packed in ice (cooled to 4°C without being frozen) and delivered to the laboratory within 24 hours of collection and be analyzed as soon as possible after collection.
- 3.5.23 Analysis of suspended solids should be carried out in a HOKLAS or other accredited laboratory. Water samples of about 1L should be collected at the monitoring stations for carrying out the laboratory suspended solids determination. The SS determination work should start within 24 hours after collection of the water samples. The SS analyses should follow the *APHA Standard Methods 2540D* with Limit of Reporting of 2 mg/L.
- 3.5.24 Details of the equipment used for water quality monitoring are listed in *Table 3-7* below.

Table 3-7Water Quality Monitoring Equipment

Equipment	Model
Water Depth Detector	Tape measures
Water Sampler	A 2-litre transparent PVC cylinder with latex cups at both ends or Teflon/stainless steel bailer or self-made sampling bucket
Thermometer & DO meter	YSI 550A



Equipment	Model
pH meter	AZ8685 pH meter
Turbidimeter	Hach 2100Q
Salinometer	Atago refractometer Atago S Salinity Meter
Stream Flow Velocity	FP211 Global Flow Probe
Sample Container	High density polythene bottles (provided by laboratory)
Storage Container	'Willow' 33-litter plastic cool box with Ice pad

3.5.25 Furthermore, Suspended solids (SS) analysis was carried out by *ALS Technichem (HK) Pty Ltd*. Which is one a local HOKLAS-accredited laboratory

3.6 EQUIPMENT CALIBRATION

- 3.6.1 The HVAS is operated and calibrated on a regular basis in accordance with the manufacturer's instruction using Tisch Calibration Kit Model TE-5025A. Calibration would carry out at fortnightly interval. The calibration data are properly documented and the records are maintained by ET for future reference. Furthermore, Tisch Calibration Kit will be calibrated by the manufacturer in yearly basis.
- 3.6.2 The 1-hour TSP meter calibrated by a local HOKLAS-accredited laboratory would be undertaken in yearly basis. Zero response of the equipment was checked before and after each monitoring event.
- 3.6.3 The sound level meter and acoustic calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis.
- 3.6.4 The multi-parameter Water Quality Monitoring System is calibrated by HOKLAS accredited laboratory of three month intervals.
- 3.6.5 All updated calibration certificates of the monitoring equipment used for the impact monitoring program in this Reporting Month are attached in *Appendix E*.

3.7 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.7.1 The impact monitoring data are handled by the ET's systematic data recording and management, which complies with in-house Quality Management System. Standard Field Data Sheets (FDS) are used in the impact monitoring program.
- 3.7.2 The monitoring data recorded in the equipment e.g. 1-hour TSP meter, noise meter and Multi-parameter Water Quality Monitoring System are downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data are input into a computerized database properly maintained by the ET. The laboratory results are input directly into the computerized database and QA/QC checked by personnel other than those who input the data. For monitoring activities require laboratory analysis, the local laboratory follows the QA/QC requirements as set out under the HOKLAS scheme for all laboratory testing.

3.8 DETERMINATION OF ACTION/LIMIT (A/L) LEVELS

3.8.1 The baseline monitoring results form the basis for determining the environmental acceptance criteria for the impact monitoring. The air quality, construction noise and water quality criteria, namely Action and Limit levels were established according to Approved EM&A Manual, and they are listed in *Tables 3-8, 3-9* and *3-10* below.

Monitoring Station	Action	Level (µg /m ³)	Limit Level (µg/m ³)		
Monitoring Station	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP	
ASR-1	331	181	500	260	
ASR-2	316	165	500	260	
ASR-3	307	160	500	260	

 Table 3-8
 Action and Limit Levels for Air Quality Monitoring



Table 3-9	Action and Limit Levels for Construction Noise
-----------	--

Monitoring Logotion	Action Level Limit Level in dB(A)			
Monitoring Location	Time Period: 0700-1900 hours on normal weekdays			
CN-1,CN-2, CN-3, CN-4	When one or more documented complaints are received	75 dB(A)		

Note: * Reduces to 70 dB(A) for schools and 65 dB(A) during the school examination periods.

Table 3-10 Action and Limit Levels for Water Quality

Domomotor	Performance				
Parameter	criteria	M1	M2	M3	M4
DO (Action Level	3.03	4.99	4.58	3.62
DO (mg/L)	Limit Level	2.97	4.90	4.49	3.52
Turbidity	Action Level	7.1	39.7	5.6	5.4
(NTU)	Limit Level	7.6	42.2	5.9	5.9
SS (mg/I)	Action Level	8.5	29.0	9.3	4.8
SS (mg/L)	Limit Level	10.1	31.0	9.5	5.0

Notes:

For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits
For turbidity and SS, non-compliance of the water quality limits occurs when monitoring result is higher

- than the limits.
- 3.8.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan enclosed in *Appendix F*.



4. AIR QUALITY

4.1 MONITORING RESULTS

- 4.1.1 In the Reporting Month, air quality monitoring was performed at all designated locations. Impact monitoring schedule provided to all relevant parties was shown in *Appendix G*.
- 4.1.2 In this Reporting Month, there were 5 sessions of 24-hour TSP and 18 sessions of 1-hour TSP undertaken at each designated station for air quality monitoring. The air quality monitoring results are summarized in *Tables 4-1* to 4-3. The database of 24-hour TSP is shown in *Appendix H* and the graphical plots of monitoring result are shown in *Appendix I*.

Table 4-1	Summary of Air Ou	ality Monitoring Resul	ts at ASR-1 under Contract 1

	24-hour	1-hour TSP (µg/m ³)					
Date	TSP (µg/m ³)	Date	Start Time	1 st hour measured	2 nd hour measured	3 rd hour measured	
3-Apr-20	65	6-Apr-20	9:21	75	78	70	
9-Apr-20	119	8-Apr-20	9:14	97	86	70	
15-Apr-20	117	14-Apr-20	14:16	115	121	127	
21-Apr-20	70	16-Apr-20	9:32	76	81	85	
27-Apr-20	46	22-Apr-20	9:26	72	76	79	
		28-Apr-20	9:22	101	104	98	
Average	83	Avera	Average		90		
(Range)	(46 – 119)	(Range)		(70 - 127)			

Table 4-2	Summary of Air Quality Monitoring Results at ASR-2 under Contract 2

	24-hour	1-hour TSP (µg/m ³)				
Date	TSP (µg/m ³)	Date	Start Time	1 st hour measured	2 nd hour measured	3 rd hour measured
3-Apr-20	26	6-Apr-20	9:26	72	76	66
9-Apr-20	19	8-Apr-20	9:23	89	94	73
15-Apr-20	37	14-Apr-20	14:27	89	97	105
21-Apr-20	96	16-Apr-20	9:38	67	64	74
27-Apr-20	68	22-Apr-20	9:33	60	64	70
		28-Apr-20	9:27	83	90	80
Average	49	Average (Range)				
(Range)	(19 - 96)			(60 – 105)		

Table 4-3	Summary of Air Quality Monitoring Results at ASR-3a under Contract 2
-----------	--

	24-hour	1-hour TSP (μg/m ³)					
Date	TSP (µg/m ³)	Date	Start Time	1 st hour measured	2 nd hour measured	3 rd hour measured	
3-Apr-20	34	6-Apr-20	9:31	69	72	63	
9-Apr-20	45	8-Apr-20	9:32	84	75	79	
15-Apr-20	47	14-Apr-20	14:41	80	76	92	
21-Apr-20	39	16-Apr-20	9:43	63	67	72	
27-Apr-20	38	22-Apr-20	9:37	57	61	64	
		28-Apr-20	9:32	76	81	83	
Average	41	Average		73			
(Range)	(34 – 47)	(Rang	(Range)		(57 – 92)		

4.2 AIR MONITORING EXCEEDANCE

4.2.1 As shown in *Tables 4-1 to 4-3*, the monitoring results of 24-hour and 1-hour TSP monitoring in the Reporting Month were below the Action/ Limit Level. No Notification of Exceedance (NOE) of air quality monitoring criteria was issued and therefore corrective action was not required. The meteorological data during the impact monitoring days are summarized in *Appendix J*.



5. CONSTRUCTION NOISE

5.1 MONITORING RESULTS

- 5.1.1 In the Reporting Month, noise monitoring was performed at all designated locations. Impact monitoring schedule provided to all relevant parties was shown in *Appendix G*.
- 5.1.2 In this Reporting Month, *4* sessions of noise monitoring were undertaken at each designated noise monitoring location. The sound level were set in a free field situation for CN1, CN2 and CN3 and therefore a façade correction of +3dB(A) has been added according to acoustical principles and EPD guidelines. The monitoring result of noise monitoring is show in *Tables 5-1 and 5-2* and the graphical plots are shown in *Appendix I*.

 Table 5-1
 Summary of Construction Noise Monitoring Results under Contract 1

	Construction Noise Level (L _{eq30min}), dB(A)											
Date	Start Time	Start TimeCN1(*)Start TimeCN2(*)										
6-Apr-20	15:30	70	14:53	66								
14-Apr-20	16:28	73	15:52	66								
22-Apr-20	11:28	72	10:51	67								
28-Apr-20	15:37	15:37 74 15:00 64										
Limit Level		7	5 dB(A)									

(*) A façade correction of +3dB(A) has been added according to acoustical principles and EPD guidelines.

Table 5-2	Summary of Construction	Noise Monitoring Results under Contract 2
-----------	-------------------------	---

	Construction Noise Level (L _{eq30min}), dB(A)										
Date	Start Time CN3 ^(*) Start Time CN4										
6-Apr-20	10:28	59	11:05	59							
14-Apr-20	15:12	61	14:35	56							
22-Apr-20	10:10	58	9:33	56							
28-Apr-20	10:24	60	11:01	57							
Limit Level			75 dB (A)								

(*) A façade correction of +3dB(A) has been added according to acoustical principles and EPD guidelines.

5.1.3 Prior and after noise monitoring, the accuracy of the sound level meter has been checked by an acoustic calibrator to ensure the measurement within acceptance range of ± 0.5 dB. Moreover, wind speed checked by portable wind speed meter has been performed before noise monitoring. No noise measurement was performed in fog, rain, wind with a steady speed exceeding 5 m s⁻¹ or wind with gusts exceeding 10 m s⁻¹.

5.2 NOISE MONITORING EXCEEDANCE

5.2.1 As shown in *Tables 5-1 and 5-2*, no Limit Level exceedance for noise monitoring exceedance was recorded in the Reporting Month. Moreover, no noise complaint (which triggered Action Level) was received. No Notification of Exceedance (NOE) of construction noise criterion was issued and no corrective action was therefore required.



6. WATER QUALITY

6.1 MONITORING RESULTS

- 6.1.1 In the Reporting Month, water quality monitoring was performed at all designated locations. Impact monitoring schedule provided to all relevant parties was shown in *Appendix G*.
- 6.1.2 In the Reporting Month, a total of 12 monitoring days were carried out for water quality impact monitoring. The monitoring result of key parameters including Dissolved Oxygen, Turbidity and Suspended Solids are summarized in *Tables 6-1* and 6-2. Detailed monitoring results including in-situ measurements and laboratory analysis data are shown in *Appendix H* and graphical plots for monitoring result are shown in *Appendix I*.

		Parameters	
Date	DO (Averaged)	Turbidity (Averaged)	Suspended Solids (Averaged)
	(mg/L)	(NTU)	(mg/L)
1-Apr-20	6.96	5.5	4.5
3-Apr-20	7.73	5.0	4.5
6-Apr-20	7.51	4.8	5.0
8-Apr-20	7.78	3.5	4.0
14-Apr-20	7.76	3.6	5.5
16-Apr-20	7.34	2.2	2.0
18-Apr-20	6.94	2.0	<2
20-Apr-20	7.70	2.8	2.0
22-Apr-20	7.96	2.8	3.0
24-Apr-20	8.99	2.0	2.0
27-Apr-20	7.59	3.2	4.5
29-Apr-20	7.19	3.2	6.0

Table 6-1Summary of Water Quality Monitoring Results – M3 under Contract 1

Table 6-2	Summary of Water	Quality Monitoring Results	(M1, M2 and M4) under Contract 2
-----------	------------------	-----------------------------------	----------------------------------

				Pa	rameter	:S				
Date	DO (Averaged) (mg/L)				Turbidity (Averaged) (NTU)			Suspended Solids (Averaged) (mg/L)		
	M1	M2	M4	M1	M2	M4	M1	M2	M4	
1-Apr-20	8.26	#	8.48	2.0	#	1.2	3.5	#	2.0	
3-Apr-20	8.08	#	8.21	2.0	#	2.5	4.0	#	3.5	
6-Apr-20	7.97	#	8.00	7.0	#	1.8	2.0	#	2.0	
8-Apr-20	7.42	#	8.11	2.0	#	1.7	3.0	#	<2	
14-Apr-20	7.73	#	8.28	1.8	#	1.7	3.0	#	<2	
16-Apr-20	7.52	#	7.99	2.0	#	1.6	<2	#	<2	
18-Apr-20	7.49	#	7.63	1.3	#	1.2	<2	#	<2	
20-Apr-20	7.81	#	8.46	3.3	#	2.4	<2	#	2.0	
22-Apr-20	7.52	#	7.77	6.3	#	2.6	<2	#	2.0	
24-Apr-20	9.27	#	8.30	1.5	#	2.6	<2	#	2.0	
27-Apr-20	7.81	#	7.37	2.8	#	2.4	3.5	#	2.0	
29-Apr-20	7.29	#	7.82	2.4	#	2.0	3.0	#	2.5	

Remarks: (#) During the water monitoring, the channel of M2 was observed dried up and water sampling was unable be carried out; Bold and underlined indicated Limit Level exceedance

6.1.3 During the Reporting Month, field measurements including temperature of stream water, salinity concentrations, pH values and the stream flow velocity for all monitoring locations are summarized in *Table 6-3*.



	Parameters of field measurements										
Monitoring Location	pH (Ave (ur	0	Salinity (Averaged) (ppt)		Temp (Averaged) (°C)		Water Flow (Averaged) (m/s)				
	min	max	min	max	min	max	min	max			
M1	7.7	9.2	0.03	0.12	18.1	24.8	< 0.1	< 0.1			
M2	#	#	# #	# #		# #					
M3	7.7 9.1		0.01	0.02	18.6	25.5	< 0.1	< 0.1			
M4	7.3	8.6	0.05	0.08	18.2	25.5	< 0.1	< 0.1			

 Table 6-3
 Summary of Field Measurements for Water Quality

Remarks: (#) During the water monitoring, the channel of M2 was observed dried up and water sampling was unable be carried out

6.2 WATER QUALITY MONITORING EXCEEDANCE

6.2.1 In this Reporting Month, no Action Level and Limit Level water quality exceedances was recorded. The non-compliance of water quality performance is summarized in *Table 6-4*.

Station	D	0	Turbidity		SS		Total Exceedance		Project Related exceedance	
	Action	Limit	Action	Limit	Action	Action Limit		Limit	Action	Limit
M1	0	0	0	0	0	0	0	0	0	0
M2	0	0	0	0	0	0	0	0	0	0
M3	0	0	0	0	0	0	0	0	0	0
M4	0	0	0	0	0	0	0	0	0	0

Table 6-4Action and Limit (A/L) Levels Exceedance Record

6.2.2 Notification of Exceedance (NOE) and the investigation for exceedance in the Reporting Month is summarized in *Table 6-5*.

Table 6-5Summary of Investigation of Water Quality Exceedance in the Reporting Month

Date of Exceedance	Exceeded Location	Cause of Water Quality Exceedance



7. ECOLOGY MONITORING

7.1 REQUIREMENT

- 7.1.1 According to approved EIA report (AEIAR-198/2016), habitat types within project boundary comprise of watercourse, grassland, upland grassland, plantation, woodland and developed area. Natural habitats were of moderate ecological value in terms of species diversity, species rarity, species abundance, ecological linkage as well as nursery. Moreover, 0.3ha of wet woodland on the northern side of Sandy Ridge was deemed habitat with high ecological value. Four types of habitats were regarded as ecologically sensitive habitats, namely wet woodland, watercourses, upland grassland and woodland. Considering human disturbance in upcoming construction and operation phases, ecologically sensitive habitats shall be monitored in accordance with EM&A Manual.
- 7.1.2 The objective of ecologically sensitive habitats monitoring is to evaluate the effectiveness of measures to minimize impacts on concerned habitats from disturbance and pollution. In order to monitor the effectiveness of the measures to the minimize impact on ecologically sensitive habitats from disturbance and pollution, monthly monitoring during construction and operation phases is required as specified in EM&A Manual. Standard faunal transect and sampling surveys cover both wetland habitats (*wet woodland and watercourse*) and non-wetland habitats (*upland grassland and woodland*).

7.2 METHODOLOGY

7.2.1 Wetland habitats include wet woodland and watercourses. Monitoring surveys using standardized quantitative methodology will conduct at fixed points. For seasonal watercourse, the survey will be conducted whenever the habitat appears. Measures to respond to decreases in numbers of aquatic fauna using the wetland habitats and Action/Limit levels to trigger these measures are detailed in *Table 7-1*.

Action Level	Response	Limit Level	Response
	Investigate cause and if cause identified as related to the project instigate remedial action to remove or reduce source of disturbance.	taxa diversity by	Investigate cause and if cause identified as related to the project instigate remedial action.

 Table 7-1
 Action and Limit Levels for Wet Woodland Habitats Monitoring

Remarks: Action and Limit Levels and Responses to Evidence of Declines in Aquatic Fauna

7.2.2 Non-wetland habitats consist of upland grassland and woodland. Monthly quantitative surveys of non-aquatic fauna will be conducted using standard route transect counts. Measures to respond to decreases in numbers of non-aquatic fauna using the non-wetland habitats and Action/Limit levels to trigger these measures are detailed in *Table 7-2*.

Table 7-2Action and Limit Levels for Non-Wet Woodland Habitats Monitoring

Action Level	Response	Limit Level	Response
	Investigate cause and if	species diversity	Investigate cause and if cause identified as related to the project instigate remedial action.

Remarks: Action and Limit Levels and Responses to Evidence of Declines in Non-Aquatic Fauna

7.2.3 The ecological survey includes all taxa being investigated in accordance with EIA report. Schedule of faunal surveys in each year during construction phase is presented in *Table 7-3*.

,	Fable 7-3	urveys	in eacl	n year 🛛	During	; Const	ructior	n Phase	•				
	Month	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
	Mammals												



Month	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Birds (day)				\checkmark	\checkmark			\checkmark				\checkmark
Birds (night)												
Herpetofauna				\checkmark				\checkmark				
Dragonflies				\checkmark				\checkmark				
Butterflies				\checkmark				\checkmark				
Aquatic fauna				\checkmark			\checkmark	\checkmark				\checkmark

Mammal Survey

7.2.4 Mammal surveys will be conducted along the proposed transects (shown in Appendix D of the survey report) during both daytime and night time periods. Along with direct observations, other field signs, such as scats and tracks, will be searched and recorded if present.

Bird Survey

7.2.5 Bird surveys will be conducted along the transects (shown in Appendix D of the survey report) during the surveys, species and their vocalizing individuals recorded will be enumerated and recorded according to the habitat(s) they are utilizing.

Herpetofauna Survey

7.2.6 Reptile and amphibian surveys will be conducted along transects (shown in Appendix D of the survey report) during surveys careful searches of appropriate microhabitats and refugia for reptiles and their vocalizing individuals will be undertaken and all reptiles observed will be identified and counted.

Dragonfly and Butterfly Survey

7.2.7 Dragonfly and Butterfly surveys will be conducted along transects (shown in Appendix D of the survey report) during surveys all dragonflies and Butterflies seen will be identified and counted as accurately as possible.

Aquatic Fauna Survey

- 7.2.8 Freshwater fishes and macro-invertebrates will be recorded by direct observation. All species trapped/recorded will be enumerated and identified (to the lowest taxonomic level possible), and the species of conservation importance photographed.
- 7.2.9 After each ecological monitoring survey, a monthly report of the survey result and data collected will be provided with reference to EM&A Manual. An annual analysis of data will be carried out in order to study if there is any significant reduction in taxa diversity and abundance.

7.3 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 1)

7.3.1 In the Reporting Month, ecological monitoring was undertaken on 2^{nd} *April 2020* at work area of Contract 1. A sunny day. The day and night survey covered wetland and non-wetland areas. The survey was conducted by transect and at fixed points. All species seen will be identified and counted as accurately as possible. Results of the monitoring survey are presented below:

Monitoring Result for Contract 1

<u>Mammal</u>

7.3.2 There was no mammal recorded in the monitoring area

Birds

7.3.3 There were total of 14 bird individuals from 10 species recorded in the monitoring area. Two species of conservation interests were recorded in the monitoring area: *Milvus migrans*, Black Kite (黑鳶) and *Centropus bengalensis*, Lesser Coucal (小鴉鵑).

<u>Herpetofauna</u>

7.3.4 There was no reptile recorded in the monitoring area. There was no amphibian species recorded in



the monitoring area.

Butterfly

7.3.5 There were a total of 4 butterfly individuals from 4 species recorded in the monitoring area.

Dragonfly

7.3.6 There was a total of 6 odonate individual from 2 species recorded in the monitoring area.

Aquatic Fauna Survey (Freshwater communities)

7.3.7 There was no freshwater community recorded in the monitoring area.

7.3.8 The summaries of faunal survey result are shown in *Tables 7-4 and 7-5*.

Table 7-4Result of Faunal Survey under Contract 1

Scientific Name	Common / Engineer Name	Chinese Name	Conservation Status	Non- wetland	Wetland
Mammal Survey					
Avifauna Survey					
Milvus migrans	Black Kite	黑鳶	Fellowes et al. (2002): RC; Appendix 2 of CITES		1
Centropus bengalensis	Lesser Coucal	小鴉鵑	Class 2 Protected Animal of China;China Red Data Book Status: (Vulnerable)		1
Eudynamys	Asian Koel	噪鵑		1	
scolopaceus				1	
Caprimulgus affinis	Savanna Nightjar	林夜鷹		1	
Lanius schach	Long-tailed Shrike	棕背伯勞		1	
Pycnonotus jocosus	Red-whiskered Bulbul	紅耳鵯		2	
Hemixos	Chestnut Bulbul	栗背短腳鵯		1	
castanonotus					
Hirundo rustica	Barn Swallow	家燕		2	
Zosterops japonicus	Japanese White-eye	暗綠繡眼鳥		3	
Emberiza	Black-faced	灰頭鵐		1	
spodocephala	Bunting			-	
Reptile Survey					
Amphibian Survey					
Butterfly Survey					
Astictopterus jama	Forest Hopper	腌翅弄蝶		1	
Abisara echerius	Plum Judy	蛇目褐蜆蝶		1	1
Neptis hylas	Common Sailer	中環蛺蝶		1	-
Ypthima baldus	Common Five-ring	矍眼蝶		_	
baldus	common i ive inig	文川小不		1	
Odonate Survey			·		
Pantala flavescens	Wandering Glider	黃蜻		4	
Ceriagrion auranticum	Orange-tailed Sprite	琉球橘黃蟌			2

Table 7-5 Result of Freshwater Communities Survey under Contract 1

		Chinese		2-Apr-20	
Scientific Name	Common Name	Name	Conservation Status	Non-	Wetland
				wetland	



7.4 ECOLOGICAL MONITORING SURVEY FINDINGS (CONTRACT 2)

7.4.1 In the Reporting Month, ecological monitoring was undertaken on 2^{nd} *April 2020* at work area of Contract 2. A sunny day. The day and night survey covered wetland and non-wetland areas. The survey was conducted by transect and at fixed point. All species seen will be identified and counted as accurately as possible. Results of the monitoring survey are presented below:

Monitoring Result for Contract 2

<u>Mammal</u>

7.4.2 There was no mammal recorded in the monitoring area

<u>Birds</u>

7.4.3 There were a total of 14 bird individuals from 6 species recorded in the monitoring area. One species of conservation interests was recorded in the monitoring area: *Corvus torquatus*, Collared Crow (白頸鴉).

<u>Herpetofauna</u>

7.4.4 There was no reptile recorded in the monitoring area. There was no amphibian was recorded in the monitoring area.

<u>Butterfly</u>

7.4.5 There were total 2 butterfly individuals from 2 species recorded in the monitoring area.

Dragonfly

7.4.6 There was total 3 odonate individual from one species recorded in the monitoring area.

Aquatic Fauna Survey (Freshwater communities)

- 7.4.7 There were two species of freshwater fish were recorded in the monitoring area.
- 7.4.8 The summaries of faunal survey result are shown in *Tables 7-6* and 7-7.

Table 7-6Result of Faunal Survey under Contract 2

Scientific Name	Common / Engineer Name	Chinese Name	Conservation Status	Non- wetland	Wetland
Mammal Survey					
Avifauna Survey					
Corvus torquatus	Collared Crow	白頸鴉	Fellowes et al. (2002): LC; IUCN Red List Status: NT		1
Pycnonotus jocosus	Red-whiskered Bulbul	紅耳鵯		2	2
Pycnonotus sinensis	Chinese Bulbul	白頭鵯			2
Prinia flaviventris	Yellow-bellied Prinia	黃腹鷦鶯			3
Orthotomus sutorius	Common Tailorbird	長尾縫葉鶯		1	1
Garrulax perspicillatus	Masked Laughingthrush	黑臉噪鶥			2
Reptile Survey				_	
Amphibian Survey			l		
Butterfly Survey					
Mycalesis mineus	Dark Brand Bush Brown	小眉眼蝶			1
Papilio helenus	Red Helen	玉斑鳳蝶		1	



Scientific Name	Common / Engineer Name	Chinese Name	Conservation Status	Non- wetland	Wetland
Odonate Survey					
Copera marginipes	Yellow Featherlegs	黃狹扇蟌			3

Table 7-7 Result of Freshwater Communities Survey under Contract 2

Scientific Name	Common Name	Chinese Name	Conservation Status	2-Apr-20
Gambusia affinis	Mosquito fish	食蚊魚		+
Puntius semifasciolatus	Chinese Barb	五線無鬚鰓		+

+: Species appeared but uncountable.

- 7.4.9 The detailed survey reports of Contract 1 and Contract 2 are attached in *Appendix K*.
- 7.4.10 The tentative ecology inspection and monitoring in the next Reporting Month (May 2020) is scheduled on 12th May 2020.

7.5 MEASURE FOR PROTECTION OF NESTING BIRD

- 7.5.1 Pursuant to FEP-01/534/2017/A condition 2.19 and EP-534/2017/A condition 2.20, precautionary checks for the presence of nesting birds shall be carried out in the breeding season (February to July) before vegetation clearance.
- 7.5.2 As advised by both Contractors, there were no vegetation clearance conducted within the site in the Reporting Month and therefore precautionary check for the presence of nesting birds was not required.



8. LANDSCAPE AND VISUAL

8.1 REQUIREMENT

- 8.1.1 The EIA has recommended EM&A for landscape and visual resources to be undertaken during the design, construction and operational stages of the project. The design, implementation and maintenance of landscape mitigation measures is a key aspect of this and should be checked to ensure that they are fully realized and that potential conflicts between the proposed landscape measures and any other project works let its are resolved at the earliest possible date and without compromise to the intention of the mitigation measures. In addition, implementation of the mitigation measures recommended by the EIA will be monitored through the site audit programme.
- 8.1.2 A number of mitigation measures to ameliorate the landscape and visual impacts of the Project implementation is summarized in the EMIS of *Appendix 13.1* of the EIA Report.
- 8.1.3 The landscape and visual mitigation measures proposed should be incorporated in the landscape and engineering design. Mitigation measures to be implemented during construction should be adopted from the start of construction and be in place throughout the entire construction period. Mitigation measures to be implemented during operation should be integrated into the detailed design and built as part of the construction works so that they are in place on commissioning of the Project. Tree transplantation and compensatory planting should be carried out as early as possible in the Project with transplantation carried out prior to construction starting in any particular area.
- 8.1.4 During construction phase, Landscape & Visual Monitoring of the contractor's operations should be conducted monthly and reported by ET, and countersigned by IEC.

8.2 FINDINGS / DEFICIENCIES DURING SITE INSPECTION IN THE REPORTING MONTH

8.2.1 In the Reporting Month, landscape & Visual inspection was carried out by the Registered Landscape Architect (RLA) for works area of Contract 1 and Contract 2 on 27th April 2020. The findings / reminders recorded during the inspection are presented in *Tables 8-1 and 8-2*.
Table 8-1 Landscape & Visual Inspection Finding for Contract 1

Date	Findings and Reminder	Follow-Up Status
27 th April 2020	1. Transplanted trees T2465, T2468 and T2928 were in fair health condition with normal foliage color and density.	• The Contractor will keep closely monitor on the health condition of transplanted trees.
	2. The Contractor was reminded to prevent the construction material pile within Tree Protection Zone (TPZ) and ensure no works is allowed within the TPZ.	• Reminder was noted by the Contractor.
	3. The Contractor was reminded to provide proper maintenance for transplanted tree (T2465, T2468 and T2928) according to the approved method statement.	• Reminder was noted by the Contractor.

Table 8-2Landscape & Visual Inspection Finding for Contract 2

Date	Findings and Reminder	Follow-Up Status
27 th April	1. The Contractor was reminded to prevent	• Reminder was noted by the
2020	the construction material pile within TPZ and ensure no work is allowed with in the TPZ.	Contractor.
	2. Proper TPZ should be set up according to approved method statement.	• Reminder was noted by the Contractor.

8.2.2 Inspection checklist of Landscape & Visual signed by RLA is attached in *Appendix L*.



9. WASTE MANAGEMENT

9.1 GENERAL WASTE MANAGEMENT

9.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time in accordance with the Waste Management Plan (WMP).

9.2 **RECORDS OF WASTE QUANTITIES**

- 9.2.1 All types of waste arising from the construction work are classified into the following:
 - Construction & Demolition (C&D) Material;
 - Chemical Waste;
 - General Refuse; and
 - Excavated Soil.
- 9.2.2 The quantities of waste for disposal in this Reporting Month are summarized in *Table 9-1* and *9-2* and the Monthly Summary Waste Flow Table is shown in *Appendix M*. Whenever possible, materials were reused on-site as far as practicable.

	Contract 1		Contract 2	
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location
C&D Materials (Inert) ('000m ³)	0		1317.150 (#)	
Reused in this Contract (Inert) ('000m ³)	8.924	Within Contract area	0	
Reused in other Projects (Inert) ('000m ³)	0		0	
Disposal as Public Fill (Inert) ('000m ³)	1.100	Tuen Mun Area 38	1317.150 (#)	Tuen Mun Area 38

Table 9-1Summary of Quantities of Inert C&D Materials

Remark: the unit is '000kg

Table 9-2Summary of Quantities of C&D Wastes

	Contract 1		Contract 2	
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location
Recycled Metal ('000kg)	0		0	
Recycled Paper / Cardboard Packing ('000kg)	0		0	
Recycled Plastic ('000kg)	0		0	
Chemical Wastes ('000kg)	0		0	
General Refuses ('000m ³)	0.176	NENT Landfill	6.110 (#)	NENT Landfill

Remark: the unit is '000kg

9.2.3 Since canteen and/or kitchen are not allowed setting on the Project site, no domestic wastewater was generated from the Project.



10. SITE INSPECTION

10.1 REQUIREMENT

10.1.1 According to the approved EM&A Manual, environmental site inspection should be led by RE and attended by the Contractor and ET at least once per week. Regular environmental site inspections shall be carried out to assess the environmental performance.

10.2 FINDINGS / DEFICIENCIES DURING SITE INSPECTION IN THE REPORTING MONTH

Contract 1

- 10.2.1 In the Reporting Month, joint site inspections for Contract 1 to evaluate the site environmental performance were carried out by the RE, ET and the Contractor on 2nd, 9th, 16th, 23rd and 29th April 2020 and IEC attended joint site inspection on 16th April 2020. No non-compliance was noted.
- 10.2.2 The findings / deficiencies that observed during the weekly site inspection are listed in *Table 10-1*.

Table 10-1Site Observations for the Works of Contract 1

Date	Findings / Deficiencies	Follow-Up Status
2 nd April 2020	• The Contractor was reminded to maintain proper shelter during the cement mixing work.	• Reminder only
9 th April 2020	• No adverse environmental issue was observed.	• NA
16 th April 2020	 Scattered plastic bottles was observed at CS3. The Contractor should clean the bottles up and maintain good housekeeping on site. Drip tray should be provided for the chemical containers on site. 	 Scattered plastic bottles were removed. Free standing chemical containers were removed.
23 rd April 2020	• The Contractor was reminded to provide proper mitigation measure to prevent outflow of muddy water at FS1 and FS3	Reminder only
29 th April 2020	 Proper shelter (i.e. three sides and top) should be maintained during cement mixing work. The Contractor was reminded to provide water spraying on site regularly. 	 Proper shelter was provided. Reminder only

Contract 2

- 10.2.3 In the Reporting Month, joint site inspections for Contract 2 to evaluate the site environmental performance carried out by the RE, ET and the Contractor was on 2nd, 9th, 16th, 23rd and 29th April 2020 and IEC attended joint site inspection on 16th April 2020. No non-compliance was noted.
- 10.2.4 The findings / deficiencies that observed during the weekly site inspection are listed in *Table 10-2*.

Table 10-2Site Observations for the Works of Contract 2

Date	Findings / Deficiencies	Follow-Up Status
2 nd April 2020	• Drip tray should be provided for chemical containers at Man Kam To Road TTA2.	• Drip tray was provided for chemical containers at Man Kam To Road TTA2.
	• Oil-water mixture should be cleaned at drip tray under generator and treated as chemical waste. (Man Kam To Road TTA2)	• Oil-water mixture was cleaned.
9 th April 2020	• No adverse environmental issue was observed.	• NA
16 th April 2020	• Drip tray should be provided for the chemical container. (LMH Road near Gate 59A)	• Drip tray was provided for the chemical container.



Date	Findings / Deficiencies	Follow-Up Status	
	• The Contractor was reminded to remove any stagnant water accumulated on site to prevent mosquito breeding.	• Reminder only	
23 rd April 2020	• The Contractor was reminded to dispose waste regularly at RW14.	• Reminder only	
29 th April 2020	 Engine door of air compressor should be closed when it is operating. The Contractor was reminded to clean the soakaway pit at RW14 regularly. The Contractor was reminded to provide water spraying at haul road regularly. 	 Engine door was closed. Reminder only Reminder only 	



11. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

11.1 Environmental Complaint, Summons and Prosecution

11.1.1 In the Reporting Month, no environmental complaint was received for the Project. No summons and prosecution was lodged for the Contract. The statistical summary table of the environmental complaint, summons and prosecution are presented in *Tables 11-1, 11-2* and *11-3*.

Table 11-1 Statistical Summary of Environmental Complaints

Reporting Month		Environmental Complaint Statistics		
		Frequency	Cumulative	Complaint Nature
1 – 30 April 2020	Contract 1	0	0	NA
1 – 30 April 2020	Contract 2	0	0	NA

Table 11-2 Statistical Summary of Environmental Summons

Donouting Mc	mth	Environmental Summons Statistics		
Reporting Month		Frequency	Cumulative	Complaint Nature
1 – 30 April 2020	Contract 1	0	0	NA
1 – 30 April 2020	Contract 2	0	0	NA

Table 11-3 Statistical Summary of Environmental Prosecution

Reporting Month		Environmental Prosecution Statistics		
		Frequency	Cumulative	Complaint Nature
1 – 30 April 2020	Contract 1	0	0	NA
1 – 30 April 2020	Contract 2	0	0	NA

11.1.2 In addition, no complaints received and emergency events relating to violation of environmental legislation for illegal dumping and landfilling were received.


12. IMPLEMENTATION STATUS OF MITIGATION MEASURES

12.1 GENERAL REQUIREMENTS

- 12.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix N*.
- 12.1.2 The Works of Contract 1 and Contract 2 under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual subject to the site condition. Environmental mitigation measures implemented in this Reporting Month is summarized in *Table 12-1*.

Issues	Environmental Mitigation Measures
Water Quality	 Provided efficient silt removal facilities to reduce SS level before effluent discharge. Provided ditches, earth bunds or sand bag barriers to minimize polluted runoff. Temporary drainage was provided to prevent runoff going through site surface and minimize polluted runoff. Provided perimeter cut-off drains at site boundaries to intercept storm runoff from crossing the site. Exposed slopes surface were compacted and covered with tarpaulin or similar means.
Air Quality	 Provided portable chemical toilets on site. Maintain damp / wet surface on access road. Maintain low vehicular speed within the works areas. Provided vehicle wheel washing facilities at each construction site exit; Provided water spraying for all active works area. Stockpiles of dusty material were covered with impervious sheeting. Provided workers to clear dusty materials at the vehicle entrance or exit regularly. Stockpile more than 20 bags of cement or dry pulverized fuel ash (PFA) has been covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides.
Noise	 Restricted operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday. Keep good maintenance of plants Placed noisy plants away from residence and school Provided noise barriers or hoarding to enclose the noisy plants or works Shut down the plants when not in used.
Waste and Chemical Management	 Provided on-site sorting prior to disposal Followed requirements and procedures of the "Trip-ticket System" Predicted required quantity of concrete accurately Collected the unused fresh concrete at designated locations in the sites for subsequent disposal
General	The site was generally kept tidy and clean.

 Table 12-1
 Environmental Mitigation Measures

12.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

- 12.2.1 According to the information provided by HCTYJV, the forthcoming construction activities for Contract 1 are listed below:
 - (i) General Site Housekeeping
 - (ii) Bulk Excavation
 - (iii) Construction of Cut Slope, installation of soil nailing and construction of surface channel.
 - (iv) Construction of retaining wall for Fill Slope
 - (v) Construction of Fill Slope and surface channel
 - (vi) Construction of Detention tank
 - (vii) Construction of Pick-up and Drop-off Point near Man Kam To Road



- 12.2.2 According to the information provided by Sang Hing, the forthcoming construction activities for Contract 2 are listed below:
 - Site Patrol and daily cleaning within the site boundary including the anti-mosquito measures.
 - Construction of Manhole, gullies, drainage pipe at Lin Ma Hang Road between CH430-480 Northbound & CH1165-1265 Southbound.
 - Man Kam To Road DN800 DI Sewerage Pipe FM4.19-FM4.23 (180m)
 - Filling works for slope FS18 (Part A1) & construction of Retaining Wall 13
 - Piling Works for Retaining Wall 14
 - Soil Nail Works at Lin Ma Hang Road Slope C225 & C231

12.3 KEY ISSUES FOR THE COMING MONTH

- 12.3.1 Key issues to be considered in the coming month for the works of Contract 1 include:
 - Implementation of control measures for rainstorm;
 - Regular clearance of stagnant water during wet season;
 - Implementation of dust suppression measures at all times;
 - Potential wastewater quality impact due to surface runoff;
 - Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
 - Ensure dust suppression measures are implemented properly;
 - Sediment catch-pits and silt removal facilities should be regularly maintained;
 - Discharge of site effluent to the nearby wetland is prohibited;
 - Nearby wetland prohibited stockpiling and/or disposal of materials;
 - Follow-up of improvement on general waste management issues; and
 - Implementation of construction noise preventative control measures.
- 12.3.2 Since wet season is approaching, the Contractors are reminded to pay special attention on water quality mitigation measures and should fully implement the measures as recommended in the EM&A Manual, in particular to prevent surface runoff and other pollutants from flowing to local stream and Conservation Area. The implementation of water quality mitigation measures conducted by the Contractors is shown in *Appendix O*.



13. CONCLUSIONS AND RECOMMENTATIONS

13.1 CONCLUSIONS

- 13.1.1 This is the **21**st Monthly EM&A Report presenting the monitoring results and inspection findings for the period of **1** to **30** April **2020**.
- 13.1.2 No 24-hour or 1-hour TSP monitoring result that triggered the Action or Limit Levels was recorded. No NOEs or the associated corrective action was therefore required.
- 13.1.3 No noise complaint (which is an Action Level exceedance) was received and no construction noise measurement result that exceeded the Limit Level was recorded in this Reporting Month. No NOEs or the associated corrective actions were therefore issued.
- 13.1.4 In the Reporting Period, no Action Level and Limit Level water quality exceedances was recorded
- 13.1.5 Monthly ecological monitoring for sensitive habitat for area of Contract 1 and Contract 2 were undertaken on 2^{nd} *April 2020*. As advised by both Contractors, there were no vegetation clearance conducted within the site in the Reporting Month and therefore precautionary check for the presence of nesting birds was not required.
- 13.1.6 Landscape and visual inspection at both Contracts were undertaken by the RLA on 27th April 2020. The Contractor was reminded to prevent the construction material pile within TPZ and ensure no works is allowed within the TPZ.
- 13.1.7 In the Reporting Month, no environmental complaint, summons and prosecution was received. In addition, no complaints received and emergency events relating to violation of environmental legislation for illegal dumping and landfilling were received.
- 13.1.8 In the Reporting Month, joint site inspections for Contract 1 to evaluate the site environmental performance were carried out by the RE, ET and the Contractor on 2nd, 9th, 16th, 23rd and 29th April 2020 and IEC attended joint site inspection on 16th April 2020. No non-compliance was noted.
- 13.1.9 Joint site inspections for Contract 2 to evaluate the site environmental performance carried out by the RE, ET and the Contractor was on 2nd, 9th, 16th, 23rd and 29th April 2020 and IEC attended joint site inspection on 16th April 2020 No non-compliance was noted.

13.2 RECOMMENDATIONS

- 13.2.1 Since wet season is approaching, the Contractors are reminded to pay special attention on water quality mitigation measures and should fully implement the measures as recommended in the EM&A Manual, in particular to prevent surface runoff and other pollutants from flowing to local stream and Conservation Area.
- 13.2.2 Air quality mitigation measures such as wheel wash facilities, watering of haul roads, loose soil construction surface and covering of dusty materials with tarpaulin sheet should be implemented as far as practicable.
- 13.2.3 Construction noise would be a key environmental issue during construction phase of the Project. Noise mitigation measures such as using quiet plants and mobile noise barriers should be implemented in accordance with the EM&A requirement.
- 13.2.4 Since some of the construction site under the Project is located near villages, both Contractors should fully implement air quality mitigation measures to reduce construction dust emission.
- 13.2.5 Furthermore, daily cleaning and weekly tidiness shall be properly performed and maintained. In addition, mosquito control should be performed to prevent mosquito breeding on site.



Appendix A

Layout Plan of the Project

 $Z: \label{eq:loss} 2018 \ CV-2016-10) \ 600 \ EM\&A\ Report\ Submission\ Monthly\ Report\ 2020\ 21st\ Month\ (April\ 2020)\ R0410v2. doc and the second sec$



Layout Plan of Contract CV/2016/10

 $Z: \label{eq:loss} 2018 \ CV-2016-10) \ 600 \ EM\&A\ Report\ Submission \ Monthly\ Report\ 2020 \ 21st\ Month\ (April\ 2020) \ R0410v2. doc and the second second$







·			
Rev	Description	Ву	Date
A	A like on t		

· · · ·								
Drawing no. 231448/C1/G/1002 -								
Drawn WM	Date 12/16	Checked AW	Approved DL Manh					
Scale 1:10	00 @A1	Status CONTRACT						
	COPYRIGHT	RESERVED						
上木工程拓展署 Civil Engineering and Development Department								





Layout Plan of Contract CV/2017/02

 $Z: \label{eq:loss} 2018 \ CV-2016-10) \ 600 \ EM\&A\ Report\ Submission \ Monthly\ Report\ 2020 \ 21st\ Month\ (April\ 2020) \ R0410v2. doc and the second second$



	SHA	LING
	KEY PLAN	
	LEGEND:	
E C C C C C C C C C C C C C C C C C C C	SITE BOUNDARY	
G 439.9		
₿9.4		
$\left\{ \left(\right) \right\} / \left[\right]$		
·····	- TENDER DRAWING	AW 11/17
i	Rev Description Consultant	By Date
····	ARUP	
	Contract No. CV/2017/02 Development of Columbarium	n
	at Sandy Ridge Cemetery - Infrastructural Works at	
	Man Kam To Road and Lin Ma Hang Road	
	GENERAL LAYOUT	
	(SHEET 1 OF 5)	
	Drawing no. 231448/C2/G/1001 Drawn Date Checked	Rev. — Approved
	WM 07/17 AW Scole 1:500 @A1 Status COPYRIGHT RESERVED	DL
+79.9	Development De	epartment





	KEY PLAN	
	LEGEND: 	
27.4 27.4 27.4 27.4 27.4 27.4 27.4 27.4		
0.55 		
Y//////	- TENDER DRAWING	AW 11/17
	Rev Description Consultant Consultant Contract No. and Title:	By Dote
	Contract No. CV/2017/02 Development of Columbarium at Sandy Ridge Cemetery - Infrastructural Works at Man Kam To Road and Lin Ma Hang Road	n
	GENERAL LAYOUT (SHEET 3 OF 5)	
	Drowing no. 231448/C2/G/1003 Drown Date Checked WM 07/17 AW Scale 1:1000 @A1 Status COPYRIGHT RESERVED	Rev Approved DL
	土木工程拓展 Civil Engineering Development De	and



		Nu.
	Level and the second se	
	A CONTRACTOR	
		AS-
	KEY PLAN	
	LEGEND:	
Rich .	SITE BOUNDARY	
φ ⁸⁻¹ ESS E		
2-3		
Pumping Station		
e ⁸⁻¹ e		
,5.4 E		
.E.		
3.41.5		
PH-		
5.7		├
	- TENDER DRAWING	AW 11/17
6.9 ₄	Rev Description Consultant	By Dote
"5.6	ARUP	
6-0, 5.9		
	Contract No. and Title: Contract No. CV/2017/02	
	Development of Columbarium	n
6-2 	at Sandy Ridge Cemetery -	
	Infrastructural Works at Man Kam To Road and	
	Lin Ma Hang Road	
	Drawing title	
4 ^{6.7} 4 ^{6.3}	GENERAL LAYOUT	
*6.6	(SHEET 4 OF 5)	
¢.7 v ^{6.6}	Drowing no.	Rev.
ð.¢	231448/C2/G/1004	Approved
47.3 46.4	WM 07/17 AW Scale 1:1000 @A1 Status	DL
4.0 4.5	COPYRIGHT RESERVED	
4 ^{1.0}		
2 ^{7,6}	CEDD Civil Engineering Development Development Development) and partment
]



	SHEUNG SHUT	N N
	SINE A	
Nock A		
		FANL ING
\sim		
//		HELL WONG® KONG SHAN
龍豐花園	TARGET VALLEY AND STILL STILL	
Lung Fung Garden	KEY PLAN	
平台	LEGEND:	
(下層停車場	SITE BOUNDARY	
Podium (Car Park u		
$\langle \cdot \rangle \rangle$		
\land $\langle \land \rangle \land$ //		
Block C		
$\land \land $		
\sim		
/ // / / /		
L		
$\sim \sim ~$		
$\sum X = X = X$		
\rightarrow \checkmark \checkmark		
\geq \angle \times \sim		
332600 E		
28 28		
	- TENDER DRAWING Rev Description	AW 11/17 By Date
Cheung Ho	Consultant	-, 5000
	ARUP	
14.4+	Contract No. and Title:	
	Contract No. CV/2017/02	
	Development of Columbarium	n
	at Sandy Ridge Cemetery - Infrastructural Works at	
14.3+	Man Kam To Road and	
	Lin Ma Hang Road	
	Drawing title	
	GENERAL LAYOUT	
	(SHEET 5 OF 5)	
\land		
Block L	Drawing no. 231448/C2/G/1005	Rev
	Drawn Date Checked	Approved
\sim	WM 07/17 AW Scale Status 1:500 @A1 TFNDF	
	COPYRIGHT RESERVED	_π
K K		
• ^H Block		and
	Development De	epartment
$\langle \cdot \rangle$		



Appendix B

Organization Structure and Contact Details of Relevant Parties



The Contract's Environmental Management Organization





Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Employer	CHOI Wing-hing	2762-5620	2714-0695
ARUP	Engineer's Representative	Steve Tang	6190-1513	2268-3950
ACUITY	Independent Environmental Checker	Ir. Leung CH Jacky	2698-6833	2698-9383
HCTYJV	Project Director	Mr. Kan Kwok Cheung	9495-2408	2633-4691
НСТҮЈУ	Construction Manager	Mr. Keniel Kwong	9863-0020	2633-4691
HCTYJV	Site Agent	Mr. Ho Man To	9507-9634	2633-4691
HCTYJV	Environmental Officer	Mr. Frankie Lam	6159-1140	2633-4691
AUES	Environmental Team Leader	Mr. T.W. Tam	2959-6059	2959-6079
AUES	Environmental Consultant	Mr. Ben Tam	2959-6059	2959-6079
AUES	Environmental Consultant	Ms. Nicola Hon	2959-6059	2959-6079
AUES	Environmental Site Inspector	Mr. Martin Li	2959-6059	2959-6079

Contact Details of Key Personnel for CV/2016/10 (Contract 1)

Legend:

CEDD (Employer) – Civil Engineering and Development Department

ARUP (Engineer) – Ove Arup & Partners Hong Kong Limited

HCTYJV (Main Contractor) – Hsin Chong Tsun Yip Joint Venture

ACUITY (IEC) – Acuity Sustainability Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting



Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Employer	CHOI Wing-hing	2762-5620	2714-0695
ARUP	Engineer's Representative	Anthony Lau	6190-1513	2268-3950
ACUITY	Independent Environmental Checker	Ir. Leung CH Jacky	2698-6833	2698-9383
SANG HING	Project Director	Edwin Au	9208-7329	2403-1162
SANG HING	Construction Manager	Raymond Wong	9272-1831	2403-1162
SANG HING	Site Agent	Elvin Lam	6285-0803	2403-1162
SANG HING	Environmental Officer	Chan Ng jhon-keibi	6090-0183	2403-1162
SANG HING	Environmental Supervisor	Kenny Chan	6115-0120	2403-1162
AUES	Environmental Team Leader	Mr. T.W. Tam	2959-6059	2959-6079
AUES	Environmental Consultant	Mr. Ben Tam	2959-6059	2959-6079
AUES	Environmental Consultant	Ms. Nicola Hon	2959-6059	2959-6079
AUES	Environmental Site Inspector	Mr. Martin Li	2959-6059	2959-6079

Contact Details of Key Personnel for CV/2017/02 (Contract 2)

Legend:

CEDD (Employer) – Civil Engineering and Development Department

ARUP (Engineer) – Ove Arup & Partners Hong Kong Limited

Sang Hing (Main Contractor) – Sang Hing Civil Contractors Co., Ltd

ACUITY (IEC) – Acuity Sustainability Consulting Limited

AUES (ET) – Action-United Environmental Services & Consulting



Appendix C

Three Months rolling Programme



Three Months rolling Programme of Contract CV/2016/10

Contract No. CV/2016/10 Site Formation and Associated Infrastructural Works for Development of Columbarium at Sandy Ridge Cemetery

3-month Rolling Programme (April 2020 to June 2020)

ID O	Task Name	Duration	Start	Finish	tr 2, 2020		Mari	
	 Key Dates	2199 days	Fri 15/12/17	Fri 22/12/23	Apr		May	
21 🖾	Section Completion Date		Wed 17/7/19	Fri 22/12/23				
105 🖸			Fri 15/12/17	Sat 11/7/20				
136 🖓	Fill Slope FS1		Thu 11/10/18	Fri 3/7/20				
137 🔽	Fill Slope FS1 South (Section 12 at Drawing C1/GE/1030)	453 days	Wed 14/11/18	Wed 3/6/20				
142 🤌	FS1 South Backfilling Stage 5 (~7.6m height, Section 12 up to Proposed Platform, +50mPD), (Filter	83 days	Thu 23/1/20	Sat 9/5/20			.	
9	Blanket from 42.4mPD to 44.9mPD)	, , .						
143 🤣		300 days	Tue 28/5/19	Wed 3/6/20				
144 🗳	Geotechnical Instrumentation Works	220 days	Wed 14/8/19	Sat 16/5/20				
145 🖓	Fill Slope FS1 North (Section 14 at Drawing C1/GE/1030)		Thu 11/10/18	Fri 3/7/20				
150 🤌	FS1 North Backfilling Stage 5 (~7.5 m height, Section 14 up to Proposed Platform), (Filter blanket 44.3	3 83 days	Mon 24/2/20	Sat 6/6/20				
	to 46.8mPD)							
151 🗳	Existing Slope Feature 3NW-C/F37 Upgrading Re-compaction	175 days	Tue 12/11/19	Wed 17/6/20				
152 🤣		300 days	Wed 26/6/19	Fri 3/7/20				
153	Geotechnical Instrumentation Works	220 days	Wed 11/9/19	Sat 13/6/20				
154	Road D and Pickup/Drop-Off Area	577 days	Mon 23/7/18	Sat 11/7/20	_			
157 🛱 159 🤣	Drainage, Sewerage and Utilities Works	103 days	Mon 3/2/20	Tue 9/6/20	_			
159		20 days	Mon 18/5/20	Tue 9/6/20 Thu 2/4/20	_ _ _			
161		27 days 19 days	Mon 2/3/20 Mon 18/5/20	Mon 8/6/20				,
162	Carriageway and Footway	577 days	Mon 23/7/18	Sat 11/7/20			*	
163	Backfilling to Formation Level at Road D	27 days	Fri 27/3/20	Tue 5/5/20				
164 🔌	Carriageway, Pavement, Road Marking and Street Furniture at Road D	50 days	Tue 24/3/20	Thu 28/5/20		-		
166 🔌		26 days	Fri 27/3/20	Mon 4/5/20	-			
167 🖾	Road Lighting E&M works, Testing and Comissioning (by others)	45 days	Wed 6/5/20	Sat 27/6/20			-	
168 🔄	Backfilling to Formation Level at Pick-up/Drop Off	21 days	Wed 10/6/20	Mon 6/7/20	-			
169 🧐	Pavement, Road Marking and Street Furniture at Pick-up/Drop Off	17 days	Sat 20/6/20	Sat 11/7/20				
170 🗳	Landscape Works	337 days	Tue 21/5/19	Sat 11/7/20				
173 🚰	Woodland Planting at Fill Slope	300 days	Wed 26/6/19	Fri 3/7/20			_	
174 🚰	Hydroseeding at Fill Slope	300 days	Tue 2/7/19	Wed 8/7/20				
175 🤌		15 days	Wed 10/6/20	Sat 27/6/20				
176	Shrubs Planting at Planter E2 at Pick-up/Drop Off	10 days	Mon 29/6/20	Fri 10/7/20	_			
177		24 days	Mon 18/5/20	Sat 13/6/20	_		9	
178 🤌 179 🚰		10 days	Tue 30/6/20	Sat 11/7/20				
186	Section 2 of the Works (Parts B1, B2, C, D, F, G1 & G2) Part B1		Fri 15/12/17 Fri 15/12/17	Mon 28/6/21 Mon 28/6/21				
187	Utilities Diversion/Protection Works		Fri 15/12/17	Wed 30/9/20				
	HKT		Fri 15/12/17					
188 🖬		820 davs		Wed 30/9/20				
188 🖓 191 🖓				Wed 30/9/20 Wed 30/9/20	_			
191 🖓	Supporting / Diversion of Existing HKT Cable	700 days	Thu 17/5/18	Wed 30/9/20 Wed 30/9/20 Tue 29/9/20				
191 🛱 206 🛱 207 🎺	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3			Wed 30/9/20				
191 ☑ 206 ☑ 207 208 ☑	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2	700 days 199 days	Thu 17/5/18 Fri 31/1/20	Wed 30/9/20 Tue 29/9/20				
191 ☑ 206 ☑ 207 ∅ 208 ☑ 209 ∅	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction at CS3	700 days 199 days 66 days	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20				
191 2 206 2 207 208 2 209 210 2	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction at CS3 Shrub Planting at Planter W2 at CS3	700 days 199 days 66 days 66 days 98 days 98 days	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20				
191 206 207 207 208 21 209 20 210 21	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction at CS3 Shrub Planting at Planter W2 at CS3 Planter E2 Construction besides CS2	700 days 199 days 66 days 98 days 98 days 27 days	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 26/5/20				
191 206 207 \$ 208 2 209 \$ 210 2 211 \$ 212 \$	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction at CS3 Shrub Planting at Planter W2 at CS3 Planter E2 Construction besides CS2 Shrub Planting at Planter E2 besides CS2	700 days 199 days 66 days 66 days 98 days 98 days 27 days 27 days	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20 Wed 27/5/20	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 26/5/20 Sat 27/6/20				
191 5 206 7 207 % 208 7 208 7 209 % 210 5 211 % 212 % 219 7	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction at CS3 Shrub Planting at Planter W2 at CS3 Planter E2 Construction besides CS2 Shrub Planting at Planter E2 besides CS2 Cut Slopes CS11 & CS12	700 days 199 days 66 days 66 days 98 days 98 days 27 days 27 days 759 days	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20 Wed 27/5/20 Sat 1/9/18	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 26/5/20 Sat 27/6/20 Thu 8/4/21				
191 5 206 7 207 % 208 7 208 7 209 % 210 5 211 % 212 % 219 7	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction at CS3 Shrub Planting at Planter W2 at CS3 Planter E2 Construction besides CS2 Shrub Planting at Planter E2 besides CS2 Cut Slopes CS11 & CS12 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (433 nos. of Soil Nail, 65 nos. of	700 days 199 days 66 days 66 days 98 days 98 days 27 days 27 days	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20 Wed 27/5/20	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 26/5/20 Sat 27/6/20				÷
191 □ 206 □ 207 ∅ 208 □ 209 ∅ 210 □ 212 ∅ 219 □ 212 ∅ 213 ∅ 214 ∅ 215 ∅ 216 □ 217 ∅ 218 □ 219 □ 227 ∅	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction at CS3 Shrub Planting at Planter W2 at CS3 Planter E2 Construction besides CS2 Shrub Planting at Planter E2 besides CS2 Cut Slopes CS11 & CS12 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (433 nos. of Soil Nail, 65 nos. of Raking Drain)	700 days 199 days 66 days 98 days 98 days 27 days 27 days 759 days 84 days	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20 Wed 27/5/20 Sat 1/9/18 Thu 12/3/20	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 26/5/20 Sat 27/6/20 Thu 8/4/21 Fri 26/6/20				
191 □ 206 □ 207 ∅ 208 □ 209 ∅ 210 □ 212 ∅ 219 □ 212 ∅ 213 ∅ 214 ∅ 215 ∅ 216 □ 217 ∅ 218 □ 219 □ 227 ∅	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction at CS3 Shrub Planting at Planter W2 at CS3 Planter E2 Construction besides CS2 Shrub Planting at Planter E2 besides CS2 Cut Slopes CS11 & CS12 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (433 nos. of Soil Nail, 65 nos. of Raking Drain) Excavate to Toe Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of	700 days 199 days 66 days 66 days 98 days 98 days 27 days 27 days 759 days	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20 Wed 27/5/20 Sat 1/9/18	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 26/5/20 Sat 27/6/20 Thu 8/4/21				
191 ₽ 206 ₽ 207 ∅ 208 ₽ 209 ∅ 210 ₽ 211 ∅ 212 ∅ 219 ₽ 227 ₽ 228 ₽	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction at CS3 Shrub Planting at Planter W2 at CS3 Planter E2 Construction besides CS2 Shrub Planting at Planter E2 besides CS2 Cut Slopes CS11 & CS12 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (433 nos. of Soil Nail, 65 nos. of Raking Drain) Excavate to Toe Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of Raking Drain)	700 days 199 days 66 days 66 days 98 days 98 days 27 days 27 days 759 days 84 days 56 days	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20 Wed 27/5/20 Sat 1/9/18 Thu 12/3/20 Sat 27/6/20	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 26/5/20 Sat 27/6/20 Thu 8/4/21 Fri 26/6/20 Tue 1/9/20				•
191 2 206 2 207 2 208 2 209 2 210 2 211 2 212 2 227 2 228 2 228 2 231 2	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction at CS3 Shrub Planting at Planter W2 at CS3 Planter E2 Construction besides CS2 Shrub Planting at Planter E2 besides CS2 Cut Slopes CS11 & CS12 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (433 nos. of Soil Nail, 65 nos. of Raking Drain) Excavate to Toe Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of Raking Drain)	700 days 199 days 66 days 66 days 98 days 98 days 27 days 27 days 759 days 84 days 56 days 347 days	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20 Wed 27/5/20 Sat 1/9/18 Thu 12/3/20 Sat 27/6/20 Thu 24/10/19	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 26/5/20 Sat 27/6/20 Thu 8/4/21 Fri 26/6/20 Tue 1/9/20 Thu 24/12/20				
191 2 206 2 207 2 208 2 209 2 210 2 211 2 227 2 228 2 228 2 231 2	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction at CS3 Shrub Planting at Planter W2 at CS3 Planter E2 Construction besides CS2 Shrub Planting at Planter E2 besides CS2 Cut Slopes CS11 & CS12 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (433 nos. of Soil Nail, 65 nos. of Raking Drain) Excavate to Toe Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of Raking Drain) Drainage and Maintenance Access from +72 mPD to Toe Level Geotechnical Instrumentation Works	700 days 199 days 66 days 98 days 98 days 27 days 27 days 759 days 84 days 56 days 347 days 450 days	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20 Wed 27/5/20 Sat 1/9/18 Thu 12/3/20 Sat 27/6/20 Thu 24/10/19 Wed 27/2/19	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 26/5/20 Sat 27/6/20 Thu 8/4/21 Fri 26/6/20 Tue 1/9/20				
191 ♀ 206 ♀ 207 ♥ 208 ♀ 209 ♥ 210 ♀ 211 ♥ 227 ♀ 228 ♀ 221 ♀ 231 ♥ 232 ♀ 233 ♀ 236 ♥	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction at CS3 Shrub Planting at Planter W2 at CS3 Planter E2 Construction besides CS2 Shrub Planting at Planter E2 besides CS2 Cut Slopes CS11 & CS12 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (433 nos. of Soil Nail, 65 nos. of Raking Drain) Excavate to Toe Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of Raking Drain) Drainage and Maintenance Access from +72 mPD to Toe Level Geotechnical Instrumentation Works Landscape Works at Cut Slopes CS11 & CS12	700 days 199 days 66 days 98 days 98 days 27 days 27 days 759 days 84 days 56 days 347 days 450 days	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20 Wed 27/5/20 Sat 1/9/18 Thu 12/3/20 Sat 27/6/20 Thu 24/10/19 Wed 27/2/19 Tue 22/1/19	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 26/5/20 Sat 27/6/20 Thu 8/4/21 Fri 26/6/20 Tue 1/9/20 Thu 24/12/20 Thu 8/9/20				
191 ♀ 206 ♀ 207 ♥ 208 ♀ 209 ♥ 210 ♀ 211 ♥ 227 ♥ 218 ♀ 227 ♀ 228 ♀ 231 ♥ 232 ♀ 233 ♀	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction at CS3 Shrub Planting at Planter W2 at CS3 Planter E2 Construction besides CS2 Shrub Planting at Planter E2 besides CS2 Cut Slopes CS11 & CS12 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (433 nos. of Soil Nail, 65 nos. of Raking Drain) Excavate to Toe Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of Raking Drain) Drainage and Maintenance Access from +72 mPD to Toe Level Geotechnical Instrumentation Works Landscape Works at Cut Slopes CS11 & CS12	700 days 199 days 66 days 98 days 98 days 27 days 27 days 759 days 84 days 56 days 347 days 450 days 703 days	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20 Wed 27/5/20 Sat 1/9/18 Thu 12/3/20 Sat 27/6/20 Thu 24/10/19 Wed 27/2/19	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 26/5/20 Sat 27/6/20 Thu 8/4/21 Fri 26/6/20 Tue 1/9/20 Thu 24/12/20 Thu 8/9/20				
191 2 206 2 207 2 208 2 209 2 210 2 211 2 212 2 213 2 223 2 233 2 233 2 234 2 235 2 236 2 237 2 238 2 239 2 231 2 232 2 233 2 234 2	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction at CS3 Shrub Planting at Planter W2 at CS3 Planter E2 Construction besides CS2 Shrub Planting at Planter E2 besides CS2 Cut Slopes CS11 & CS12 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (433 nos. of Soil Nail, 65 nos. of Raking Drain) Excavate to Toe Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of Raking Drain) Drainage and Maintenance Access from +72 mPD to Toe Level Geotechnical Instrumentation Works Landscape Works at Cut Slopes CS11 & CS12 Planter W1 & W2 Construction Stage 2 from +72 mPD to Toe Level Shrub Planting at Planter W1 & W2 Stage 2 from +72 mPD to Toe Level	700 days 199 days 66 days 98 days 98 days 27 days 27 days 759 days 84 days 56 days 347 days 450 days 703 days 352 days 352 days 212 days	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20 Wed 27/5/20 Sat 1/9/18 Thu 12/3/20 Sat 27/6/20 Thu 24/10/19 Wed 27/2/19 Tue 22/1/19 Fri 23/8/19 Tue 10/3/20 Sat 15/2/20	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 26/5/20 Sat 27/6/20 Thu 8/4/21 Fri 26/6/20 Tue 1/9/20 Tue 3/9/20 Fri 26/6/20 Tue 1/9/20 Tue 3/9/20 Fri 8/6/21 Wed 4/11/20				
191 2 206 2 207 2 208 2 209 2 210 2 211 2 212 2 213 2 223 2 233 2 233 2 234 2 235 2 236 2 237 2 234 2 235 2 236 2	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction at CS3 Shrub Planting at Planter W2 at CS3 Planter E2 Construction besides CS2 Shrub Planting at Planter E2 besides CS2 Cut Slopes CS11 & CS12 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (433 nos. of Soil Nail, 65 nos. of Raking Drain) Excavate to Toe Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of Raking Drain) Drainage and Maintenance Access from +72 mPD to Toe Level Geotechnical Instrumentation Works Landscape Works at Cut Slopes CS11 & CS12 Planter W1 & W2 Construction Stage 2 from +72 mPD to Toe Level Shrub Planting at Planter W1 & W2 Stage 2 from +72 mPD to Toe Level	700 days 199 days 66 days 98 days 98 days 27 days 27 days 759 days 84 days 56 days 347 days 450 days 703 days 352 days 352 days 212 days	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20 Wed 27/5/20 Sat 1/9/18 Thu 12/3/20 Sat 27/6/20 Thu 24/10/19 Wed 27/2/19 Tue 22/1/19 Fri 23/8/19 Tue 10/3/20	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 26/5/20 Sat 27/6/20 Thu 8/4/21 Fri 26/6/20 Tue 1/9/20 Thu 24/12/20 Tue 8/9/20 Fri 18/6/21 Wed 4/11/20 Mon 24/5/21				
191 ♀ 206 ♀ 207 ♥ 208 ♀ 209 ♥ 210 ♀ 211 ♥ 212 ♥ 219 ♀ 227 ♥ 231 ♥ 232 ♀ 233 ♀ 237 ♀ 237 ♀ 237 ♀ 241 ♀ 242 ♀ 243 ♀	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction at CS3 Shrub Planting at Planter W2 at CS3 Planter E2 Construction besides CS2 Shrub Planting at Planter E2 besides CS2 Cut Slopes CS11 & CS12 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (433 nos. of Soil Nail, 65 nos. of Raking Drain) Excavate to Toe Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of Raking Drain) Drainage and Maintenance Access from +72 mPD to Toe Level Geotechnical Instrumentation Works Landscape Works at Cut Slopes CS11 & CS12 Planter W1 & W2 Construction Stage 2 from +72 mPD to Toe Level Shrub Planting at Planter W1 & W2 Stage 2 from +72 mPD to Toe Level Shrub Planting at Planter W1 & W2 Stage 2 from +72 mPD to Toe Level Hydroseeding Stage 2 from +72 mPD to Toe Level Shrub Planting at Planter W1 & W2 Stage 2 from +72 mPD to Toe Level Hydroseeding Stage 2 from +72 mPD to Toe Level Installation of Temporary Works	700 days 199 days 66 days 98 days 98 days 27 days 27 days 759 days 84 days 56 days 347 days 450 days 703 days 352 days 352 days 307 days 70 days	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20 Wed 27/5/20 Sat 1/9/18 Thu 12/3/20 Sat 27/6/20 Thu 24/10/19 Wed 27/2/19 Tue 22/1/19 Fri 23/8/19 Tue 10/3/20 Sat 15/2/20 Fri 29/5/20	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 26/5/20 Sat 27/6/20 Thu 8/4/21 Fri 26/6/20 Tue 1/9/20 Tue 1/9/20 Thu 24/12/20 Tue 8/9/20 Fri 18/6/21 Wed 4/11/20 Mon 24/5/21 Wed 4/11/20 Sat 12/6/21 Thu 20/8/20				
191 ♀ 206 ♀ 207 ♥ 208 ♀ 209 ♥ 210 ♀ 211 ♥ 212 ♥ 2131 ♥ 2232 ♀ 233 ♀ 2341 ♀ 241 ♀ 242 ♀ 243 ♀ 244 ♀ 243 ♀	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction at CS3 Shrub Planting at Planter W2 at CS3 Planter E2 Construction besides CS2 Shrub Planting at Planter E2 besides CS2 Cut Slopes CS11 & CS12 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (433 nos. of Soil Nail, 65 nos. of Raking Drain) Excavate to Toe Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of Raking Drain) Drainage and Maintenance Access from +72 mPD to Toe Level Geotechnical Instrumentation Works Landscape Works at Cut Slopes CS11 & CS12 Planter W1 & W2 Construction Stage 2 from +72 mPD to Toe Level Shrub Planting at Planter W1 & W2 Stage 2 from +72 mPD to Toe Level Shrub Planting at Planter W1 & W2 Stage 2 from +72 mPD to Toe Level Shrub Planting at Planter W1 & W2 Stage 2 from +72 mPD to Toe Level Hydroseeding Stage 2 from +72 mPD to Toe Level Installation of Temporary Works Cut Slope CS13	700 days 199 days 66 days 98 days 98 days 27 days 27 days 759 days 84 days 56 days 347 days 450 days 703 days 352 days 352 days 307 days 70 days 70 days 791 days	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20 Wed 27/5/20 Sat 1/9/18 Thu 12/3/20 Sat 27/6/20 Thu 24/10/19 Wed 27/2/19 Tue 22/1/19 Fri 23/8/19 Tue 10/3/20 Sat 15/2/20 Fri 29/5/20 Fri 29/5/20 Fri 4/5/18	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 26/5/20 Sat 27/6/20 Thu 8/4/21 Fri 26/6/20 Tue 1/9/20 Tue 1/9/20 Thu 24/12/20 Tue 8/9/20 Fri 18/6/21 Wed 4/11/20 Mon 24/5/21 Wed 4/11/20 Sat 12/6/21 Thu 20/8/20				
191 ♀ 206 ♀ 207 ♥ 208 ♀ 209 ♥ 210 ♀ 211 ♥ 212 ♥ 2131 ♥ 2232 ♀ 233 ♀ 2341 ♀ 241 ♀ 242 ♀ 243 ♀ 244 ♀ 243 ♀	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction at CS3 Shrub Planting at Planter W2 at CS3 Planter E2 Construction besides CS2 Shrub Planting at Planter E2 besides CS2 Cut Slopes CS11 & CS12 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (433 nos. of Soil Nail, 65 nos. of Raking Drain) Excavate to Toe Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of Raking Drain) Drainage and Maintenance Access from +72 mPD to Toe Level Geotechnical Instrumentation Works Landscape Works at Cut Slopes CS11 & CS12 Planter W1 & W2 Construction Stage 2 from +72 mPD to Toe Level Shrub Planting at Planter W1 & W2 Stage 2 from +72 mPD to Toe Level Hydroseeding Stage 2 from +72 mPD to Toe Level Hydroseeding Stage 2 from +72 mPD to Toe Level Hydroseeding Stage 2 from +72 mPD to Toe Level Retaining Wall RW11 Installation of Temporary Works Cut Slope CS13 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (152 nos. of Soil Nail, 34 nos. of	700 days 199 days 66 days 98 days 98 days 27 days 27 days 759 days 84 days 56 days 347 days 450 days 703 days 352 days 352 days 307 days 70 days	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20 Wed 27/5/20 Sat 1/9/18 Thu 12/3/20 Sat 27/6/20 Thu 24/10/19 Wed 27/2/19 Tue 22/1/19 Fri 23/8/19 Tue 10/3/20 Sat 15/2/20 Fri 29/5/20	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 26/5/20 Sat 27/6/20 Thu 8/4/21 Fri 26/6/20 Tue 1/9/20 Tue 1/9/20 Thu 24/12/20 Tue 8/9/20 Fri 18/6/21 Wed 4/11/20 Mon 24/5/21 Wed 4/11/20 Sat 12/6/21 Thu 20/8/20				
191 2 206 2 207 2 208 2 209 2 210 2 211 2 227 2 230 2 231 2 232 2 233 2 234 2 235 2 243 2 249 2 256 2	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction at CS3 Shrub Planting at Planter W2 at CS3 Planter E2 Construction besides CS2 Shrub Planting at Planter W2 at CS3 Planter E2 Construction besides CS2 Cut Slopes CS11 & CS12 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (433 nos. of Soil Nail, 65 nos. of Raking Drain) Excavate to Toe Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of Raking Drain) Drainage and Maintenance Access from +72 mPD to Toe Level Geotechnical Instrumentation Works Landscape Works at Cut Slopes CS11 & CS12 Planter W1 & W2 Construction Stage 2 from +72 mPD to Toe Level Shrub Planting at Planter W1 & W2 Stage 2 from +72 mPD to Toe Level Hydroseeding Stage 2 from +72 mPD to Toe Level Retaining Wall RW11 Installation of Temporary Works Cut Slope CS13 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (152 nos. of Soil Nail, 34 nos. of Raking Drain)	700 days 199 days 66 days 66 days 98 days 98 days 27 days 759 days 84 days 56 days 347 days 347 days 347 days 352 days 352 days 352 days 307 days 703 days 703 days 704 days 704 days 704 days 707 	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20 Wed 27/5/20 Sat 1/9/18 Thu 12/3/20 Sat 27/6/20 Thu 24/10/19 Wed 27/2/19 Tue 22/1/19 Fri 23/8/19 Tue 10/3/20 Sat 15/2/20 Fri 29/5/20 Fri 4/5/18 Thu 12/3/20	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 29/9/20 Tue 26/5/20 Sat 27/6/20 Thu 8/4/21 Fri 26/6/20 Tue 1/9/20 Thu 24/12/20 Tue 8/9/20 Fri 18/6/21 Wed 4/11/20 Mon 24/5/21 Wed 4/11/20 Sat 12/6/21 Thu 20/8/20 Mon 11/1/21 Fri 26/6/20				
191 2 206 2 207 2 208 2 209 2 210 2 211 2 227 2 230 2 231 2 232 2 233 2 234 2 235 2 243 2 249 2 256 2	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction at CS3 Shrub Planting at Planter W2 at CS3 Planter E2 Construction besides CS2 Shrub Planting at Planter W2 at CS3 Planter E2 Construction besides CS2 Cut Slopes CS11 & CS12 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (433 nos. of Soil Nail, 65 nos. of Raking Drain) Excavate to Toe Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of Raking Drain) Drainage and Maintenance Access from +72 mPD to Toe Level Geotechnical Instrumentation Works Landscape Works at Cut Slopes CS11 & CS12 Planter W1 & W2 Construction Stage 2 from +72 mPD to Toe Level Shrub Planting at Planter W1 & W2 Stage 2 from +72 mPD to Toe Level Hydroseeding Stage 2 from +72 mPD tp Toe Level Retaining Wall RW11 Installation of Temporary Works Cut Slope CS13 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (152 nos. of Soil Nail, 34 nos. of Raking Drain) Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of Soil Nail, 54 nos. of Raking Drain)	700 days 199 days 66 days 98 days 98 days 27 days 27 days 759 days 84 days 56 days 347 days 450 days 703 days 352 days 352 days 307 days 70 days 791 days	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20 Wed 27/5/20 Sat 1/9/18 Thu 12/3/20 Sat 27/6/20 Thu 24/10/19 Wed 27/2/19 Tue 22/1/19 Fri 23/8/19 Tue 10/3/20 Sat 15/2/20 Fri 29/5/20 Fri 29/5/20 Fri 4/5/18	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 26/5/20 Sat 27/6/20 Thu 8/4/21 Fri 26/6/20 Tue 1/9/20 Tue 1/9/20 Thu 24/12/20 Tue 8/9/20 Fri 18/6/21 Wed 4/11/20 Mon 24/5/21 Wed 4/11/20 Sat 12/6/21 Thu 20/8/20				
191 21 206 21 208 21 209 21 210 21 211 22 212 22 227 23 228 23 231 22 232 23 233 23 234 23 235 24 249 23 256 23 257 24	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction at CS3 Shrub Planting at Planter W2 at CS3 Planter E2 Construction besides CS2 Shrub Planting at Planter E2 besides CS2 Cut Slopes CS11 & CS12 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (433 nos. of Soil Nail, 65 nos. of Raking Drain) Excavate to Toe Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of Raking Drain) Drainage and Maintenance Access from +72 mPD to Toe Level Geotechnical Instrumentation Works Landscape Works at Cut Slopes CS11 & CS12 Planter W1 & W2 Construction Stage 2 from +72 mPD to Toe Level Shrub Planting at Planter W1 & W2 Stage 2 from +72 mPD to Toe Level Hydroseeding Stage 2 from +72 mPD to Toe Level Hydroseeding Stage 2 from +72 mPD to Toe Level Hydroseeding Stage 2 from +72 mPD to Toe Level Retaining Wall RW11 Installation of Temporary Works Cut Slope CS13 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (152 nos. of Soil Nail, 34 nos. of Raking Drain) Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains	700 days 199 days 66 days 66 days 98 days 98 days 27 days 27 days 759 days 347 days 347 days 347 days 352 days 352 days 352 days 352 days 352 days 307 days 701 days	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20 Wed 27/5/20 Sat 1/9/18 Thu 12/3/20 Sat 27/6/20 Thu 24/10/19 Wed 27/2/19 Tue 22/1/19 Fri 23/8/19 Tue 10/3/20 Sat 15/2/20 Fri 29/5/20 Fri 29/5/20 Fri 4/5/18 Thu 12/3/20 Sat 27/6/20	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 29/9/20 Tue 29/9/20 Tue 26/5/20 Sat 27/6/20 Thu 8/4/21 Fri 26/6/20 Tue 1/9/20 Thu 24/12/20 Tue 8/9/20 Fri 18/6/21 Wed 4/11/20 Mon 24/5/21 Wed 4/11/20 Sat 12/6/21 Thu 20/8/20 Mon 11/1/21 Fri 26/6/20 Tue 1/9/20				
191 2 206 2 207 2 208 2 209 2 210 2 211 2 222 2 232 2 233 2 234 2 235 2 236 2 237 2 241 2 242 2 243 2 249 2 256 2 257 2 260 2	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction at CS3 Shrub Planting at Planter W2 at CS3 Planter W2 Construction besides CS2 Shrub Planting at Planter E2 besides CS2 Cut Slopes CS11 & CS12 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (433 nos. of Soil Nail, 65 nos. of Raking Drain) Excavate to Toe Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of Raking Drain) Drainage and Maintenance Access from +72 mPD to Toe Level Geotechnical Instrumentation Works Landscape Works at Cut Slopes CS11 & CS12 Planter W1 & W2 Construction Stage 2 from +72 mPD to Toe Level Shrub Planting at Planter W1 & W2 Stage 2 from +72 mPD to Toe Level Hydroseeding Stage 2 from +72 mPD tp Toe Level Retaining Wall RW11 Installation of Temporary Works Cut Slope CS13 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (152 nos. of Soil Nail, 34 nos. of Raking Drain) Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of Soil Nail, 54 nos. of Raking Drain) Excavate to +42 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of	700 days 199 days 66 days 66 days 98 days 98 days 27 days 27 days 759 days 347 days 347 days 347 days 352 days 352 days 352 days 352 days 307 days 701 days 791 days 84 days 56 days 347 days 353 days 354 days 354 days 356 days 357 days 357 days 357 days 357 days 357 days 357 days 357 days 357 days 357 days 356 days 357 days 357 days 356 days 356 days 356 days 356 days 356 days 356 days 356 days 357 days 356 days 357 days 357 days 357 days 356 days 357 days 357 days 357 days 357 days 356 days 357 days 356 days 357 days 357 days 357 days 356 days 357 days 3	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20 Wed 27/5/20 Sat 1/9/18 Thu 12/3/20 Sat 27/6/20 Thu 24/10/19 Wed 27/2/19 Tue 22/1/19 Fri 23/8/19 Tue 10/3/20 Sat 15/2/20 Fri 29/5/20 Fri 29/5/20 Fri 29/5/20 Fri 29/5/20 Sat 27/6/20 Sat 27/6/20 Thu 12/3/20 Sat 27/6/20 Thu 7/11/19	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 29/9/20 Tue 26/5/20 Sat 27/6/20 Thu 8/4/21 Fri 26/6/20 Tue 1/9/20 Tue 1/9/20 Tue 8/9/20 Fri 18/6/21 Wed 4/11/20 Mon 24/5/21 Wed 4/11/20 Sat 12/6/21 Thu 20/8/20 Mon 11/1/21 Fri 26/6/20 Tue 1/9/20				
191 21 206 21 207 20 208 21 201 21 210 21 211 22 221 22 222 23 233 23 234 23 235 23 236 23 241 24 242 24 243 24 244 24 256 24 257 25 257 25 260 26 261 24	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction at CS3 Shrub Planting at Planter W2 at CS3 Planter W2 Construction besides CS2 Shrub Planting at Planter E2 besides CS2 Cut Slopes CS11 & CS12 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (433 nos. of Soil Nail, 65 nos. of Raking Drain) Excavate to Toe Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of Raking Drain) Drainage and Maintenance Access from +72 mPD to Toe Level Geotechnical Instrumentation Works Landscape Works at Cut Slopes CS11 & CS12 Planter W1 & W2 Construction Stage 2 from +72 mPD to Toe Level Shrub Planting at Planter W1 & W2 Stage 2 from +72 mPD to Toe Level Hydroseeding Stage 2 from +72 mPD to Toe Level Retaining Wall RW11 Installation of Temporary Works Cut Slope CS13 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (152 nos. of Soil Nail, 34 nos. of Raking Drain) Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of Soil Nail, 54 nos. of Raking Drain) Excavate to +42 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of	700 days 199 days 66 days 66 days 98 days 98 days 27 days 27 days 759 days 84 days 56 days 347 days 352 days 352 days 352 days 352 days 352 days 352 days 352 days 357 days 70 days 70 days 791 days 84 days 56 days 36 days 37 days 37 days 307 days 307 days 307 days 307 days 307 days 347 days 347 days 356 days 357 days 358 days 359 days 359 days 350 days 	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20 Wed 27/5/20 Sat 1/9/18 Thu 12/3/20 Sat 27/6/20 Thu 24/10/19 Wed 27/2/19 Tue 22/1/19 Fri 23/8/19 Tue 10/3/20 Sat 15/2/20 Fri 29/5/20 Fri 29/5/20 Fri 29/5/20 Fri 29/5/20 Sat 27/6/20 Sat 27/6/20 Sat 27/6/20 Thu 12/3/20 Sat 27/6/20	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 29/9/20 Tue 29/9/20 Tue 26/5/20 Sat 27/6/20 Thu 8/4/21 Fri 26/6/20 Tue 1/9/20 Thu 24/12/20 Tue 8/9/20 Fri 18/6/21 Wed 4/11/20 Mon 24/5/21 Wed 4/11/20 Sat 12/6/21 Thu 20/8/20 Mon 11/1/21 Fri 26/6/20 Tue 1/9/20				
191 2 206 2 207 2 208 2 209 2 210 2 211 2 222 2 232 2 233 2 234 2 235 2 236 2 237 2 241 2 242 2 243 2 249 2 256 2 257 2 260 2	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS3 Planter W2 Construction at CS3 Shrub Planting at Planter W2 at CS3 Planter E2 Construction besides CS2 Cut Slopes CS11 & CS12 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (433 nos. of Soil Nail, 65 nos. of Raking Drain) Excavate to Toe Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of Raking Drain) Drainage and Maintenance Access from +72 mPD to Toe Level Geotechnical Instrumentation Works Landscape Works at Cut Slopes CS11 & CS12 Planter W1 & W2 Construction Stage 2 from +72 mPD to Toe Level Shrub Planting at Planter W1 & W2 Stage 2 from +72 mPD to Toe Level Hydroseeding Stage 2 from +72 mPD to Toe Level Retaining Wall RW11 Installation of Temporary Works Cut Slope CS13 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (152 nos. of Soil Nail, 34 nos. of Raking Drain) Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (152 nos. of Soil Nail, 34 nos. of Raking Drain) Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of Soil Nail, 54 nos. of Raking Drain) Excavate	700 days 199 days 66 days 66 days 98 days 98 days 27 days 27 days 759 days 84 days 56 days 347 days 352 days 352 days 352 days 352 days 352 days 352 days 352 days 357 days 70 days 70 days 791 days 84 days 56 days 36 days 37 days 37 days 307 days 307 days 307 days 307 days 307 days 347 days 347 days 356 days 357 days 358 days 359 days 359 days 350 days 	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20 Wed 27/5/20 Sat 1/9/18 Thu 12/3/20 Sat 27/6/20 Thu 24/10/19 Wed 27/2/19 Tue 22/1/19 Fri 23/8/19 Tue 10/3/20 Sat 15/2/20 Fri 29/5/20 Fri 29/5/20 Fri 29/5/20 Fri 4/5/18 Thu 12/3/20 Sat 27/6/20 Thu 7/11/19 Wed 10/7/19 Thu 1/8/19	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 29/9/20 Tue 26/5/20 Sat 27/6/20 Thu 8/4/21 Fri 26/6/20 Tue 1/9/20 Tue 1/9/20 Tue 8/9/20 Fri 18/6/21 Wed 4/11/20 Mon 24/5/21 Wed 4/11/20 Sat 12/6/21 Thu 20/8/20 Mon 11/1/21 Fri 26/6/20 Tue 1/9/20				
191 21 206 21 207 20 208 21 201 21 210 21 211 22 221 22 222 23 231 22 232 23 233 23 234 24 235 24 241 24 242 24 243 24 241 24 256 24 257 25 257 25 260 25 261 24	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS3 Planter W2 Construction at CS3 Shrub Planting at Planter W2 at CS3 Planter E2 Construction besides CS2 Cut Slopes CS11 & CS12 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (433 nos. of Soil Nail, 65 nos. of Raking Drain) Excavate to Toe Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of Raking Drain) Drainage and Maintenance Access from +72 mPD to Toe Level Geotechnical Instrumentation Works Landscape Works at Cut Slopes CS11 & CS12 Planter W1 & W2 Construction Stage 2 from +72 mPD to Toe Level Shrub Planting at Planter W1 & W2 Stage 2 from +72 mPD to Toe Level Shrub Planting at Planter W1 & W2 Stage 2 from +72 mPD to Toe Level Hydroseeding Stage 2 from +72 mPD tp Toe Level Retaining Wall RW11 Installation of Temporary Works Cut Slope CS13 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (152 nos. of Soil Nail, 34 nos. of Raking Drain) Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of Soil Nail, 54 nos. of Raking Drain) Excavate to +42.5 mPD, Pull Out Test, Soil Nails and Raki	700 days 199 days 66 days 66 days 98 days 98 days 27 days 27 days 759 days 347 days 347 days 352 days 352 days 352 days 352 days 352 days 352 days 352 days 352 days 357 days 70 days 791 days 84 days 56 days 307 days 791 days 347 days 36 days 36 days 37 days 37 days 38 days 380 days 549 days 39 days 347 days 39 days 39 days 30 	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20 Wed 27/5/20 Sat 1/9/18 Thu 12/3/20 Sat 27/6/20 Thu 24/10/19 Wed 27/2/19 Tue 22/1/19 Fri 23/8/19 Tue 10/3/20 Sat 15/2/20 Fri 29/5/20 Fri 29/5/20 Fri 29/5/20 Fri 29/5/20 Sat 27/6/20 Sat 27/6/20 Sat 27/6/20 Thu 12/3/20 Sat 27/6/20	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 29/9/20 Tue 26/5/20 Sat 27/6/20 Thu 8/4/21 Fri 26/6/20 Tue 1/9/20 Tue 3/9/20 Fri 8/6/21 Wed 4/11/20 Sat 12/6/21 Wed 11/1/21 Thu 20/8/20 Mon 11/1/21 Tue 1/9/20 Mon 11/1/21 Tue 20/10/20 Tue 1/6/21				
191 21 206 21 207 20 208 21 210 21 211 21 212 21 213 21 214 21 227 22 231 22 233 21 234 21 242 24 242 24 243 24 242 24 243 24 256 24 261 24 256 24 261 24 262 24 263 26 264 24	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction at CS3 Shrub Planting at Planter W1 at CS3 Planter E2 Construction besides CS2 Cut Slopes CS11 & CS12 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (433 nos. of Soil Nail, 65 nos. of Raking Drain) Excavate to Toe Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of Raking Drain) Drainage and Maintenance Access from +72 mPD to Toe Level Geotechnical Instrumentation Works Landscape Works at Cut Slopes CS11 & CS12 Planter W1 & W2 Construction Stage 2 from +72 mPD to Toe Level Shrub Planting at Planter W1 & W2 Stage 2 from +72 mPD to Toe Level Hydroseeding Stage 2 from +72 mPD to Toe Level Hydroseeding Stage 2 from +72 mPD to Toe Level Retaining Wall RW11 Installation of Temporary Works Cut Slope CS13 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of Soil Nail, 34 nos. of Raking Drain) Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of Soil Nail, 34 nos. of Raking Drain) Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215	700 days 199 days 66 days 66 days 98 days 98 days 27 days 27 days 759 days 347 days 347 days 352 days 352 days 352 days 352 days 352 days 352 days 352 days 352 days 357 days 70 days 791 days 84 days 56 days 307 days 791 days 347 days 347 days 356 days 347 days 357 days 358 days 347 days 359 days 359 days 359 days 350 days 350 days 351 days 352 days 352 days 353 days 354 days 354 days 354 days 354 days 355 days 355 days 359 days 359 days 351 days 351 days 352 days 352 days 353 days 354 days 354 days 355 days 355 days 357 days 357 days 359 days 350 days 350 days 350 days 350 days 350 days 351 days 351 days 352 days 352 days 352 days 355 days 355 days 357 days 359 days 359 days 359 days 359 days 351 	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20 Wed 27/5/20 Sat 1/9/18 Thu 12/3/20 Sat 27/6/20 Thu 24/10/19 Wed 27/2/19 Tue 22/1/19 Fri 23/8/19 Tue 10/3/20 Sat 15/2/20 Fri 29/5/20 Fri 29/5/20 Fri 29/5/20 Fri 29/5/20 Sat 27/6/20 Sat 27/6/20 Sat 27/6/20 Thu 12/3/20 Sat 27/6/20 Thu 7/11/19 Wed 10/7/19 Thu 1/8/19 Thu 1/8/19	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 29/9/20 Tue 26/5/20 Sat 27/6/20 Thu 8/4/21 Fri 26/6/20 Tue 1/9/20 Tue 1/9/20 Tue 8/9/20 Fri 18/6/21 Wed 4/11/20 Sat 12/6/21 Wed 1/1/20 Sat 12/6/21 Tue 1/9/20 Mon 11/1/21 Tue 20/10/20 Tue 15/6/21 Fri 20/11/20				
191 ₽ 206 ₽ 207 ♥ 208 ₽ 210 ₽ 211 ♥ 212 ♥ 213 ♥ 227 ₽ 233 ₽ 231 ♥ 232 ₽ 233 ₽ 241 ₽ 242 ₽ 242 ₽ 243 ₽ 256 ₽ 260 ♥ 261 ₽ 262 ₽ 263 ♥ 264 ₽ 265 ₽ 266 ₽ 267 ₽ 268 ♥ 269 ₽ 261 ₽ 262 ₽ 263 ♥ 263 ♥ 263 ♥ 3-montd ₽	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction besides CS3 Planter E2 Construction besides CS2 Cut Slopes CS11 & CS12 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (433 nos. of Soil Nail, 65 nos. of Raking Drain) Excavate to Toe Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of Raking Drain) Drainage and Maintenance Access from +72 mPD to Toe Level Geotechnical Instrumentation Works Landscape Works at Cut Slopes CS11 & CS12 Planter W1 & W2 Construction Stage 2 from +72 mPD to Toe Level Hydroseeding Stage 2 from +72 mPD to Toe Level Hydroseeding Stage 2 from +72 mPD to Toe Level Retaining Wall RW11 Installation of Temporary Works Cut Slope CS13 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (152 nos. of Soil Nail, 34 nos. of Raking Drain) Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (152 nos. of Soil Nail, 34 nos. of Raking Drain) Retaining Wall RW11 Installation of Temporary Works Cut Slope CS13 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (152 nos. of Soil Nail, 34 nos. of Raking Drain) Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of Soil Nail, 34 nos. of Raking Drain) Excavate to +40.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of Soil Nail, 54 nos. of Raking Drain) Excavate to +40.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of Soil Nail, 54 nos. of Raking Drain) Excavate to H30.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of Soil Nail, 54 nos. of Raking Drain) Excavate to H30.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of Soil Nail, 54 nos. of Raking Drain) Excavate to H30.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of Soil Nail, 54 nos. of Raking Drain) Excavate to H30.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215	700 days 199 days 66 days 66 days 98 days 98 days 27 days 27 days 759 days 347 days 347 days 352 days 352 days 352 days 352 days 352 days 352 days 352 days 352 days 357 days 70 days 791 days 84 days 56 days 307 days 791 days 347 days 347 days 356 days 347 days 357 days 358 days 347 days 359 days 359 days 359 days 350 days 350 days 351 days 352 days 352 days 353 days 354 days 354 days 354 days 354 days 355 days 355 days 359 days 359 days 351 days 351 days 352 days 352 days 353 days 354 days 354 days 355 days 355 days 357 days 357 days 359 days 350 days 350 days 350 days 350 days 350 days 351 days 351 days 352 days 352 days 352 days 355 days 355 days 357 days 359 days 359 days 359 days 359 days 351 	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20 Wed 27/5/20 Sat 1/9/18 Thu 12/3/20 Sat 27/6/20 Thu 24/10/19 Wed 27/2/19 Tue 22/1/19 Tue 22/1/19 Fri 23/8/19 Tue 10/3/20 Sat 15/2/20 Fri 29/5/20 Fri 29/5/20 Fri 29/5/20 Fri 4/5/18 Thu 12/3/20 Sat 27/6/20 Thu 7/11/19 Wed 10/7/19 Thu 1/8/19 Thu 1/8/19 Thu 28/5/20 Fri 28/5/20	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 29/9/20 Tue 26/5/20 Sat 27/6/20 Thu 8/4/21 Fri 26/6/20 Tue 1/9/20 Tue 1/9/20 Tue 8/9/20 Fri 18/6/21 Wed 4/11/20 Sat 12/6/21 Wed 1/1/20 Sat 12/6/21 Tue 1/9/20 Mon 11/1/21 Tue 20/10/20 Tue 15/6/21 Fri 20/11/20				
191 ₽ 206 ₽ 207 ♥ 208 ₽ 210 ₽ 211 ♥ 212 ♥ 213 ♥ 227 ₽ 233 ₽ 231 ♥ 232 ₽ 233 ₽ 241 ₽ 242 ₽ 242 ₽ 243 ₽ 256 ₽ 260 ♥ 261 ₽ 262 ₽ 263 ♥ 264 ₽ 265 ₽ 266 ₽ 267 ₽ 268 ♥ 269 ₽ 261 ₽ 262 ₽ 263 ♥ 263 ♥ 263 ♥ 3-montd ₽	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 Construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction at CS3 Shrub Planting at Planter W2 at CS3 Planter E2 Construction besides CS2 Shrub Planting at Planter E2 besides CS2 Cut Slopes CS11 & CS12 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (433 nos. of Soil Nail, 65 nos. of Raking Drain) Excavate to Toe Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of Raking Drain) Excavate to Toe Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of Raking Drain) Excavate to Toe Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of Raking Drain) Evavate to tab Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of Raking Drain) Evavate to Toe Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of Raking Drain) Landscape Works at Cut Slopes CS11 & CS12 Planter W1 & W2 Construction Stage 2 from +72 mPD to Toe Level Shrub Planting at Planter W1 & W2 Stage 2 from +72 mPD to Toe Level Retaining Wall RW11 Installation of Temporary Works Cut Slope CS13 Excavate to +49.5 mPD, Pul	700 days 199 days 66 days 66 days 98 days 98 days 27 days 27 days 759 days 84 days 56 days 347 days 352 days 352 days 352 days 352 days 307 days 70 days 791 days 84 days 56 days 347 days 352 days 352 days 352 days 352 days 352 days 360 days 791 days 84 days 56 days 307 days 791 days 84 days 56 days 307 days 70 days 791 days 384 days 56 days 347 days 307	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20 Wed 27/5/20 Sat 1/9/18 Thu 12/3/20 Sat 27/6/20 Thu 24/10/19 Wed 27/2/19 Tue 22/1/19 Fri 23/8/19 Tue 10/3/20 Sat 15/2/20 Fri 29/5/20 Fri 29/5/20 Fri 29/5/20 Fri 29/5/20 Fri 4/5/18 Thu 12/3/20 Sat 27/6/20 Thu 7/11/19 Wed 10/7/19 Thu 1/8/19 Thu 1/8/19 Thu 1/8/19 Thu 28/5/20	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 26/5/20 Sat 27/6/20 Thu 8/4/21 Fri 26/6/20 Tue 1/9/20 Tue 1/9/20 Tue 3/9/20 Fri 8/6/21 Wed 4/11/20 Mon 24/5/21 Wed 4/11/20 Sat 12/6/21 Thu 20/8/20 Mon 11/1/21 Tue 1/9/20 Tue 1/9/20 Fri 26/6/20 Tue 1/9/20 Fri 26/6/20 Tue 1/9/20 Fri 26/6/20 Tue 1/9/20 Mon 11/1/21 Tue 20/10/20 Tue 15/6/21 Fri 20/11/20 Fri 29/1/21				
191 ₽ 206 ₽ 207 ♥ 208 ₽ 209 ♥ 210 ₽ 211 ♥ 212 ♥ 219 ₽ 227 ₽ 231 ♥ 232 ₽ 233 ₽ 242 ₽ 243 ₽ 243 ₽ 256 ₽ 261 ₽ 262 ₽ 263 ♥ 264 ₽ 263 ♥ 264 ₽ 265 ₽ 266 ₽ 267 ♥ 268 ₽ 260 ♥ 261 ₽ 262 ₽ 263 ♥ 264 ₽ 265 ₽ 266 ₽ 267 ♥ 268 ₽ 269 ₽ <td>Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction besides CS3 Planter E2 Construction besides CS2 Cut Slopes CS11 & CS12 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (433 nos. of Soil Nail, 65 nos. of Raking Drain) Excavate to Toe Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of Raking Drain) Drainage and Maintenance Access from +72 mPD to Toe Level Geotechnical Instrumentation Works Landscape Works at Cut Slopes CS11 & CS12 Planter W1 & W2 Construction Stage 2 from +72 mPD to Toe Level Hydroseeding Stage 2 from +72 mPD to Toe Level Hydroseeding Stage 2 from +72 mPD to Toe Level Retaining Wall RW11 Installation of Temporary Works Cut Slope CS13 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (152 nos. of Soil Nail, 34 nos. of Raking Drain) Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (152 nos. of Soil Nail, 34 nos. of Raking Drain) Retaining Wall RW11 Installation of Temporary Works Cut Slope CS13 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (152 nos. of Soil Nail, 34 nos. of Raking Drain) Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of Soil Nail, 34 nos. of Raking Drain) Excavate to +40.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of Soil Nail, 54 nos. of Raking Drain) Excavate to +40.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of Soil Nail, 54 nos. of Raking Drain) Excavate to H30.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of Soil Nail, 54 nos. of Raking Drain) Excavate to H30.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of Soil Nail, 54 nos. of Raking Drain) Excavate to H30.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of Soil Nail, 54 nos. of Raking Drain) Excavate to H30.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215</td> <td>700 days 199 days 66 days 66 days 98 days 98 days 27 days 27 days 27 days 759 days 84 days 56 days 347 days 352 days 352 days 352 days 352 days 307 days 70 days 791 days 84 days 56 days 347 days 352 days 352 days 352 days 352 days 352 days 352 days 352 days 364 days 70 days 791 days 84 days 56 days 307 days 791 days 347 days 380 days 549 days 385 days 202 days 203 days 204 days 205 days 202 days 205 days 207 days 2</td> <td>Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20 Wed 27/5/20 Sat 1/9/18 Thu 12/3/20 Sat 27/6/20 Thu 24/10/19 Wed 27/2/19 Tue 22/1/19 Fri 23/8/19 Tue 10/3/20 Sat 15/2/20 Fri 29/5/20 Fri 29/5/20 Fri 29/5/20 Fri 29/5/20 Fri 4/5/18 Thu 12/3/20 Sat 27/6/20 Thu 7/11/19 Wed 10/7/19 Thu 1/8/19 Thu 1/8/19 Thu 1/8/19 Thu 28/5/20</td> <td>Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 26/5/20 Sat 27/6/20 Thu 8/4/21 Fri 26/6/20 Tue 1/9/20 Tue 1/9/20 Tue 8/9/20 Fri 18/6/21 Wed 4/11/20 Sat 12/6/21 Wed 4/11/20 Sat 12/6/21 Thu 20/8/20 Mon 11/1/21 Tue 1/9/20 Mon 11/1/21 Fri 26/6/20 Tue 1/9/20 Mon 11/1/21 Fri 20/10/20 Tue 1/9/20 Mon 11/1/21 Tue 20/10/20 Tue 1/9/20 Kon 11/1/21 Fri 20/11/20 Fri 20/11/20 Fri 20/11/20 Fri 29/1/21</td> <td></td> <td></td> <td></td> <td></td>	Supporting / Diversion of Existing HKT Cable Landscape Works at Cut Slopes CS1, CS2 & CS3 Planter W1 & W2 construction at CS1 & CS2 Shrub Planting at Planter W1 & W2 at CS1 & CS2 Planter W2 Construction besides CS3 Planter E2 Construction besides CS2 Cut Slopes CS11 & CS12 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (433 nos. of Soil Nail, 65 nos. of Raking Drain) Excavate to Toe Level, Pull Out Test, Soil Nails and Raking Drains (168 nos. of Soil Nail, 33 nos of Raking Drain) Drainage and Maintenance Access from +72 mPD to Toe Level Geotechnical Instrumentation Works Landscape Works at Cut Slopes CS11 & CS12 Planter W1 & W2 Construction Stage 2 from +72 mPD to Toe Level Hydroseeding Stage 2 from +72 mPD to Toe Level Hydroseeding Stage 2 from +72 mPD to Toe Level Retaining Wall RW11 Installation of Temporary Works Cut Slope CS13 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (152 nos. of Soil Nail, 34 nos. of Raking Drain) Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (152 nos. of Soil Nail, 34 nos. of Raking Drain) Retaining Wall RW11 Installation of Temporary Works Cut Slope CS13 Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (152 nos. of Soil Nail, 34 nos. of Raking Drain) Excavate to +49.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of Soil Nail, 34 nos. of Raking Drain) Excavate to +40.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of Soil Nail, 54 nos. of Raking Drain) Excavate to +40.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of Soil Nail, 54 nos. of Raking Drain) Excavate to H30.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of Soil Nail, 54 nos. of Raking Drain) Excavate to H30.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of Soil Nail, 54 nos. of Raking Drain) Excavate to H30.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215 nos. of Soil Nail, 54 nos. of Raking Drain) Excavate to H30.5 mPD, Pull Out Test, Soil Nails and Raking Drains (215	700 days 199 days 66 days 66 days 98 days 98 days 27 days 27 days 27 days 759 days 84 days 56 days 347 days 352 days 352 days 352 days 352 days 307 days 70 days 791 days 84 days 56 days 347 days 352 days 352 days 352 days 352 days 352 days 352 days 352 days 364 days 70 days 791 days 84 days 56 days 307 days 791 days 347 days 380 days 549 days 385 days 202 days 203 days 204 days 205 days 202 days 205 days 207 days 2	Thu 17/5/18 Fri 31/1/20 Fri 31/1/20 Thu 23/4/20 Tue 4/2/20 Fri 5/6/20 Thu 23/4/20 Wed 27/5/20 Sat 1/9/18 Thu 12/3/20 Sat 27/6/20 Thu 24/10/19 Wed 27/2/19 Tue 22/1/19 Fri 23/8/19 Tue 10/3/20 Sat 15/2/20 Fri 29/5/20 Fri 29/5/20 Fri 29/5/20 Fri 29/5/20 Fri 4/5/18 Thu 12/3/20 Sat 27/6/20 Thu 7/11/19 Wed 10/7/19 Thu 1/8/19 Thu 1/8/19 Thu 1/8/19 Thu 28/5/20	Wed 30/9/20 Tue 29/9/20 Wed 22/4/20 Mon 13/7/20 Thu 4/6/20 Tue 29/9/20 Tue 26/5/20 Sat 27/6/20 Thu 8/4/21 Fri 26/6/20 Tue 1/9/20 Tue 1/9/20 Tue 8/9/20 Fri 18/6/21 Wed 4/11/20 Sat 12/6/21 Wed 4/11/20 Sat 12/6/21 Thu 20/8/20 Mon 11/1/21 Tue 1/9/20 Mon 11/1/21 Fri 26/6/20 Tue 1/9/20 Mon 11/1/21 Fri 20/10/20 Tue 1/9/20 Mon 11/1/21 Tue 20/10/20 Tue 1/9/20 Kon 11/1/21 Fri 20/11/20 Fri 20/11/20 Fri 20/11/20 Fri 29/1/21				



Contract No. CV/2016/10 Site Formation and Associated Infrastructural Works for Development of Columbarium at Sandy Ridge Cemetery

3-month Rolling Programme (April 2020 to June 2020)

kk Name Hydroseeding Cut Slope CS15 Excavate to +39.5mPD, Pull Out Test, Soil Nails and Raking Drains and Excavate to Proposed Toe Level (415 nos. of Soil Nail, 68 nos. of Raking Drain)	Duration 412 days 524 days	Start Mon 5/8/19	Finish Mon 28/12/20	tr 2, 2020 Apr		May	
Cut Slope CS15 Excavate to +39.5mPD, Pull Out Test, Soil Nails and Raking Drains and Excavate to Proposed Toe			Mon 28/12/20	1121	'	1111.9	
Excavate to +39.5mPD, Pull Out Test, Soil Nails and Raking Drains and Excavate to Proposed Toe	524 dave						
	JZ- uuyj	Sat 1/9/18	Thu 18/6/20				
	162 days	Thu 3/10/19	Fri 24/4/20		<u> </u>		
Level (413 hos. of Son Mail, 66 hos. of Naking Drain)							
Drainage and Maintenance Access	213 days	Wed 25/9/19	Thu 18/6/20				
Geotechnical Instrumentation Works	460 days	Tue 23/10/18	Wed 20/5/20				
Landscape Works at Cut Slope CS15	613 days	Thu 3/1/19	Wed 3/2/21				
Planter W1 & W2 Construction	288 days	Mon 10/6/19	Mon 1/6/20				
Shrub Planting at Planter W1 & W2	300 days	Fri 31/1/20	Wed 3/2/21				
Hydroseeding	450 days	Thu 3/1/19	Sat 18/7/20				
Fill Slope FS17	717 days	Thu 5/7/18	Thu 10/12/20				
	-						
	-						-
				`		_	
	20 days	1100 014120	000 0/0/20			_	
	67 days	Fri 20/3/20	Sat 13/6/20				
						I	
	-						
	-						
	-						
						+	
						(
	-						
	-						
	120 days					Č	
	72 days		Thu 20/8/20				ſ
Drainage and Sewerage Works	72 days	Wed 27/5/20	Thu 20/8/20				
Utilities and Watermains Works	355 days	Thu 18/7/19	Sat 26/9/20		+		
Watermains Works	21 days	Wed 10/6/20	Mon 6/7/20				
Man Kam To Road Bus Shelter	836 days	Fri 15/12/17	Wed 21/10/20				
Road Lighting Civil Works Provision	25 days	Fri 13/3/20	Thu 16/4/20				
Road Lighting E&M works, Testing and Comissioning (by others)	45 days		Wed 10/6/20				
	30 days	Fri 17/4/20	Sat 23/5/20				
	65 days	Mon 25/5/20	Mon 10/8/20				1
	749 davs	Fri 8/6/18	Wed 23/12/20				
	298 days	Thu 19/12/19	Wed 23/12/20				
	-						
				— <u> </u>			
	-						
							_
· · · · · · · · · · · · · · · · · · ·							
	-						<u> </u>
CLP Meter Application	90 days						
	30 days		Wed 8/4/20		I		
Part D	586 days	Sat 15/12/18	Tue 15/12/20		t-		
Parts G1 and G2	300 days	Thu 18/7/19	Fri 24/7/20				
Fill Slope FS13	127 days	Tue 18/2/20	Fri 24/7/20		+		
Final Results Submission and Verification of Design by Supervisor	42 days	Wed 18/3/20	Tue 28/4/20				
Backfill to Proposed Ground Level (Max. 2.5m)	36 days	Wed 29/4/20	Thu 11/6/20				
Drainage and Maintenance Access	35 days	Fri 12/6/20	Fri 24/7/20				
· · · · · · · · · · · · · · · · · · ·	-						
	-						
	Utilities and Watermains Works Watermains Works Man Kam To Road Bus Shelter Road Lighting Civil Works Provision Road Lighting E&M works, Testing and Comissioning (by others) Backfilling to Formation Level Carraigeway, Pavement, Road Marking and Street Furniture Sha Ling Road (M001 CH+0 to +40), Man Kam To Road Drainage, Sewerage, Watermains and Other Utilities Works at Existing Sha Ling Road Sub-structure of Noise Barrier Construction Bay 1 to Bay 2 Backfilling to Road Formation Level at Noise Barrier Bay 1 to Bay 2 Sub-structure of Noise Barrier Construction Bay 1 to Bay 2 Superstructure of Noise Barrier Construction Bay 1 to Bay 2 Superstructure of Noise Barrier Construction Bay 1 to Bay 2 TTA Stage 2 - Man Kam To Road Eastbound Slow Lane Drainage and Sewerage Connections Watermains Works Backfill to Formation Level Part C Drainage and Sewerage Works and Connections TTA Stage 2 E&M and Waterworks Watermain Works and Connection TTA Stage 2 CLP Meter Application Electrial and Lighting Works Part D Parts G1 and G2 Final Results Submission and Verification of Design by Supervisor Ba	Existing Feature 3NW-C/C32 Blogbe Upgrading Re-compaction150 daysExcavate to V-48.5 mPD, Pull Out Test, Soil Nails (14 Nos. of Soil Nail)21 daysExcavate to Proposed Cround Level, Pull Out Test, Soil Nails and Raking Drains (14 Nos. of Soil23 daysNail, 8 Nos. of Raking Drain)0 Trains, and Maintenance Access67 daysSha Ling Road (MOI CH + 620 to + 620), MO11, MO04 and PDA310 daysSwerage and Drainage105 daysUtilities and Watermains Works105 daysUtilities and Watermains Works105 daysLandscape Works148 daysTree Planting48 daysSha Ling Road (MOI CH + 40 to +180)602 daysNoise Barrier199 daysSha Ling Road (MOI CH +40 to +180)602 daysNoise Barrier199 daysSub-structure of Noise Barrier Construction Bay 3 to Bay 8120 daysSub-structure of Noise Barrier Construction Bay 3 to Bay 8120 daysSuperstructure of Noise Barrier Construction Bay 3 to Bay 8120 daysSuperstructure of Noise Barrier Construction Bay 3 to Bay 8120 daysSuperstructure of Noise Barrier Construction Bay 3 to Bay 8120 daysSuperstructure of Noise Barrier Construction Bay 3 to Bay 832 daysUtilities and Watermains Works12 daysSuperstructure of Noise Barrier Construction Bay 3 to Bay 8120 daysSuperstructure of Noise Barrier Construction Bay 1 to Bay 212 daysSuperstructure of Noise Barrier Construction Bay 1 to Bay 212 daysSuperstructure of Noise Barrier Construction Bay 1 to Bay 245 days	Existing Feature 3NW-CP37 Upgrading Re-compactionTo daysTut 12/3/20Excavate to 148.5 mPC, Pull Out Test, Soil Nails (14 Nos. of Soil Nail)21 daysThu 12/3/20Excavate to 148.5 mPC, Pull Out Test, Soil Nails and Raking Drains (14 Nos. of Soil21 daysThu 12/3/20Nail, 8 Nos. of Raking Drain)Oralinage and Maintenace Access67 daysFri 20/3/20She Ling Road (M001 CH +620 to 4820), M011, M004 and PDA106 daysMon 11/5/20Severage and Drainage105 daysThu 18/6/20Drainage and Severage Vorks128 daysThu 18/6/20Utilities and Watermains Works128 daysThu 18/6/20Utilities and Watermains Works128 daysMon 11/5/20Landscape Works148 daysMon 11/5/20Tree Planting887 daysFri 15/1/21/7She Ling Road (M001 CH +40 to +180)Stay 532 daysSub-structure of Noise Barrier Construction Bay 3 to Bay 8120 daysSat 11/2/8Sub-structure of Noise Barrier Construction Bay 3 to Bay 8120 daysSat 16/5/20Sub-structure of Noise Barrier Construction Bay 3 to Bay 8120 daysSat 16/5/20Sub-structure of Noise Barrier Construction Bay 3 to Bay 8120 daysSat 16/5/20Sub-structure of Noise Barrier Construction Bay 3 to Bay 8120 daysSat 16/5/20Sub-structure of Noise Barrier Construction Bay 3 to Bay 8120 daysSat 16/5/20Sub-structure of Noise Barrier Construction Bay 3 to Bay 8120 daysFri 13/1/20Drainage and Severage Works120 daysFri 13/1/20Road Li	Existing Feature 3WV-C/F37 Upgrading Works 150 days Tute 1917/19 Tute 1952/0 Existing Feature 3WV-C/F37 Upgrading Works 74 days Thut 12/32/0 Stat 136/20 Excavate to 448.5 mPD, Puil Cul Test, Solt Nalis (14 Nos. of Solt Nalis) 21 days Thut 12/32/0 Stat 136/20 Data and Mantemance Access 67 days Fri 20/32/0 Stat 19/520 Fri 20/32/0 Stat 19/520 Sha Ling Road (MO1 CH + 62 to + 220), M011, M004 and PDA 310 days Thut 19/62/0 Fri 22/32/0 Stat 136/20 Som args and Mantemance Access 56 days Thut 19/62/0 Stat 136/20 Stat 136/20 Waltemanis Works 128 days Mon 11/82/0 Fri 61/120 Stat 22/8/20 Landscape Works 148 days Mon 11/8/20 Fri 61/120 Fri 61/120 The Planting 48 days Mon 11/8/20 Fri 61/120 Wed 27/1220 Sha Ling Road (M001 CH +40 to +180) 802 days Stat 11/216 Stat 19/1220 Wed 7/1020 Sub-structure of Noise Barrier Construction Bay 3 to Bay 5 32 days Sat 19/220 Wed 7/1020 Thut 28/220 Fri 15/2/17 Wed 27/1020 </td <td>Existing Feature 3W-07:6737 Upgrading Re-compaction 150 days The 121/19 The 198/20 Existing Feature 3W-07:6258 Slope Upgrading Works 74 days The 122/20 The 172/20 Execute to +458 proceed forum off, Phil Obit Test, Soli Nalls (14 No. of Soli Nall) 21 days The 122/20 The 172/20 Daringge and Maintenance Access 07 days Wed 84/20 Skit 15/20 The 128/20 Site Ling Road (Mool CH + 420 to +420) 105 days Mon 115/20 The 128/20 Daringge and Maintenance Access 105 days The 148/20 Skit 15/20 Daringge and Maintenance Access 105 days The 148/20 The 28/27 Bardscape Works 128 days The 18/20 The 28/27 Daringge and Severage Works 128 days The 18/20 The 14/120 Tree Flaring 46 days Fri 15/2/17 The 28/20 Tree Flaring 46 days Fri 15/2/17 The 28/20 Shat Ling Road (M001 CH + 40 to +180) 602 days The 18/20 Fri 16/20 Shat strainer in the 18/2 to 18/2 for 18/2 for 18/20 Shat 11/20 Fri 16/20 Fri 18/20</td> <td>Excling Feature 3WH-C/528 Single Upgrading Recompaction 150 days Tota 121/102 Excling Feature 3WH-C/528 Single Upgrading Works 74 days Thu 123/20 Sat 156/20 Excling Feature 3WH-C/528 Single Upgrading Works 74 days Thu 123/20 Sat 156/20 Number 3WH-C/528 Single Upgrading Morks 67 days Thu 123/20 Sat 156/20 Shat Ling Reack 2000 Sat 156/20 Sat 156/20 Sat 156/20 Shat Ling Reack 2000 Sat 156/20 Sat 156/20 Sat 156/20 Shat Ling Reack 2000 Sat 156/20 Sat 156/20 Sat 156/20 Watermains Works 55 days Thu 186/20 Sat 228/20 Utilities and Works 56 days Thu 186/20 Sat 228/20 Utilities and Works 56 days Thu 186/20 Sat 228/20 Utilities and Construction Bay 3 to Bay 8 69 days Tue 186/20 Fat 17/20 Sub-struct or Noise Barric Construction Bay 3 to Bay 8 72 days Wed 27/20 Thu 28/20 Sub-struct or Noise Barric Construction Bay 3 to Bay 8 72 days Wed 27/20 Thu 28/20 Sub-struct or Noise Barric Construction Bay 3 to Bay 8<td>Existing Fedure 3WX 0C432 Upgarding Recompanies 150 days The 121/110 The 150/20 Existing Fedure 3WX 0C423 Blogs Upgarding Works 21 days The 122/20 Sk 150/20 Existing Fedure 3WX 0C423 Bloks Upgarding Upsine (14 host of Sc 12) 21 days File 2020 Sk 150/20 Darlange and Maintennee Access 67 days File 2002 Sk 150/20 File 2021 Sha Ling Red Works 12 days File 2021 File 2021 File 2021 Works 12 days File 2021 File 2021 File 2021 Witters and Oning Data 50 days File 2021 File 2021 File 2021 Witters and Works 12 days File 2021 File 2021 File 2021 Witters and Works 12 days File 111/20 Witters and Works File 111/20 Witters and Works 12 days File 2020 File 55/20 File 2020 Sta Ling Record Works 12 days File 2020 File 55/20 File 2020 Sta Ling Record Works 12 days Kei 11/2021 Wei 27/202 File 55/20 Sta Ling Record Works <</td></td>	Existing Feature 3W-07:6737 Upgrading Re-compaction 150 days The 121/19 The 198/20 Existing Feature 3W-07:6258 Slope Upgrading Works 74 days The 122/20 The 172/20 Execute to +458 proceed forum off, Phil Obit Test, Soli Nalls (14 No. of Soli Nall) 21 days The 122/20 The 172/20 Daringge and Maintenance Access 07 days Wed 84/20 Skit 15/20 The 128/20 Site Ling Road (Mool CH + 420 to +420) 105 days Mon 115/20 The 128/20 Daringge and Maintenance Access 105 days The 148/20 Skit 15/20 Daringge and Maintenance Access 105 days The 148/20 The 28/27 Bardscape Works 128 days The 18/20 The 28/27 Daringge and Severage Works 128 days The 18/20 The 14/120 Tree Flaring 46 days Fri 15/2/17 The 28/20 Tree Flaring 46 days Fri 15/2/17 The 28/20 Shat Ling Road (M001 CH + 40 to +180) 602 days The 18/20 Fri 16/20 Shat strainer in the 18/2 to 18/2 for 18/2 for 18/20 Shat 11/20 Fri 16/20 Fri 18/20	Excling Feature 3WH-C/528 Single Upgrading Recompaction 150 days Tota 121/102 Excling Feature 3WH-C/528 Single Upgrading Works 74 days Thu 123/20 Sat 156/20 Excling Feature 3WH-C/528 Single Upgrading Works 74 days Thu 123/20 Sat 156/20 Number 3WH-C/528 Single Upgrading Morks 67 days Thu 123/20 Sat 156/20 Shat Ling Reack 2000 Sat 156/20 Sat 156/20 Sat 156/20 Shat Ling Reack 2000 Sat 156/20 Sat 156/20 Sat 156/20 Shat Ling Reack 2000 Sat 156/20 Sat 156/20 Sat 156/20 Watermains Works 55 days Thu 186/20 Sat 228/20 Utilities and Works 56 days Thu 186/20 Sat 228/20 Utilities and Works 56 days Thu 186/20 Sat 228/20 Utilities and Construction Bay 3 to Bay 8 69 days Tue 186/20 Fat 17/20 Sub-struct or Noise Barric Construction Bay 3 to Bay 8 72 days Wed 27/20 Thu 28/20 Sub-struct or Noise Barric Construction Bay 3 to Bay 8 72 days Wed 27/20 Thu 28/20 Sub-struct or Noise Barric Construction Bay 3 to Bay 8 <td>Existing Fedure 3WX 0C432 Upgarding Recompanies 150 days The 121/110 The 150/20 Existing Fedure 3WX 0C423 Blogs Upgarding Works 21 days The 122/20 Sk 150/20 Existing Fedure 3WX 0C423 Bloks Upgarding Upsine (14 host of Sc 12) 21 days File 2020 Sk 150/20 Darlange and Maintennee Access 67 days File 2002 Sk 150/20 File 2021 Sha Ling Red Works 12 days File 2021 File 2021 File 2021 Works 12 days File 2021 File 2021 File 2021 Witters and Oning Data 50 days File 2021 File 2021 File 2021 Witters and Works 12 days File 2021 File 2021 File 2021 Witters and Works 12 days File 111/20 Witters and Works File 111/20 Witters and Works 12 days File 2020 File 55/20 File 2020 Sta Ling Record Works 12 days File 2020 File 55/20 File 2020 Sta Ling Record Works 12 days Kei 11/2021 Wei 27/202 File 55/20 Sta Ling Record Works <</td>	Existing Fedure 3WX 0C432 Upgarding Recompanies 150 days The 121/110 The 150/20 Existing Fedure 3WX 0C423 Blogs Upgarding Works 21 days The 122/20 Sk 150/20 Existing Fedure 3WX 0C423 Bloks Upgarding Upsine (14 host of Sc 12) 21 days File 2020 Sk 150/20 Darlange and Maintennee Access 67 days File 2002 Sk 150/20 File 2021 Sha Ling Red Works 12 days File 2021 File 2021 File 2021 Works 12 days File 2021 File 2021 File 2021 Witters and Oning Data 50 days File 2021 File 2021 File 2021 Witters and Works 12 days File 2021 File 2021 File 2021 Witters and Works 12 days File 111/20 Witters and Works File 111/20 Witters and Works 12 days File 2020 File 55/20 File 2020 Sta Ling Record Works 12 days File 2020 File 55/20 File 2020 Sta Ling Record Works 12 days Kei 11/2021 Wei 27/202 File 55/20 Sta Ling Record Works <

3-month Rolling Programme (April 2020 to June 2020)	Task Split	 Milestone Summary	¢ []	Project Summary External Tasks	External Mileston Deadline	• ◆ ₽	Critical Critical Split	 Progress	
Date: April 2020									
							Page 2		





Three Months rolling Programme of Contract CV/2017/02

Dovialo	nment o	V/2017/02 f Columbarium at Sandy Ridge Cemetery Works at Man Kam To Road and Lin Ma Hang Road				3 Month Rolling Programme (from 26/4/2020 to 25/7/2020)	
	WBS		Duration	Start Date	Completion Date	M B E M B E M B E M Mai 10 Jun 1 Jul 122 Jul 12 Aug 2 Sep 1/2 Oct 4 Nov 25 Nov 16 Dec 6 Jan 127 Jan 17 Feb 10 Mai 31 Mai 21 Apr 12 Mai 2 Jun 123 Jun 14 Jul 4 Aug 25 Aug 15 Sep 6 W T F S S M T W	E 6 Oct ' 27
2	2	Starting Date	0 days	Thu 31/5/18	Thu 31/5/18		1 1 1 1
3	3	ET Submissions	9 days	Wed 26/9/18	Fri 5/10/18		
12	4	Applications to Government Department	27 days	Mon 4/6/18	Sat 30/6/18	3	
20	5	Submissions & acceptances	835 days	Mon 4/6/18	Tue 15/9/20		
44	6	Liaison with Utility Undertakers	979 days	Fri 1/6/18	Wed 3/2/21		
47	7	Liaison with Contract CV/2016/01 regarding Parts A1 to A4 (refer PS Appendix A1)	979 days	Fri 1/6/18	Wed 3/2/21		
48	8	Liaison Meeting with Interface and associated contractors	389 days	Fri 1/6/18	Mon 24/6/19		
53	0	Tree Suprey Deporting	164 days	Fri 1/6/18	Sun 11/11/18		
		noo carroj noporang	671 days	Fri 1/6/18	Wed 1/4/20		
58 66	10 11	Street Lighting Designs by the Contractor Provision of Project Manager's Site Accommodation (PS1.08A(b) & 1.49)	28 days	Fri 1/6/18	Thu 28/6/18		
67	12	Design of irrigation system within the Sandy Ridge Cemetery (LS/2021, 2041, 2042, W/1041,1011)	21 days	Fri 20/12/19	Fri 10/1/20		
70	13	Condition Survey	81 days	Thu 23/8/18	Sun 11/11/18		
77	14	section 1 of the works - Completion of all works within Parts A1, A2 and B of the Site except Establishment works	979 days	Thu 31/5/18	Wed 3/2/21	Þ	
70	14.1	Parts A1	859 days	Fri 28/9/18	Wed 3/2/21		
	14.1.1	access date for section 1 (Parts A1) - not more than		Fri 28/9/18	Fri 28/9/18		
12	14,1.1	120 days after the starting date	0 days	11120/0/10	11120/0/10		
80	14.1.2	form temporary haul road from the south side to Parts A1	14 days	Tue 2/10/18	Mon 22/10/18		
81	14.1.3	general site clearance	30 days	Tue 23/10/18	Wed 28/11/18		
82	14.1.4	initial survey	27 days	Thu 29/11/18	Wed 2/1/19	*	
83	14.1.5	construction of temporary drainage	21 days	Thu 3/1/19	Sat 26/1/19		
84	14.1.6	Site Formation works for Cut Slope CS22 (in Parts A1)	258 days	Mon 28/1/19	Mon 23/12/19	<i>,</i>	
101	14.1.7	A1) Construction of Retaining Wall RW13 (bays 1 to 5)	192 days	Mon 15/4/19	Thu 12/12/19		
102	14 1.7.1	excavation with installation of temporary soil nails work behind RW13 (bays 1 to 5)	56 days	Mon 15/4/19	Tue 25/6/19		
103	14.1.7.2	plate load tests	3 days	Wed 26/6/19	Fri 28/6/19	a de la constante de	
104	14.1.7.3	concrete blinding layers for 5 bays	3 days	Sat 29/6/19	Wed 3/7/19		
105	14.1.7.4	formwork for bases of alternative first 3 bays	2 days	Wed 3/7/19	Thu 4/7/19		
106	14 1.7.5	steel fixing for 3 bases	3 days	Fri 5/7/19	Mon 8/7/19	a de la companya de la company	
107	14.1.7.6	concrete and curing for 3 bases	5 days	Tue 9/7/19	Sat 13/7/19		
108	14.1.7.7	remove formwork	3 days	Mon 15/7/19	Wed 17/7/19	i i i i i i i i i i i i i i i i i i i	
	14.1.7.8		4 days	Thu 18/7/19	Mon 22/7/19		
	14.1.7.9		9 days	Tue 23/7/19	Thu 1/8/19		
	14.1.7.10		3 days	Fri 2/8/19	Mon 5/8/19		
			6 days	Mon 5/8/19	Sat 10/8/19		
112	14.1.7.1	concrete and curing for 3 walls	0 udys	WOT 3/0/13	00110/0/13		

	Acce	oted Initial Works Programme (06)
B E 7 Oct 17 Nov 8 Dec F S S M T W T	M B 29 Dec 19 Jan 9 Feb '1 Mar 22 Mai 12 Ap F S S M T W T F S S M T W T F S	E M 1 May 24 May 14 Jun 5 Jul '2 26 S M T W T F S S M T W
-		

)evel	act No. CV/2 opment of C structural W	017/02 olumbarium at Sandy Ridge Cemetery orks at Man Kam To Road and Lin Ma Hang Road				3 Month Rolling Programme (from 26/4/2020 to 25/7/2020)
)	WBS T	ask Name	Duration	Start Date	Completion Date	M B E M B E M B E M Mat 10 Jun 1 Jul '1 22 Jul '1 22 Jul '1 2 Aug 2 Sep '23 Sep 14 Oct 4 Nov 25 Nov 16 Dec 6 Jan ' 27 Jan 17 Feb 10 Mat 31 Mat 21 Apr 12 Mat 2 Jun '23 Jun '14 Jul '4 Aug 25 Aug 15 Sep 6 Oct ' M W T F S S M T
113	14.1.7.12	remove formwork	3 days	Sat 10/8/19	Tue 13/8/19	
114	14.1.7.13	formwork for bases of alternative second two bays	2 days	Tue 13/8/19	Wed 14/8/19	
115	14.1.7.14	steel fixing for two bases	2 days	Wed 14/8/19	Thu 15/8/19	
116	14,1.7.15	concrete and curing for two bases	4 days	Fri 16/8/19	Tue 20/8/19	±, ±,
117	14.1.7.16	remove formwork	2 days	Tue 20/8/19	Wed 21/8/19	
118	14.1.7.17	falsework and formwork of alternative second two walls	3 days	Wed 21/8/19	Fri 23/8/19	
119	14.1.7.18	steel fixing for two walls	6 days	Fri 23/8/19	Thu 29/8/19	
120	14.1.7.19	close formwork for two walls	2 days	Thu 29/8/19	Fri 30/8/19	
121	14.1.7.20	concrete and curing for two walls	4 days	Sat 31/8/19	Wed 4/9/19	
	14.1.7.21	remove falsework & formwork	2 days	Wed 4/9/19	Thu 5/9/19	
	14.1.7.22	after completion of RW13 (bay 1 to 5) , backfilling & compaction behind wall to formation (A1) (Drg GE/1101)		Fri 6/9/19	Mon 2/12/19	
124	14,1.7.23	install instrument for RW13 (bay 1 to bay 5)	9 days	Tue 3/12/19	Thu 12/12/19	a la
125	14.1.8	Site Formation works for Fill Slope FS18	231 days	Mon 15/4/19	Mon 3/2/20	
126	14,1.8,1	excavate top 3.5m from the existing slope profile (extent to be directed by PM)(Drg.GE/2305)	15 days	Mon 15/4/19	Mon 6/5/19	
127	14.1.8.2	prepare formation for filter blanket	2 days	Tue 7/5/19	Wed 8/5/19	
128	14.1.8.3	slope backfill FS18 with 2.1m filter blanket (GE/2601)	9 days	Wed 8/5/19	Sat 18/5/19	
129	14.1.8.4	backilling from top of filter blanket to formation level (including SRT tests)	126 days	Thu 16/5/19	Mon 21/10/1	9
130	14.1.8.5	construction of 1.5m width maintenance berm	2 days	Fri 18/10/19	Mon 21/10/1	9
131	14.1.8.6	construction of U channel/ stepped channel and catchpits	37 days	Fri 18/10/19	Mon 2/12/19	
132	14.1.8.7	construction of U channel in front of RW13	4 days	Tue 3/12/19	Fri 6/12/19	
133	14.1.8.8	600mm width concrete maintenance staircase with handrailing boxing out	11 days	Sat 7/12/19	Thu 19/12/19	9
134	14.1.8.9	landscaping (hydroseeding)	27 days	Fri 20/12/19	Thu 23/1/20	
	14.1.8.10	install instrument for FS18	6 days	Fri 24/1/20	Mon 3/2/20	
	14.1.9	CS21 - slope cutting	7 days	Fri 20/12/19	Mon 30/12/1	9
	14.1.10	install instrument for CS21	5 days	Tue 31/12/19	Mon 6/1/20	
	14.1.11	placement of erosion control mat/ hydroseeding	2 days	Tue 7/1/20	Wed 8/1/20	
	14.1.12	minor cutting CS26 (Parts A1) (for Road E)	7 days	Thu 9/1/20	Thu 16/1/20	
	14.1.13	Drainage works at Road E	43 days	Fri 17/1/20	Tue 10/3/20	
	14.1.13.1	main pipe laying	31 days	Fri 17/1/20	Tue 25/2/20	
142	14.1.13.2	gully pipe and pots	14 days	Mon 24/2/20	Tue 10/3/20	



evelo	oment of	//2017/02 Columbarium at Sandy Ridge Cemetery Works at Man Kam To Road and Lin Ma Hang Road				3 Month Rolling Programme (from 26/4/2020 to 25/7/2020)
	WBS	Task Name	Duration	Start Date	Completion Date	M B E M B E M B E M E G
144 ·	14.1.15	CS23 - slope cutting & 300U channel	17 days	Wed 11/3/20	Wed 1/4/20	
145	14.1.16	install instrument for CS23	5 days	Thu 2/4/20	Wed 8/4/20	
146	14.1.17	placement of erosion control mat/ hydroseeding	2 days	Thu 9/4/20	Tue 14/4/20	
147	14.1.18	backfilling of pipe trench to formation (including SRT test)	9 days	Wed 15/4/20	Sat 25/4/20	
148	14.1.19	300U channel behind RW13	4 days	Mon 27/4/20	Sat 2/5/20	
149	14.1.20	300U channel and planter wall at south side of Road E	30 days	Mon 4/5/20	Sat 6/6/20	
150	14.1.21	Roadworks of Road E (A1-ch66-243)	164 days	Mon 8/6/20	Wed 30/12/20	0
151	14_1.21.1	ducting for road lighting (RD/2091) & construction of irrigation system	20 days	Mon 8/6/20	Thu 2/7/20	
152	14.1.21.2	kerbing, sub-base (include subbase SRT test) & cross road duct (RD/2061, 2081)	24 days	Fri 3/7/20	Thu 30/7/20	
159	14.2	Parts A2	400 days	Tue 31/12/19	Wed 3/2/21	
160	14.2.1	access date for section 1 (Parts A2) - not more than 580 days after the starting date	0 days	Tue 31/12/19	Tue 31/12/19	9
161	14.2.2	form temporary haul road to Parts A2	6 days	Thu 2/1/20	Wed 8/1/20	
162	14.2.3	general site clearance	18 days	Thu 9/1/20	Sat 1/2/20	
163	14.2.4	initial survey	12 days	Mon 3/2/20	Sat 15/2/20	
164	14.2.5	construction of temporary drainage	20 days	Mon 17/2/20	Tue 10/3/20	
165	14.2.6	Site Formation works for Cut Slope CS22 (in Parts A2)	15 days	Wed 11/3/20	Mon 30/3/20	
166	14.2.6.1	slope excavation works	1 day	Wed 11/3/20	Wed 11/3/20	D
167	14.2.6.2	drill, install steel bars and grout soil nails (TB01-06, TA01-07) & 3nrs. raking drain	4 days	Thu 12/3/20	Mon 16/3/20	D
168	14.2.6.3	TDR test allowance	4 days	Tue 17/3/20	Fri 20/3/20	
169	14.2.6.4	soil nail head works	2 days	Fri 20/3/20	Mon 23/3/20	D
170	14.2.6.5	install rest of instrument for CS22	2 days	Mon 23/3/20	Tue 24/3/20	
171	14.2.6.6	300U channel, 300 stepped channel & catchpits with planter walls	7 days	Mon 16/3/20	Tue 24/3/20	
172	14.2.6.7	600mm width concrete maintenance staircase with handrailing	2 days	Wed 25/3/20	Thu 26/3/20	
173	14.2.6.8	placement of erosion control mat/ hydroseeding	2 days	Fri 27/3/20	Mon 30/3/20	
174	14.2.7	Construction of Retaining Wall RW13 Bay 6 to Bay 6	8 107 days	Fri 27/3/20	Mon 10/8/20	0
175	14.2.7.1	temporary cutting for retaining wall RW13 Bay 6 to 8	2 days	Fri 27/3/20	Mon 30/3/20	0
176	14.2.7.2	temporary soil nails works for retaining wall RW13 Bay 6-8	3 15 days	Mon 30/3/20	Tue 21/4/20	D
177	14.2.7.3	plate load tests	3 days	Wed 22/4/20	Fri 24/4/20	
	14.2.7.4	blinding concrete for bay 6 to 8	2 days		Mon 27/4/20	0
	14.2.7.5	base formwork for bay 6 and 8	2 days		Wed 29/4/20	
	14.2.7.6	base steel fixing for bay 6 and 8	3 days		Tue 5/5/20	



evel	opment o	:V/2017/02 of Columbarium at Sandy Ridge Cemetery I Works at Man Kam To Road and Lin Ma Hang Road				3 Month Rolling Programme (from 26/4/2020 to 25/7/2020)
	WBS	Task Name	Duration	Start Date	Completion Date	M B E M B E M B E M Mai 10 Jun 1 Jul 122 Jul 12 Aug 2 Sep 1/23 Sep 1/4 Oct 4 Nov 25 Nov 16 Dec 6 Jan 27 Jan 17 Feb 10 Mai 31 Mai 21 Apr 12 Mai 2 Jun 23 Jun 1/4 Jul 4 Aug 25 Aug 15 Sep 6 Oct 27 M B E M M B E M M B E M M B E C Aug 15 Sep 6 Oct 27 P S M W T S M W T S M
181	14.2.7.7	base concreting & curing for bay 6 & 8	4 days	Wed 6/5/20	Sat 9/5/20	
182	14.2.7.8	remove base formwork	2 days	Sat 9/5/20	Mon 11/5/20	
83	14.2.7.9	falsework and formwork for walls bay 6&8	4 days	Tue 12/5/20	Fri 15/5/20	
84	14.2.7.10	steel fixing for walls of bay 6 & 8	7 days	Sat 16/5/20	Sat 23/5/20	
85	14.2.7.11	close formwork for walls of bay 6 & 8	2 days	Mon 25/5/20	Tue 26/5/20	
86	14.2.7.12	concreting and curing for walls of bay 6&8	5 days	Wed 27/5/20	Mon 1/6/20	
187	14.2.7.13	remove falsework and formwork for walls	2 days	Mon 1/6/20	Tue 2/6/20	
188	14.2.7.14	base formwork for bay 7	2 days	Wed 3/6/20	Thu 4/6/20	
189	14.2.7.15	base steel fixing for bay 7	2 days	Fri 5/6/20	Sat 6/6/20	
190	14.2.7.16	base concreting & curing for bay 7	2 days	Mon 8/6/20	Tue 9/6/20	
91	14.2.7.17	remove base formwork	1 day	Wed 10/6/20	Wed 10/6/20	
	14.2.7.18		2 days	Thu 11/6/20	Fri 12/6/20	
	14.2.7.19		5 days	Sat 13/6/20	Thu 18/6/20	
	14.2.7.20	-	1 day	Fri 19/6/20	Fri 19/6/20	
	14.2.7.21	concreting and curing for walls of bay 7	3 days	Sat 20/6/20	Tue 23/6/20	
	14.2.7.22	• •	1 day	Wed 24/6/20	Wed 24/6/20	
197	14.2.7.23		36 days	Fri 26/6/20	Fri 7/8/20	
228	14.3	Parts B - refer Appendix MKTR01A & Appendix MKTR01B	979 days	Thu 31/5/18	Wed 3/2/21	D
229	14.3.1	access date for section 1 (Parts B) - the starting date	e O days	Thu 31/5/18	Thu 31/5/18	е ^т
230	14.3.2	Initial Survey	104 days	Fri 1/6/18	Thu 4/10/18	
231	14.3.3	utility detection and submit reports	30 days	Fri 5/10/18	Fri 9/11/18	
232	14.3.4	Temporary Traffic Arrangement (TTA) Scheme for Man Kam Road	134 days	Fri 1/6/18	Fri 9/11/18	
236	14.3.5	Construction of Fresh Water Mains (DN400)-refer to Drawings No. MKTR Programme/W/001 & 002	352 days	Sat 10/11/18	Fri 17/1/20	
237	14.3.5.1	Phase 1: TTA 1s	52 days	Sat 10/11/18	Sat 12/1/19	
246	14.3.5.2	Phase 1: TTA 8s	49 days	Wed 14/11/18	Sat 12/1/19	
255	14.3,5.3	Phase 1: TTA 15s	44 days	Tue 20/11/18	Sat 12/1/19	b
264	14.3.5.4	Phase 2: TTA 2s	39 days	Tue 15/1/19	Mon 4/3/19	
273	14.3.5.5	Phase 2: TTA 9s	39 days	Tue 15/1/19	Mon 4/3/19	
282	14.3.5.6	Phase 2: TTA 16s	40 days	Mon 14/1/19	Mon 4/3/19	
291	14.3.5.7	Phase 3: TTA3s	39 days	Tue 5/3/19	Tue 23/4/19	
	14.3.5.8	Phase 3: TTA10s	39 days	Tue 5/3/19	Tue 23/4/19	
	14.3.5.9	Phase 3: TTA17s	39 days	Tue 5/3/19	Tue 23/4/19	
	14.3.5.10		38 days	Mon 29/4/19	Fri 14/6/19	
	14.3.5.11		38 days		Fri 14/6/19	
	14.3.5.12		42 days		Fri 14/6/19	
	14.3.5.13		42 days	Wed 19/6/19	Wed 7/8/19	
	14.3.5.14		45 days	Sat 15/6/19	Wed 7/8/19	
	14.3.5.15		45 days		Wed 7/8/19	
303	14.0.0.10	- FII030 3. FIA133	-10 udys	001 10/0/18	1100 110113	



Base Base Action Base Base Action Base Ac	mme 2020)
323 324.34 Phase B: TLAG 40 days Fri Barly TLA 201019 341 Phase B: TLAG 42 day Wood H4819 TLA 201019 341 Phase B: TLAG 42 day Wood H4819 TLA 201019 341 Phase T. TLAG 44 day TLA 641019 Wood 2711119 341 Phase T. TLAG 44 days TLA 641019 Wood 2711119 341 Stata Phase T. TLAG 44 days TLA 61019 Wood 2711119 341 Stata Phase T. TLAG 44 days TLA 61019 Wood 271119 341 Stata Phase T. TLAG 4 days No 211100 Stat 21020 341 Toolking M. MRTR Programme DANG TLA 2003 TLA 21102 TLA 2020 341 Mohala 2 aam act acading parement and removal 4 days TLA 20102 TLA 2020 341 Mohala 2 aam act acading parement and removal 4 days TLA 2020 Moha 2020 342 Stata 1 mohala stappling Tod sta 20 Moha 2020 <td< th=""><th>E M B E M J 7 Feb 10 Mar 31 Mar 21 Apr 12 Mar 2 Jun " 23 Jun 14 Jul 4 Aug 25 Aug 15 Sep 6 Oct " 27 1 TW/T E S SM T</th></td<>	E M B E M J 7 Feb 10 Mar 31 Mar 21 Apr 12 Mar 2 Jun " 23 Jun 14 Jul 4 Aug 25 Aug 15 Sep 6 Oct " 27 1 TW/T E S SM T
No. 1 Phase 3: TLA2is A 7 days Thu 80/19 Thu 31/0119 No. 1 No. 1 No. 82/11 No. 82/11 No. 82/11 No. 1 No. 1 No. 82/11 No. 82/11 No. 82/11 No. 1 No. 2 Additional Phase 7: TLA14 No. 1000 No. 27/11/10 No.	
No. 10.0000 No. 10.00000 No. 10.00000 No. 10.00000 No. 10.00000 No. 10.00000	
Auge Auge Phase 7: TA146 46 day FM 410119 Wed 271119 Auge Auge Phase 7: additional TTA21s 29 days Thu 241/019 Wed 271119 Auge Auge Deminique Auge Sadditional TTA21s 29 days Thu 241/019 Wed 271119 Auge Auge Deminique Auge Sadditional TTA21s 29 days Thu 241/019 Wed 271119 Auge Auge Deminique Auge Sadditional TTA21s 29 days Thu 241/020 Wed 271119 Auge Auge Phase A: TTA 1n 50 days Thu 211/20 Wed 271109 Auge Auge Faile Alges Thai 201 Gaw 211/20 Wed 271109 Auge Auge Thai 201 Gaw 211/20 Mug 211/20 Hu 201/20 Auge Auge Faile Alges Gaw ande trench alge Hage Thu 201/20 Thu 201/20 Auge Auge Faile Alges Gaw ande trench alge Hage Faile Alges Hage Hage Auge Auge Faile Alges Gaw ande trench alge Hage Hage Hage Hage Hage </td <td></td>	
11 14.3.21 Phase 7: additional TTA 21s 29 day Tu 24/10/19 Wed 27/11/19 127 14.32 additional Phase 8: additional TTA 0s 41 day Wed 27/11/19 Fri 17/120 137 14.38 Construction of Severage (DNRO) 31' day Sat 11/120 Wed 27/120 148 14.35.1 Phase A: TTA 1n 50 day Tu 22/1720 Sat 21/020 143 mobilization 6 set up TTA 2 day Tu 22/1720 Tu 20/1720 144 14.35.1 mobilization 6 set up TTA 2 day Tu 22/1720 Tu 20/1720 144 14.36.1 mobilization 6 set up TTA 2 day Tu 22/1720 Tu 20/1720 144 14.36.1 mobilization 6 set up TTA 2 day Tu 22/1720 Tu 20/1720 145 14.36.14 mobilization 6 set up TTA 2 day Tu 12/2/20 Tu 20/120 145 14.36.14 mobilization 6 set up TTA 2 days S tu 20/120 S tu 20/120 146 14.36.14 mobilization 6 set up TTA 2 days S tu 20/120 S tu 20/120 147 14.36.14 mobilization 6 set up TTA 2 days	
122 1232 additional Phase & additional TA ba 14 day Wed 27/11/19 Fit 17/120 123 123 Construction of Sewarge (DNKN) Wed 27/11/19 Wed 30221 124 1243 Phase A: TTA 1n 50 day Tue 21/1/20 Wed 20/102 124 1431 Phase A: TTA 1n 2 day Tue 21/1/20 Wed 22/1/20 124 14321 saw of additing pavement and removal 4 day Tue 21/1/20 Wed 22/1/20 1243 1438.1 tranch sheetpiling 7 day Tue 32/1/20 Wed 22/1/20 1243 1438.1 tranch sheetpiling 7 day Tue 32/1/20 Wed 22/1/20 1244 1438.1 tranch sheetpiling 7 day Tue 32/20 Wed 12/20 1244 1438.1 tranch & shoring 7 day Tue 32/20 Wed 13/20 1245 1248.1 badditi bernch & shoring 7 day Tue 32/20 Wed 13/20 1246 1438.1 tranch & shoring 7 day Tue 32/20 Wed 13/20 1247 1248.1 tranch & shoring 12 day Sat 12/20 Mon 20/120 <tr< td=""><td></td></tr<>	
437 4.36 Construction of Severage (DM30) - referio 311 day 81 81/120 Wed 3/221 438 4.36.1 Phase A: TTA 1n 50 days Tue 2/1/20 Set 2/1/20 439 4.36.1 Design dvo. MMTR Programme/DR001 4 days Tue 2/1/20 Set 2/1/20 441 4.36.1 Design dvom drift pavement af removal 4 days Tue 2/1/20 Tue 4/2/20 442 4.36.1 removal sheetpling 7 days Tue 5/1/20 Tue 3/2/20 Tue 4/2/20 444 4.36.5 excervite french & shoring 7 days Tue 1/2/20 Tue 3/2/20 Wed 5/2/20 445 4.36.1 excervite french & shoring 7 days Tue 1/2/20 Tue 3/2/20 Wed 1/2/20 446 4.36.5 ppe baying & construct manbole 9 days Fu 1/2/20 Sat 1/2/20 Wed 1/2/20 445 4.36.1 reinstate trench & curing 3 days Tue 1/2/20 Sat 1/2/20 Wed 3/2/20 446 4.36.2 pace datiest trench & curing 3 days Tue 1/2/20 Mon 2/2/20 Hon 1/2/20 447 4.36.2 mobiliation & set up TTA 2 d	<u> </u>
Braining No. MATR ProgrammeDA001 438 ALS1 Phase A: TTA 1n S0 days Tue 21/120 Sal 21/020 439 4.85.1 mobilization & set up TTA 2 days Tue 21/120 Wed 22/120 441 4.85.12 saw car existing gavement and removal 4 days Fin 31/120 Tue 4/200 442 4.85.13 train pip A days Fin 31/120 Tue 4/200 443 4.85.14 trench sheetpiling 7 days Wed 5/220 Wed 1/2200 444 4.85.15 excavate trench & choring 7 days Fin 21/220 Mon 3/202 444 4.85.16 ppe laying & construct manhole 9 days Fin 21/220 Mon 2/202 445 4.85.1 peacial trench & curing 3 days Thu 19/200 Sat 21/320 446 4.85.2 Phase A: TTA 7n 2 days Sat 18/120 Sat 21/320 447 4.85.2 peacial trench & shoring 9 days Tue 19/200 Sat 21/320 448 4.85.2 peacoxi trench & shoring 9 days Tue	
14.3.1.1 mobilisation & set up TTA 2 day 1u 21/1/20 Wed 22/1/20 140 14.3.1.2 saw cut existing parement and removal 4 days Thu 23/1/20 Thu 30/1/20 141 12.6.1.3 trial pits 4 days Fi 31/1/20 Tw 4/200 142 14.3.1.4 trench sheetpilling 7 days Fi 13/1/20 Thu 20/200 143 12.8.1.5 excavate trench & shoring 7 days Fi 13/1/20 Thu 20/200 144 43.6.1.5 pipe laying & construct manhole 9 days Fi 12/200 Mon 20/200 145 43.8.1.7 pipe laying & construct manhole 9 days Thu 19/200 Sat 21/1/20 146 43.6.1.8 reinstale trench & curing 3 days Thu 19/200 Sat 21/1/20 147 43.6.2 Phase A: TTA 7n 2 days Sat 11/1/20 Mon 20/1/20 148 43.6.2 saw cut existing pavement and removal 4 days Tue 21/1/20 Mon 20/1/20 149 43.6.2 saw cut existing pavement and removal 4 days Tue 21/1/20 Mon 20/1/20 149 43.6.2 saw cut existing pavement an	
Alian Alian <th< td=""><td></td></th<>	
44 4.831.3 trial pits 4.days Fri 31/120 Tue 4/220 442 4.831.4 trench sheetpiling 7.days Wed 52/20 Wed 122/20 443 4.831.5 excavate trench & shoring 7.days Thu 13/200 Thu 20/270 444 4.831.6 pipe laying & construct manhole 9.days Fri 21/220 Mon 23/20 445 4.831.7 backfill trench & curing 3.days Thu 19/320 Sat 21/3/20 446 4.831.8 reinstate trench & curing 3.days Thu 19/320 Sat 21/3/20 446 4.832.1 mobilisation & set up TTA 2.days Sat 21/3/20 Sat 21/3/20 446 4.832.2 saw out existing pavement and removal 4.days Tue 2/1/20 Sat 21/3/20 450 4.832.1 mobilisation & set up TTA 2.days Sat 11/20 Sat 21/3/20 451 4.832.2 saw out existing pavement and removal 4.days Tue 2/1/20 Mon 20/120 452 4.832.3 trench & shoring 9.days Tue 11/200 Mon 20/20 453 4.832.6 excavate trench & shoring <t< td=""><td></td></t<>	
Att Trench sheetpiling 7 days Wed 5/2/20 Wed 12/2/20 443 43.81.5 excavate trench & shoring 7 days Thu 20/2/20 444 43.81.6 pipe laying & construct manhole 9 days Fri 21/2/20 Mon 23/20 445 43.81.7 backfil trench & curing 3 days Thu 31/2/20 Sat 21/3/20 446 43.81.8 reinstate trench & curing 3 days Thu 91/3/20 Sat 21/3/20 447 43.82 Phase A: TTA 7n 52 days Sat 11/3/20 Mon 20/200 448 43.82.1 mobilisation & set up TTA 2 days Sat 11/3/20 Sat 21/3/20 450 43.82.2 saw out existing pavement and removal 4 days Tue 31/1/20 Sat 12/20 451 43.82.4 trench sheetpiling 7 days Tue 11/2/20 Fhu 20/2/20 451 43.82.5 excavate trench & shoring 9 days Fri 21/2/20 Mon 10/2/20 453 43.82.6 pipe laying & construct manhole 9 days Fri 21/2/20 Mon 2/3/20 453 43.82.6 pipe laying & construct manhole 9 days Fri 21	
443 44.36.1.5 excavate trench & shoring 7 days Thu 13/2/20 Thu 20/2/20 444 43.61.6 pipe laying & construct manhole 9 days Fri 21/2/20 Mon 23/20 445 43.81.7 backfill trench & remove sheetpile, rail & strut 14 days Tu 93/2/20 Wed 18/3/20 446 43.61.8 reinstate trench & remove sheetpile, rail & strut 14 days Tu 93/2/20 Ved 18/3/20 447 43.62.1 Phase A: TTA 7n 52 days Sat 18/1/20 Non 20/1/20 448 43.62.2 saw out existing pavement and removal 4 days Tu 92/1/20 Fri 21/2/20 450 43.62.3 tital pits 4 days Wed 29/1/20 Sat 12/20 451 14.86.24 utench & shoring 9 days Fri 21/2/20 Mon 20/20 451 14.86.25 excavate trench & shoring 9 days Tue 11/2/20 Thu 20/220 451 14.86.26 pipe laying & construct manhole 9 days Fri 21/2/20 Mon 20/20 453 14.86.27 backfill trench & curing 3 days Thu 19/3/20 Sat 12/20 453 14.86.2	
444 43.61.6 pipe laying & construct manhole 9 days Fri 21/2/20 Mon 2/3/20 445 43.81.7 backfill trench & remove sheetpile, rail & strut 14 days Tue 3/3/20 Wed 18/3/20 446 43.61.8 reinstate trench & curing 3 days Thu 19/3/20 Sat 21/3/20 447 14.36.2 Phase A: TTA 7n 52 days Sat 18/1/20 Sat 21/3/20 448 43.62.1 mobilisation & set up TTA 2 days Sat 18/1/20 Mon 20/1/20 450 43.62.2 saw cut existing pavement and removal 4 days Tue 21/1/20 Fri 24/1/20 451 trial pits 4 days Wed 29/1/20 Sat 12/20 451 trial pits 4 days Wed 29/1/20 Sat 12/20 451 ta3.62.4 trench sheetpiling 7 days Mon 3/2/20 Mon 10/2/20 453 t43.62.5 exeavate trench & shoring 9 days Tue 11/2/20 Mon 2/3/20 453 t43.62.7 backfill trench & remove sheetpile, reil & strut 14 days Tue 3/3/20 Wed 18/3/20 453 t43.62.8 reinstate trench & curing 3 day	
Ats Iterative reinstate trench & remove sheetpile, rail & strut 14 days Tue 3/3/20 Wed 18/3/20 445 14.38.1.7 reinstate trench & curing 3 days Thu 19/3/20 Sat 21/3/20 446 14.38.2 Phase A: TTA 7n 52 days Sat 18/1/20 Sat 21/3/20 447 14.36.2 Phase A: TTA 7n 52 days Sat 18/1/20 Mon 20/1/20 448 14.36.2.1 mobilisation & set up TTA 2 days Sat 18/1/20 Mon 20/1/20 450 14.36.2.2 saw cut existing pavement and removal 4 days Tue 21/1/20 Sat 12/20 451 14.36.2.3 trial pits 4 days Wed 29/1/20 Sat 1/2/20 452 14.36.2.4 trench sheetpiling 7 days Mon 3/2/20 Mon 10/2/20 452 14.36.2.5 excavate trench & shoring 9 days Fri 21/2/20 Mon 2/3/20 453 14.36.2.6 pipe laying & construct manhole 9 days Tue 3/3/20 Wed 18/3/20 455 14.36.2.6 reinstate trench & curing 3 days Thu 19/3/20 Sat 21/3/20 455 14.36.2.7 phase B: TTA 2	
445 4.3.8.1.7 backfill trench & remove sheetpile, rail & strut 14 days Tue 3/3/20 Wed 18/3/20 446 4.3.8.1.8 reinstate trench & curing 3 days Thu 19/3/20 Sat 21/3/20 447 4.3.8.2 Phase A: TTA 7n 52 days Sat 18/1/20 Sat 21/3/20 448 4.3.8.2.1 mobilisation & set up TTA 2 days Sat 18/1/20 Mon 20/1/20 449 4.3.8.2.2 saw cut existing pavement and removal 4 days Tue 21/1/20 Fri 24/1/20 450 4.3.8.2.3 trial pits 4 days Wed 29/1/20 Sat 18/20 451 4.3.8.2.4 trench sheetpiling 7 days Mon 3/220 Mon 10/220 452 4.3.8.2.5 excavate trench & shoring 9 days Fri 21/2/20 Mon 23/20 453 14.3.6.2.6 pipe laying & construct manhole 9 days Fri 21/2/20 Mon 23/20 455 14.3.6.2.7 pipe laying & construct manhole 9 days Tue 3/3/20 Wed 18/3/20 455 14.3.6.2.8 reinstate trench & curing 3 days Thu 19/3/20 Sat 21/3/20 455 14.3.6.2.	
44714.3.6.2Phase A: TTA 7n52 daysSat 18/1/20Sat 21/3/2044814.3.6.2mobilisation & set up TTA2 daysSat 18/1/20Mon 20/1/2044914.3.6.2saw cut existing pavement and removal4 daysTue 21/1/20Fri 24/1/2045014.3.6.2.3trial pits4 daysWed 29/1/20Sat 11/2045114.3.6.2.4trench sheetpiling7 daysMon 3/2/20Mon 10/2/2045214.3.6.2.5excavate trench & shoring9 daysTue 11/2/20Thu 20/2/2045314.3.6.2.6pipe laying & construct manhole9 daysFri 21/2/20Mon 2/3/2045414.3.6.2.7backfill trench & remove sheetpile, rail & strut14 daysTue 3/3/20Wed 18/3/2045514.3.6.2.8reinstate trench & curing3 daysThu 19/3/20Sat 21/3/2045514.3.6.2.8reinstate trench & curing3 daysThu 19/3/20Sat 21/3/2045514.3.6.2.8reinstate trench & curing3 daysThu 19/3/20Sat 21/3/2045514.3.6.3Phase B: TTA 2n52 daysMon 23/3/20Thu 28/5/2045714.3.6.3.1mobilisation & set up TTA2 daysMon 23/3/20Tue 24/3/2045814.3.6.3.2saw cut existing pavement and removal4 daysWed 25/3/20Sat 28/3/20	
44814.3.6.2.1mobilisation & set up TTA2 daysSat 18/1/20Mon 20/1/2044914.3.6.2.2saw cut existing pavement and removal4 daysTue 21/1/20Fri 24/1/2045014.3.6.2.3trial pits4 daysWed 29/1/20Sat 12/2045114.3.6.2.4trench sheetpiling7 daysMon 3/2/20Mon 10/2/2045214.3.6.2.5excavate trench & shoring9 daysTue 11/2/20Thu 20/2/2045314.3.6.2.6pipe laying & construct manhole9 daysFri 21/2/20Mon 2/3/2045414.3.6.2.7backfill trench & remove sheetpile, rail & strut14 daysTue 3/3/20Wed 18/3/2045514.3.6.2.8reinstate trench & curing3 daysThu 19/3/20Sat 21/3/2045614.3.6.3Phase B: TTA 2n52 daysMon 23/3/20Thu 28/5/2045714.3.6.3.1mobilisation & set up TTA2 daysMon 23/3/20Tue 24/3/2045814.3.6.3.2saw cut existing pavement and removal4 daysWed 25/3/20Sat 28/3/20	
44914.36.2.2saw cut existing pavement and removal4 daysTue 21/1/20Fri 24/1/2045014.36.2.3trial pits4 daysWed 29/1/20Sat 1/2/2045114.36.2.4trench sheetpiling7 daysMon 3/2/20Mon 10/2/2045214.36.2.5excavate trench & shoring9 daysTue 11/2/20Thu 20/2/2045314.36.2.6pipe laying & construct manhole9 daysFri 21/2/20Mon 2/3/2045414.36.2.7backfill trench & remove sheetpile, rail & strut14 daysTue 3/3/20Wed 18/3/2045514.36.2.8reinstate trench & curing3 daysThu 19/3/20Sat 21/3/2045614.36.3Phase B: TTA 2n52 daysMon 2/3/20Thu 28/5/2045714.36.3.1mobilisation & set up TTA2 daysMon 2/3/20Tue 24/3/2045814.36.3.2saw cut existing pavement and removal4 daysWed 25/3/20Sat 28/3/20	
45014.3.6.2.3trial pits4 daysWed 29/1/20Sat 1/2/2045114.3.6.2.4trench sheetpiling7 daysMon 3/2/20Mon 10/2/2045214.3.6.2.5excavate trench & shoring9 daysTue 11/2/20Thu 20/2/2045314.3.6.2.6pipe laying & construct manhole9 daysFri 21/2/20Mon 2/3/2045414.3.6.2.7backfill trench & remove sheetpile, rail & strut14 daysTue 3/3/20Wed 18/3/2045514.3.6.2.8reinstate trench & curing3 daysThu 19/3/20Sat 21/3/2045614.3.6.3Phase B: TTA 2n52 daysMon 23/3/20Thu 28/5/2045714.3.6.3.1mobilisation & set up TTA2 daysMon 23/3/20Tue 24/3/2045814.3.6.3.2saw cut existing pavement and removal4 daysWed 25/3/20Sat 28/3/20	
A5114.3.6.2.4trench sheetpiling7 daysMon 3/2/20Mon 10/2/2045214.3.6.2.5excavate trench & shoring9 daysTue 11/2/20Thu 20/2/2045314.3.6.2.6pipe laying & construct manhole9 daysFri 21/2/20Mon 2/3/2045414.3.6.2.7backfill trench & remove sheetpile, rail & strut14 daysTue 3/3/20Wed 18/3/2045514.3.6.2.8reinstate trench & curing3 daysThu 19/3/20Sat 21/3/2045614.3.6.3Phase B: TTA 2n52 daysMon 23/3/20Thu 28/5/2045714.3.6.3.1mobilisation & set up TTA2 daysMon 23/3/20Tue 24/3/2045814.3.6.3.2saw cut existing pavement and removal4 daysWed 25/3/20Sat 28/3/20	
45214.3.6.2.5excavate trench & shoring9 daysTue 11/2/20Thu 20/2/2045314.3.6.2.6pipe laying & construct manhole9 daysFri 21/2/20Mon 2/3/2045414.3.6.2.7backfill trench & remove sheetpile, rail & strut14 daysTue 3/3/20Wed 18/3/2045514.3.6.2.8reinstate trench & curing3 daysThu 19/3/20Sat 21/3/2045614.3.6.3Phase B: TTA 2n52 daysMon 23/3/20Thu 28/5/2045714.3.6.3.1mobilisation & set up TTA2 daysMon 23/3/20Tue 24/3/2045814.3.6.3.2saw cut existing pavement and removal4 daysWed 25/3/20Sat 28/3/20	
45314.3.6.2.6pipe laying & construct manhole9 daysFri 21/2/20Mon 2/3/2045414.3.6.2.7backfill trench & remove sheetpile, rail & strut14 daysTue 3/3/20Wed 18/3/2045514.3.6.2.8reinstate trench & curing3 daysThu 19/3/20Sat 21/3/2045614.3.6.3Phase B: TTA 2n52 daysMon 23/3/20Thu 28/5/2045714.3.6.3.1mobilisation & set up TTA2 daysMon 23/3/20Tue 24/3/2045814.3.6.3.2saw cut existing pavement and removal4 daysWed 25/3/20Sat 28/3/20	
45414.3.6.2.7backfill trench & remove sheetpile, rail & strut14 daysTue 3/3/20Wed 18/3/2045514.3.6.2.8reinstate trench & curing3 daysThu 19/3/20Sat 21/3/2045614.3.6.3Phase B: TTA 2n52 daysMon 23/3/20Thu 28/5/2045714.3.6.3.1mobilisation & set up TTA2 daysMon 23/3/20Tue 24/3/2045814.3.6.3.2saw cut existing pavement and removal4 daysWed 25/3/20Sat 28/3/20	
45414.3.6.2.7backfill trench & remove sheetpile, rail & strut14 daysTue 3/3/20Wed 18/3/2045514.3.6.2.8reinstate trench & curing3 daysThu 19/3/20Sat 21/3/2045614.3.6.3Phase B: TTA 2n52 daysMon 23/3/20Thu 28/5/2045714.3.6.3.1mobilisation & set up TTA2 daysMon 23/3/20Tue 24/3/2045814.3.6.3.2saw cut existing pavement and removal4 daysWed 25/3/20Sat 28/3/20	
456 14.3.6.3 Phase B: TTA 2n 52 days Mon 23/3/20 Thu 28/5/20 457 14.3.6.3.1 mobilisation & set up TTA 2 days Mon 23/3/20 Tue 24/3/20 458 14.3.6.3.2 saw cut existing pavement and removal 4 days Wed 25/3/20 Sat 28/3/20	
456 14.3.6.3 Phase B: TTA 2n 52 days Mon 23/3/20 Thu 28/5/20 457 14.3.6.3.1 mobilisation & set up TTA 2 days Mon 23/3/20 Tue 24/3/20 458 14.3.6.3.2 saw cut existing pavement and removal 4 days Wed 25/3/20 Sat 28/3/20	
458 14.3.6.3.2 saw cut existing pavement and removal 4 days Wed 25/3/20 Sat 28/3/20	
A June 10/2/00 Thu 2/4/20	
459 14.3.6.3.3 trial pits 4 days Mon 30/3/20 Thu 2/4/20	
460 14.3.6.3.4 trench sheetpiling 7 days Fri 3/4/20 Wed 15/4/20	
461 14.3.6.3.5 excavate trench & shoring 9 days Thu 16/4/20 Sat 25/4/20	
462 14.3.6.3.6 pipe laying & construct manhole 9 days Mon 27/4/20 Fri 8/5/20	
463 14.3.6.3.7 backfill trench & remove sheetpile, rail & strut 14 days Sat 9/5/20	



)evelo	oct No. CV opment of structural V	/2017/02 Columbarium at Sandy Ridge Cemetery Works at Man Kam To Road and Lin Ma Hang Road	ł			3 Month Rolling Programme (from 26/4/2020 to 25/7/2020)
		Task Name	Duration	Start Date	Completion Date	M B E M B E M B E M Ma: 10 Jun 1 Jul '1 22 Jul 12 Aug 2 Sep '23 Sep 14 Oct 4 Nov 25 Nov 16 Dec 6 Jan '27 Jan 17 Feb 10 Mar 31 Mar 21 Apr 12 Mar 2 Jun '23 Jun 14 Jul 4 Aug 25 Aug 15 Sep 6 Oct '1 M B E M
464	14.3.6.3.8	reinstate trench & curing	3 days	Tue 26/5/20	Thu 28/5/20	
465	14.3.6.4	Phase B: TTA 8n	52 days	Mon 23/3/20	Thu 28/5/20	
466	14.3.6.4.1	mobilisation & set up TTA	2 days	Mon 23/3/20	Tue 24/3/20	
467	14.3.6.4.2	saw cut existing pavement and removal	4 days	Wed 25/3/20	Sat 28/3/20	
468	14.3.6.4.3	trial pits	4 days	Mon 30/3/20	Thu 2/4/20	
469	14.3.6.4.4	trench sheetpiling	7 days	Fri 3/4/20	Wed 15/4/20	
470	14.3.6.4.5	excavate trench & shoring	9 days	Thu 16/4/20	Sat 25/4/20	
471	14.3.6.4.6	pipe laying & construct manhole	9 days	Mon 27/4/20	Fri 8/5/20	
472	14.3.6.4.7	backfill trench & remove sheetpile, rail & strut	14 days	Sat 9/5/20	Mon 25/5/20	
473	14.3.6.4.8	reinstate trench & curing	3 days	Tue 26/5/20	Thu 28/5/20	
474	14.3.6.5	Phase C: TTA 3n	52 days	Fri 29/5/20	Thu 30/7/20	
475	14.3.6.5.1	mobilisation & set up TTA	2 days	Fri 29/5/20	Sat 30/5/20	
476	14.3.6.5.2	saw cut existing pavement and removal	4 days	Mon 1/6/20	Thu 4/6/20	
477	14.3.6.5.3	trial pits	4 days	Fri 5/6/20	Tue 9/6/20	
478	14.3.6.5.4	trench sheetpiling	7 days	Wed 10/6/20	Wed 17/6/20	
479	14.3.6.5.5	excavate trench & shoring	9 days	Thu 18/6/20	Mon 29/6/20	
480	14.3.6.5.6	pipe laying & construct manhole	9 days	Tue 30/6/20	Fri 10/7/20	
481	14.3.6.5.7	backfill trench & remove sheetpile, rail & strut	14 days	Sat 11/7/20	Mon 27/7/20	
483	14.3.6.6	Phase C: TTA 9n	52 days	Fri 29/5/20	Thu 30/7/20	
484	14.3.6.6.1	mobilisation & set up TTA	2 days	Fri 29/5/20	Sat 30/5/20	
485	14.3.6.6.2	saw cut existing pavement and removal	4 days	Mon 1/6/20	Thu 4/6/20	
486	14.3.6.6.3	trial pits	4 days	Fri 5/6/20	Tue 9/6/20	
487	14.3.6.6.4	trench sheetpiling	7 days	Wed 10/6/20	Wed 17/6/20	
488	14.3.6.6.5	excavate trench & shoring	9 days	Thu 18/6/20	Mon 29/6/20	
489	14.3.6.6.6	pipe laying & construct manhole	9 days	Tue 30/6/20	Fri 10/7/20	
	14.3.6.6.7	backfill trench & remove sheetpile, rail & strut		Sat 11/7/20	Mon 27/7/20	
557	17	section 2 of the works - Completion of all works within Parts C1 and C2 of the Site except Establishment works	979 days	Thu 31/5/18	Wed 3/2/21	
558	17.1	access date for section 2 (Part C1)	0 days	Thu 31/5/18	Thu 31/5/18	3
559	17.2	Temporary Traffic Arrangement (TTA) Scheme for Lin Ma Hang Road	162 days	Fri 1/6/18	Fri 9/11/18	P
565	17.3	works at Lin Ma Hang Road (section 2 Part C1) refer Appendice LMHR01a to d	817 days	Sat 10/11/18	Wed 3/2/21	
	17.3.1	Phase I (stage 1)-south lane (chainage 240-283)	<u>.</u>	Sat 10/11/18		



Develo	pment of	//2017/02 i Columbarium at Sandy Ridge Cemetery Works at Man Kam To Road and Lin Ma Hang Road				3 Month Rolling Programme (from 26/4/2020 to 25/7/2020)
D	WBS	Task Name	Duration	Start Date	Completion Date	M B E M B E M I Mai 10 Jun 1 Jul 1 22 Jul 12 Aug 2 Sep 1 23 Sep 14 Oct 4 Nov 25 Nov 16 Dec 6 Jan 1 27 Jan 17 Feb 10 Mat 31 Mat 21 Apt 12 Mat 2 Jun 1 23 Jun 14 Jul 4 Aug 25 Aug 15 Sep 6 Oct 1 27 W T F S S M T W
577	17.3.2	Phase I (stage 2)-north lane (chainage 240-283)	16 days	Fri 7/12/18	Thu 27/12/18	
587	17.3.3	Phase I (stage 3)-south lane (chainage 283-335)	26 days	Fri 28/12/18	Mon 28/1/19	
598	17.3.4	Phase I (stage 4)-north lane (chainage 283-335)	17 days	Tue 29/1/19	Wed 20/2/19	
608	17.3.5	Phase I (stage 5)-south lane (chainage 335-380)	18 days	Thu 21/2/19	Wed 13/3/19	Press in the second
618	17.3.6	Phase I (stage 6)-north lane (chainage 335-380)	16 days	Thu 14/3/19	Mon 1/4/19	
627	17.3.7	Phase (stage 7)-south lane (chainage 380-435)	23 days	Tue 2/4/19	Fri 3/5/19	
638	17.3.8	Phase I (stage 8)-north lane (chainage 380-435)	15 days	Sat 4/5/19	Wed 22/5/19	
648	17.3.9	Phase I (stage 9)-south lane (chainage 190-240)	18 days	Thu 23/5/19	Thu 13/6/19	
659	17.3.10	Phase I (stage 10)-north lane (chainage 190-240)	16 days	Fri 14/6/19	Wed 3/7/19	
669	17.3.11	Phase II (stage 1)-south lane (chainage 32-85)-Noise Barrier MM6 (bays 1-3) & MM7 (bays 1-2)	95 days	Thu 4/7/19	Fri 25/10/19	
703	17.3 12	Phase II (stage 2)-north lane (chainage 32-85)-Noise Barrier MM9 (bays 1-4)	84 days	Sat 26/10/19	Fri 7/2/20	-
735	17.3.13	Phase II (stage 3)-south lane (chainage 85-138)	38 days	Sat 8/2/20	Mon 23/3/20	
746	17.3.14	Phase II (stage 4)-north lane (chainage 85-138)-Noise Barrier MM10 (bays 1-4)	68 days	Tue 24/3/20	Wed 17/6/20	
747	17.3.14.1	TTA, UU detection	2 days	Tue 24/3/20	Wed 25/3/20	
748	17.3.14.2	tree felling	2 days	Thu 26/3/20	Fri 27/3/20	
749	17.3.14.3	saw cut & remove existing pavement	2 days	Thu 26/3/20	Fri 27/3/20	
750	17.3.14.4	install sheetpiles	5 days	Sat 28/3/20	Thu 2/4/20	
751	17.3.14.5	excavate and install rails and struts	5 days	Fri 3/4/20	Thu 9/4/20	
752	17.3.14.6	concrete blinding layers for 4 bays	2 days	Thu 9/4/20	Tue 14/4/20	
753	17.3.14.7	formwork for bases of alternative first two bays	2 days	Tue 14/4/20	Wed 15/4/20	
754	17.3.14.8	steel fixing for two bases	2 days	Wed 15/4/20	Thu 16/4/20	
755	17.3.14.9	concrete and curing for two bases	4 days	Thu 16/4/20	Mon 20/4/20	
756	17.3.14.10	remove formwork	2 days	Mon 20/4/20	Tue 21/4/20	
757	17.3.14.11	falsework and formwork for two walls	3 days	Tue 21/4/20	Thu 23/4/20	
758	17,3.14.12	steel fixing for two walls	6 days	Thu 23/4/20	Wed 29/4/20	
759	17.3,14.13	close formwork for two walls	2 days	Wed 29/4/20	Sat 2/5/20	
760	17,3,14.14	concrete and curing for two walls	4 days	Sat 2/5/20	Wed 6/5/20	
761	17.3.14.15	remove formwork	2 days	Wed 6/5/20	Thu 7/5/20	
762	17.3.14.16	formwork for bases of alternative second two bays	2 days	Thu 7/5/20	Fri 8/5/20	
763	17.3.14.17	steel fixing for two bases	2 days	Fri 8/5/20	Sat 9/5/20	
764	17.3.14.18	concrete and curing for two bases	4 days	Sat 9/5/20	Wed 13/5/20	
765	17.3.14.19	remove formwork	2 days	Wed 13/5/20	Thu 14/5/20	
766	17.3.14.20	falsework and formwork for two walls	3 days	Thu 14/5/20	Sat 16/5/20	
767	17.3.14.21	steel fixing for two walls	6 days	Sat 16/5/20	Fri 22/5/20	
768	17:3.14.22	close formwork for two walls	2 days	Fri 22/5/20	Sat 23/5/20	
769	17.3.14.23	concrete and curing for two walls	4 days	Sat 23/5/20	Wed 27/5/20	



Develo	pment of	//2017/02 Columbarium at Sandy Ridge Cemetery Works at Man Kam To Road and Lin Ma Hang Road				3 Month Rolling Programme (from 26/4/2020 to 25/7/2020)
		Task Name	Duration	Start Date	Completion Date	M B E M B E M B E M B E M B B E M
770	17.3.14.24	remove formwork	2 days	Wed 27/5/20	Thu 28/5/20	W T F S S M T W
	17.3.14.25	backfill formation & SRT test	9 days	Thu 28/5/20	Sat 6/6/20	
			,-			
772	17.3.14.26	lay kerb, sub-base	2 days	Mon 8/6/20	Tue 9/6/20	
773	17.3.14.27	sub-base SRT test	3 days	Wed 10/6/20	Fri 12/6/20	
774	17.3.14.28	DBM (Roadbase)	2 days	Sat 13/6/20	Mon 15/6/20	
775	17.3.14.29	base course and wearing course	2 days	Tue 16/6/20	Wed 17/6/20	
776	17.3.15	Phase II (stage 5)-south lane (chainage 138-190)	36 days	Thu 18/6/20	Fri 31/7/20	
777	17.3.15.1	TTA & UU detection	2 days	Thu 18/6/20	Fri 19/6/20	
778	17.3.15.2	tree felling	4 days	Sat 20/6/20	Wed 24/6/20	
779	17.3.15.3	saw cut & remove existing pavement	2 days	Tue 23/6/20	Wed 24/6/20	
780	17.3.15.4	excavate pipe trench and manhole(s)	2 days	Fri 26/6/20	Sat 27/6/20	
781	17.3.15.5	lay pipes & construct manhole(s)	8 days	Mon 29/6/20	Wed 8/7/20	
782	17.3.15.6	backfill formation & SRT test	12 days	Wed 8/7/20	Tue 21/7/20	
	17.3.15.7	lay kerb, sub-base	2 days	Wed 22/7/20	Thu 23/7/20	
	17.3.15.8	sub-base SRT test	3 days	Fri 24/7/20	Mon 27/7/20	
	17.3.23	Phase Ia (stage 101)-south lane (chainage 633-685)				
904	17.3.24	Phase Ia (stage 102)-north lane (chainage 633-685)			Fri 21/12/18	
	17.3.25	Phase Ia (stage 103)-south lane (chainage 685-740)				
	17.3.26	Phase Ia (stage 104)-north Iane (chainage 685-740)				
	17.3.27	Phase Ia (stage 105)-south lane (chainage 740-790)			Fri 15/3/19	
	17.3.28	Phase Ia (stage 106) north Iane (chainage 740-790)			Thu 4/4/19	
955	17.3.29	Phase la stage 107)-south lane (chainage 790-840)		Sat 6/4/19	Sat 4/5/19	
	17.3.30	Phase la (stage 108)-north lane (chainage 790-840)	29 days	Mon 6/5/19	Mon 10/6/19	
976	17.3.31	Phase Ia (stage 109)-south lane (chainage 840-890)			Wed 17/7/19	
988	17.3.32	Phase Ia (stage 110)-north lane (chainage 840-890)	18 days		Wed 7/8/19	
	17.3.33	Phase III (stage 1)-south lane (chainage 435-490)	20 days		Fri 30/8/19	
1009	17.3.34	Phase III (stage 2)-north lane (chainage 435-490)	16 days		Thu 19/9/19	
1019	17.3.35	Phase III (stage 3)-south lane (chainage 490-540)	34 days	Fri 20/9/19	Thu 31/10/19	
1030	17.3.36	Phase III (stage 4)-north lane (chainage 490-540)	17 days		Wed 27/11/19	9
	17.3.37	Phase III (stage 5)-south lane (chainage 540-590)	29 days			
	17.3.38	Phase III (stage 6)-north lane (chainage 540-590)	22 days		Sat 1/2/20	
	17.3.39	Phase III (stage 7)-south lane (chainage 590-633)	29 days		Sat 7/3/20	
1069	17.3.40	Phase III (stage 8)-north lane (chainage 590-633)	25 days		Tue 7/4/20	
1079	17.3.41	Street lighting (drawpits, abandon existing public lighting & cable, 100uPVC ducts) (ch435-890)	7 days	Wed 8/4/20	Sat 18/4/20	
1080	17.3.42	tree planting	5 days	Tue 14/4/20	Sat 18/4/20	
1081	17,3.43	Street furniture & construction of footpath (ch435-890)	23 days	Mon 20/4/20	Mon 18/5/20	
1082	17.3.44	Phase IV (stage 1)-south lane (chainage 890-940)	22 days	Fri 20/9/19	Thu 17/10/19	9
1002	17.5,44	Filase IV (stage 1)-south lane (chainage 050-940)	rr nais	1112010110		



Develo	opme	lo. CV/2017/02 ent of Columbarium a tural Works at Man K	t Sandy Ridge Cemetery Kam To Road and Lin Ma Hang Road				3 Month Rolling Programme (from 26/4/2020 to 25/7/2020)
D	WBS	S Task Name		Duration	Start Date	Completion Date	M B E M B E M B E M E Mai 10 Juni 1 Juli 1 22 Juli 12 Aug 2 Sep 12 Oct 4 Nov 25 Nov 16 Dec 6 Jan 1 27 Jan 17 Feb 10 Mai 31 Mai 21 Apr 12 Mai 2 Juni 123 Juni 14 Juli 4 Aug 25 Aug 15 Sep 6 Oct 127
1093	17.3.4	45 Phase IV (s	tage 2)-north lane (chainage 890-940)	17 days	Fri 18/10/19	Wed 6/11/19	W T F S S M T W
1103	17.3.4	46 Phase IV (s	tage 3)-south lane (chainage 940-983)	31 days	Thu 7/11/19	Thu 12/12/19	
1113	17.3.4	47 Phase IV (s	tage 4)-north lane (chainage 940-983)	16 days	Fri 13/12/19	Fri 3/1/20	
1122	17.3.4	48 Phase V (st	age 1)-south lane (chainage 983-1035)	17 days	Sat 4/1/20	Thu 23/1/20	
1132	17.3.4	49 Phase V (st	age 2)-north lane (chainage 983-1035)	16 days	Fri 24/1/20	Fri 14/2/20	
1141	17.3.	50 Phase V (st	age 3)-south lane (chainage 1035-1087)	19 days	Sat 15/2/20	Sat 7/3/20	
1151	17.3.	51 Phase V (st	tage 4)-north lane (chainage 1035-1087)	12 days	Mon 9/3/20	Sat 21/3/20	
1160	17.3.	52 Phase V (st	tage 5)-south lane (chainage 1087-1139)	20 days	Mon 23/3/20	Sat 18/4/20	
1170	17.3.	53 Phase V (st	tage 6)-north lane (chainage 1087-1139)	15 days	Mon 20/4/20	Fri 8/5/20	
1171	17.3.	53.1 TTA & UI	U detection	1 day	Mon 20/4/20	Mon 20/4/20	
1172	17.3.	53.2 saw cut &	& remove existing pavement	2 days	Tue 21/4/20	Wed 22/4/20	
1173	17.3.	53.3 excavate	gully trench and gully pot(s)	1 day	Thu 23/4/20	Thu 23/4/20	
1174	17.3.	53.4 lay& con	nect gully pipes& construct gully pot(s)	2 days	Fri 24/4/20	Sat 25/4/20	
1175	17.3.	53.5 lay kerb,	sub-base	2 days	Mon 27/4/20	Tue 28/4/20	
1176	17.3	.53.6 sub-base	e SRT test	3 days	Wed 29/4/20	Mon 4/5/20	
1177	17.3.	.53.7 DBM (Ro	badbase)	2 days	Tue 5/5/20	Wed 6/5/20	
1178	17.3.	.53.8 base cou	arse and wearing course	2 days	Thu 7/5/20	Fri 8/5/20	
1179	17.3.	.54 Phase V (st	tage 7)-south lane (chainage 1139-1190)	20 days	Sat 9/5/20	Mon 1/6/20	
1180	17.3.	.54.1 TTA & U	U detection	1 day	Sat 9/5/20	Sat 9/5/20	
1181	17.3.	.54.2 saw cut &	& remove existing pavement	2 days	Mon 11/5/20	Tue 12/5/20	
1182	17,3.	.54.3 excavate	e pipe trench and manhole(s)	2 days	Wed 13/5/20	Thu 14/5/20	
1183	17.3.	.54.4 lay pipes	s & construct manhole(s)	6 days	Fri 15/5/20	Thu 21/5/20	
1184	17.3.	.54,5 backfill fo	ormation & SRT test	0 days	Thu 21/5/20	Thu 21/5/20	
1185	17.3.	.54.6 lay kerb,	sub-base	2 days	Fri 22/5/20	Sat 23/5/20	
1186	17.3	3.54.7 sub-base	e SRT test	3 days	Mon 25/5/20	Wed 27/5/20	
1187	17.3	.54.8 DBM (Ro	padbase)	2 days	Thu 28/5/20	Fri 29/5/20	
1188	17.3.	.54.9 base cou	urse and wearing course	2 days	Sat 30/5/20	Mon 1/6/20	
1189	17.3.	.55 Phase V (s	tage 8)-north lane (chainage 1139-1190)	15 days	Tue 2/6/20	Thu 18/6/20	
1190	17.3.	.55.1 TTA & U	U detection	1 day	Tue 2/6/20	Tue 2/6/20	
1191	17.3.	s.55.2 saw cut a	& remove existing pavement	2 days	Wed 3/6/20	Thu 4/6/20	
1192	17.3.	.55.3 excavate	e gully trench and gully pot(s)	1 day	Fri 5/6/20	Fri 5/6/20	
1193	17.3	1.55.4 lay& con	nect gully pipes& construct gully pot(s)	2 days	Sat 6/6/20	Mon 8/6/20	
1194	17.3	l.55.5 lay kerb,	sub-base	2 days	Tue 9/6/20	Wed 10/6/20	
1195	17.3	3.55.6 sub-base	e SRT test	3 days	Thu 11/6/20	Sat 13/6/20	
1196	17.3	,	padbase)	2 days	Mon 15/6/20		
1197	17.3		urse and wearing course	2 days	Wed 17/6/20		
1198	17.3	3.56 Phase VI (s	stage 1)-south lane (chainage 1190-1240)) 21 days	Fri 19/6/20	Wed 15/7/20	
1199	17.3	8.56.1 TTA & U	IU detection	1 day	Fri 19/6/20	Fri 19/6/20	
1200	17.3	saw cut	& remove existing pavement	2 days	Sat 20/6/20	Mon 22/6/20	
1201			e pipe trench and manhole(s)	2 days	Tue 23/6/20	Wed 24/6/20	



evelor	t No. CV/ oment of (tructural V	2017/02 Columbarium at Sandy Ridge Cemetery Vorks at Man Kam To Road and Lin Ma Hang Road				3 Month Rolling Programme (from 26/4/2020 to 25/7/2020)
		Task Name	Duration	Start Date	Completion Date	M B E M B E M B E M Ma; 10 Jun 1 Jul '1 22 Jul 12 Aug 2 Sep '2 3 Sep 14 Oct 4 Nov 25 Nov 16 Dec 6 Jan '27 Jan 17 Feb 10 Ma; 31 Ma; 21 Ap; 12 Ma; 2 Jun '23 Jun 14 Jul 4 Aug 25 Aug 15 Sep 6 Oct ' W T F S S M T
1202 1	7.3.56.4	lay pipes & construct manhole(s)	7 days	Fri 26/6/20	Sat 4/7/20	
203 1	7.3.56.5	backfill formation & SRT test	0 days	Sat 4/7/20	Sat 4/7/20	
204 1	17.3.56.6	lay kerb, sub-base	2 days	Mon 6/7/20	Tue 7/7/20	
205	17.3.56.7	sub-base SR⊤ test	3 days	Wed 8/7/20	Fri 10/7/20	
206	17.3.56.8	DBM (Roadbase)	2 days	Sat 11/7/20	Mon 13/7/20	0
1207	17 3.56.9	base course and wearing course	2 days	Tue 14/7/20	Wed 15/7/20	0
1208	17.3.57	Phase VI (stage 2)-north lane (chainage 1190-1240)	15 days	Thu 16/7/20	Sat 1/8/20	
1209	17.3.57,1	TTA & UU detection	1 day	Thu 16/7/20	Thu 16/7/20	0
1210	17.3.57.2	saw cut & remove existing pavement	2 days	Fri 17/7/20	Sat 18/7/20	
1211	17.3.57.3	excavate gully trench and gully pot(s)	1 day	Mon 20/7/20	Mon 20/7/20	0
1212	17.3.57.4	lay& connect gully pipes& construct gully pot(s)	2 days	Tue 21/7/20	Wed 22/7/20	
1213	17.3.57.5	lay kerb, sub-base	2 days	Thu 23/7/20	Fri 24/7/20	
1214	17.3.57.6	sub-base SRT test	3 days	Sat 25/7/20	Tue 28/7/20	
1278	17.4	Noise Barrier works above the concrete substructure of the noise barrier (section 2 Part C1)	f 674 days	Mon 29/10/18	Wed 3/2/21	1
1279	17.4.1	seek specialist subcontractor to design and build	210 days	Mon 29/10/18	Sun 26/5/19	9
1280	17.4.2	propose specialist subcontractor to PM for acceptance	0 days	Sun 26/5/19	Sun 26/5/19	9
1281	17.4.3	acceptance of propose specialist subcontractor by Project Manager	0 days	Sun 16/6/19	Sun 16/6/19	9
1282	17.4.4	prepare design & liaise with designer & PM	120 days	Mon 17/6/19	Mon 14/10/1	19
1283	17.4.5	submit a proposal detailing the changes to PM's design, if any	14 days	Tue 15/10/19	Mon 28/10/1	19
1284	17.4.6	submit 1st design for PM's comment	0 days	Mon 28/10/19	Mon 28/10/1	19
1285	17.4.7	PM's comments	21 days	Tue 29/10/19	Mon 18/11/1	19
1286	17.4.8	revise design	28 days	Tue 19/11/19	Mon 16/12/1	19
1287	17.4.9	re-submit design for PM's acceptance	0 days	Mon 16/12/19	Mon 16/12/1	19
1288	17.4.10	submit 3 sample panels for each type & colour for acceptance	7 days	Tue 17/12/19	Mon 23/12/1	19
1289	17.4.11	PM's & relevant authorities' acceptance	0 days	Mon 13/1/20	Mon 13/1/2	20
1290	17.4.12	ordering of noise barrier panel	0 days	Wed 15/1/20	Wed 15/1/2	20
1291	17.4.13	fabricating of panel and steelworks	180 days	Thu 16/1/20	Mon 13/7/2	20
1292	17.4.14	delivery of panel and steelworks on site	76 days	Tue 14/7/20	Sun 27/9/20	20
1293	17.4.15	completion of concrete curing of substructure of Nosie Barriers	463 days	Mon 14/10/19	Tue 19/1/2	21
1295	17.4.15.2	MM6	0 days	Mon 14/10/19	Mon 14/10/1	19
1296	17.4.15.3	MM7	0 days	Mon 14/10/19	Mon 14/10/1	19
1298	17.4.15.5	MM9	0 days	Mon 10/2/20	Mon 10/2/2	20
	17.4.15.6	MM10 (Bay 1-4)	0 days	Sun 21/6/20		20
		access date for section 2 (Part C2)	-			



Dovol	onment (:V/2017/02 of Columbarium at Sandy Ridge Cemetery Il Works at Man Kam To Road and Lin Ma Hang Road				3 Month Rolling Programme (from 26/4/2020 to 25/7/2020)	Accepted Initial Works Programme
	WBS	Task Name	Duration	Start Date	Completion Date	M B E M B	B E M Mar 22 Mai 12 Apr 3 May 24 Mai 14 Jun 5 Jul
324	17.6	additional site possession for areas outside site boundary {for 3NW-C/C470 (existing D-DH7), C224 (existing D-DH11) & C225 new drillholes DHA1,A2 & A3 }		Sun 24/2/19	Sun 24/2/19	W T F S S M T W	S M T W T F S S M T W T F S S M T
325	17.7	Slope Upgrading works (section 2 Part C2)	578 days	Mon 25/2/19	Wed 3/2/21		
326	17.7.1	general site clearance	45 days	Mon 25/2/19	Thu 18/4/19		
327	17.7.2	Initial topographic survey	45 days	Thu 11/4/19	Sat 8/6/19		
328	17.7.3	utility detection and submit reports	21 days	Wed 22/5/19	Sat 15/6/19		
329	17.7.4	drilling of verification boreholes DHA1,A2 & A3	21 days	Mon 17/6/19	Thu 11/7/19		
1330	17.7.5	baseline monitoring for 3NW-C/C230 (DH15 & 16) & C225 (DH3 & 17) on existing drillholes & 3NW-C/C470 (existing D-DH7), C224 (existing D-DH11) & C225 proposed verification drillholes DHA1,A2 & A3	30 days	Fri 12/7/19	Thu 15/8/19		
331	17.7.6	submit 4 sets of initial readings of baseline monitoring and preliminary logs to the Project Manager to the Project Manager	0 days	Thu 15/8/19	Thu 15/8/19		
332	17.7.7	Slopeworks: 3NW-C/C470 (ch490-540S/B)	59 days	Fri 16/8/19	Sat 26/10/19		
333	17.7.7.1	removal of existing trees	10 days	Fri 16/8/19	Tue 27/8/19		
334	17.7.7.2	hoarding & fencing	6 days	Wed 28/8/19	Tue 3/9/19		
335	17.7.7.3	slope excavation works	1 day	Wed 4/9/19	Wed 4/9/19	r	
336	17.7.7.4	temporary scaffolding	5 days	Thu 5/9/19	Tue 10/9/19		
.337	17.7.7.5	proposed slope stripping for mapping or rock and relict discontinuities (AS5-A,B, AS6-A,B)	8 days	Wed 11/9/19	Fri 20/9/19		
338	17.7.7.6	Phase I	8 days	Sat 21/9/19	Mon 30/9/19		
	17.7.7.6.		-	Sat 21/9/19			
.340	17.7.7.6.	2 drill, install steel bars and grout soil nails (B01-12)	2 days	Sat 28/9/19	Mon 30/9/19	E Contraction of the second	
341	17.7.7.7	Phase II	8 days	Wed 2/10/19	Fri 11/10/19		
	17.7.7.7			Wed 2/10/19			
1343	17.7.7.7	2 drill, install steel bars and grout soil nails (A01-17)	2 days	Thu 10/10/19	Fri 11/10/19	*	
1344	17.7.7.8	raking drains	1 day	Sat 12/10/19	Sat 12/10/19	r i i i i i i i i i i i i i i i i i i i	
1345	5 17.7.7.9	TDR Test (including test & wait issue result)	2 days	Mon 14/10/19	Tue 15/10/19		
1346	5 17.7.7.1	o soil nail head works	3 days	Wed 16/10/19	Fri 18/10/19		
1347	17.7.7.1	1 UC & catchpit (38m & 1 nr)	5 days	Sat 19/10/19	Thu 24/10/19		
1348	17.7.7.1	2 biodegradable erosion control mat with hydroseeding	2 days	Fri 25/10/19	Sat 26/10/19		
1349	17.7.8	Slopeworks: - 3NW-C/C230 (ch1240-1330S/B)	130 days	Mon 28/10/19) Thu 2/4/20		
Cana	Line Ob	il Contractors Company Limited				Page 11/20	3 month rolling programme 20200325(end M

Contract No. CV/2017/02 Development of Columbarium at Sandy Ridge Cemetery - Infrastructural Works at Man Kam To Road and Lin Ma Hang Road					3 Month Rolling Programme (from 26/4/2020 to 25/7/2020)			
)	WBS Ta	sk Name	Duration	Start Date	Completion Date	Ma: 10 Jun 1 Jul 1 22 Jul 12 Aug 2 Sep 12 Sep 14 Oct 4 Nov 25 Nov 16 Dec 6 Jan ' 27 Jan 17 Feb 10 Mai 31 Mai 21 Apr 12 Mai 2 Jun ' 23 Jun 14 Jul 4 Aug 25 Aui 15 Sep 6	6 Oct '	
350	17.7.8.1	removal of existing trees	10 days	Mon 28/10/19	Thu 7/11/19	W T F S S M T W	TWI	
351	17.7.8.2	hoarding & fencing	9 days	Fri 8/11/19	Mon 18/11/19	19		
1352	17.7.8.3	temporary scaffolding	7 days	Tue 19/11/19	Tue 26/11/19	19		
1353	17.7.8.4	proposed slope stripping for mapping or rock and relict discontinuities (AS3-A,B, AS4-A,B)	8 days	Wed 27/11/19	Thu 5/12/19	9		
1354	17.7.8.5	slope excavation works	1 day	Fri 6/12/19	Fri 6/12/19	9		
1355	17.7.8.6	Phase I	25 days	Sat 7/12/19	Wed 8/1/20	10		
1356	17.7.8.6.1	install test nail PN22 & pull out test	6 days	Sat 7/12/19	Fri 13/12/19	19		
1357	17.7.8.6.2	drill, install steel bars and grout soil nails (K01-22, N01-05, M01-11, J01-25)	10 days	Sat 14/12/19	Fri 27/12/19	19		
1358	17.7.8.6.3	TDR Test (including test & wait issue result)	2 days	Sat 28/12/19	Mon 30/12/19	19		
1359	17.7.8.6.4	soil nail head works	7 days	Tue 31/12/19	Wed 8/1/20	0		
1360	17.7.8.7	Phase II	22 days	Thu 9/1/20	Thu 6/2/20	0		
1361	17.7.8.7.1	install test nail PN21 & pull out test	6 days	Thu 9/1/20	Wed 15/1/20	20		
1362	17.7.8.7.2	drill, install steel bars and grout soil nails (H01-25, L01-16)	8 days	Thu 16/1/20	Fri 24/1/20	0		
1363	17.7.8.7.3	raking drains	2 days	Wed 29/1/20	Thu 30/1/20	20		
1364	17.7.8.7.4	TDR Test (including test & wait issue result)	2 days	Fri 31/1/20	Sat 1/2/20	D		
1365	17.7.8.7.5	soil nail head works	4 days	Mon 3/2/20	Thu 6/2/20	0		
1366	17.7.8.8	225UC, 300SC & catchpits	21 days	Fri 7/2/20	Mon 2/3/20	0		
1367	17.7.8.9	600mm width concrete maintenance staircase with handrailing	9 days	Tue 3/3/20	Thu 12/3/20	20		
1368	17.7.8.10	soil replacement by no-fines concrete	6 days	Fri 13/3/20	Thu 19/3/20	20		
1369	17.7.8.10.1	stage 1	2 days	Fri 13/3/20	Sat 14/3/20	20		
1370	17.7.8.10.1.1	temporary cut & excavation of soil	1 day	Fri 13/3/20	Fri 13/3/20	0		
1371	17.7.8.10.1.2	placement of no-fine concrete	1 day	Sat 14/3/20	Sat 14/3/20	20		
1372	17.7.8.10.2	stage 2	2 days	Mon 16/3/20	Tue 17/3/20	20		
1373	17.7.8.10.2.1	temporary cut & excavation of soil	1 day	Mon 16/3/20	Mon 16/3/20	20		
1374	17.7.8.10.2.2	placement of no-fine concrete	1 day	Tue 17/3/20	Tue 17/3/20	20		
1375	17.7.8.10.3	stage 3	2 days	Wed 18/3/20	Thu 19/3/20	20		
1376	17.7.8.10.3.1	temporary cut & excavation of soil	1 day	Wed 18/3/20	Wed 18/3/20	20		
1377	17.7.8.10.3.2	placement of no-fine concrete	1 day	Thu 19/3/20	Thu 19/3/20	20		
1378	17.7.8.11	biodegradable erosion control mat with hydroseeding & shrub planting	12 days	Fri 20/3/20	Thu 2/4/20	0		
1379	17.7.9	Slopeworks: - 3NW-C/C224 (ch1040-1120N/B)	117 days	5 Tue 31/3/20	Sat 22/8/20	20		
1380	17.7.9.1	hoarding & fencing	10 days	Tue 31/3/20	Wed 15/4/20	20		
	17.7.9.2	temporary scaffolding	10 dave	Thu 16/4/20	Mon 27/4/20	20		


evelo	ct No. CV/2 opment of C structural V	2017/02 Columbarium at Sandy Ridge Cemetery /orks at Man Kam To Road and Lin Ma Hang Road				3 Month Rolling Programme (from 26/4/2020 to 25/7/2020)
)	WBS 1	'ask Name	Duration	Start Date	Completion Date	M B E M B E M B E M B B E M B B E M B E
1382	17.7.9.3	slope excavation works	1 day	Tue 28/4/20	Tue 28/4/20	
383	17.7.9.4	Phase I	22 days	Wed 29/4/20	Tue 26/5/20	
	17.7.9.4.1	install test nail PN14 & pull out test	6 days	Wed 29/4/20	Thu 7/5/20	
1385	17.7.9.4.2	drill, install steel bars and grout soil nails (G01-21, F01-31)	8 days	Fri 8/5/20	Sat 16/5/20	
1386	17.7.9.4.3	TDR Test (including test & wait issue result)	2 days	Mon 18/5/20	Tue 19/5/20	
1387	17.7.9.4.4	soil nail head works	6 days	Wed 20/5/20	Tue 26/5/20	
1388	17.7.9.5	Phase II	12 days	Wed 27/5/20	Tue 9/6/20	
1389	17.7.9.5.1	install test nail PN13 & pull out test	6 days	Wed 27/5/20	Tue 2/6/20	
1390	17.7.9.5.2	drill, install steel bars and grout soil nails (E01-46)	6 days	Wed 3/6/20	Tue 9/6/20	
1391	17.7.9.6	Phase III	28 days	Wed 10/6/20	Tue 14/7/20	
1392	17.7.9.6.1	install test nail PN12 & pull out test	6 days	Wed 10/6/20	Tue 16/6/20	
1393	17.7.9.6.2	drill, install steel bars and grout soil nails (D01-D51)	10 days	Wed 17/6/20	Mon 29/6/20	•
1394	17.7.9.6.3	TDR Test (including test & wait issue result)	2 days	Tue 30/6/20	Thu 2/7/20	
1395	17.7.9.6.4	soil nail head works	10 days	Fri 3/7/20	Tue 14/7/20	
1396	17.7.9.7	Phase IV	19 days	Wed 15/7/20	Wed 5/8/20	
1397	17.7.9.7.1	install test nail PN11 & pull out test	6 days	Wed 15/7/20	Tue 21/7/20	
1398	17.7.9.7.2	drill, install steel bars and grout soil nails (C01-26)	6 days	Wed 22/7/20	Tue 28/7/20	
1404	17.7.10	Slopeworks: - 3NW-C/C225 (ch1300-1376N/B)	348 days	Tue 3/12/19	Wed 3/2/21	
1405	17.7.10.1	tree transplant	2 days	Tue 3/12/19	Wed 4/12/19	9
1406	17.7.10.2	removal of existing trees	5 days	Thu 5/12/19	Tue 10/12/1	9
1407	17.7.10.3	hoarding & fencing	12 days	Wed 11/12/19	Tue 24/12/1	9
	1					
1408	17.7.10.4	slope excavation works	1 day	Fri 27/12/19	Fri 27/12/19	
1409	17.7.10.5	temporary scaffolding	10 days	Sat 28/12/19	Thu 9/1/20	
1410	17.7.10.6	install test nail PN31-PN33, grout & pull out tests	6 days	Fri 10/1/20	Thu 16/1/20	
1411	17.7.10.7	install test nail PN34-PN36, grout & pull out tests	6 days	Fri 17/1/20	Thu 23/1/20	
1412	17.7.10.8	install test nail PN37-PN39, grout & pull out tests	6 days	Fri 24/1/20	Mon 3/2/20	
1413	17.7.10.9	Phase I	15 days	Tue 4/2/20	Thu 20/2/20	
	17.7.10.9.1	drill, install steel bars and grout soil nails	8 days		Wed 12/2/20	



3 month rolling programme 20200325(end Mar 20)

evelo	ct No. CV/2 pment of C tructural W	2017/02 olumbarium at Sandy Ridge Cemetery /orks at Man Kam To Road and Lin Ma Hang Road	ł			3 Month Rolling Programme (from 26/4/2020 to 25/7/2020)
		ask Name	Duration	Start Date	Completion Date	M B E M B E M Mai 10 Jun 1 Jul 1 22 Jul 12 Aug 2 Sep 123 Sep 14 Oct 4 Nov 25 Nov 16 Dec 6 Jan 127 Jan 17 Feb 10 Mai 31 Mai 21 Apr 12 Mai 2 Jun 12 Jun 12 Jun 14 Jul 4 Aug 25 Aug 15 Sep 6 Oct 127 M B E M W T F S S M T W T F S S M
415	17.7.10.9.2	TDR Test (including test & wait issue result)	2 days	Thu 13/2/20	Fri 14/2/20	
416	17.7.10.9.3	soil nail head works	5 days	Sat 15/2/20	Thu 20/2/20	
.417	17.7.10.10	Phase II	43 days	Fri 21/2/20	Wed 15/4/20	
1418	17.7.10.10.1	drill, install steel bars and grout soil nails (AJ01-18, Y01-07, AH01-18, X01-08)	32 days	Fri 21/2/20	Sat 28/3/20	
1419	17.7.10.10.2	TDR Test (including test & wait issue result)	2 days	Mon 30/3/20	Tue 31/3/20	
1420	17,7.10.10.3	soil nail head works	9 days	Wed 1/4/20	Wed 15/4/20	
1421	17.7.10.11	Phase III	44 days	Thu 16/4/20	Mon 8/6/20	
1422	17.7.10.11.1	drill, install steel bars and grout soil nails (AJ01-18, Y01-07, AH01-18, X01-08)	32 days	Thu 16/4/20	Mon 25/5/20	
1423	17.7.10.11.2	TDR Test (including test & wait issue result)	2 days	Tue 26/5/20	Wed 27/5/20	
1424	17.7.10.11.3	soil nail head works	10 days	Thu 28/5/20	Mon 8/6/20	
1425	17.7.10.12	Phase IV	44 days	Tue 9/6/20	Fri 31/7/20	
1426	17.7.10.12.1	drill, install steel bars and grout soil nails (AJ01-18, Y01-07, AH01-18, X01-08)	32 days	Tue 9/6/20	Fri 17/7/20	
1427	17.7 10.12.2	TDR Test (including test & wait issue result)	2 days	Sat 18/7/20	Mon 20/7/20	
	17.7.10.12.3	soil nail head works	10 days	Tue 21/7/20	Fri 31/7/20	
	17.7.11	Slopeworks: - 3NW-C/C231 (ch1220-1240N/B)	415 days	Thu 12/9/19	Wed 3/2/21	
	17.7.11.1	hoarding & fencing	12 days	Thu 12/9/19	Thu 26/9/19	
1440	17.7.11.2	temporary scaffolding	14 days	Fri 27/9/19	Tue 15/10/19	, I I I I I I I I I I I I I I I I I I I
1441	17.7.11.3	proposed slope stripping for mapping or rock and relict discontinuities (AS1-A,B, AS2-A,B)	10 days	Wed 16/10/19	Sat 26/10/19	
1442	17.7.11.4	trial pits (A1, A2, A3)	8 days	Mon 28/10/19	Tue 5/11/19	
	17.7.11.5	slope excavation works	1 day		Wed 6/11/19	
1444	17.7.11.6	Phase I	20 days	Thu 7/11/19	Fri 29/11/19	
1445	17.7.11.6.1	install test nails PN41-42 & pull out tests	7 days	Thu 7/11/19	Thu 14/11/19	
1446	17.7.11.6.2	drill, install steel bars and grout soil nails (BP01-08, BT01-05, BN01-08, BS01-08))	8 days	Fri 15/11/19	Sat 23/11/19	
1447	17.7.11.6.3	TDR Test (including test & wait issue result)	2 days	Mon 25/11/19	Tue 26/11/19	
1448	17.7.11.6.4	soil nail head works	3 days	Wed 27/11/19	Fri 29/11/19	
1449	17.7.11.7	Phase II	28 days	Sat 30/11/19	Sat 4/1/20	
	17.7.11.7.1	install test nails PN43-44 & pull out tests	6 days	Sat 30/11/19	Fri 6/12/19	
1451	17.7.11.7.2	drill, install steel bars and grout soil nails (BM01-09, BR01-13, BL01-09, BQ01-22)	14 days	Sat 7/12/19	Mon 23/12/19	9
1452	17.7.11.7.3	TDR Test (including test & wait issue result)	2 days	Tue 24/12/19	Fri 27/12/19	
	17.7.11.7.4	soil nail head works	6 days	Sat 28/12/19		
	17.7.11.8	Phase III	29 days	Mon 6/1/20	Tue 11/2/20	
		install test nails PN45-46 & pull out tests	6 days	Mon 6/1/20	Sat 11/1/20	



evelo	ct No. CV pment of tructural \	/2017/02 Columbarium at Sandy Ridge Cemetery Norks at Man Kam To Road and Lin Ma Hang Road				3 Month Rolling Programme (from 26/4/2020 to 25/7/2020)
		Task Name	Duration	Start Date	Completion Date	M B E M B E M B E M B E M B B E M
456	17.7.11.8.2	drill, install steel bars and grout soil nails (BJ01-09, BK01-27, BG01-12, BH01-20)	14 days	Mon 13/1/20	Fri 31/1/20	
457	17.7.11.8.3	TDR Test (including test & wait issue result)	2 days	Sat 1/2/20	Mon 3/2/20	
458	17,7,11.8.4	soil nail head works	7 days	Tue 4/2/20	Tue 11/2/20	
459	17.7.11.9	Phase IV	41 days	Wed 12/2/20	Mon 30/3/20	
460	17,7.11.9.1	install test nails PN47-48 & pull out tests	6 days	Wed 12/2/20	Tue 18/2/20	
.461	17.7.11.9.2	drill, install steel bars and grout soil nails (BE01-13, BF01-19, BC01-11, BD01-20)	26 days	Wed 19/2/20	Thu 19/3/20	
462	17,7.11.9.3	TDR Test (including test & wait issue result)	2 days	Fri 20/3/20	Sat 21/3/20	
463	17.7.11.9.4	soil nail head works	7 days	Mon 23/3/20	Mon 30/3/20	
1464	17.7.11.10	Phase V	36 days	Tue 31/3/20	Mon 18/5/20	
1465	17.7.11.10.1	install test nails PN49-50 & pull out tests	6 days	Tue 31/3/20	Tue 7/4/20	
1466	17.7.11.10.2	drill, install steel bars and grout soil nails (BA01-24, BB01-06, AY01-24, AZ01-06)	22 days	Wed 8/4/20	Fri 8/5/20	
1467	17.7.11.10.3	TDR Test (including test & wait issue result)	2 days	Sat 9/5/20	Mon 11/5/20	
1468	17.7.11.10.4	soil nail head works	6 days	Tue 12/5/20	Mon 18/5/20	
1469	17.7.11.11	Phase VI	28 days	Tue 19/5/20	Fri 19/6/20	
1470	17.7.11.11.1	drill, install steel bars and grout soil nails (AW01-24, AX01-05, AU01-21, AV01-08)	20 days	Tue 19/5/20	Wed 10/6/20	
1471	17.7.11.11.2	TDR Test (including test & wait issue result)	2 days	Thu 11/6/20	Fri 12/6/20	
1472	17.7.11.11.3	soil nail head works	6 days	Sat 13/6/20	Fri 19/6/20	
1473	17.7.11.12	Phase VII	23 days	Sat 20/6/20	Sat 18/7/20	
1474	17,7,11.12.1	drill, install steel bars and grout soil nails (AS01-18, AT01-11, AQ01-19, AR01-07)	14 days	Sat 20/6/20	Wed 8/7/20	
1475	17.7.11.12.2	raking drains	1 day	Thu 9/7/20	Thu 9/7/20	
1476	17.7.11.12.3	TDR Test (including test & wait issue result)	2 days	Fri 10/7/20	Sat 11/7/20	
1477	17.7.11.12	soil nail head works	6 days	Mon 13/7/20	Sat 18/7/20	
1478	17.7.11.13	Phase VII	28 days	Mon 20/7/20	Thu 20/8/20	
1479	17.7.11.13.	drill, install steel bars and grout soil nails (AN01-15, AP01-08, AL01-15, AM01-08, AK01-18)	18 days	Mon 20/7/20	Sat 8/8/20	
1507	20	section 3 of the works - Completion of all works within Parts D and E of the Site	797 days	Thu 31/5/18	Wed 3/2/21	
1508	20.1	Parts D	800 days	Mon 26/11/18	Wed 3/2/21	
	20.1.1	access date for section 3 (Parts D) - not more than 180 days after the starting date	0 days	Mon 26/11/18	Mon 26/11/18	8
1510	20.1.2	seek specialist for design, supply and installation of the covered walkway	59 days	Tue 27/11/18	Thu 24/1/19	
1511	20.1.3	acceptance of specialist	0 days	Thu 14/2/19	Thu 14/2/19	₩
	20.1.4	design for approval for lighting system for the covered walkway	150 days	Fri 15/2/19	Sun 14/7/19	



evelo Infras	pment of tructural	//2017/02 Columbarium at Sandy Ridge Cemetery Works at Man Kam To Road and Lin Ma Hang Road		0	0	3 Month Rolling Programme (from 26/4/2020 to 25/7/2020)	
	WBS	Task Name	Duration	Start Date	Completion Date	M B E M B E M B E M Mar 10 Jun 1 Jul '1 22 Jul 12 Aug 2 Sep '23 Sep 14 Oct 4 Nov 25 Nov 16 Dec 6 Jan '27 Jan 17 Feb 10 Mar 31 Mar 21 Apr 12 Mar 2 Jun '23 Jun 14 Jul 4 Aug 25 Aug 15 W T F S S M T W T F	Sep 6 Oct ' 2
513	20.1.5	submit for approval for lighting system for the covered walkway	0 days	Sun 14/7/19	Sun 14/7/19		<u> 1</u>
1514	20.1.6	acceptance of lighting system for the covered walkway	0 days	Sun 4/8/19	Sun 4/8/19	۱ ۲	
515	20.1.7	Coordination with CLP to obtain the electricity supply for the street lighting system (Design for Road B, Road E, Road F(part), Lin Ma Hang Road and Sheung Shui Landmark PTI & Lighting system for the covered walkway)	168 days	Mon 5/8/19	Sun 19/1/20	D	
1516	20.1.8	design for glazing system of the proposed covered walkway at Fanling Station Road	150 days	Fri 15/2/19	Sun 14/7/19	9	
1517	20.1.9	submission of glazing system	0 days	Sun 14/7/19	Sun 14/7/19	9	
518	20,1.10	acceptance of glazing system and fall arrest system by Project Manager	0 days	Sun 4/8/19	Sun 4/8/19) · · · · · · · · · · · · · · · · · · ·	
519	20.1.11	design for fall arrest system of the proposed covered walkway at Fanling Station Road	150 days	Fri 15/2/19	Sun 14/7/19	9	
1520	20.1.12	submission of fall arrest system	0 days	Sun 14/7/19	Sun 14/7/19	9	
521	20.1.13	acceptance of fall arrest system by Project Manager	0 days	Sun 4/8/19	Sun 4/8/19	3	_
522	20.1.14	Liaison with MTRC for the works arrangement	30 days	Mon 5/8/19	Tue 3/9/19	a la	
	20.1.15	general site clearance	12 days	Wed 4/9/19	Wed 18/9/19		
524	20.1.16	initial survey	12 days	Thu 19/9/19	Thu 3/10/19	9	-
1525	20,1.17	utility detection and submit reports	8 days	Fri 4/10/19	Mon 14/10/19	19	-
1526	20.1.18	Fabrication of Steelworks & glass panel	100 days	Mon 5/8/19	Mon 2/12/19	.9	_
1527	20.1.19	delivery steelworks & glass panel to site	38 days	Tue 3/12/19	Sat 18/1/20	0	
1528	20.1.20	application of XP (for Parts D)	0 days	Thu 29/11/18	Thu 29/11/18	18	
1529	20.1.21	acceptance of XP (for Parts D)	0 days	Thu 30/5/19	Thu 30/5/19	9	_
1530	20.1.22	Construction of Covered Walkway at Fanling Station	390 days	Tue 15/10/19	Wed 3/2/21	1	
1531	20.1.22.1	construct the concrete foundation of covered walkway (first 20m)	20 days	Tue 15/10/19	Wed 6/11/19	9	+
1532	20.1.22.2	construct the concrete foundation of covered walkway (2nd 20m)	20 days	Thu 7/11/19	Fri 29/11/19	9	
1533	20.1.22.3	construct the concrete foundation of covered walkway (3rd 20m)	20 days	Sat 30/11/19	Mon 23/12/19	19	
1534	20.1.22.4	demolished existing planter (drg.WY/1051)	20 days	Sat 30/11/19	Mon 23/12/19	19	
1535	20.1.22.5	construct the concrete foundation of covered walkway (4th 20m)	20 days	Tue 24/12/19	Sat 18/1/20	0	
1536	20.1.22.6	construction of covered walkway including steelworks, glass panel and electrical works	265 days	Mon 20/1/20	Wed 9/12/20	20	
1538	20.2	Parts E	782 days	Thu 31/5/18	Sat 16/1/21	1	_
1539	20.2.1	access date for section 3 (Parts E)	0 days	Thu 31/5/18	Thu 31/5/18	8	
1540	20.2.2	application of XP (for Parts E)	0 days	Thu 30/5/19	Thu 30/5/19	9	
1541	20.2.3	acceptance of XP (for Parts E)	0 days	Thu 28/11/19	Thu 28/11/19	19	



3 month rolling programme 20200325(end Mar 20)

Contract No. CV/20 Development of Col Infrastructural Wo	umbarium at Sandy Ridge Cemetery ks at Man Kam To Road and Lin Ma Hang Road	i			3 Month Rolling Programme (from 26/4/2020 to 25/7/2020)
	k Name	Duration	Start Date	Completion Date	M B E M B E M B E M B Ma: 10 Jun 1 Jul '122 Jul 12 Aug 2 Sep '23 Sep 14 Oct 4 Nov 25 Nov 16 Dec 6 Jan ' 27 Jan 17 Feb 10 Mai 31 Maj 21 Apr 12 Maj 2 Jun ' 23 Jun 14 Jul 4 Aug 25 Aug 15 Sep 6 Oct ' 27 O
1542 20.2.4	Temporary Traffic Arrangement (TTA) Scheme for Sheung Shui Landmark North PTI and Fanling Station Road	242 days	Fri 31/5/19	Mon 27/1/20	
1543 20.2.4.1	Preparation of TTA for TMLG and acceptance from TD and RMO	120 days	Fri 31/5/19	Fri 27/9/19	
1544 20.2.4.2	Comment & acceptance of TTA scheme by TD & RMO	60 days	Sat 28/9/19	Tue 26/11/19	
1545 20.2.4.3	Obtain roadwork advice from RMO	60 days	Fri 29/11/19	Mon 27/1/20	
1546 20.2.5	general site clearance	12 days	Wed 29/1/20	Tue 11/2/20	
1547 20.2.6	initial Survey	14 days	Wed 12/2/20	Thu 27/2/20	
1548 20.2.7	utility detection and submit reports	14 days	Fri 28/2/20	Sat 14/3/20	
1549 20.2.8	Road Improvement works at Sheung Shui Landmark North PTI	250 days	Mon 16/3/20	Sat 16/1/21	
1550 20.2.8.1	saw cut and remove existing pavement	10 days	Mon 16/3/20	Thu 26/3/20	
1551 20.2.8.2	remove existing kerb and railings	14 days	Fri 27/3/20	Thu 16/4/20	
1552 20.2.8.3	demolish existing slope planter wall	21 days	Fri 17/4/20	Wed 13/5/20	
1553 20.2.8.4	construct slope planter wall	60 days	Thu 14/5/20	Fri 24/7/20	
1554 20.2.8.5	construct kerb backing & lay kerb	30 days	Sat 25/7/20	Fri 28/8/20	
Co Sit un	tion 6 of the works (section Subject to Excision) - mpletion of all works within Parts A3 and A4 of the e except Establishment works. Extent of works der section 6 of the works is defined in Drawing : 231448/C2/G/1031	859 days	Fri 28/9/18	Wed 3/2/21	
1570 29.1	Parts A3	859 days	Fri 28/9/18	Wed 3/2/21	
1571 29.1.1	access date for section 6 (Part A3) - not more than 120 days after the starting date	0 days	Fri 28/9/18	Fri 28/9/18	*
1572 29.1.2	The time for ordering the "section Subject to Excision" for section 6 and 7 is within 390 days commencing from and including the starting date	0 days	Mon 24/6/19	Mon 24/6/19	
1573 29.1.3	form temporary haul road from the south side to Parts A3	5 days	Tue 25/6/19	Sat 29/6/19	
1574 29.1.4	general site clearance & tree felling	12 days	Tue 2/7/19	Mon 15/7/19	
1575 29.1.5	initial survey	12 days	Tue 2/7/19	Mon 15/7/19	
1576 29.1.6	construction of temporary drainage	14 days	Mon 15/7/19	Tue 30/7/19	
1577 29.1.7	Construction of Retaining Wall RW14 (Bay 1-Bay 6)	312 days	Fri 26/7/19	Sat 22/8/20	
1578 29.1.7.1	excavation (open cut) to formation (bays 1 to 4)	5 days	Fri 26/7/19	Wed 31/7/19	
1579 29.1.7.2	temporary soil nails (bays 5 to 7)	23 days	Wed 31/7/19	Mon 26/8/19	
1580 29.1.7.3	predrilling for socketed H-Piling	25 days	Tue 27/8/19	Thu 26/9/19	
1581 29.1.7.4	construction of socketed H-Pile	185 days	Tue 24/9/19	Thu 21/5/20	
1582 29.1.7.5	post drilling for socketed H-Piling	3 days	Fri 22/5/20	Mon 25/5/20	
1583 29.1.7.6	blinding concrete for bays 1 to 7	3 days	Tue 26/5/20	Thu 28/5/20	
1584 29.1.7.7	base formwork for bay 2, 4 & 6	3 days	Fri 29/5/20	Mon 1/6/20	
1585 29.1.7.8	base steel fixing for bay 2, 4 & 6	3 days	Mon 1/6/20	Wed 3/6/20	
1365 29.1.7.0	Dase steel fixing for day 2, 4 & 0	5 udys	10011 1/0/20	weu 3/0/20	



)evelo	opment o	//2017/02 f Columbarium at Sandy Ridge Cemetery Works at Man Kam To Road and Lin Ma Hang Road				3 Month Rolling Programme (from 26/4/2020 to 25/7/2020)
	WBS	Task Name	Duration	Start Date	Completion Date	M B E M B E M B E M B B E M B
1586	29.1.7.9	base concreting & curing for bay 2, 4 & 6	5 days	Thu 4/6/20	Tue 9/6/20	1 1 1 W 1 1 X 5 1 1 W 1 W 5 5 1 1 W 1 W 5 6 1 1 W 1 W 5 6 1 1 W 1 W 5 6 1 1 W 1 W 5 6 1 1 W 1 W 5 6 1 1 W 1 W 5 6 1 1 W 1 W 5 6 1 1 W 1 W 5 6 1 1 W 1 W 5 6 1 1 W 1 W 5 6 1 1 W 1 W 5 6 1 1 1 W 5 6 1 1 1 1 W 5 6 1 1 1 1 W 5 6 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
1587	29.1.7.10	remove base formwork	3 days	Tue 9/6/20	Thu 11/6/20	
1588	29.1.7.11	falsework and formwork for walls of bay 2, 4 & 6	6 days	Thu 11/6/20	Wed 17/6/20	
1589	29.1.7.12	steel fixing for walls of bay 2, 4 & 6	10 days	Wed 17/6/20	Mon 29/6/20	
1590	29.1.7.13	close formwork for walls of bay 2, 4 & 6	3 days	Mon 29/6/20	Thu 2/7/20	
1591	29.1.7.14	concreting and curing for walls of bay 2, 4 & 6	6 days	Fri 3/7/20	Thu 9/7/20	
1592	29.1.7.15	remove falsework and formwork for walls	3 days	Thu 9/7/20	Sat 11/7/20	
1593	29.1.7.16	base formwork for bay 1, 3 & 5	3 days	Mon 13/7/20	Wed 15/7/20	
1594	29.1.7.17	base steel fixing for bay 1, 3 & 5	3 days	Wed 15/7/20	Fri 17/7/20	
1595	29.1.7.18	base concreting & curing for bay 1, 3 & 5	5 days	Sat 18/7/20	Thu 23/7/20	
1596	29.1.7.19	remove base formwork	3 days	Thu 23/7/20	Sat 25/7/20	
1597	29.1.7.20	falsework and formwork for walls of bay 1, 3 & 5	6 days	Sat 25/7/20	Fri 31/7/20	
1631	29.1.23	Site Formation works for Cut Slope CS24 (include temporary cutting from top of RW12 to toe of CS24) (for RW12 bays 1-3)	4 days	Tue 17/9/19	Fri 20/9/19	
1632	29.1.24	install instrument for CS24	5 days	Mon 23/9/19	Fri 27/9/19	
	29.1.25	temporary soil nails between CS20 & RW12 (for RW12 bays 1-3)		Mon 23/9/19		
1634	29,1.26	Construction of Retaining Wall RW12 CH 0-20	67 days	Tue 5/11/19	Fri 24/1/20	
1635	29,1.26.1	plate load tests	3 days	Tue 5/11/19	Thu 7/11/19	
1636	29.1.26.2	blinding concrete for bay 1 to 3	2 days	Fri 8/11/19	Sat 9/11/19	t de la companya de la
1637	29.1.26.3	base formwork for bay 1 & 3	2 days	Mon 11/11/19	Tue 12/11/19	
1638	29.1.26.4	base steel fixing for bay 1 & 3	4 days	Wed 13/11/19	Sat 16/11/19	
1639	29.1.26.5	base concreting & curing for bay 1 & 3	4 days	Mon 18/11/19	Thu 21/11/19	
1640	29.1.26.6	remove base formwork	1 day	Fri 22/11/19	Fri 22/11/19	
1641	29.1.26.7	falsework and formwork for walls of bay 1 & 3	4 days	Sat 23/11/19	Wed 27/11/19	
1642	29.1.26.8	steel fixing for walls of bay 1 & 3	10 days	Thu 28/11/19	Mon 9/12/19	
1643	29.1.26.9	close formwork for walls of bay 1 & 3	2 days	Tue 10/12/19	Wed 11/12/19	
1644	29.1.26.10	concreting & curing for walls of bay 1 & 3	4 days	Thu 12/12/19	Mon 16/12/19	
1645	29,1.26.11	remove falsework and formwork for walls	2 days	Mon 16/12/19	Tue 17/12/19	
1646	29.1.26.12	blinding concrete for bay 2	1 day	Wed 18/12/19	Wed 18/12/19	
1647	29.1.26.13	base formwork for bay 2	1 day	Thu 19/12/19	Thu 19/12/19	
1648	29,1.26.14	base steel fixing for bay 2	2 days	Fri 20/12/19	Sat 21/12/19	
1649	29.1.26.15	base concreting & curing for bay 2	3 days	Mon 23/12/19	Fri 27/12/19	
1650	29.1.26.16	remove base formwork	1 day	Sat 28/12/19	Sat 28/12/19	
1651	29.1.26.17	falsework & formwork for walls of bay 2	2 days	Mon 30/12/19	Tue 31/12/19	
1652	29.1.26.18	steel fixing for walls of bay 2	7 days	Thu 2/1/20	Thu 9/1/20	
1653	29.1.26.19	close formwork for walls of bay 2	2 days	Fri 10/1/20	Sat 11/1/20	
1654	29.1.26.20	concreting & curing for walls of bay 2	4 days	Mon 13/1/20	Thu 16/1/20	
1655	29.1.26.21	remove falsework and formwork for walls	2 days	F ri 17/1/20	Sat 18/1/20	
1656	29.1.26.22	install instrument for RW12	5 days	Mon 20/1/20	Fri 24/1/20	
1657	29.1.27	backfilling along Retaining Wall RW12	40 days	Thu 4/6/20	Wed 22/7/20	



Devel	lopment	CV/2017/02 t of Columbarium at Sandy Ridge Cemetery ral Works at Man Kam To Road and Lin Ma Hang Road				3 Month Rolling Programme (from 26/4/2020 to 25/7/2020)
ID	WBS	Task Name	Duration	Start Date	Completion Date	M B E M B E M B E M B Mai 10 Jun 1 Jul '122 Jul 12 Aug 2 Sep '23 Sep 14 Oct 4 Nov 25 Nov 16 Dec 6 Jan ' 27 Jan 17 Feb 10 Mai 31 Mai 21 Apr 12 Mai 2 Jun '23 Jun 14 Jul 4 Aug 25 Aug 15 Sep 6 Oct ' 27 O W T F S S M T W T F S
1658	29.1.28	Completion of Site Formation works for Cut Slope 25	2 days	Tue 21/7/20	Wed 22/7/20	
1659	29.1.29	Waterworks at Road F	24 days	Thu 23/7/20	Wed 19/8/20	
1671	29.2	Parts A4	590 days	Mon 24/6/19	Wed 3/2/21	,
1672	29.2.1	access date for section 6 (Parts A4) - not more than 580 days after the starting date	0 days	Tue 31/12/19	Tue 31/12/19	
1673	29.2.2	The time for ordering the "section Subject to Excision" for section 6 and 7 is within 390 days commencing from and including the starting date	0 days	Mon 24/6/19	Mon 24/6/19	
1674	29.2.3	general site clearance	15 days	Thu 2/1/20	Sat 18/1/20	
1675	29.2.4	initial survey	11 days	Sat 11/1/20	Thu 23/1/20	
1676	29.2.5	construction of temporary drainage	15 days	Thu 16/1/20	Wed 5/2/20	
1677	29.2.6	Site Formation works for Cut Slope CS24 (include temporary cutting from top of RW12 to toe of CS24) (for RW12 bays 4-6)	7 days	Wed 29/1/20	Wed 5/2/20	
1678	29.2.7	install instrument for CS24	3 days	Thu 6/2/20	Sat 8/2/20	
1679	29.2.8	temporary soil nails between CS20 & RW12 (for RW12 bays 4-6)	35 days	Thu 6/2/20	Tue 17/3/20	
1680	29.2.9	Construction of Retaining Wall RW12 CH 21-40	58 days	Wed 18/3/20	Wed 3/6/20	
1681	29,2.9.1	plate load tests	3 days	Wed 18/3/20	Fri 20/3/20	
1682	29.2.9.2	blinding concrete for bay 4 to 6	2 days	Mon 23/3/20	Tue 24/3/20	
1683	29.2.9.3	base formwork for bay 4 & 6	2 days	Wed 25/3/20	Thu 26/3/20	
1684	29.2.9.4	base steel fixing for bay 4 & 6	4 days	Fri 27/3/20	Wed 1/4/20	
1685	29.2.9.5	base concreting & curing for bay 4 & 6	3 days	Thu 2/4/20	Mon 6/4/20	
1686	29.2.9.6	remove base formwork	1 day	Tue 7/4/20	Tue 7/4/20	
1687	29.2.9.7	falsework and formwork for walls of bay 4 & 6	3 days	Wed 8/4/20	Tue 14/4/20	
1688	29.2.9.8	steel fixing for walls of bay 4 & 6	8 days	Wed 15/4/20	Fri 24/4/20	
1689	29.2.9.9	close formwork for walls of bay 4 & 6	2 days	Sat 25/4/20	Mon 27/4/20	
1690	29.2.9.1	0 concreting & curing for walls of bay 4 & 6	4 days	Tue 28/4/20	Mon 4/5/20	
1691	29.2.9.1	remove falsework and formwork for walls	2 days	Mon 4/5/20	Tue 5/5/20	
	29.2.9.1	ů ,	1 day	Wed 6/5/20	Wed 6/5/20	
	29.2.9.1		1 day	Thu 7/5/20	Thu 7/5/20	
	29.2.9.1		2 days	Fri 8/5/20	Sat 9/5/20	
	5 29.2.9.1	• • •	3 days	Mon 11/5/20		
	29.2.9.1		1 day	Thu 14/5/20	Thu 14/5/20	
	29.2.9.1		2 days	Fri 15/5/20	Sat 16/5/20	
	3 29.2.9.1	•	7 days	Mon 18/5/20	Mon 25/5/20	
-	29.2.9.1		1 day	Tue 26/5/20	Tue 26/5/20	
	29.2.9.2		3 days	Wed 27/5/20		
	29.2.9.2		1 day	Sat 30/5/20	Sat 30/5/20	
	2 29.2.9.2		3 days	Mon 1/6/20	Wed 3/6/20	
	3 29.2.10		125 days		Tue 3/11/20	
1704	4 29.2.10	0.1 slope excavation work	19 days	Mon 1/6/20	Mon 22/6/20	



rary scaffolding t TP11	5 days	Start Date Tue 23/6/20	Completion Date	M Mai 10 Jun 1 Jul	B	E	M	В	E	М	10	1		3 Month Rolling Programme (from 26/4/2020 to 25/7/2020)										
	·	Tue 23/6/20		WIFSSM	TWTFSS	2 Sep ' 23 Sep 14 M T W T F S :	Oct 4 Nov 25 No S M T W T F S	x 16 Dec 6 Jan ' 2	7 Jan 17 Feb 1	0 Mai 31 Mai 21 Apr	B 12 Ma; 2 Jun ' 23 J 1 F S S M T W	E un 14 Jul 4 Au T F S S M T	M ig 25 Aug 15 Sep 6 C W T F S S M T	B Oct ' 27 O W T F										
t TP11	2 days		Mon 29/6/20				al d'olinic traic		1	the last section of the section of t														
	2 40,0	Tue 30/6/20	Thu 2/7/20																					
	17 days	Fri 3/7/20	Wed 22/7/20																					
all test nail PN03 & pull out test	6 days	Fri 3/7/20	Thu 9/7/20																					
, install steel bars and grout soil nails 01, RK01-06, RJ01-10)	6 days	Fri 10/7/20	Thu 16/7/20																					
ing drains	1 day	Fri 17/7/20	Fri 17/7/20																					
R Test (including test & wait issue result)	2 days	Sat 18/7/20	Mon 20/7/20																					
nail head works	2 days	Tue 21/7/20	Wed 22/7/20																					
	17 days	Thu 23/7/20	Tue 11/8/20																					
		Thu 23/7/20	Wed 29/7/20																					
		17 days	17 days Thu 23/7/20	17 days Thu 23/7/20 Tue 11/8/20	17 days Thu 23/7/20 Tue 11/8/20	17 days Thu 23/7/20 Tue 11/8/20	17 days Thu 23/7/20 Tue 11/8/20	17 days Thu 23/7/20 Tue 11/8/20	17 days Thu 23/7/20 Tue 11/8/20	17 days Thu 23/7/20 Tue 11/8/20	17 days Thu 23/7/20 Tue 11/8/20	17 days Thu 23/7/20 Tue 11/8/20	17 days Thu 23/7/20 Tue 11/8/20	17 days Thu 23/7/20 Tue 11/8/20										





Appendix D

Monitoring Locations

 $Z: Jobs \ 2018 \ TCS 00881 (CV-2016-10) \ 600 \ EM\&A \ Report \ Submission \ Monthly \ Report \ 2020 \ 21st \ Month \ (April \ 2020) \ R0410v2. doc \ R0410v2. \ R0$



Air Quality Monitoring Location









Noise Monitoring Location









Water Quality Monitoring Station



Ε	FIFTH ISSUE	GL	02/16
D	FOURTH ISSUE	GL	12/15
С	THIRD ISSUE	GL	10/15
В	SECOND ISSUE	GL	02/15
Rev	Description	By	Date
Cons	ultant		



Appendix E

Calibration Certificate of Monitoring Equipment and Laboratory Certificate



CALIBRATION CERTIFICATES FOR MONITORING EQUIPMENT USED IN THE REPORTING MONTH

Items	Aspect	Description of Equipment	Date of Calibration	Date of Next Calibration
1		TISCH High Volume Air Sampler, HVS Model TE-5170 TSP Sampler Calibration Spreadsheet for ASR-1	26 Mar 20	9 Apr 20
1a		TISCH High Volume Air Sampler, HVS Model TE-5170 TSP Sampler Calibration Spreadsheet for ASR-1	8 Apr 20	22 Apr 20
1b		TISCH High Volume Air Sampler, HVS Model TE-5170 TSP Sampler Calibration Spreadsheet for ASR-1	25 Apr 20	9 May 20
2		TISCH High Volume Air Sampler, HVS Model TE-5170 TSP Sampler Calibration Spreadsheet for ASR-2	26 Mar 20	9 Apr 20
2a		TISCH High Volume Air Sampler, HVS Model TE-5170 TSP Sampler Calibration Spreadsheet for ASR-2	8 Apr 20	22 Apr 20
2b		TISCH High Volume Air Sampler, HVS Model TE-5170 TSP Sampler Calibration Spreadsheet for ASR-2	25 Apr 20	9 May 20
3		TISCH High Volume Air Sampler, HVS Model TE-5170 TSP Sampler Calibration Spreadsheet for ASR-3a	26 Mar 20	9 Apr 20
3a	Air	TISCH High Volume Air Sampler, HVS Model TE-5170 TSP Sampler Calibration Spreadsheet for ASR-3a	8 Apr 20	22 Apr 20
3b		TISCH High Volume Air Sampler, HVS Model TE-5170 TSP Sampler Calibration Spreadsheet for ASR-3a	25 Apr 20	9 May 20
4		Calibration Kit TISCH Model TE-5025A Orifice ID 1941 and Rootsmeter S/N 438320	7 Feb 20	7 Feb 21
6		Laser Dust Monitor, Model LD-3B (Serial No. 366410) – EQ110	6 Jan 20	6 Jan 21
7		Laser Dust Monitor, Model LD-3B (Serial No. 366410) – EQ110	6 Jan 20	6 Jan 21
8		Laser Dust Monitor, Model AM510 (Serial No. 11008017) – EQ102	6 Jan 20	6 Jan 21
9		Laser Dust Monitor, Model LD-3B (Serial No. 2X6145) – EQ105	6 Jan 20	6 Jan 21
10		Laser Dust Monitor, Model LD-3B (Serial No. 3Y6503) – EQ112	6 Jan 20	6 Jan 21
11		Bröel & Kjær 2238 Sound Level Meter (Serial No. 3012330) – EQ017	12 Jun 19	12 Jun 20
12	Noise	Bröel & Kjær 2238 Sound Level Meter (Serial No. 2285690) – EQ008	22 Jul 19	22 Jul 20
13		Bröel & Kjær 4231 Acoustical Calibrator (Serial No. 2713428) – EQ082	12 Jun 19	12 Jun 20
14		YSI Pro 20 (Serial No. 12C100570)	19 Feb 20	19 May 20
15		HACH 2100Q Turbidimeter (Serial No. 12060C018266)	18 Feb 20	18 May 20
16	Weter	AZ 8685 pH Meter (Serial No. 1168272)	26 Feb 19	26 May 20
17	Water	AZ8371 Salinity Meter (Serial No. 1219381)	16 Jan 19	16 Apr 20
17a		AZ8371 Salinity Meter (Serial No. 1219392)	14 Apr 20	14 July 20
18		Global Water FP211 Flow Meter (Serial No. 1449006330)	9 Oct 19	9 Oct 20

Location :	Sha Lin	g Village	e House	No.6			Dat	e of Ca	libration: 26-Mar-	-20		
Location I	D :	ASR-1				Ν	Next (Calibrat	tion Date: 9-Apr-2	20		
Name and	Model:	TISCH H	IVS Mo	del TE-517	0			Те	chnician: Leung H	Ka Wai		
					CO	NDI	TIONS	5				
							Ŧ					
	Se	a Level I	Pressure	(hPa)		13.5			Corrected Pres		Hg) 760.12	5
		Temp	erature	(°C)	4	23.3	ļ		Tempera	ture (K)	29	6
				C	ALIBR/	ATIC	ON OR	IFICE				
				Make->	TISCH	H			Qstd Slop	e ->	2.03014	
				Model->	5025A	Α			Qstd Intercer	ot ->	-0.04616	
				Serial # ->	1612							
					CAL	IBR	ATIO	N				
Plate	H20(L)	H2O (R)	H20	Qstd	Ι		I	С	I	JNEAR		
No.	(in)	(in)	(in)	(m3/min)	(cha	rt)		ected		GRESSION	[
18	6.10	6.10	12.2	1.748	56			.33	Slo	pe = 31.8	200	
13	5.10	5.10	10.2	1.601	50	50		.29	Interce	pt = 0.0	471	
10	3.70	3.70	7.4	1.367	43		43	.25	Corr. coer	ff. = 0.9	991	
7	2.50	2.50	5.0	1.127	36)	36	.21				
5	1.30	1.30	2.6	0.819	26)	26	.15				
Coloulatio					Ē							٦
		$20(D_0/D_0)$	td)(Tatd	/Ta)) b1					FLOW RATE	CHART		
Qstd = 1/n IC = I[Sqr				/1a))-0]		6	0.00 T					
IC – I[Sqi	u(1 a/1 Sic	1)(1510/1	a)]								•	
Qstd = sta	ndard flo	w rate				E	0.00 -					
IC = corre			es			50	0.00 +		y = 21.820y	1 0 047		
I = actual		-	0.5			<u>í</u>			y = 31.820x	+ 0.047		
m = calibr						est 4	0.00 +					
b = calibra	ator Qstd	intercep	t			Iods				*		
Ta = actua	al temper	ature dui	ring calil	oration (de	gK)	2 13	0.00 +					
Pstd = act	ual press	ure durin	ig calibra	ation (mm	Hg)	l cha						
						ctua	0.00 -					
	•			npler flow:		₹20	0.00 +					
1/m((I)[S	Sqrt(298/	Tav)(Pav	r/760)]-t))								
m	lor alone					1(0.00 +					
m = sample b = sample		ent										
I = chart r		ept				(0.00					
T = chart T Tav = dail	-	e temner	ature				0.00	00	0.500 1.000 Standard Flow R		00 2.000	
Pav = dail												
	j u torugi	e pressui	· ·									

Location :	: Sha Lin	g Village	e House	No.6			Dat	e of C	Calibration: 8-Apr-20				
Location I	ID :	ASR-1				Ν	Vext C	Calibra	ation Date: 22-Apr-20				
Name and	Model:	TISCH H	HVS Mo	del TE-517	0			Т	Cechnician: Leung Ka Wai				
					CO	NDI	TIONS	6					
							7						
	Se	a Level I	Pressure	(hPa)	101	6.5			Corrected Pressure (mm Hg) 762.375				
		Temp	berature	(°C)	2	20.6			Temperature (K) 294				
				C	ALIBRA		N OR	IFICE					
							1						
				Make->			-		Qstd Slope -> 2.03014				
				Model->			-		Qstd Intercept -> -0.04616				
				Serial # ->	1612]						
					CAL	IBR	ATIO	N					
Plate	H20 (L)	$H_{2}^{(R)}$	H20	Qstd	I		I	С	LINEAR				
No.	(in)	(in)	(in)	(m3/min)	(chai	rt)		ected	REGRESSION				
18	5.95	5.95	11.9	1.737	60	-	-	.99	Slope = 36.9507				
13	4.75	4.75	9.5	1.555	54			.89	Intercept = -2.6623				
10	3.70	3.70	7.4	1.375		48		.80	Corr. coeff. = 0.9993				
7	2.40	2.40	4.8	1.112	38			.63					
5	1.40	1.40	2.8	0.854	28								
	1.10	1.10	2.0	0.051	E E		20	.10					
Calculatio	ons :								FLOW RATE CHART				
Qstd = 1/r	n[Sart(H	20(Pa/Ps	std)(Tstd	/Ta))-b]									
IC = I[Squ						7	70.00						
		, , , , , , , , , , , , , , , , , , ,	/ -										
Qstd = sta	indard flo	ow rate				6	50.00		· · · · · · · · · · · · · · · · · · ·				
IC = corrections	ected char	rt respon	es										
I = actual	chart res	ponse				<u></u>	50.00		y = 36.951x - 2.662				
m = calibi	rator Qsto	d slope				use							
b = calibra	ator Qstd	intercep	t			ods	40.00 -						
Ta = actua	al temper	ature du	ring calil	oration (de	gK)	r r							
Pstd = act	ual press	ure durir	ng calibra	ation (mm	Hg)	cha	30 00						
						tual	40.00 - 30.00 -		▲				
For subse	equent ca	alculatio	n of san	pler flow:									
1/m((I)[S	Sqrt(298/	Tav)(Pav	/760)] - t))		2	20.00 -						
m = samp	ler slope					1	10.00 -						
b = samp	ler interc	ept											
I = chart r	response						0.00	00	0.500 1.000 1.500 2.000				
Tav = dail	ly averag	e temper	ature				0.0		Standard Flow Rate (m3/min)				
Pav = dail	ly averag	e pressur	e		L				цц				

Location :	Sha Lin	g Village	e House	No.6			Dat	te of Ca	alibratic	on: 25-Ap	or-20			
Location 1	D :	ASR-1				1	Next (Calibrat	tion Da	te: 9-May	y-20			
Name and	l Model: '	TISCH F	IVS Mo	del TE-517	0					in: Leung		ai		
)NDI	TION							
	Se	a Level I	Pressure	(hPa)	10	18.1	Ĩ		Cor	rected Pr	essure (mm Hg) 763.	575
		Temp	berature	(°C)		20.5				Tempe	rature (K)		294
		1					4			1	,			
				C	ON OF	RIFICE								
				Make->	TISC	H	T			Qstd Slo	one ->		2.0301	4
				Model->					O	std Interc			-0.046	
						-	ł		Č		opt /		0.010	10
	Serial # -> 1612													
					CA	LIBR	ATIO	N						
Plate	H20 (L)	H2O (R)	H20	Qstd	Ι		I	С			LINEA	R		
No.	(in)	(in)	(in)	(m3/min)	(cha	art)	corr	ected	REGRESSION					
18	5.90	5.90	11.8	1.732	59			60.05		S	lope =	38.0742	2	
13	4.75	4.75	9.5	1.556	54	1	54	.96			-	-5.0598		
10	3.60	3.60	7.2	1.358	46	5	46	.82		Corr. co	-			
7	2.40	2.40	4.8	1.113	37		37	.66						
5	1.35	1.35	2.7	0.840	26		26	.46						
	•			•	f		•	•						
Calculatio	ons :								FL	OW RAT	E CHA	RT		
Qstd = 1/r	n[Sqrt(H	20(Pa/Ps	std)(Tstd	/Ta))-b]										
IC = I[Sqn	rt(Pa/Pstd	l)(Tstd/T	'a)]			7	70.00 -							ר
Qstd = sta	ndard flo	w rate				6	60.00 -						/	
IC = corrections	ected char	rt respon	es									*		
I = actual	chart res	ponse				<u></u>	50.00 -			y = 38.07	4x - 5.060			_
m = calibi	ator Qst	l slope				nse						≁		
b = calibra	ator Qstd	intercep	t			odsi	50.00 - 40.00 - 30.00 -							
Ta = actua	al temper	ature dur	ring calil	oration (de	gK)	2 T					1			
Pstd = act	ual press	ure durin	ng calibra	ation (mm	Hg)	cha	30.00 -			/				
						tual				•				
For subse	equent ca	alculatio	n of san	npler flow:										
1/m((I)[S	Sqrt(298/	Tav)(Pav	/760)] - t))		4	20.00 -							
m = samp	ler slope					1	10.00 -							1
b = samp	ler interc	ept												
I = chart r	-						0.00 -	000	0.500	1	000	1.500	2	000
Tav = dail	ly averag	e temper	ature				0.0			ndard Flow			Ζ.	
Pav = dail	ly average	e pressur	e		l									¥

Location :	: San Ul	k Ling V	illage H	ouse No.1			Dat	te of Ca	alibration: 26	6-Mar-20		
Location 1		ASR-2				ľ	Vext (tion Date: 9-	-		
Name and	l Model: '	TISCH H	IVS Mo	del TE-517					echnician: Le	eung Ka Wai		
					CC	NDI	TIONS	S				
	So	a Level I	Draggura	(hD_0)	10	12.5	I		Correcto	d Pressure (mm	Hg) 760.125	
	36		perature	. ,		0 <u>13.5</u> 23.3				mperature (K)	296	
		TCHIL	Mature	(\mathbf{C})		23.3	l		10	inperature (IX)	290	
				C	ALIBR	ΑΤΙΟ	ON OF	RIFICE				
				Make->	TISC	H			Qsto	d Slope ->	2.03014	
				Model-> Serial # ->		4			Qstd In	itercept ->	-0.04616	
	CALIBRATION											
Plate	H20(L)	H2O (R)	H20	Qstd	I		T	С		LINEAR		
No.	(in)	(in)	(in)	(m3/min)	(cha			ected	REGRESSION			
18	6.10	6.10	12.2	1.748	56		56.33			Slope = 34.1		
13	4.85	4.85	9.7	1.561	49	9 4		.29	I	ntercept = -3.6	5575	
10	3.80	3.80	7.6	1.385	43	3	43.25		Cor	r. coeff. = 0.9	9993	
7	2.60	2.60	5.2	1.149	36			.21				
5	1.40	1.40	2.8	0.849	24	5	25	.15				
Calculatio	ons :								FLOW	RATE CHART		
Qstd = 1/r		20(Pa/Ps	td)(Tstd	/Ta))-bl		6	60.00 -			y = 34.140x -	3.657	
IC = I[Squ				(1u)) 0]						,	*	
			.1			5	50.00 -					
Qstd = sta	undard flo	ow rate										
IC = corrections	ected char	rt respon	es									
I = actual	chart res	ponse				2j4	- 00.04					
m = calibr	-	-				ouse				*		
b = calibr	-	-				resp	30.00 -					
	-		2	oration (de	<i>,</i>	hart						
Pstd = act	ual press	ure durin	ig calibra	ation (mm	Hg)	ual c	+0.00 - 30.00 - 20.00 -			•		
For subs	equent c	alculatio	n of san	npler flow:		Act	20.00 -					
1/m((I)[S	-			-								
1/111((1)[)	5411(2)0/	iuv)(iu)	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	<i>)</i>)		1	0.00 -					
m = samp	ler slope											
b = samp	-	ept										
I = chart r	-						- 0.00 0.0	000	0.500	1.000 1.	.500 2.000	
Tav = dai	ly averag	e temper	ature						Standard	Flow Rate (m3/min)		
Pav = dail	ly averag	e pressui	e		I							

Location :	: San Ul	k Ling V	illage H	ouse No.1					alibration: 8-Apr-20				
Location I	ID :	ASR-2				N	Next C	alibra	tion Date: 22-Apr-20				
Name and	l Model: '	TISCH H	IVS Mo	del TE-517	0			Te	echnician: Leung Ka Wai				
					CO	NDI.	TIONS						
							_						
	Se	a Level I	Pressure	(hPa)	101	16.5			Corrected Pressure (mr	n Hg) 762.375			
		Temp	erature	(°C)	2	20.6			Temperature (K)	294			
		-					4						
				C	ALIBR/	ATIC	ON OR	IFICE					
				Make->	TISCH	I			Qstd Slope ->	2.03014			
				Model->	5025A	L			Qstd Intercept ->	-0.04616			
				Serial # ->	1612								
							_						
					CAL	IBR		1					
DL			1100	0.1	т		T	-					
Plate		H2O (R)		Qstd	I	~	IC		LINEAR				
No.	(in)	(in)	(in)	(m3/min)	(chai	-	corre		REGRESSION Slope = 26.9803				
18	6.65	6.65	13.3	1.835	54		54.		-				
13	5.10	5.10	10.2	1.610	48				-	.2745			
10	3.90	3.90	7.8	1.411	42		42.		Corr. coeff. = 0	.9988			
7	2.50	2.50	5.0	1.134	36		36.						
5	1.45	1.45	2.9	0.869	28		28.	46					
Calculatio	ne i								FLOW RATE CHAR	r i			
Qstd = $1/r$		$\Omega(D_0/D_0)$	td)(Tatd	/Ta)) b]			^{60.00} T			· ·			
Qsta = 1/1 IC = I[Sqt				[1a]) - 0]					y = 26.98	0x + 5.274			
IC – 1[54]		1)(1510/1	a)]										
Qstd = sta	ndord fla	w roto					50.00 -			*			
Q sid = sia IC = corre			20										
I = actual			63			<u></u>	40.00 -			•			
m = calibr		-				se (
b = calibra	-	-	+			hod							
	-	-		oration (de	~ V)	tres	30.00 -						
	-		_			char			•				
PSIU = act	ual press		ig canon	ation (mm	пg)	ual							
For subs	auent o	alculatio	n of can	pler flow:		Act	30.00 -						
1/m((I)[S	-			-									
1/11((1)[2	9411(298/	Tav/(Pa\	//////]-["			10.00 -						
m = samp	ler clone												
		ont											
b = samp		σμι					0.00						
I = chart r	-	a tama	otura				0.0	00	0.500 1.000 Standard Elow Pate (m3/n	1.500 2.000			
Tav = dail									Standard Flow Rate (m3/m	,			
Pav = dail	iy average	e pressur	e										

- ·	~						-	2.9		27.1	2.0			
Location :			illage H	ouse No.1						on: 25-Ap				
Location I		ASR-2]	Next C			te: 9-May				
Name and	Model:	TISCH H	HVS Mo	del TE-517				Te	chnicia	an: Leung	Ka Wai			
					CC	ONDI	TIONS							
					-		т					Г		
	Se	a Level I	Pressure	(hPa)	10)18.1	7		Cor	rected Pre			763.5	
		Temp	perature	(°C)		20.5	1			Temper	rature (K))		294
				C/	ALIBR	AIIC	on ori	FICE						
				Make->	TISC	Η	Ţ			Qstd Slc	pe ->	/	2.03014	1
				Model->	5025	A			Q	std Interce	ept ->	-	-0.0461	6
				Serial # ->	1612]							
					СА	LIBF	RATION							
	1						-	·						
Plate	H20 (L)	H2O (R)	H20	Qstd	Ι		IC	·			LINEAR			
No.	(in)	(in)	(in)	(m3/min)	(cha	art)	corre	cted		RE	GRESSI	ON		
18	18 6.60 6.60 13.2 1.830 55									S1	ope = 30	0.1968		
13	5.10	5.10	10.2	1.612	4	48		35		Interc	ept = 0	0.7080		
10	3.90	3.90	7.8	1.412	4.		43.'			Corr. co	eff. = (0.9989		
7	2.50	2.50	5.0	1.135	3:		35.0							
5	1.45	1.45	2.9	0.870	20	6	26.4	16						
Calculatio									FI	LOW RAT	E CHART			
		20(D ₂ /D ₂	t-d)(T-t-d	/T)) 1-1			60.00							ו ו
Qstd = 1/r				/1a))-0]									۶	
IC = I[Sqn	l(Pa/PSid	1)(1810/1	a)]				50.00						/	
Ostal sta		4					50.00 -			v - 20.10	97x + 0.708			
Qstd = sta			20							y – 50. 18	1 . 1 0.700			
IC = corre I = actual		-	es			<u></u>	40.00 -				/	/		
m = calibr		-) esi								
b = calibra	-	-	+			bon								
	_	-		oration (de	~ K)	tres	30.00 -			/				-
	-		_	ation (mm	- ·	chai				4				
$1 \sin - a \cos \theta$	uai pressi				iig)	tual	40.00 - 30.00 - 20.00 -							
For subse		Ac	20.00 -											
1/m((I)[S	-			•										
1/111((1)[)	941(2)0/	1u / / 1 u		,) 			10.00 -							-
m = samp	ler slope													
b = samp	-	ept												
I = chart r							0.00 - 0.0	00	0.50	0 1.	000	1.500	2.0	
Tav = dail	-	e temper	ature							ndard Flow				
Pav = dail						L								
	2	-												

Location : Muk Wu Nga Yiu Ho	use No.2A		Date of C	Calibration: 26-Mar-20						
Location ID : ASR-3a				ation Date: 9-Apr-20						
Name and Model: TISCH HVS I	viodel 1E-5170			Cechnician: Leung Ka Wai						
Sea Level Press Temperatu		1013.5 23.3		Corrected Pressure (m Temperature (K						
	C	ALIBRATIO		1						
	Make-> Model-> Serial # ->	5025A]	Qstd Slope -> Qstd Intercept ->	2.03014 -0.04616					
CALIBRATION										
Plate H20 (L)H2O (R) H2 No. (in) (in) (in	-	I (chart)	IC corrected	LINEAR REGRESSI						
$\begin{array}{c ccccccccccccccccccccccccccccccccccc$	6 1.776 2 1.601 2 1.348 3 1.105	56 50 41 35 26	56.33 50.29 41.24 35.20 26.15	Slope = 3 Intercept =	-					
S1.301.302.0Calculations :Qstd = 1/m[Sqrt(H20(Pa/Pstd)(TIC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]Qstd = standard flow rateIC = corrected chart responseI = actual chart responsem = calibrator Qstd slopeb = calibrator Qstd slopeb = calibrator Qstd interceptTa = actual temperature during calFor subsequent calculation of sI/m((I)[Sqrt(298/Tav)(Pav/760)]m = sampler slopeb = sampler interceptI = chart response	std/Ta))-b] alibration (deg ibration (mm] sampler flow:	6 5 (1) 8 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9	0.00	FLOW RATE CHART y = 31.235x + 0.301 y = 31.235x + 0.301 0.500 0.500 1.000 Standard Flow Rate (m3/m	1.500 2.000					
Tav = daily average temperature Pav = daily average pressure										

Location :	Location : Muk Wu Nga Yiu House No.2A Date of Calibration: 8-Apr-20												
Location I		ASR-3a				N	Next Calibra	ation Date: 2	22-Apr-20				
Name and	Model:	TISCH F	IVS Mo	del TE-5170				echnician: l	Leung Ka Wa	i			
	CONDITIONS												
	Se	ea Level I	Pressure	(hPa)	10	16.5]	Correct	ed Pressure (mm Hg)	762.375		
			erature	. ,		20.6			Cemperature (294		
						A TIC							
				Make->	TISCH	Н]	Qs	std Slope ->	2.	.03014		
				Model->		ł		Qstd 2	Intercept ->	-().04616		
Serial # -> 1612													
					CAL	IBR	ATION						
Plate	<u>иро др</u>	H2O (R)	H20	Qstd	I		IC		L INIE A	D			
No.	(in)	(in)	(in)	(m3/min)	(cha	rt)	corrected		LINEAR REGRESSION				
18	6.80	6.80	13.6	1.856	52		52.86	Slope = 26.2670					
13	5.25	5.25	10.5	1.633	48	3	48.80		Intercept =	4.9095			
10	4.00	4.00	8.0	1.429	42		42.70	Сс	orr. coeff. =	0.9977			
7 5	2.55 1.55	2.55 1.55	5.1 3.1	1.145 0.898	34 28								
5	1.55	1.55	5.1	0.898	20)	26.40						
Calculatio	ons :					6	i0.00 -	FLOW	N RATE CHA	RT			
Qstd = 1/r				/Ta))-b]									
IC = I[Sqn	t(Pa/Pstc	l)(Tstd/T	a)]			_							
Qstd = sta	ndard flo	w rate				5	0.00			^			
IC = correction			es			_			y = 26.267x + 4	.910			
I = actual	chart res	ponse				() 9	0.00						
m = calibr	-	_				bons							
b = calibra	-	_		nation (da	- V)				•				
				oration (deg ation (mm		chai							
1 500 - 000	uur press	ure durm	g cunon		115)	ctual	20.00						
	-			pler flow:		4							
1/m((I)[S	Sqrt(298/	Tav)(Pav	r/760)]-b)		1	0.00						
m = samp	ler slone												
b = sampt	_	ept					0.00						
I = chart r		-					0.000	0.500 Standar	1.000 rd Flow Rate (m3	1.500	2.000		
Tav = dail		-						Stanual		"······)			
Pav = dail	Pav = daily average pressure												



								ALIBRATION
							D	UE DATE:
)		Febru	uary 7, 202
nvir	o n m	ent	al	- Construction of the Article				
	Ø		2 .		O	0.0		
	0e	rtifa	çate	01	Oal	ibra	tion	
			Calibration	Certificatio	on Informat	ion		
Cal. Date:	February 7	2020	Roots	meter S/N:	438320	Ta:	295	°К
Operator:	Jim Tisch					Pa:	745.5	mm Hg
Calibration	Model #:	TE-5025A	Calil	prator S/N:	1612			
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔΗ]
	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)	
	1	1	2	1	1.3730	3.2	2.00	
	2	3	4	1	0.9820	6.4	4.00	-
	3	5	6	1	0.8780	8.0	5.00	-
	4	7	8	1	0.8340	8.8	5.50	
	5	9	10	1	0.6900	12.8	8.00	
	Data T				tion]
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right)}$)(<u>Tstd</u>)		Qa	√∆H(Ta/Pa)	
	(m3)	(x-axis)	(y-ax		Va	(x-axis)	(y-axis)	
	0.9866	0.7186	1.40		0.9957	0.7252	0.8896	-
	0.9824	1.0004	1.99	09	0.9914	1.0096	1.2581	-
	0.9802	1.1165	2.22	59	0.9893	1.1267	1.4066	
	0.9792	1.1741	2.33	45	0.9882	1.1849	1.4753	-
	0.9739	1.4114	2.81		0.9828	1.4244	1.7792	-
	OCTD		2.030		0.4		1.27124	
	QSTD	b= r=	-0.04		QA	b= r=	-0.02917 0.99995	
		1-	0.555			1	0.33333]
	Vstd=	AVol((Pa-AP)	/Pstd)(Tstd/Ta	Calculation		ΔVol((Pa-Δl	P)/Pa)	-
		Vstd/ATime	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,			Va/ATime	,,,	-
			For subsequ	ient flow rat	te calculatio			1
	$\mathbf{Qstd= 1/m}\left(\left(\sqrt{\Delta H}\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)\right) - b\right) \qquad \mathbf{Qa= 1/m}\left(\left(\sqrt{\Delta H}\left(Ta/Pa\right)\right) - b\right)$							
[Standard Conditions							
Tstd:				Г		RECA	LIBRATION]
Pstd:		mm Hg						
	ŀ	(ey					nnual recalibrati	
$\Delta H:$ calibrate							Regulations Part	
ΔP: rootsme		eter reading perature (°K)					, Reference Met	
		essure (mm					ended Particulat	
		cooure (min			th	e Atmosphe	ere, 9.2.17, page	30
b: intercept			1	1				1

Tisch Environmental, Inc. 145 South Miami Avenue

Village of Cleves, OH 45002

<u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009

-

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES





CONTACT	: MR BEN TAM	WORK ORDER HK2001299
CLIENT	ACTION UNITED ENVIRONMENT	
	SERVICES AND CONSULTING	
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41	SUB-BATCH : 1
	TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG	DATE RECEIVED : 6-JAN-2020
	KONG	DATE OF ISSUE : 10-JAN-2020
PROJECT	:	NO. OF SAMPLES : 1
		CLIENT ORDER +

General Comments

- Sample(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the item(s) tested.
- Sample information (Project name, Sample ID, Sampling date/time, etc., if any) is provided by client.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position
Kichard Jong.	
Richard Fung	Managing Director

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK2001299

¹ ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING :



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK2001299-001	S/N: 11008017	AIR	06-Jan-2020	S/N: 11008017

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	TSI AM510
Serial No.	11008017
Equipment Ref:	EQ102
Work Order:	HK2001299

Standard Equipment:

Standard Equipment:	Higher Volume Sampler (TSP)
Location & Location ID:	AUES Office (Calibration Room)
Equipment Ref:	HVS 018
Last Calibration Date:	3 December 2019

Equipment Verification Results:

Verification Date:

27 & 31 December 2019

0.5354

0.9984

6 January 2020

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Concentration in mg/m ³ (Calibrated Equipment)	Tolerance (mg/m ³)
2hr	09:08 ~ 11:10	18.0	1020.3	0.040	0.076	+0.036
2hr	11:15 ~ 13:16	19.2	1024.9	0.048	0.087	+0.039
2hr15min	13:22 ~ 15:23	19.2	1024.9	0.034	0.066	+0.032

Linear Regression of Y or X

Slope (factor):	
Correlation Coefficient (R)	
Date of Issue	

Remarks:

- 1. **Strong** Correlation (R>0.8)
- 2. Factor 0.5354 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment





Location : Gold King Industrial Building, Kwai Chun Location ID : Calibration Room						nung		Date of Calibration: 3-Dec-19 Next Calibration Date: 3-Mar-20				
						COND	ITIONS					
Sea Level Pressure (hPa) 1 Temperature (°C)						.023.1 16.4			Corrected Pressure (mm Hg) Temperature (K)			767.325 289
					CALI	BRATI	ON ORIFIC	CE				
						SCH 25A eb-19			Qstd Slope -> Qstd Intercept -> Expiry Date->			2.0968 -0.00065 5-Feb-20
						CALIB	RATION					
Plate No.	H20 (L) (in)	H2O (R) (in)	H20 (in)	-		I art)	IC corrected		LINEAR REGRESSION			
18 13 10 8 5	6.5 5.2 4.1 2.6 1.6	6.5 5.2 4.1 2.6 1.6	13.0 10.4 8.2 5.2 3.2	1.754 1.569 1.393 1.109 0.870	4 4 3	53 54.04 48 48.94 41 41.80 30 30.59 22 22.43			Slope = 36.7338 Intercept = -9.6198 Corr. coeff. = 0.9986			
Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope					Actual chart response (IC) 05 05 07	2.00 2.00 2.00 2.00 2.00 2.00 2.00		FLOW RATE		r •		
 b = sampler intercept I = chart response Tav = daily average temperature Pav = daily average pressure 					0	0.000	0.50	00 1.0 Standard Flow F		1.500 iin)	2.000	



Key

ΔH: calibrator manometer reading (in H2O) ΔP: rootsmeter manometer reading (mm Hg)

Ta: actual absolute temperature (°K)

Pa: actual barometric pressure (mm Hg)

RECALIBRATION DUE DATE:

February 5, 2020

	0e	rufu	cate	of	Oal	wri	tion	
			Calibration	Certificati	on Informat	tion		
Cal. Date:	February 5	, 2019	Roots	438320	Ta:	°К		
Operator: Jim Tisch						Pa:	753.1	mm Hg
Calibration	Model #:	TE-5025A	Cali	brator S/N:	1941			-
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔΗ	1
•	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)	
	1	1	2	1	1.4830	3.2	2.00	-
	2			1	1.0430	6.4	4.00	1
	3	5	6	1	0.9300	7.9	5.00	1
	4	7	8	1	0.8870	8.7	5.50	1
	5	5 9 10		1	0.7320	12.7	8.00]
			I	Data Tabula	tion			1
	Vstd	Qstd)(<u>Tstd</u>)		Qa	$\sqrt{\Delta H(Ta/Pa)}$		
	(m3)	(x-axis)	(y-ax	(is)	Va	(x-axis)	(y-axis)	
	1.0036	0.6767	1.41	97	0.9958	0.6714	0.8821	1
	0.9993	0.9581	2.00	78	0.9915	0.9506	1.2475	1
	0.9973	1.0723	2.24	48	0.9895	1.0640	1.3947]
	0.9962	1.1231	2.35	44	0.9884	1.1144	1.4628	
	0.9908 1.3536 m=			95	0.9831	1.3431	1.7642	1
				580		m=	1.31298	
•	QSTD	b=	-0.00		QA	b=	-0.00040	1
		r=	0.999	999		r=	0.99999	
			Alberte beregen ander an opfangen het en spin alber verstat in seine eine	Calculatio	ns	****		1
	Vstd=	ΔVol((Pa-ΔP))/Pstd)(Tstd/T	a)	Va=ΔVol((Pa-ΔP)/Pa)			1
		Vstd/∆Time			Qa=	1		
			ns:	1				
	Qstd=	1/m ((\\ \[\Delta H (Pa <u>Tstd</u> Pstd Ta	Qa=				
[Standard	Conditions						_
Tstd:	1					RECA	LIBRATION	
Pstd:	760	mm Hg				a na na a na d	nnual racalibrati	on nor 100

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue

www.tisch-env.com TOLL FREE: (877)263-7610 FAX: (513)467-9009

Village of Cleves, OH 45002

b: intercept m: slope
ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES





CONTACT	: MR BEN TAM	WORK ORDER HK2001293					
CLIENT	ACTION UNITED ENVIRONMENT						
	SERVICES AND CONSULTING						
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41	SUB-BATCH : 1					
	TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG	DATE RECEIVED : 6-JAN-2020					
	KONG	DATE OF ISSUE : 10-JAN-2020					
PROJECT	:	NO. OF SAMPLES : 1					
		CLIENT ORDER +					

General Comments

- Sample(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the item(s) tested.
- Sample information (Project name, Sample ID, Sampling date/time, etc., if any) is provided by client.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position
Richard Jong.	
Richard Fung	Managing Director

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK2001293

¹ ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING :



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK2001293-001	S/N: 3Y6503	AIR	06-Jan-2020	S/N: 3Y6503

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	3Y6503
Equipment Ref:	EQ112
Job Order	HK2001293

Standard Equipment:

Standard Equipment:	Higher Volume Sampler
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018
Last Calibration Date:	3 December 2019

Equipment Verification Results:

Testing Date:

27&31 December 2019

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr	09:08 ~ 11:10	18.0	1020.3	0.040	2371	19.8
2hr	11:15 ~ 13:16	19.2	1024.9	0.048	2479	20.7
2hr15min	13:22 ~ 15:23	19.2	1024.9	0.034	1899	14.1

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



Slope (K-factor):	0.0022
Correlation Coefficient	0.9889
Date of Issue	6 January 2020

Remarks:

1. **Strong** Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment





Operator :	Fai So	Signature :	Sal	Date :	6 January 2020
QC Reviewer :	Ben Tam	Signature :	46	Date :	6 January 2020

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, Kwai Chung Location ID : Calibration Room						nung		of Calibration: 3-I libration Date: 3-N	
					COND	ITIONS			
	Sea Level] Temp	Pressure perature	. ,	1	.023.1 16.4		Corrected Pressu Temperatu		767.325 289
				CALI	BRATI	ON ORIFICE			
Make-> TIS Model-> 502 Calibration Date-> 5-Fe							Qstd Slope Qstd Intercept Expiry Date	->(2.0968 0.00065 -Feb-20
					CALIB	RATION			
Plate H20 No. (ir	(L)H2O (R) 1) (in)	H20 (in)	Qstd (m3/min)		I art)	IC corrected		INEAR RESSION	
18 6. 13 5. 10 4. 8 2. 5 1.	2 5.2 1 4.1 6 2.6	13.0 10.4 8.2 5.2 3.2	1.754 1.569 1.393 1.109 0.870	4	53 54.04 48 48.94 41 41.80 30 30.59 22 22.43		Slope = 36.7338 Intercept = -9.6198 Corr. coeff. = 0.9986		
Calculations : Qstd = 1/m[Squ IC = I[Sqrt(Pa/ Qstd = standard IC = corrected I = actual chart m = calibrator (C Ta = actual ten Pstd = actual p For subsequen 1/m((I)[Sqrt(2 m = sampler she	Pstd)(Tstd/T I flow rate chart response Qstd slope Qstd intercep nperature du ressure durin t calculation (98/Tav)(Pay	ra)] es t ring cali ng calibr n of san	bration (de ation (mm apler flow:		00 90 90 90 90 90 90 90 90 90 90 90 90 9	.00	FLOW RATE C	CHART	
 b = sampler intercept I = chart response Tav = daily average temperature Pav = daily average pressure 				0	0.000	0.500 1.000 Standard Flow Rate	1.500 e (m3/min)	2.000	



Key

ΔH: calibrator manometer reading (in H2O) ΔP: rootsmeter manometer reading (mm Hg)

Ta: actual absolute temperature (°K)

Pa: actual barometric pressure (mm Hg)

RECALIBRATION DUE DATE:

February 5, 2020

	0e	rtifa	cate	of	Oal	iori	tion	
			Calibration	Certificati	on Informat	ion		
Cal. Date:	February 5	, 2019	Roots	meter S/N:	438320	Ta:	293	°K
Operator:	Jim Tisch					Pa:	753.1	mm Hg
Calibration I	Model #:	TE-5025A	Cali	brator S/N:	1941			-
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔΗ]
4	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)	
	1	1	2	1	1.4830	3.2	2.00	
	2	3	4	1	1.0430	6.4	4.00	1
	3	5	6	1	0.9300	7.9	5.00]
	4	7	8	1	0.8870	8.7	5.50]
	5	9	10	1	0.7320	12.7	8.00	
				Data Tabula	tion]
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstc}\right)}$	$\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)}$		Qa	$\sqrt{\Delta H(Ta/Pa)}$	
	(m3)	(x-axis)	(y-ax	(is)	Va	(x-axis)	(y-axis)	
	1.0036	0.6767	1.41	97	0.9958	0.6714	0.8821	1
	0.9993	0.9581	2.00	78	0.9915	0.9506	1.2475	1
	0.9973	1.0723	2.24	48	0.9895	1.0640	1.3947]
	0.9962	1.1231	2.35	44	0.9884	1.1144	1.4628]
	0.9908	1.3536	2.83		0.9831	1.3431	1.7642	
		m=	2.096			m=	1.31298	
,	QSTD	b=	-0.00		QA	b=	-0.00040	1
		r=	0.999	999		<u>r=</u>	0.99999	
				Calculatio	ns	216/100418/04/10040244141824404404404404884494444]
	Vstd=	ΔVol((Pa-ΔP)	/Pstd)(Tstd/T	a)	Va=	ΔVol((Pa-Δ	P)/Pa)	1
	Qstd=	Vstd/∆Time	******		Qa=	Va/∆Time		1
	For subsequent flow rate calculations:							
	$\mathbf{Qstd=1/m}\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right) \qquad \mathbf{Qa=1/m}\left(\left(\sqrt{\Delta H\left(Ta/Pa\right)}\right)-b\right)$							
	Standard	Conditions			_			
Tstd:	298.15		de diving to the second se			RECA	LIBRATION	
Pstd:	760	mm Hg					nnual racalibrati	100

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue

Village of Cleves, OH 45002

b: intercept m: slope

> <u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES





CONTACT	: MR BEN TAM	WORK ORDER HK2001300					
CLIENT	ACTION UNITED ENVIRONMENT						
	SERVICES AND CONSULTING						
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41	SUB-BATCH : 1					
	TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG	DATE RECEIVED : 6-JAN-2020					
	KONG	DATE OF ISSUE : 10-JAN-2020					
PROJECT	:	NO. OF SAMPLES : 1					
		CLIENT ORDER					

General Comments

- Sample(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the item(s) tested.
- Sample information (Project name, Sample ID, Sampling date/time, etc., if any) is provided by client.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position
Richard Jong.	
Richard Fung	Managing Director

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK2001300

¹ ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING :



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK2001300-001	S/N: 366410	AIR	06-Jan-2020	S/N: 366410

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	366410
Equipment Ref:	EQ110
Job Order	HK2001300

Standard Equipment:

Standard Equipment:	Higher Volume Sampler
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018
Last Calibration Date:	3 December 2019

Equipment Verification Results:

Testing Date:

27&31 December 2019

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr	09:08 ~ 11:10	18.0	1020.3	0.040	2298	19.2
2hr	11:15 ~ 13:16	19.2	1024.9	0.048	2477	20.6
2hr15min	13:22 ~ 15:23	19.2	1024.9	0.034	1941	14.4

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



Slope (K-factor):	0.0022
Correlation Coefficient	0.9937
Date of Issue	6 January 2020

Remarks:

1. **Strong** Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment





Operator :	Fai So	Signature : _	far	Date :	6 January 2020
QC Reviewer :	Ben Tam	Signature : _	K	Date :	6 January 2020

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Location ID :	Gold Ki Calibrat	-		of Calibration: 3-I libration Date: 3-N					
					COND	ITIONS			
	Sea Level] Temp	Pressure perature	. ,	1	.023.1 16.4		Corrected Pressu Temperatu		767.325 289
				CALI	BRATI	ON ORIFICE			
Make-> TIS Model-> 502 Calibration Date-> 5-Fe							Qstd Slope Qstd Intercept Expiry Date	->(2.0968 0.00065 -Feb-20
					CALIB	RATION			
Plate H20 No. (ir	(L)H2O (R) 1) (in)	H20 (in)	Qstd (m3/min)		I art)	IC corrected		INEAR RESSION	
18 6. 13 5. 10 4. 8 2. 5 1.	2 5.2 1 4.1 6 2.6	13.0 10.4 8.2 5.2 3.2	1.754 1.569 1.393 1.109 0.870	4	53 18 11 50 22	54.04 48.94 41.80 30.59 22.43	Slope Intercep Corr. coeff	t = -9.6198	
Calculations : Qstd = 1/m[Squ IC = I[Sqrt(Pa/ Qstd = standard IC = corrected I = actual chart m = calibrator (C Ta = actual ten Pstd = actual p For subsequen 1/m((I)[Sqrt(2 m = sampler she	Pstd)(Tstd/T I flow rate chart response Qstd slope Qstd intercep nperature du ressure durin t calculation (98/Tav)(Pay	ra)] es t ring cali ng calibr n of san	bration (de ation (mm apler flow:		00 90 90 90 90 90 90 90 90 90 90 90 90 9	.00	FLOW RATE C	CHART	
 b = sampler intercept I = chart response Tav = daily average temperature Pav = daily average pressure 				0	0.000	0.500 1.000 Standard Flow Rate	1.500 e (m3/min)	2.000	



Key

ΔH: calibrator manometer reading (in H2O) ΔP: rootsmeter manometer reading (mm Hg)

Ta: actual absolute temperature (°K)

Pa: actual barometric pressure (mm Hg)

RECALIBRATION DUE DATE:

February 5, 2020

	0e	rtifa	cate	of	Oal	iori	tion	
			Calibration	Certificati	on Informat	ion		
Cal. Date:	February 5	, 2019	Roots	meter S/N:	438320	Ta:	293	°K
Operator:	Jim Tisch					Pa:	753.1	mm Hg
Calibration I	Model #:	TE-5025A	Cali	brator S/N:	1941			-
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔΗ]
4	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)	
	1	1	2	1	1.4830	3.2	2.00	
	2	3	4	1	1.0430	6.4	4.00	1
	3	5	6	1	0.9300	7.9	5.00]
	4	7	8	1	0.8870	8.7	5.50]
	5	9	10	1	0.7320	12.7	8.00	
				Data Tabula	tion]
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstc}\right)}$)(<u>Tstd</u>)		Qa	$\sqrt{\Delta H(Ta/Pa)}$	
	(m3)	(x-axis)	(y-ax	(is)	Va	(x-axis)	(y-axis)	
	1.0036	0.6767	1.41	97	0.9958	0.6714	0.8821	1
	0.9993	0.9581	2.00	78	0.9915	0.9506	1.2475	1
	0.9973	1.0723	2.24	48	0.9895	1.0640	1.3947]
	0.9962	1.1231	2.35	44	0.9884	1.1144	1.4628]
	0.9908	1.3536	2.83		0.9831	1.3431	1.7642	
		m=	2.096			m=	1.31298	
,	QSTD	b=	-0.00		QA	b=	-0.00040	1
		r=	0.999	999		<u>r=</u>	0.99999]
				Calculatio	ns	216/100418/04/1004-044118/04/04/04/04/04/04/04/04/04/04/04/04/04/]
	Vstd=	ΔVol((Pa-ΔP)	/Pstd)(Tstd/T	a)	Va=	ΔVol((Pa-Δ	P)/Pa)	1
	$Qstd=Vstd/\DeltaTime$ $Qa=Va/\DeltaTime$						1	
	For subsequent flow rate calculations:							1
	$\mathbf{Qstd=1/m}\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right) \cdot b\right) \qquad \mathbf{Qa=1/m}\left(\left(\sqrt{\Delta H\left(Ta/Pa\right)}\right) \cdot b\right)$							
	Standard	Conditions			_			
Tstd:	298.15					RECA	LIBRATION	
Pstd:	760	mm Hg				nnual racalibrati	100	

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue

Village of Cleves, OH 45002

b: intercept m: slope

> <u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES





CONTACT	: MR BEN TAM	WORK ORDER HK2001298				
CLIENT	ACTION UNITED ENVIRONMENT					
	SERVICES AND CONSULTING					
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41	SUB-BATCH : 1				
	TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG	DATE RECEIVED : 6-JAN-2020				
	KONG	DATE OF ISSUE : 10-JAN-2020				
PROJECT	:	NO. OF SAMPLES : 1				
		CLIENT ORDER +				

General Comments

- Sample(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the item(s) tested.
- Sample information (Project name, Sample ID, Sampling date/time, etc., if any) is provided by client.
- Calibration was subcontracted to and analysed by Action United Enviro Services.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position
Richard Jong.	
Richard Fung	Managing Director

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

ALS Technichem (HK) Pty Ltd Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK2001298

¹ ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING :



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK2001298-001	S/N: 2X6145	AIR	06-Jan-2020	S/N: 2X6145

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	2X6145
Equipment Ref:	EQ105
Job Order	HK2001298

Standard Equipment:

Standard Equipment:	Higher Volume Sampler
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018
Last Calibration Date:	3 December 2019

Equipment Verification Results:

Testing Date:

27&31 December 2019

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr	09:08 ~ 11:10	18.0	1020.3	0.040	2254	18.8
2hr	11:15 ~ 13:16	19.2	1024.9	0.048	2561	21.3
2hr15min	13:22 ~ 15:23	19.2	1024.9	0.034	1841	13.6

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



Linear Regression of Y or X

Slope (K-factor):	0.0022
Correlation Coefficient	0.9935
Date of Issue	6 January 2020

Remarks:

1. **Strong** Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment





TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, Kwa Location ID : Calibration Room				wai Cł	nung		of Calibration: 3-I libration Date: 3-N		
					COND	ITIONS			
	Sea Level] Temp	Pressure perature	. ,	1	.023.1 16.4		Corrected Pressu Temperatu		767.325 289
				CALI	BRATI	ON ORIFICE			
		Calibrat	Make-> Model-> ion Date->		SCH 25A 26-19		Qstd Slope Qstd Intercept Expiry Date	->(2.0968 0.00065 -Feb-20
					CALIB	RATION			
Plate H20 No. (ir	(L)H2O (R) 1) (in)	H20 (in)	Qstd (m3/min)		I art)	IC corrected		INEAR RESSION	
18 6. 13 5. 10 4. 8 2. 5 1.	2 5.2 1 4.1 6 2.6	13.0 10.4 8.2 5.2 3.2	1.754 1.569 1.393 1.109 0.870	4	53 18 11 50 22	54.04 48.94 41.80 30.59 22.43	Slope Intercep Corr. coeff	t = -9.6198	
Calculations : Qstd = 1/m[Sqr IC = I[Sqrt(Pa/ Qstd = standard IC = corrected I = actual chart m = calibrator (Ta = actual ten Pstd = actual ten Pstd = actual pr For subsequen 1/m((I)[Sqrt(2 m = sampler slo b = sampler in	Pstd)(Tstd/T I flow rate chart response Qstd slope Qstd intercep nperature du ressure durin t calculation (98/Tav)(Pay	ra)] es t ring cali ng calibr n of san	bration (de ation (mm apler flow:		00 90 90 90 90 90 90 90 90 90 90 90 90 9	.00	FLOW RATE C	CHART	
I = chart responses Tay = daily ave	ise				0	0.000	0.500 1.000 Standard Flow Rate	1.500 e (m3/min)	2.000



Key

ΔH: calibrator manometer reading (in H2O) ΔP: rootsmeter manometer reading (mm Hg)

Ta: actual absolute temperature (°K)

Pa: actual barometric pressure (mm Hg)

RECALIBRATION DUE DATE:

February 5, 2020

	0e	rtifa	cate	of	Oal	iori	tion		
			Calibration	Certificati	on Informat	ion			
Cal. Date: February 5, 2019 Rootsmeter S/N: 438320 Ta: 293 °K									
Operator: Jim Tisch Pa: 753.1								mm Hg	
Calibration Model #: TE-5025A Calibrator S/N: 1941									
	Vol. Init Vol. Final ΔVol. ΔTime ΔΡ ΔΗ								
4	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)		
	1	1	2	1	1.4830	3.2	2.00		
	2	3	4	1	1.0430	6.4	4.00	1	
	3	5	6	1	0.9300	7.9	5.00]	
	4	7	8	1	0.8870	8.7	5.50]	
	5	9	10	1	0.7320	12.7	8.00		
				Data Tabulation					
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)}$			Qa	$\sqrt{\Delta H(Ta/Pa)}$		
	(m3)	(x-axis)	(y-ax	(is)	Va	(x-axis)	(y-axis)		
	1.0036	0.6767	1.41	1.4197		0.6714	0.8821	1	
	0.9993	0.9581	2.0078		0.9915	0.9506	1.2475	1	
	0.9973	1.0723	2.24	48	0.9895	1.0640	1.3947]	
	0.9962	1.1231	2.35	44	0.9884	1.1144	1.4628]	
	0.9908	1.3536	2.83		0.9831	1.3431	1.7642		
		m=	2.096			m=	1.31298		
,	QSTD	b=	-0.00		QA	b=	-0.00040	1	
		r=	0.999	999		<u>r=</u>	0.99999]	
				Calculatio	ns	216/100418/04/1004-044118/04/04/04/04/04/04/04/04/04/04/04/04/04/]	
	Vstd=	ΔVol((Pa-ΔP)	/Pstd)(Tstd/T	a)	Va=	ΔVol((Pa-Δ	P)/Pa)	1	
	Qstd=	Vstd/∆Time	******		Qa=	Va/∆Time		1	
			For subsequ	ent flow ra	te calculatio	ns:		1	
$\mathbf{Qstd} = 1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right) - b\right) \qquad \mathbf{Qa} = 1/m\left(\left(\sqrt{\Delta H\left(Ta/Pa\right)}\right) - b\right)$							l(Ta/Pa))-b)		
	Standard	Conditions							
Tstd:	298.15		de diving to the second se			RECA	LIBRATION		
Pstd:	760	mm Hg					nnual racalibrati	100	

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue

Village of Cleves, OH 45002

b: intercept m: slope

> <u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C193784 證書編號

ITEM TESTED / 送檢項目	(Job No./序引編號:IC19-1098)	Date of Receipt / 收件日期:5 July 2019
Description / 儀器名稱 :	Integrating Sound Level Meter (EQ008)	
Manufacturer / 製造商 :	Brüel & Kjær	
Model No. / 型號 :	2238	
Serial No. / 編號 :	2285690	
Supplied By / 委託者 :	Action-United Environmental Services and Co	onsulting
	Unit A, 20/F., Gold King Industrial Building,	
	35-41 Tai Lin Pai Road, Kwai Chung, N.T.	

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50 ± 25)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 17 July 2019

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Agilent Technologies / Keysight Technologies

:

- Fluke Everett Service Center, USA

Tested By 測試

	1		Í
			-
		ner	C

K P Cheuk Assistant Engineer

> K C Lee Engineer

Certified By 核證 Date of Issue 簽發日期

:

22 July 2019

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 枝正及檢測實驗所 c/o 香港新界屯門興安里—號四樓 Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com Page 1 of 4



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C193784 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C190176
CL281	Multifunction Acoustic Calibrator	CDK1806821

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level
- 6.1.1.1 Before Self-calibration

	UUT S	Setting	Applied	Value	UUT	
Range	Parameter	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
50 - 130	L _{AFP}	А	F	94.00	1	94.2

6.1.1.2 After Self-calibration

UUT Setting					d Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
50 - 130	L _{AFP}	А	F	94.00	1	94.0	± 0.7

6.1.2 Linearity

	UU	Г Setting	Applied	d Value	UUT	
Range	Parameter	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
50 - 130	L _{AFP}	А	F	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		113.9

IEC 60651 Type 1 Spec. : \pm 0.4 dB per 10 dB step and \pm 0.7 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C193784 證書編號

6.2 Time Weighting

6.2.1 Continuous Signal

- <u>-</u>										
		Applie	d Value	UUT	IEC 60651					
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.			
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)			
50 - 130	L _{AFP}	А	F	94.00	1	94.0	Ref.			
	L _{ASP}		S			94.0	± 0.1			
	L _{AIP}		I			94.0	± 0.1			

6.2.2 Tone Burst Signal (2 kHz)

	UUT	Setting		App	lied Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Burst	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	Duration	(dB)	(dB)
30 - 110	L _{AFP}	А	F	106.0	Continuous	106.0	Ref.
	L _{AFMax}				200 ms	105.0	-1.0 ± 1.0
	L _{ASP}		S		Continuous	106.0	Ref.
	L _{ASMax}				500 ms	102.0	-4.1 ± 1.0

6.3 Frequency Weighting

6.3.1 A-Weighting

	UUT Setting				ed Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	_	(dB)	(dB)
50 - 130	L _{AFP}	A	F	94.00	31.5 Hz	54.7	-39.4 ± 1.5
					63 Hz	67.8	-26.2 ± 1.5
					125 Hz	77.8	-16.1 ± 1.0
					250 Hz	85.3	-8.6 ± 1.0
					500 Hz	90.7	-3.2 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	95.2	$+1.2 \pm 1.0$
					4 kHz	95.0	$+1.0 \pm 1.0$
					8 kHz	92.9	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.8	-4.3 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓 Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com



Certificate of Calibration 校正證書

Certificate No. : C193784 證書編號

6.3.2 C-Weighting

C weighting							
	UUT	Setting		Applied Value		UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
50 - 130	L _{CFP}	C	F	94.00	31.5 Hz	91.1	-3.0 ± 1.5
					63 Hz	93.2	-0.8 ± 1.5
					125 Hz	93.8	-0.2 ± 1.0
					250 Hz	94.0	0.0 ± 1.0
					500 Hz	94.0	0.0 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	93.8	-0.2 ± 1.0
					4 kHz	93.2	-0.8 ± 1.0
					8 kHz	91.0	-3.0 (+1.5 ; -3.0)
					12.5 kHz	87.8	-6.2 (+3.0; -6.0)

6.4

Time Ave	Time Averaging									
	UUT	Setting		Applied Value					UUT	IEC 60804
Range	Parameter	Frequency	Integrating	Frequency	Burst	Burst	Burst	Equivalent	Reading	Type 1
(dB)		Weighting	Time	(kHz)	Duration	Duty	Level	Level	(dB)	Spec.
					(ms)	Factor	(dB)	(dB)		(dB)
30 - 110	L _{Aeq}	А	10 sec.	4	1	1/10	110.0	100	99.9	± 0.5
						$1/10^{2}$		90	90.1	± 0.5
			60 sec.			$1/10^{3}$		80	79.8	± 1.0
			5 min.			1/10 ⁴		70	69.7	± 1.0

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2812705

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value :	250 Hz - 500 Hz 1 kHz	: $\pm 0.30 \text{ dB}$: $\pm 0.20 \text{ dB}$: $\pm 0.35 \text{ dB}$: $\pm 0.45 \text{ dB}$: $\pm 0.70 \text{ dB}$: $\pm 0.10 \text{ dB}$ (Ref. 94 dB) : $\pm 0.10 \text{ dB}$ (Ref. 94 dB) : $\pm 0.2 \text{ dB}$ (Ref. 110 dB
	Burst equivalent level	$\pm 0.2 \text{ dB}$ (Ref. 110 dB continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C192956 證書編號

(Job No./序引編號:IC19-1098)	Date of Receipt / 收件日期: 30 May 2019
Sound Calibrator (EQ082)	
Brüel & Kjær	
4231	
2713428	
Action-United Environmental Services and C	Consulting
Unit A, 20/F., Gold King Industrial Building	,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.	
	Brüel & Kjær 4231 2713428 Action-United Environmental Services and C Unit A, 20/F., Gold King Industrial Building

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50±25)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 7 June 2019

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Agilent Technologies / Keysight Technologies

:

- Fluke Everett Service Center, USA

Tested By 測試

H T Wong

Technical Officer

K 🕻 Lee Engineer

Certified By 核證

Date of Issue 簽發日期 •

12 June 2019

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Certificate of Calibration 校正證書

Certificate No. : C192956 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL130	Universal Counter	C183775
CL281	Multifunction Acoustic Calibrator	CDK1806821
TST150A	Measuring Amplifier	C181288

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	± 0.2	± 0.2
114 dB, 1 kHz	114.1		

5.2 Frequency Accuracy

UUT Nominal Value Measured Value		Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	1.000 0	$1 \text{ kHz} \pm 0.1 \%$	± 0.1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C192957 證書編號

ITEM TESTED / 送檢項目	(Job No. / 序引編號:IC19-1098)	Date of Receipt / 收件日期: 30 May 2019
Description / 儀器名稱 :	Sound Level Meter (EQ017)	
Manufacturer / 製造商 :	Brüel & Kjær	
Model No. / 型號 :	2250	
Serial No. / 編號 :	3012330	
Supplied By / 委託者 :	Action-United Environmental Services and	Consulting
	Unit A, 20/F., Gold King Industrial Buildin	
	35-41 Tai Lin Pai Road, Kwai Chung, N.T.	

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50 ± 25)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 7 June 2019

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

- The Bruel & Kjaer Calibration Laboratory, Denmark
- Agilent Technologies / Keysight Technologies

:

- Fluke Everett Service Center, USA

Tested By 測試

H T Wong

K C Lee Engineer

Technical Officer

Certified By 核證 Date of Issue 簽發日期 1

12 June 2019

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓 Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C192957 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration using laboratory acoustic calibrator was performed before the test 6.1.1.2 to 6.3.2.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C190176
CL281	Multifunction Acoustic Calibrator	CDK1806821

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level
- 6.1.1.1 Before Self-calibration

ſ	UUT Setting		Applied	Value	UUT Reading
	Range (dB)	Main	Level (dB)	Freq. (kHz)	(dB)
	20 - 140	LAF (SPL)	94.00	1	94.1

6.1.1.2 After Self-calibration

UUT Setting		Applie	d Value	UUT Reading	IEC 61672 Class 1
Range (dB)	Main	Level (dB)	Freq. (kHz)	(dB)	Spec. (dB)
20 - 140	LAF (SPL)	94.00	1	94.0	± 1.1

6.1.2 Linearity

UUT Setting		Applied Value		UUT Reading	
Range (dB)	Main	Level (dB) Freq. (kHz)		(dB)	
20 - 140	LAF (SPL)	94.00	1	94.0 (Ref.)	
		104.00		104.0	
		114.00		114.0	

IEC 61672 Class 1 Spec. : \pm 0.6 dB per 10 dB step and \pm 1.1 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



輝創工程有限公司 Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C192957 證書編號

6.2 Time Weighting

UUT	UUT Setting		Applied Value		IEC 61672 Class 1
Range (dB)	Main	Level (dB)	Freq. (kHz)	(dB)	Spec. (dB)
20 - 140	LAF (SPL)	94.00	1	94.0	Ref.
	LAS (SPL)			94.0	± 0.3

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Se	UUT Setting Applied		d Value	UUT Reading	IEC 61672 Class 1 Spec.
Range (dB)	Main	Level (dB)	Freq.	(dB)	(dB)
20 - 140	LAF (SPL)	94.00	63 Hz	67.8	-26.2 ± 1.5
			125 Hz	77.8	-16.1 ± 1.5
			250 Hz	85.3	-8.6 ± 1.4
			500 Hz	90.7	-3.2 ± 1.4
			1 kHz	94.0	Ref.
			2 kHz	95.2	$+1.2 \pm 1.6$
			4 kHz	95.0	$+1.0 \pm 1.6$
			8 kHz	92.9	-1.1(+2.1;-3.1)
			12.5 kHz	89.3	-4.3(+3.0;-6.0)

6.3.2 C-Weighting

	Weighting					
UUT Setting		Applied Value		UUT Reading	IEC 61672 Class 1 Spec.	
Range (dB)	Main	Level (dB)	Freq.	(dB)	(dB)	
20 - 140	LCF (SPL)	94.00	63 Hz	93.2	-0.8 ± 1.5	
			125 Hz	93.8	-0.2 ± 1.5	
			250 Hz	94.0	0.0 ± 1.4	
			500 Hz	94.0	0.0 ± 1.4	
			1 kHz	94.0	Ref.	
			2 kHz	93.8	-0.2 ± 1.6	
			4 kHz	93.2	-0.8 ± 1.6	
			8 kHz	91.0	-3.0 (+2.1 ; -3.1)	
			12.5 kHz	87.4	-6.2 (+3.0 ; -6.0)	

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Certificate of Calibration 校正證書

Certificate No. : C192957 證書編號

Remarks : - UUT Microphone Model No. : 4189 & S/N : 3130396

- Mfr's Spec. : IEC 61672 Class 1
- Uncertainties of Applied Value : 94 dB : 63 Hz 125 Hz : ± 0.35 dB 250 Hz - 500 Hz ± 0.30 dB 1 kHz $:\pm 0.20 \text{ dB}$ 2 kHz - 4 kHz $\pm 0.35 \text{ dB}$ $:\pm 0.45 \text{ dB}$ 8 kHz $:\pm 0.70 \text{ dB}$ 12.5 kHz $:\pm 0.10 \text{ dB}$ (Ref. 94 dB) 104 dB : 1 kHz : 1 kHz $\pm 0.10 \text{ dB}$ (Ref. 94 dB) 114 dB

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



ALS Technichem (HK) Pty Ltd 11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street, Kwai Chung N.T., Hong Kong T: +852 2610 1044 | F: +852 2610 2021

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: CLIENT:	MR BEN TAM ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING	WORK ORDER:	HK2005464
ADDRESS:	RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH: LABORATORY: DATE RECEIVED: DATE OF ISSUE:	0 HONG KONG 12-Feb-2020 19-Feb-2020

SPECIFIC COMMENTS

Equipment information (Brand name, Model No., Serial No. and Equipment No.) is provided by client. The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principle as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test: Dissolved Oxygen and Temperature

Equipment Type:Dissolved Oxygen MeterBrand Name/ Model No.:YSI Pro 20Serial No./ Equipment No.:12C100570Date of Calibration:19-Feb-2020

GENERAL COMMENTS

This is the Final Report and supersedes any preliminary report with this batch number. All pages of this report have been checked and approved for release.

Ma Aij

Mr Chan Siu Ming, Vico Manager - Inorganic

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

WORK ORDER:	HK2005464			ALS
SUB-BATCH: DATE OF ISSUE: CLIENT:	0 19-Feb-2020 ACTION UNITED ENVIRONMEN	T SERVICES AND CONSULTING		
Equipment Type:	Dissolved Oxygen Meter			
Brand Name/ Model No.:	YSI Pro 20			
Serial No./ Equipment No.:	12C100570			
Date of Calibration:	19-Feb-2020	Date of Next Calibration:	19-May-2020	

PARAMETERS:

Dissolved Oxygen Method Ref: APHA (21st edition), 4500-O: G

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
3.53	3.56	+0.03
5.87	5.70	-0.17
7.06	6.93	-0.13
	Tolerance Limit (mg/L)	±0.20

Temperature

Method Ref: Section 6 of International Accreditation New Zealand Technical

Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)
10.0	10.3	+0.3
19.9	20.0	+ O. 1
40.1	39.8	-0.3
	Tolerance Limit (°C)	±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ma Ling

Mr Chan Siu Ming, Vico Manager - Inorganic



ALS Technichem (HK) Pty Ltd 11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street, Kwai Chung N.T., Hong Kong T: +852 2610 1044 | F: +852 2610 2021

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: CLIENT:	MR BEN TAM ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING	WORK ORDER:	HK2005457
ADDRESS:	RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH: LABORATORY: DATE RECEIVED: DATE OF ISSUE:	0 HONG KONG 12-Feb-2020 19-Feb-2020

SPECIFIC COMMENTS

Equipment information (Brand name, Model No., Serial No. and Equipment No.) is provided by client. The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principle as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test:	Turbidity
Equipment Type:	Turbidimeter
Brand Name/ Model No.:	Hach 2100Q
Serial No./ Equipment No.:	12060C018266
Date of Calibration:	18-Feb-2020

GENERAL COMMENTS

This is the Final Report and supersedes any preliminary report with this batch number. All pages of this report have been checked and approved for release.

Ms. Lin Wai Yu, Iris Assistant Manager - Inorganic

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

WORK ORDER:	HK2005457			ALS
SUB-BATCH: DATE OF ISSUE: CLIENT:	0 19-Feb-2020 ACTION UNITED ENVIRONMEN	IT SERVICES AND CONSULTING		(/
Equipment Type:	Turbidimeter			
Brand Name/ Model No.:	Hach 2100Q			
Serial No./ Equipment No.:	12060C018266			
Date of Calibration:	18-Feb-2020	Date of Next Calibration:	18-May-2020	
PARAMETERS:				
Turbidity	Method Ref: APHA (21st edition	n), 2130B		

Displayed Reading (NTU)

0.26

4.30

372

Tolerance Limit (%)

40 39.20 80 87.9

Expected Reading (NTU)

0

4

400

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

1:5

Ms. Lin Wai Yu, Iris Assistant Manager - Inorganic

Tolerance (%)

--

+7.5

-2.0

+9.9

-7.0

±10.0



ALS Technichem (HK) Pty Ltd 11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street, Kwai Chung N.T., Hong Kong T: +852 2610 1044 | F: +852 2610 2021

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: CLIENT:	MR BEN TAM ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING	WORK ORDER:	HK2006620
ADDRESS:	RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH: LABORATORY: DATE RECEIVED: DATE OF ISSUE:	0 HONG KONG 21-Feb-2020 26-Feb-2020

SPECIFIC COMMENTS

Equipment information (Brand name, Model No., Serial No. and Equipment No.) is provided by client. The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principle as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test: pH Value and Temperature

Equipment Type:pH meterBrand Name/ Model No.:AZ8685Serial No./ Equipment No.:1168272Date of Calibration:26-Feb-2020

GENERAL COMMENTS

This is the Final Report and supersedes any preliminary report with this batch number. All pages of this report have been checked and approved for release.

Ms. Lin Wai Yu, Iris Assistant Manager - Inorganic

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

WORK ORDER:	HK2006620		ALS
SUB-BATCH: DATE OF ISSUE: CLIENT:	0 26-Feb-2020 ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING		
Equipment Type:	pH meter		
Brand Name/ Model No.:	AZ8685		
Serial No./ Equipment No.:	1168272		
Date of Calibration:	26-Feb-2020	Date of Next Calibration:	26-May-2020
PARAMETERS:			
pH Value	Method Ref: APHA (21st edition),	4500H:B	
	Expected Reading (pH unit)	Displayed Reading (pH unit)	Tolerance (pH unit)
	4.0	4.00	+0.00
	7.0	7.10	+0.10

Temperature

Method Ref: Section 6 of International Accreditation New Zealand Technical Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

10.0

calde Ne. 5 Second californial en 2000. Working memorieter calibration recedure.					
Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)			
10.0	10.0	+0.0			
20.0	20.0	+0.0			
39.0	38.5	-0.5			
	Tolerance Limit (°C)	±2.0			

10.00

Tolerance Limit (pH unit)

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

1:5

Ms. Lin Wai Yu, Iris Assistant Manager - Inorganic

+0.00

±0.20



ALS Technichem (HK) Pty Ltd 11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street, Kwai Chung N.T., Hong Kong T: +852 2610 1044 | F: +852 2610 2021

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: CLIENT:	MR BEN TAM ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING	WORK ORDER:	HK2001857
ADDRESS:	RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH: LABORATORY: DATE RECEIVED: DATE OF ISSUE:	0 HONG KONG 13-Jan-2020 17-Jan-2020

<u>COMMENTS</u>

Equipment information (Brand name, Model No., Serial No. and Equipment No.) is provided by client. The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principle as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test:	Salinity
Equipment Type:	Salinity Meter
Brand Name/ Model No.:	AZ8371
Serial No./ Equipment No.:	1219381
Date of Calibration:	16-Jan-2020

<u>NOTES</u>

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Ms. Lin Wai Yu, Iris Assistant Manager - Inorganic

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

WORK ORDER:	HK2001857			ALS
SUB-BATCH: DATE OF ISSUE: CLIENT:	0 17-Jan-2020 ACTION UNITED ENVIRONMEN	IT SERVICES AND CONSULTING		
Equipment Type:	Salinity Meter			
Brand Name/ Model No.:	AZ8371			
Serial No./ Equipment No.:	1219381			
Date of Calibration:	16-Jan-2020	Date of Next Calibration:	16-Apr-2020	
PARAMETERS:				

Salinity

Method Ref: APHA (21st edition), 2520B

Expected Reading (ppt)	Displayed Reading (ppt)	Tolerance (%)
0	0.00	
10	9.61	-3.9
20	18.0	-10.0
30	30.0	+0.0
	Tolerance Limit (%)	±10.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

1:5

Ms. Lin Wai Yu, Iris Assistant Manager - Inorganic



ALS Technichem (HK) Pty Ltd 11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street, Kwai Chung N.T., Hong Kong T: +852 2610 1044 | F: +852 2610 2021

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: CLIENT:	MR BEN TAM ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING	WORK ORDER:	HK2013211
ADDRESS:	RM A, 20/F, GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	SUB-BATCH: LABORATORY: DATE RECEIVED: DATE OF ISSUE:	0 HONG KONG 07-Apr-2020 14-Apr-2020

SPECIFIC COMMENTS

Equipment information (Brand name, Model No., Serial No. and Equipment No.) is provided by client. The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principle as practised by the laboratory or quoted from relevant international standards.

The validity of equipment/ meter performance only applies to the result(s) stated in the report.

Equipment Type:	Salinity Meter
Service Nature:	Performance Check
Scope:	Salinity
Brand Name/ Model No.:	AZ8371
Serial No./ Equipment No.:	1219392
Date of Calibration:	14-April-2020

GENERAL COMMENTS

This is the Final Report and supersedes any preliminary report with this batch number. All pages of this report have been checked and approved for release.

Ma Alig

Mr Chan Siu Ming, Vico Manager - Inorganic

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

WORK ORDER:	HK2013211			
SUB-BATCH: DATE OF ISSUE: CLIENT:	0 14-Apr-2020 ACTION UNITED ENVIRONMEN	T SERVICES AND CONSULTING		
Equipment Type:	Salinity Meter			
Brand Name/ Model No.:	AZ8371			
Serial No./ Equipment No.:	1219392			
Date of Calibration:	14-April-2020	Date of Next Calibration:	14-July-2020	

PARAMETERS:

Sa	lin	ity
----	-----	-----

Method Ref: APHA (21st edition), 2520B

Expected Reading (ppt)	Displayed Reading (ppt)	Tolerance (%)
0	0.00	
10	9.90	-1.0
20	18.50	-7.5
30	27.50	-8.3
	Tolerance Limit (%)	±10.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ma Aij

Mr Chan Siu Ming, Vico Manager - Inorganic



ALS Technichem (HK) Pty Ltd 11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street, Kwai Chung N.T., Hong Kong

T: +852 2610 1044 | F: +852 2610 2021

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT:	MR BEN TAM	WORK ORDER:	HK1946056
CLIENT:	ACTION UNITED ENVIRONMENT SERVICES AND CONSULTI	SUB-BATCH:	0
ADDRESS:	RM A 20/F., GOLD KING IND BLDG,	LABORATORY:	HONG KONG
	NO. 35-41 TAI LIN PAI ROAD,	DATE RECEIVED:	11-Oct-2019
	KWAI CHUNG, N.T. HONG KONG	DATE OF ISSUE:	28-Oct-2019

COMMENTS

The calibration of flow rate performed by AUES staff on 09 October 2019.

Flow rate	
Flow Meter	
Global Water	
FP211	
1449006330	
314	
09 October, 2019	

NOTES

This is the Final Report and supersedes any preliminary report with this batch number. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Mr. Fung Lim Chee, Richard Managing Director, Life Sciences Hong Kong

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

Page 1 of 2
REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

Work Order:	HK1946056
Sub-batch:	0
Date of Issue:	28-Oct-2019
Client:	ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING

Reference Equipment:

Model: SonTek IQ Standard Serial Number : IQ1217004

Equipment to be calibrated:

Equipment Type:	Flow Meter
Brand Name:	Global Water
Model No.:	FP211
Serial No.:	1449006330
Equipment No.:	
Calibration Factor:	314

Date of Calibration: 09 October, 2019

Parameters: The calibration of flow meter is verified with standard flow meter on site by AUES Staff.

Flow rate

Trial	Reading of Reference Equipment (m/s)	Reading of Equipment to be calibrated (m/s) Global Water FP211				
	SonTek IQ Standard Serial No: IQ1217004	Serial No. 1449006330				
		81				
1	0.11	0.1				
2	0.19	0.2				
3	0.46	0.4				
4	0.77	0.8				
5	1.02	1.0				
6	1.17	1.1				

Mr. Fung Lim Chee, Richard Managing Director, Life Sciences Hong Kong



Hong Kong Accreditation Service 香港認可處

Certificate of Accreditation

認可證書

This is to certify that 特此證明

ALS TECHNICHEM (HK) PTY LIMITED

11/F., Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong 香港新界葵涌永業街1-3號忠信針織中心11樓

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 為香港認可處執行機關根據認可諮詢委員會建議而接受的

HOKLAS Accredited Laboratory

「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO / IEC 17025 : 2005 – General requirements for the competence 此實驗所符合ISO / IEC 17025 : 2005 –《測試及校正實驗所能力的通用規定》所訂的要求, of testing and calibration laboratories and it has been accredited for performing specific tests or calibrations as 獲認可進行載於香港實驗所認可計劃《認可實驗所名冊》內下述測試類別中的指定 listed in the HOKLAS Directory of Accredited Laboratories within the test category of 測試或校正工作

Environmental Testing 環境測試

This laboratory is accredited in accordance with the recognised International Standard ISO / IEC 17025 : 2005. 本實驗所乃根據公認的國際標準 ISO / IEC 17025 : 2005 獲得認可。 This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory 這項認可資格演示在指定範疇所需的技術能力及實驗所質量管理體系的運作 quality management system (see joint IAF-ILAC-ISO Communiqué). (見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 香港認可處根據認可處執行機關的權限在此蓋上通用印章

CHAN Sing Sing, Terence, Executive Administrator 執行幹事 陳成城 Issue Date : 5 May 2009 簽發日期:二零零九年五月五日

Registration Number : HCKLAS 066 註冊號碼:



Date of First Registration : 15 September 1995 首次註冊日期:一九九五年九月十五日

∟ 000552



Appendix F

Event and Action Plan of Air Quality, Noise and Water Quality

Event and Action Plan for air quality

	Action											
Event	ET	IEC	ER	Contractor								
Action level exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to daily. 	 Check monitoring data submitted by ET; Check Contractor's working method. 	1. Notify Contractor	 Rectify any unacceptable practice; Amend working methods if appropriate. 								
Action level exceedance for two or more consecutive samples	 I. Identify source; Inform IEC and ER; Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Submit proposals for remedial to ER within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 								
Limit level exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform ER, Contractor and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 								
Limit level exceedance for two or more consecutive samples	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; Ensure remedial measures properly implemented; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the ER until the exceedance is abated. 								

Note: ET – Environmental Team IEC – Independent Environmental Checker ER – Engineer's Representative

Event and Action Plan for Construction Noise

Event						
Event	ET	IEC	ER	Contractor		
Action Level Exceedance	 Notify IEC, ER and Contractor; Carry out investigation; Report the results of investigation to the IEC, ER and Contractor; Discuss with the Contractor and formulate remedial measures; Increase monitoring frequency to check mitigation effectiveness 	3. Supervise the implementation of remedial measures.	 failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analyzed noise problem; 4. Ensure remedial measures are properly implemented 	 Submit noise mitigation proposals to IEC and ER; Implement noise mitigation proposals 		
Limit Level Exceedance	 Identify source; Inform IEC, ER, EPD and Contractor; Repeat measurements to confirm findings; Increase monitoring frequency; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Inform IEC, ER and EPD the causes and actions taken for the exceedances; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. 	actions; 2. Review Contractors remedial actions whenever necessary to assure their	 failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analyzed noise problem; 4. Ensure remedial measures properly 	3. Implement the agreed proposals;4. Resubmit proposals if problem still not under control;		

Note:

ET – Environmental Team

IEC – Independent Environmental Checker

ER – Engineer's Representative

Event and Action Plan for Water Quality

F 4	Action										
Event	ET	IEC	ER	Contractor							
Action level exceedance for one sampling day	 Inform IEC, Contractor and ER; Check monitoring data, all plant, equipment and Contractor's working methods; and Discuss remedial measures with IEC and Contractor and ER. 	 Discuss with ET, ER and Contractor on the implemented mitigation measures; Review proposals on remedial measures submitted by Contractor and advise the ER accordingly; and Review and advise the ET and ER on the effectiveness of the implemented mitigation measures. 	 Discuss with IEC, ET and Contractor on the implemented mitigation measures; Make agreement on the remedial measures to be implemented; Supervise the implementation of agreed remedial measures. 	 Identify source(s) of impact; Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ER, ET and IEC and purpose remedial measures to IEC and ER; and Implement the agreed mitigation measures. 							
Action level exceedance for more than one consecutive sampling days	 Repeat in-situ measurement on next day of exceedance to confirm findings; Inform IEC, contractor and ER; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss remedial measures with IEC, contractor and ER Ensure remedial measures are implemented 	 Discuss with ET, Contractor and ER on the implemented mitigation measures; Review the proposed remedial measures submitted by Contractor and advise the ER accordingly; and Review and advise the ET and ER on the effectiveness of the implemented mitigation measures. 	 Discuss with ET, IEC and Contractor on the proposed mitigation measures; Make agreement on the remedial measures to be implemented ; and Discuss with ET, IEC and Contractor on the effectiveness of the implemented remedial measures. 	 Identify source(s) of impact; Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment and consider changes of working methods; Discuss with ET, IEC and ER and submit proposal of remedial measures to ER and IEC within 3 working days of notification; and Implement the agreed mitigation measures. 							
Limit level exceedance for one sampling day	 Repeat measurement on next day of exceedance to confirm findings; Inform IEC, contractor and ER; Rectify unacceptable practice; Check monitoring data, all plant, equipment and Contractor's working methods; Consider changes of working methods; Discuss mitigation measures with IEC, ER and Contractor; and Ensure the agreed remedial measures are implemented 	 Discuss with ET, Contractor and ER on the implemented mitigation measures; Review the proposed remedial measures submitted by Contractor and advise the ER accordingly; and Review and advise the ET and ER on the effectiveness of the implemented mitigation measures. 	 Discuss with ET, IEC and Contractor on the implemented remedial measures; Request Contractor to critically review the working methods; Make agreement on the remedial measures to be implemented; and Discuss with ET, IEC and Contractor on the effectiveness of the implemented remedial measures. 	 Identify source(s) of impact; Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment and consider changes of working methods; Discuss with ET, IEC and ER and submit proposal of additional mitigation measures to ER and IEC within 3 working days of notification; and Implement the agreed remedial measures. 							
Limit level exceedance for more than one consecutive sampling days	 Inform IEC, contractor and ER; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, ER and Contractor; Ensure mitigation measures are implemented; and Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days 	 Discuss with ET, Contractor and ER on the implemented mitigation measures; Review the proposed remedial measures submitted by Contractor and advise the ER accordingly; and Review and advise the ET and ER on the effectiveness of the implemented mitigation measures. 	 Discuss with ET, IEC and Contractor on the implemented remedial measures; Request Contractor to critically review the working methods; Make agreement on the remedial measures to be implemented; Discuss with ET and IEC on the effectiveness of the implemented mitigation measures; and Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit level. 	 Identify source(s) of impact; Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment and consider changes of working methods; Discuss with ET, IEC and ER and submit proposal of additional mitigation measures to ER and IEC within 3 working days of notification; and Implement the agreed remedial measures; and As directed by the ER, to slow down or stop all or part of the construction activities until no exceedance of Limit level. 							

Note: ET - Environmental Team IEC - Independent Environmental Checker ER - Engineer's Representative Each step of actions required shall be implemented within 1 working day unless otherwise specified or agreed with EPD.



Appendix G

Monitoring Schedules of the Reporting Month and Coming Month



	Data	Noise Monitoring	Air Qualit	y Monitoring	Weter Oreliter
	Date	Noise Monitoring	1-Hour TSP	24-Hour TSP	Water Quality
Wed	1-Apr-20				\checkmark
Thu	2-Apr-20				
Fri	3-Apr-20			✓	\checkmark
Sat	4-Apr-20				
Sun	5-Apr-20				
Mon	6-Apr-20	✓	\checkmark		\checkmark
Tue	7-Apr-20				
Wed	8-Apr-20		\checkmark		✓
Thu	9-Apr-20			✓	
Fri	10-Apr-20				
Sat	11-Apr-20				
Sun	12-Apr-20				
Mon	13-Apr-20				
Tue	14-Apr-20	✓	\checkmark		\checkmark
Wed	15-Apr-20			✓	
Thu	16-Apr-20		\checkmark		\checkmark
Fri	17-Apr-20				
Sat	18-Apr-20				\checkmark
Sun	19-Apr-20				
Mon	20-Apr-20				\checkmark
Tue	21-Apr-20			✓	
Wed	22-Apr-20	✓	✓		\checkmark
Thu	23-Apr-20				
Fri	24-Apr-20				\checkmark
Sat	25-Apr-20				
Sun	26-Apr-20				
Mon	27-Apr-20			✓	✓
Tue	28-Apr-20	✓	√		
Wed	29-Apr-20				\checkmark
Thu	30-Apr-20				

Impact Monitoring Schedule of Air Quality, Noise and Water Quality – April 2020

Remark: There will be no construction activity during Easter holiday on 10 to 13 April 2020.

✓	Monitoring Day
	Sunday or Public Holiday



	D (Air Quality	y Monitoring	
	Date	Noise Monitoring	1-Hour TSP	24-Hour TSP	Water Quality
Fri	1-May-20				
Sat	2-May-20			✓	✓
Sun	3-May-20				
Mon	4-May-20	✓	\checkmark		✓
Tue	5-May-20				
Wed	6-May-20				✓
Thu	7-May-20				
Fri	8-May-20			✓	✓
Sat	9-May-20		\checkmark		
Sun	10-May-20				
Mon	11-May-20				✓
Tue	12-May-20				
Wed	13-May-20				✓
Thu	14-May-20			✓	
Fri	15-May-20	✓	√		✓
Sat	16-May-20				
Sun	17-May-20				
Mon	18-May-20				✓
Tue	19-May-20				
Wed	20-May-20			✓	✓
Thu	21-May-20	✓	√		
Fri	22-May-20				✓
Sat	23-May-20				
Sun	24-May-20				
Mon	25-May-20				✓
Tue	26-May-20			✓	
Wed	27-May-20	✓	\checkmark		✓
Thu	28-May-20				
Fri	29-May-20				✓
Sat	30-May-20				
Sun	31-May-20				

Impact Monitoring Schedule of Air Quality, Noise and Water Quality – May 2020

✓	Monitoring Day
	Sunday or Public Holiday



Appendix H

Monitoring Data

- 24-hour TSP Air Quality
- Noise
- Water Quality



Air Quality (24-hour TSP)



	24-Hour TSP Monitoring Data for ASR-1														
DATE	SAMPLE NUMBER	-		FLAPSED TIME I CHART READING I		AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE		FILTER W	EIGHT (g)	DUST WEIGHT COLLECTED	24-Hr TSP (μg/m ³)		
		INITIAL	FINAL	(min)	MIN	MAX	AVG	(°C)	(hPa)	(m ³ /min)	(std m ³)	INITIAL	FINAL	(g)	
3-Apr-20	25591	22304.20	22328.21	1440.60	31	32	31.5	20.8	1014.2	1.00	1435	2.8256	2.9183	0.0927	65
9-Apr-20	25582	22328.21	22352.21	1440.00	31	32	31.5	21.8	1013.1	0.93	1338	2.8580	3.0170	0.1590	119
15-Apr-20	25602	22352.21	22376.21	1440.00	31	32	31.5	22	1013.6	0.93	1338	2.7903	2.9468	0.1565	117
21-Apr-20	25649	22376.21	22400.21	1440.00	31	32	31.5	23.9	1011.5	0.93	1332	2.7788	2.8720	0.0932	70
27-Apr-20	25655	22400.21	22424.21	1440.00	31	32	31.5	23.9	1012.4	0.96	1384	2.8002	2.8640	0.0638	46

	24-Hour TSP Monitoring Data for ASR-2														
DATE	E SAMPLE ELA				CHA	RT REAI	DING	AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE		FILTER W	EIGHT (g)	DUST WEIGHT COLLECTED	24-Hr TSP (μg/m ³)
		INITIAL	FINAL	(min)	MIN	MAX	AVG	(°C)	(hPa)	(m ³ /min)	(std m ³)	INITIAL	FINAL	(g)	
3-Apr-20	25599	19706.09	19730.09	1440.00	30	30	30.0	20.8	1014.2	0.99	1429	2.7748	2.8115	0.0367	26
9-Apr-20	25583	19730.09	19754.09	1440.00	30	30	30.0	21.8	1013.1	0.92	1328	2.8424	2.8676	0.0252	19
15-Apr-20	25603	19754.09	19778.09	1440.00	30	32	31.0	22	1013.6	0.96	1382	2.7594	2.8100	0.0506	37
21-Apr-20	25647	19778.09	19802.10	1440.60	30	32	31.0	23.9	1011.5	0.95	1375	2.7859	2.9183	0.1324	96
27-Apr-20	25656	19802.10	19826.10	1440.00	30	31	30.5	23.9	1012.4	0.99	1423	2.8208	2.9180	0.0972	68

					24-	Hour '	TSP M	Ionitori	ing Data	for ASR-	3a				
DATE	SAMPLE NUMBER		APSED TI	ME	CHA	RT REA	DING	AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE		FILTER W	EIGHT (g)	DUST WEIGHT COLLECTED	24-Hr TSP (μg/m ³)
		INITIAL	FINAL	(min)	MIN	MAX	AVG	(°C)	(hPa)	(m ³ /min)	(std m ³)	INITIAL	FINAL	(g)	
3-Apr-20	25600	13508.52	13532.52	1440.00	31	32	31.5	20.8	1014.2	1.01	1449	2.8067	2.8558	0.0491	34
9-Apr-20	25584	13532.52	13556.52	1440.00	31	32	31.5	21.8	1013.1	1.02	1467	2.8543	2.9203	0.0660	45
15-Apr-20	25604	13556.52	13580.52	1440.00	31	32	31.5	22	1013.6	1.02	1467	2.8034	2.8730	0.0696	47
21-Apr-20	25646	13580.52	13604.59	1444.20	31	32	31.5	23.9	1011.5	1.01	1464	2.8108	2.8682	0.0574	39
27-Apr-20	25654	13604.59	13628.71	1447.20	31	32	31.5	23.9	1012.4	1.06	1528	2.8036	2.8615	0.0579	38



Noise

								Nois	e Measu	rement	Results	(dB(A))	of CN-1	l							
Date	Start Time	1 st Leq _{5min}	L10	L90	2 nd Leq _{5min}	L10	L90	3 nd Leq _{5min}	L10	L90	4 th Leq _{5min}	L10	L90	5 th Leq _{5min}	L10	L90	6 th Leq _{5min}	L10	L90	Leq _{30min}	Façade Collection (*)
6-Apr-20	15:30	65.9	68.9	60.6	63.6	65.9	58	61.9	63.9	57.7	62.2	64.5	58.5	64.6	65.6	57	63.1	65.1	57.1	67	70
14-Apr-20	16:28	67.1	70.8	55.2	65.6	69.5	54.8	66.6	70.5	59.3	67	70	54.9	65.5	69.1	54.1	64.7	68.1	53.7	70	73
22-Apr-20	11:28	67.4	69.2	56.3	64.5	64.6	56.3	65.4	66.3	56.3	66.9	67.6	57.7	61.4	63.5	55.5	63	65.8	56	69	72
28-Apr-20	15:37	69.9	72.2	57.3	67.9	71.3	60.8	66.5	69.8	58	67.5	72.6	60.9	67.5	70.9	58.7	67.4	71.4	58.1	71	74

(*) A façade correction of +3dB(A) has been added according to acoustical principles and EPD guidelines.

								Nois	e Measu	rement	Results	(dB (A))	of CN-2	2							
Date	Start Time	1 st Leq _{5min}	L10	L90	2 nd Leq _{5min}	L10	L90	3 nd Leq _{5min}	L10	L90	4 th Leq _{5min}	L10	L90	5 th Leq _{5min}	L10	L90	6 th Leq _{5min}	L10	L90	Leq _{30min}	Façade Collection (*)
6-Apr-20	14:53	63.7	66.3	52.6	64.7	66.6	53.3	62.5	65.5	54	63	66.6	53.4	62.6	65.9	52.1	62.4	64.7	53.5	63	66
14-Apr-20	15:52	60.8	65.2	48.6	63.1	67.3	50.2	63.5	67.3	44.8	62.8	66.2	48.3	63.7	67.1	48.4	61.5	65	45.3	63	66
22-Apr-20	10:51	65.8	68.4	54.5	64.9	68.2	50.6	64.5	68.4	51.6	64.3	68	50.9	63.3	67.4	49.6	62.36	66.5	51.2	64	67
28-Apr-20	15:00	61.9	66.9	48.2	58.7	63.2	44.6	60.7	65.2	45	61.8	66.8	47.8	60.1	65.1	46	59.5	64.3	45.8	61	64

(*) A façade correction of +3dB(A) has been added according to acoustical principles and EPD guidelines.

								Nois	e Measu	rement	Results (dB(A))	of CN-3								
Date	Start Time	1 st Leq _{5min}	L10	L90	2 nd Leq _{5min}	L10	L90	3 nd Leq5min	L10	L90	4 th Leq _{5min}	L10	L90	5 th Leq _{5min}	L10	L90	6 th Leq _{5min}	L10	L90	Leq _{30min}	Façade Collection (*)
6-Apr-20	10:28	56.7	58.8	49.4	56.7	60.9	49.5	53.6	57.7	49.6	55.7	59.5	49.8	56.4	60.1	49.9	57	61.4	50.9	56	59
14-Apr-20	15:12	57.9	61.8	46.5	57.6	61.6	46	56.1	60.2	45.6	58.9	62.1	46.9	57.1	61.7	45.9	57.4	61.5	45.5	58	61
22-Apr-20	10:10	56.7	59.5	51.3	56.6	60.8	51.6	55.4	59.9	50.3	53.4	54.8	48.1	55	56.8	50.4	55	57.8	49.8	55	58
28-Apr-20	10:24	57.9	61.2	46.5	56.4	60.2	46.7	52.8	56	46.3	57.6	60.2	45.5	58.5	61.5	46.9	57.5	60.7	45.3	57	60

(*) A façade correction of +3dB(A) has been added according to acoustical principles and EPD guidelines.

								Nois	e Measu	rement	Results (dB(A))	of CN-4							
Date	Start Time	1 st Leq _{5min}	L10	L90	2 nd Leq _{5min}	L10	L90	3 nd Leq _{5min}	L10	L90	4 th Leq _{5min}	L10	L90	5 th Leq _{5min}	L10	L90	6 th Leq _{5min}	L10	L90	Leq _{30min}
6-Apr-20	11:05	60.9	65.5	43.1	59.9	64.8	43.2	56.4	63.7	45.6	58.5	64.6	45.5	59.3	65.6	44.1	58.1	64.7	44.7	59
14-Apr-20	14:35	55.1	58.4	38.4	55.6	60.3	40.2	56.4	60.1	38.4	59.0	60.8	39.6	54.0	57.8	40.1	55.5	58.3	40.8	56
22-Apr-20	9:33	57.8	62.2	43.9	55.6	58.3	42.4	54.5	56.5	42.8	56.8	58.0	42.9	54.7	57.6	42.8	57.7	60.0	43.9	56
28-Apr-20	11:01	57.7	60.2	42.6	54.4	59.0	42.8	56.4	60.1	43.0	58.6	62.9	43.1	56.6	58.1	43.5	57.4	59.4	42.5	57



Water Quality



Water Quality Impact Monitoring Result for M1

Date	1-Apr-20																	
Location	Time	Depth (m)	Temp	(oC)	Flow V	elocity (m/s)	DO (1	ng/L)	DO	(%)	Turbidi	ty (NTU)	р	H	Sali	nity	SS(1	mg/L)
M1	12.05	0.12	19.9	10.0	< 0.1	<0.1	8.25	8.26	94.5	94.6	1.86	2.0	9.20	0.2	0.12	0.12	4	25
M1	13:05	0.13	19.9	19.9	< 0.1	< 0.1	8.26	0.20	94.6	94.0	2.14	2.0	9.20	9.2	0.12	0.12	3	5.5

Date	3-Apr-20																	
Location	Time	Depth (m)	Temp	(oC)	Flow V	elocity (m/s)	DO (1	ng/L)	DO	(%)	Turbidi	ty (NTU)	р	H	Sali	nity	SS(r	mg/L)
M1	14:20	0.13	21.6 21.6	21.6	<0.1 <0.1	<0.1	8.07 8.09	8.08	95.1 95.2	95.2	2.07 1.97	2.0	8.90 8.90	8.9	0.08 0.08	0.08	4 4	4.0

Date	6-Apr-20																	
Location	Time	Depth (m)	Temp) (oC)	Flow V	elocity (m/s)	DO (1	ng/L)	DO	(%)	Turbidi	ty (NTU)	р	H	Sali	nity	SS(1	ng/L)
M1	0.20	0.12	18.1	10 1	< 0.1	<0.1	7.95	7.07	89.3	<u>80 6</u>	6.9	7.0	8.20	00	0.03	0.03	2	2.0
MI	9:30	0.15	18.1	18.1	< 0.1	<0.1	7.98	1.91	89.8	89.6	7.05	7.0	8.20	0.2	0.03	0.05	<2	2.0

Date	8-Apr-20																	
Location	Time	Depth (m)	Temp) (oC)	Flow V	elocity (m/s)	DO (r	ng/L)	DO	(%)	Turbidi	ty (NTU)	р	H	Sali	nity	SS(1	mg/L)
M1	0.20	0.14	21.1	21.1	< 0.1	-0.1	7.41	7 40	85.0	05 1	1.68	2.0	7.70	77	0.07	0.07	3	2.0
M1	9:30	0.14	21.1	21.1	< 0.1	<0.1	7.42	7.42	85.1	85.1	2.35	2.0	7.70	/./	0.07	0.07	<2	3.0

Date	14-Apr-20																	
Location	Time	Depth (m)	Temp	(oC)	Flow V	elocity (m/s)	DO (1	ng/L)	DO	(%)	Turbidi	ty (NTU)	p	H	Sali	nity	SS(1	mg/L)
M1	0.20	0.12	21.1	21.1	< 0.1	<0.1	7.72	7 72	89.2	89.3	1.84	1.0	8.00	8.0	0.10	0.10	3	2.0
111	9:30	0.15	21.1	21.1	< 0.1	< 0.1	7.73	1.15	89.4	89.5	1.76	1.8	8.00	8.0	0.10	0.10	3	3.0

Date	16-Apr-20																	
Location	Time	Depth (m)	Temp) (oC)	Flow V	elocity (m/s)	DO (1	ng/L)	DO	(%)	Turbidi	ty (NTU)	р	H	Sali	nity	SS(1	mg/L)
M1	9:55	0.13	23.4 23.4	23.4	<0.1 <0.1	<0.1	7.51 7.52	7.52	90.4 90.5	90.5	2.06 1.92	2.0	8.00 8.00	8.0	0.07 0.07	0.07	<2 <2	<2

Date	18-Apr-20																	
Location	Time	Depth (m)	Temp	(oC)	Flow V	elocity (m/s)	DO (1	ng/L)	DO	(%)	Turbidi	ty (NTU)	р	H	Sali	nity	SS(r	ng/L)
M1	9:15	0.13	23.5 23.5	23.5	<0.1 <0.1	<0.1	7.48 7.49	7.49	92.0 92.1	92.1	1.29 1.25	1.3	8.00 8.00	8.0	0.06	0.06	<2 <2	<2



<2

Monthly Environmental Monitoring & Audit Report (No.21) – April 2020

Date	20-Apr-20																	
Location	Time	Depth (m)	Temp) (oC)	Flow V	elocity (m/s)	DO (r	ng/L)	DO	(%)	Turbidi	ty (NTU)	p	H	Sali	nity	SS(1	mg/L)
M1	0.40	0.12	22.9	22.0	< 0.1	<0.1	7.8	7 0 1	96.7	06.9	3.06	2.2	8.00	8.0	0.04	0.04		~)
IVI I	9:40	0.15	22.9	22.9	< 0.1	< 0.1	7.82	/.81	96.8	96.8	3.44	3.3	8.00	8.0	0.04	0.04	<2	<2

Date	22-Apr-20																	
Location	Time	Depth (m)	Temp	(oC)	Flow V	elocity (m/s)	DO (r	ng/L)	DO	(%)	Turbidi	ty (NTU)	p	H	Sali	nity	SS(mg/L)
M1	0.25	0.12	22.7	22.7	< 0.1	-0.1	7.52	7 50	93.3	02.4	6.09	()	8.20	0.2	0.05	0.05	<2	-0
IMI I	9:35	0.15	22.7	22.1	< 0.1	< 0.1	7.52	1.52	93.5	93.4	6.52	0.3	8.20	8.2	0.05	0.05	<2	<2

Date	24-Apr-20																	
Location	Time	Depth (m)	Temp	(oC)	Flow V	elocity (m/s)	DO (I	ng/L)	DO	(%)	Turbidi	ty (NTU)	p	H	Sali	nity	SS(1	mg/L)
M1	0.40	0.12	20.1	20.1	< 0.1	<0.1	9.34	0.27	109.5	108.7	1.63	15	8.10	0.1	0.06	0.06	<2	-0
MI	9:40	0.15	20.1	20.1	< 0.1	<0.1	9.2	9.27	107.8	108.7	1.37	1.5	8.10	0.1	0.06	0.00	<2	<2

Date	27-Apr-20																	
Location	Time	Depth (m)	Temp	(oC)	Flow V	elocity (m/s)	DO (1	ng/L)	DO	(%)	Turbidi	ty (NTU)	р	H	Sali	nity	SS(1	mg/L)
M1	12.00	0.12	24.3	24.2	< 0.1	<0.1	7.81	7 0 1	93.7	02.7	2.96	20	7.90	7.0	0.06	0.06	3	25
MI	13:00	0.15	24.3	24.3	< 0.1	<0.1	7.8	/.01	93.6	95.7	2.65	2.0	7.90	7.9	0.06	0.00	4	5.5

Date	29-Apr-20																	
Location	Time	Depth (m)	Temp	(oC)	Flow V	elocity (m/s)	DO (1	ng/L)	DO	(%)	Turbidi	ty (NTU)	p	H	Sali	nity	SS(1	ng/L)
M 1	0.50	0.12	24.6	24.9	< 0.1	-0.1	7.28	7 20	91.1	01.2	2.42	2.4	7.90	7.0	0.05	0.05	3	2.0
M1	9:50	0.15	24.9	24.8	< 0.1	<0.1	7.29	1.29	91.2	91.2	2.3	2.4	7.90	7.9	0.05	0.05	3	3.0



Water Quality Impact Monitoring Result for M2

Date	1-Apr-20															
Location	Time	Depth (m)	Temp (o	C) Flow	Velocity (m/s)	DO (mg/L)	DO	(%)	Turbidi	ty (NTU)	pl	H	Sali	nity	SS(r	ng/L)
M2	9:40	0.00 (#)														

Date	3-Apr-20									
Location	Time	Depth (m)	Temp (oC)	Flow Velocity (m/s)	DO (mg/L)	DO (%)	Turbidity (NTU)	pН	Salinity	SS(mg/L)
M2	9:55	0.00 (#)								

Date	6-Apr-20																	
Location	Time	Depth (m)	Temp) (oC)	Flow V	elocity (m/s)	DO (I	ng/L)	DO	(%)	Turbidi	ty (NTU)	p	H	Sali	nity	SS(1	mg/L)
M2	9:55	0.00 (#)																

Date	8-Apr-20																	
Location	Time	Depth (m)	Temp) (oC)	Flow V	/elocity (m/s)	DO (I	ng/L)	DO	(%)	Turbidi	ty (NTU)	p]	H	Sali	nity	SS(r	ng/L)
M2	10:00	0.00 (#)																

Date	14-Apr-20																	
Location	Time	Depth (m)	Temp	(oC)	Flow V	elocity (m/s)	DO (r	ng/L)	DO	(%)	Turbidi	ty (NTU)	p	H	Sali	nity	SS(r	ng/L)
M2	10:15	0.00 (#)																

Date	16-Apr-20																	
Location	Time	Depth (m)	Temp) (oC)	Flow V	velocity (m/s)	DO (1	ng/L)	DO	(%)	Turbidi	ty (NTU)	р	H	Sali	nity	SS(1	ng/L)
M2	10:35	0.00 (#)																

Date	18-Apr-20																	
Location	Time	Depth (m)	Temp) (oC)	Flow V	/elocity (m/s)	DO (I	ng/L)	DO	(%)	Turbidi	ty (NTU)	p	H	Sali	nity	SS(r	ng/L)
M2	9:35	0.00 (#)																

Site Formation and Associated Infrastructural Works for Development of Columbarium, Crematorium and Related Facilities at Sandy Ridge Cemetery



Monthly Environmental Monitoring & Audit Report (No.21) – April 2020

Date	20-Apr-20																	
Location	Time	Depth (m)	Temp	(oC)	Flow V	elocity (m/s)	DO (1	mg/L)	DO	(%)	Turbidi	ty (NTU)	pl	H	Sali	nity	SS(1	ng/L)
M2	10:20	0.00 (#)																

Date	22-Apr-20																	
Location	Time	Depth (m)	Temp	(oC)	Flow V	/elocity (m/s)	DO (r	ng/L)	DO	(%)	Turbidi	ty (NTU)	pl	H	Sali	nity	SS(n	ng/L)
M2	10:10	0.00 (#)																

Date	24-Apr-20																	
Location	Time	Depth (m)	Temp	(oC)	Flow V	elocity (m/s)	DO (I	ng/L)	DO	(%)	Turbidi	ty (NTU)	pl	H	Sali	nity	SS(1	ng/L)
M2	10:15	0.00 (#)														!		

Date	27-Apr-20																	
Location	Time	Depth (m)	Temp) (oC)	Flow V	elocity (m/s)	DO (I	ng/L)	DO	(%)	Turbidi	ty (NTU)	p	H	Sali	nity	SS(1	mg/L)
M2	9:35	0.00 (#)																

Date	29-Apr-20																	
Location	Time	Depth (m)	Temp	(oC)	Flow V	velocity (m/s)	DO (I	ng/L)	DO	(%)	Turbidi	ty (NTU)	p	H	Sali	nity	SS(1	mg/L)
M2	0:00	0.00 (#)																

Remarks: (#) During the water monitoring, the channel of M2 was observed dried up and water sampling was unable be carried out;



Water Quality Impact Monitoring Result for M3

Date	1-Apr-20																	
Location	Time	Depth (m)	Temp	(oC)	Flow V	elocity (m/s)	DO (1	ng/L)	DO	(%)	Turbidi	ty (NTU)	p	H	Sali	nity	SS(1	mg/L)
M2	0.50	0.42	20.4	20.4	< 0.1	-0.1	6.95	6.06	79.9	80.0	5.02	5 5	8.30	02	0.0	0.02	4	4.5
M3	9:50	0.43	20.4	20.4	< 0.1	<0.1	6.97	6.96	80.1	80.0	5.95	5.5	8.30	0.5	0.0	0.02	5	4.3

Date	3-Apr-20																	
Location	Time	Depth (m)	Temp	(oC)	Flow V	elocity (m/s)	DO (1	ng/L)	DO	(%)	Turbidi	ity (NTU)	p]	H	Sali	nity	SS(1	ng/L)
M3	10:05	2.45	21.8 21.8	21.8	<0.1 <0.1	<0.1	7.71 7.74	7.73	90.2 90.5	90.4	5.06 5.03	5.0	9.10 9.10	9.1	0.0	0.02	5 4	4.5

Date	6-Apr-20																	
Location	Time	Depth (m)	Temp	(oC)	Flow V	elocity (m/s)	DO (I	ng/L)	DO	(%)	Turbidi	ity (NTU)	p	H	Sali	nity	SS(1	mg/L)
M3	10:05	2.45	18.6 18.6	18.6	<0.1 <0.1	<0.1	7.5 7.51	7.51	84.2 84.3	84.3	4.55 5.11	4.8	8.60 8.60	8.6	0.0 0.0	0.02	4 6	5.0

Date	8-Apr-20																	
Location	Time	Depth (m)	Temp	(oC)	Flow V	elocity (m/s)	DO (I	mg/L)	DO	(%)	Turbidi	ty (NTU)	p	H	Sali	nity	SS(r	mg/L)
M3	10:10	2.45	21.3	21.3	<0.1	< 0.1	7.77	7.78	88.8	88.9	3.99	3.5	8.40	8.4	0.0	0.02	4	4.0
			21.3		< 0.1		7.79		88.9		3.09		8.40		0.0	0.0-	4	

Date	14-Apr-20																	
Location	Time	Depth (m)	Temp	(oC)	Flow V	elocity (m/s)	DO (1	ng/L)	DO	(%)	Turbidi	ty (NTU)	p	H	Sali	nity	SS(1	ng/L)
M2	10.25	2.45	21.5	21.5	< 0.1	-0.1	7.74	776	89.5	<u>80 6</u>	3.47	26	8.40	0.1	0.0	0.02	5	5 5
M3	10:25	2.45	21.5	21.5	< 0.1	<0.1	7.77	7.76	89.7	89.6	3.75	3.0	8.40	8.4	0.0	0.02	6	5.5

Date	16-Apr-20																	
Location	Time	Depth (m)	Temp	(oC)	Flow V	elocity (m/s)	DO (I	mg/L)	DO	(%)	Turbidi	ity (NTU)	p]	H	Sali	nity	SS(r	ng/L)
M2	10.45	2.45	25.1	25.1	< 0.1	-0.1	7.33	7.24	90.4	90.5	2.11	2.2	8.20	0.7	0.0	0.02	2	2.0
M3	10:45	2.45	25.1	25.1	< 0.1	<0.1	7.35	7.34	90.6	90.5	2.26	2.2	8.20	8.2	0.0	0.02	2	2.0

Date	18-Apr-20																	
Location	Time	Depth (m)	Temp	(oC)	Flow V	elocity (m/s)	DO (1	ng/L)	DO	(%)	Turbidi	ty (NTU)	p]	H	Sali	nity	SS(r	ng/L)
M3	9:45	2.45	24.1 24.1	24.1	<0.1 <0.1	<0.1	6.93 6.95	6.94	85.4 85.5	85.5	1.89 2.03	2.0	8.00 8.00	8.0	0.0	0.02	<2 <2	<2



Date	20-Apr-20																	
Location	Time	Depth (m)	Temp	(oC)	Flow V	elocity (m/s)	DO (1	ng/L)	DO	(%)	Turbidi	ty (NTU)	p	H	Sali	nity	SS(1	mg/L)
M3	10:30	2.45	25.2 25.2	25.2	<0.1 <0.1	< 0.1	7.66 7.73	7.70	95.2 96.1	95.7	3.02 2.61	2.8	7.90 7.90	7.9	0.0	0.02	2 2	2.0

Date	22-Apr-20																	
Location	Time	Depth (m)	Temp) (oC)	Flow V	elocity (m/s)	DO (I	ng/L)	DO	(%)	Turbidi	ty (NTU)	p	H	Sali	nity	SS(1	mg/L)
M2	10:20	2.45	23.1	22.1	< 0.1	-0.1	7.85	7.96	95.8	96.9	3	20	8.00	8.0	0.0	0.01	<2	3.0
M3	10:20	2.45	23.1	23.1	< 0.1	<0.1	8.07	7.90	98.0	90.9	2.66	2.8	8.00	8.0	0.0	0.01	3	5.0

Date	24-Apr-20																	
Location	Time	Depth (m)	Temp	(oC)		elocity (m/s)	DO (I	mg/L)	DO	(%)	Turbidi	ty (NTU)	р	H	Sali	nity	SS(1	mg/L)
M2	10.25	2.45	21.1	21.1	< 0.1	<0.1	8.99	8 00	103.7	103.7	2.17	2.0	7.90	7 0	0.0	0.01	<2	2.0
M3	10:25	2.45	21.1	21.1	< 0.1	<0.1	8.99	8.99	103.6	105.7	1.87	2.0	7.90	7.9	0.0	0.01	2	2.0

Date	27-Apr-20																	
Location	Time	Depth (m)	Temp	(oC)	Flow V	elocity (m/s)	DO (I	ng/L)	DO	(%)	Turbidi	ty (NTU)	p	H	Sali	nity	SS(1	mg/L)
M3	0.45	2.45	24.9	24.0	< 0.1	<0.1	7.58	7.59	90.8	90.9	2.99	2.2	8.10	0 1	0.0	0.02	5	15
113	9:45	2.45	24.9	24.9	< 0.1	<0.1	7.59	7.59	90.9	90.9	3.46	3.2	8.10	8.1	0.0	0.02	4	4.5

Date	29-Apr-20																	
Location	Time	Depth (m)	Temp	(oC)	Flow V	elocity (m/s)	DO (I	mg/L)	DO	(%)	Turbidi	ty (NTU)	р	H	Sali	nity	SS(1	mg/L)
M2	10.25	2.45	25.5	25.5	< 0.1	-0.1	7.13	7 19	88.9	90 C	2.84	2.2	7.70	77	0.0	0.02	6	()
M3	10:25	2.45	25.5	25.5	< 0.1	<0.1	7.25	7.19	90.2	89.6	3.46	3.2	7.70	1.1	0.0	0.02	6	6.0



Date

1-Apr-20

Water Quality Impact Monitoring Result for M4

Location	Time	Depth (m)	Temp	o (oC)	Flow Velo	city (m/s)	DO (mg/L)	DO	(%)	(N	bidity TU)	pl	H	Sali	nity	SS(1	mg/L)
M4	13:20	0.43	20.4 20.4	20.4	<0.1 <0.1	<0.1	8.47 8.49	8.48	97.2 97.3	97.3	1.2 1.1	1.2	8.60 8.60	8.6	0.07	0.07	2 2	2.0
Date	3-Apr-20																	
Location	Time	Depth (m)	Temp	o (oC)	Flow Velo	city (m/s)	DO (mg/L)	DO	(%)		bidity TU)	pl	H	Sali	nity	SS(1	mg/L)
M4	14:45	0.43	22 22	22.0	<0.1 <0.1	<0.1	8.21 8.2	8.21	95.8 95.7	95.8	2.7 2.3	2.5	8.30 8.30	8.3	0.07 0.07	0.07	3 4	3.5
Date	6-Apr-20																	
Location	Time	Depth (m)	Temp) (oC)	Flow Velo	city (m/s)	DO (mg/L)	DO	(%)		bidity TU)	pl	H	Sali	nity	SS(1	mg/L)
M4	10:25	0.44	18.2 18.2	18.2	<0.1 <0.1	<0.1	7.99 8.01	8.00	89.7 90.0	89.9	1.8 1.9	1.8	8.30 8.30	8.3	0.05	0.05	<2 2	2.0
Date	8-Apr-20																	
Location	Time	Depth (m) Temp (oC) 0.44 21.5 21.5		Flow Velo	city (m/s)	DO (mg/L)	DO	(%)		bidity TU)	pl	H	Sali	nity	SS(1	mg/L)	
M4	10:30	0.44	21.5 21.5	21.5	<0.1 <0.1	<0.1	8.11 8.1	8.11	92.6 92.7	92.7	1.8 1.5	1.7	7.30 7.30	7.3	0.05	0.05	<2 <2	<2
Date	14-Apr-20																	
Location	Time	Depth (m)	Temp	o (oC)	Flow Velo	city (m/s)	DO (mg/L)	DO	(%)		bidity TU)	pl	H	Sali	nity	SS(1	mg/L)
M4	10:40	0.43	21.7 21.7	21.7	<0.1 <0.1	- <0.1	8.28 8.28	8.28	95.7 95.8	95.8	1.8 1.7	1.7	8.30 8.30	8.3	0.08	0.08	<2 <2	<2
Date	16-Apr-20																	
Location		Donth (m)	Tom	$(a\mathbf{C})$	Flow Velo	oity (m/s)	DO (mg/I)	DO	(%)		bidity	pl	H	Sali	nitv	SS(mg/L)
Location	Time	Depth (m)	rem	o (oC)		city (III/S)	DO (iiig/L)	20	(70)	(N	TU)	P		Juli	mey	55(-	



Date	18-Apr-20																	
Location	Time	Depth (m)	Temp	o (oC)	Flow Veloc	city (m/s)	DO (1	ng/L)	DO	(%)		bidity TU)	pl	H	Sali	nity	SS(r	mg/L)
M4	10:05	0.43	24.6	24.6	< 0.1	< 0.1	7.62	7.63	93.5	93.6	1.2	1.2	8.10	01	0.08	0.08	<2	~2
1014	10.05	0.45	24.6	24.0	< 0.1	<0.1	7.63	7.05	93.6	95.0	1.2	1.2	8.10	0.1	0.08	0.08	<2	<2

Date	20-Apr-20																	
Location	Time	Depth (m)	Temp	o (oC)	Flow Veloc	city (m/s)	DO (1	ng/L)	DO	(%)		bidity TU)	pl	H	Sali	nity	SS(1	mg/L)
M4	10:45	0.43	24.7	247	< 0.1	< 0.1	8.42	8.46	104.3	104.8	2.2	2.4	7.60	76	0.06	0.06	2	2.0
1/14	10:45	0.45	24.7	24.7	< 0.1	<0.1	8.49	0.40	105.2	104.8	2.6	2.4	7.60	/.6	0.06	0.00	2	2.0

Date	22-Apr-20																	
Location	Time	Depth (m)	Temp	o (oC)	Flow Velo	city (m/s)	DO (I	mg/L)	DO	(%)		bidity TU)	p]	H	Sali	nity	SS(r	ng/L)
M 4	10.40	0.45	22.5	22.5	< 0.1	-0.1	7.75	7 77	95.1	05.2	2.7	26	7.40	74	0.06	0.00	2	2.0
M4	10:40	0.45	22.5	22.5	< 0.1	< 0.1	7.79	1.11	95.5	95.3	2.5	2.6	7.40	7.4	0.06	0.06	<2	2.0

Date	24-Apr-20																	
Location	Time	Depth (m)	Temp	o (oC)	Flow Veloc	city (m/s)	DO (I	ng/L)	DO	(%)		bidity TU)	pl	H	Sali	nity	SS(r	ng/L)
N/4	10.45	0.42	21.2	21.2	< 0.1	-0.1	8.26	0.20	96.0	06.2	2.6	26	7.50	75	0.05	0.05	2	2.0
M4	10:45	0.43	21.2	21.2	< 0.1	<0.1	8.33	8.30	96.5	96.3	2.6	2.6	7.50	1.5	0.05	0.05	2	2.0

Date	27-Apr-20																	
Location	Time	Depth (m)	Temp	(oC)	Flow Veloc	city (m/s)	DO (1	ng/L)	DO	(%)		bidity TU)	p]	H	Sali	nity	SS(r	ng/L)
M4	12.20	0.44	25.2	25.2	< 0.1	<0.1	7.32	7 27	87.5	88.1	2.4	2.4	7.90	7.0	0.07	0.07	2	2.0
1014	13:20	0.44	25.2	23.2	< 0.1	<0.1	7.42	1.57	88.6	00.1	2.3	2.4	7.90	7.9	0.07	0.07	2	2.0

Date	29-Apr-20																	
Location	Time	Depth (m)	Temp) (oC)	Flow Veloc	city (m/s)	DO (I	mg/L)	DO	(%)		bidity TU)	p]	H	Sali	nity	SS(1	mg/L)
M 4	10.40	0.42	25.8	25.9	< 0.1	-0.1	7.8	7.92	95.8	06.0	1.9	2.0	7.40	74	0.07	0.07	3	2.5
M4	10:40	0.43	25.8	25.8	< 0.1	<0.1	7.83	7.82	96.1	96.0	2.1	2.0	7.40	7.4	0.07	0.07	2	2.5



Appendix I

Graphical Plots of Air Quality, Noise and Water Quality



Air Quality Impact Monitoring – 1-hour TSP









Air Quality Impact Monitoring – 24-hour TSP









Construction Noise Impact Monitoring





Site Formation and Associated Infrastructural Works for Development of Columbarium, Crematorium and Related Facilities at Sandy Ridge Cemetery Monthly Environmental Monitoring & Audit Report (No.21) – April 2020









Water Quality Impact Monitoring

































Appendix J

Meteorological Data of the Reporting Month



Date		Weather		Ta Kwu Ling Station			
			Total Rainfall (mm)	Mean Air Temp. (°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Direction
1-Apr-20	Wed	Cloudy. Light rain at night.	0.2	18.3	5	85.5	N/NW
2-Apr-20	Thu	Moderate to fresh easterly winds, occasionally strong offshore.	0.4	20.1	13.5	80.5	E/SE
3-Apr-20	Fri	Moderate southeasterly winds.	0.6	20.9	8.7	80.5	E/SE
4-Apr-20	Sat	Moderate to fresh east to northeasterly winds.	1.1	21.2	6.5	79.5	Е
5-Apr-20	Sun	Cloudy and cool with occasional heavy showers.	4.6	16.9	6	92.5	Е
6-Apr-20	Mon	Hot with sunny periods in the afternoon.	21.5	16.4	6.2	90	E/SE
7-Apr-20	Tue	Cloudy with a few rain patches.	Trace	19.2	4.5	80.7	N/NW
8-Apr-20	Wed	Visibility relatively low at first.	0	21.6	7	69.0	Е
9-Apr-20	Thu	Fresh easterly winds, occasionally strong offshore.	0	21.6	7.5	70.5	Е
10-Apr-20	Fri	Cloudy. Light rain at night.	0	21.7	6.9	69.5	Е
11-Apr-20	Sat	Moderate to fresh easterly winds, occasionally strong offshore.	20.5	22.8	7.2	72.7	Е
12-Apr-20	Sun	Moderate southeasterly winds.	0.4	20.9	7	69.5	Е
13-Apr-20	Mon	Moderate to fresh east to northeasterly winds.	0	19.5	7	65	E/SE
14-Apr-20	Tue	Cloudy and cool with occasional heavy showers.	0	19.3	6.2	70	Е
15-Apr-20	Wed	Cloudy. Light rain at night.	0	20.1	5.5	66	W/SW
16-Apr-20	Thu	Cloudy. Light rain at night.	0	21.2	8	72.5	E
17-Apr-20	Fri	Moderate southerly winds.	0	23.8	7	73	Е
18-Apr-20	Sat	Moderate southerly winds.	Trace	24.6	6.5	69.5	Е
19-Apr-20	Sun	Cloudy periods tonight.	0	26.2	5.5	74.5	W/SW
20-Apr-20	Mon	Mainly fine and hot in the afternoon	0	26.7	6.2	75.5	W/SW
21-Apr-20	Tue	Mainly fine and hot. Moderate southwesterly winds.	0	26.6	7.5	81.2	Е
22-Apr-20	Wed	Moderate to fresh east to northeasterly winds.	25.8	21.6	11.2	90	E/SE
23-Apr-20	Thu	Mainly fine and hot in the afternoon	1.3	20.1	9.5	86	Е
24-Apr-20	Fri	Cloudy periods tonight.	0.6	18.7	7.5	79.5	N
25-Apr-20	Sat	Cloudy. Light rain at night.	0.1	19.9	8	77	E/SE
26-Apr-20	Sun	Moderate southerly winds.	0.7	23.6	3.5	76.5	E/SE
27-Apr-20	Mon	Cloudy with a few rain patches.	0	23.7	7	68	E
28-Apr-20	Tue	Moderate southeasterly winds.	0	23.5	8.5	58.5	E
29-Apr-20	Wed	Cloudy. Light rain at night.	0	24.8	7	65.5	E/NE
30-Apr-20	Thu	Hot with sunny periods in the afternoon.	0	24.2	6.5	62.0	Е



Appendix K

Ecological Survey Report



Ecological Survey Report for Contract CV/2016/10


Contract No. CV/2016/10 Site Formation and Associated Infrastructural Works for Development of Columbarium, Crematorium and Related Facilities at Sandy Ridge Cemetery

Monthly Report of Ecologically Sensitive Habitats Monitoring – April 2020

Revision	0	
Date of issue	28 Apr 2020	
Prepared by	Alan Lam	Â.
Reviewed by	Edwina Yeung	Quiro
Verified by	Mike Leung	H



Table of Contents

1	INT	RODUCTION	4
	1.1	BACKGROUND	4
	1.2	OBJECTIVE	4
2	ECC	DLOGICALLY SENSITIVE HABITATS	5
	2.1	DESCRIPTION OF HABITATS	5
	2.2	MONITORING MEASURES OF WETLAND HABITATS	6
	2.3	MONITORING MEASURES OF NON-WETLAND HABITATS	6
3	ME	THODOLOGY	7
	3.1	MAMMAL SURVEY	7
	3.2	BIRD SURVEY	7
	3.3	HERPETOFAUNA SURVEY	7
	3.4	DRAGONFLY SURVEY	7
	3.5	BUTTERFLY SURVEY	8
	3.6	AQUATIC FAUNA SURVEY	8
4	RES	ULT	9
•		- Transect Routes for Contract CV/2016/10	13



LIST OF TABLE	
Table 1	Action and Limit Levels and Responses to Evidence of Declines
	in Aquatic Fauna
Table 2	Action and Limit Levels and Responses to Evidence of Declines
	in Non-Aquatic Fauna
Table 3	Survey Schedule
Table 4	Result of mammal in survey
Table 5	Result of Avifauna in survey
Table 6	Result of reptile in survey
Table 7	Result of amphibian in survey
Table 8	Result of butterfly in survey
Table 9	Result of Odonate in survey
Table 10	Result of freshwater communities in survey

LIST OF APPEN	DIX
Appendix I	Transect Routes for Contract CV/2016/10



1 INTRODUCTION

1.1 <u>BACKGROUND</u>

- 1.1.1 The main objective of the proposed site formation and associated infrastructural works for development of columbarium, crematorium (C&C) and related facilities at Sandy Ridge Cemetery is to increase the public cremation services and supply of public niches to meet the future demand.
- 1.1.2 The project includes site formation and associated works for development of C&C facilities at the Sandy Ridge Cemetery, road works within Sandy Ridge Cemetery, widening a section of Lin Ma Hang Road (from 6.5m to 7.3m), provision of off-site pick-up/drop-off points for shuttle buses as well as barging point at Siu Lam, Lok On Pai.
- 1.1.3 The Environmental Impact Assessment (EIA) report, including Environmental Monitoring and Audit Manual (EM&A Manual), was approved with conditions on 8 August 2016 (Register No.: AEIAR-198/2016). EPD issued an Environmental Permit (EP) for the Project (EP-534/2017) on 7 April 2017. A Further Environment Permit (FEP) for the Project (FEP-01/534/2017) was issued on 23 February 2018, variation of EP (EP-534/2017/A) and variation of FEP (FEP-01/534/2017/A) were issued on 24 December 2018.
- 1.1.4 According to Clause 3.1 of the FEP (FEP-01/534/2017/A), "The Permit Holder shall implement the EM&A programme in accordance with the procedures and requirements as set out in the EM&A Manual. Any changes to the programme shall be justified by the ET Leader and verified by the IEC as conforming to the information and requirements contained in the EM&A Manual before submission to the Director for approval".
- 1.1.5 This Ecologically Sensitive Habitats Monitoring Methodology articulates the protocol of monitoring the ecology of concerned habitats as specified in EM&A Manual.

1.2 <u>OBJECTIVE</u>

- 1.2.1 According to approved EIA report (AEIAR-198/2016), habitat types within project boundary comprise of watercourse, grassland, upland grassland, plantation, woodland and developed area. Natural habitats were of moderate ecological value in terms of species diversity, species rarity, species abundance, ecological linkage as well as nursery. Moreover, 0.3ha of wet woodland on the northern side of Sandy Ridge was deemed habitat with high ecological value. Four types of habitats were regarded as ecologically sensitive habitats, namely wet woodland, watercourses, upland grassland and woodland. Considering human disturbance in upcoming construction and operation phases, ecologically sensitive habitats shall be monitored in accordance with EM&A Manual.
- 1.2.2 The objective of ecologically sensitive habitats monitoring is to evaluate the effectiveness of measures to minimize impacts on concerned habitats from disturbance and pollution.



2 ECOLOGICALLY SENSITIVE HABITATS

2.1 DESCRIPTION OF HABITATS

2.1.1 In order to monitor the effectiveness of the measures to the minimise impact on ecologically sensitive habitats from disturbance and pollution, monthly monitoring during construction and operation phases is required as specified in EM&A Manual. Standard faunal transect and sampling surveys cover both wetland and non-wetland habitats:

Wetland habitats	Non-wetland habitats
Wet Woodland	Upland Grassland
Watercourses	Woodland

- 2.1.2 Wet woodland is small patch present on northwest of the project boundary, and is confined by the marsh area to the north and the secondary woodland to the east, south and south-west parts. A number of mature trees *Cleistocalyx nervosum* and *Acronychia pedunculata* form the tree canopy, with other self-sown shrubs (including *Psychotria asiatica, Ligustrum sinense* and *Glochidion lanceolarium*) and trees (*Aporosa dioica* and *Litsea monopetala*). Whilst botanically it comprises of naturally regenerated secondary woodland and ground level are a series of small braided streams and weep points which even during the dry season remain wet. This creates a rather uncommon habitat in Hong Kong offering suitable conditions for a good assemblage of common wetland species. The wet woodland provides a good assemblage of micro-habitats, which is relatively undisturbed and has good linkages to other natural habitat: East Asian Porcupine, Leopard Cat, Red Muntjac, Two-striped Grass Frog, Small Snakehead, *Somanniathelphusa zanklon*, Dancing Shadow-emerald.
- 2.1.3 Seasonal watercourse running west to east in the eastern part of the area inside the Project boundary is shallower in gradient than those running off the hillside. This seasonal watercourse is heavily vegetated with wetland-associated herbs including *Commelina diffusa*, *Polygonum chinense*, *Colocasia esculenta* and *Dracaena sanderiana*. A mature tree of *Aquilaria sinensis* was recorded at the bank of the seasonal watercourse to the west of the Sandy Ridge Cemetery Office. Seasonal watercourses are restricted to the steeper slopes within the project boundary and are characterised by being entirely dry for much of the dry season. However, endemic crab *S. zanklon* population is supported by ephemeral watercourses close to the project boundary.
- 2.1.4 Upland grassland is the major habitat within the project boundary. The semi-natural habitat is dominated by typical upland grassland species: fern *Dicranopteris pedata*, grass *Neyraudia reynaudiana*, *Miscanthus floridulus*, climbing vines *Smilax china*, *Smilax glabra*, and shrubs such as *Rhodomyrtus tomentosa*, *Breynia fruticosa* and *Helicteres angustifolia*. Approximately 30 flowering spikes of two orchid species Bamboo Orchid and Toothed Habenaria were recorded near the hill top in the northern part of this upland grassland. Golden-headed Cisticola, which is considered as Local Concern by Fellowes *et al.* (2002), was also recorded in upland grassland on Sandy Ridge, including a proved breeding record of fledged young in September 2013. In addition, numerous species of conservation interest were recorded in EIA report, such as East Asian Porcupine, Leopard Cat, Red Muntjac, Great Swift, Tamil Grass Dart, Small Three-ring and Small Grass Yellow.



2.1.5 Scattered patches of woodland are present throughout the assessment area, with the largest contiguous block located immediately to the east of the project boundary. These woodlands are relatively young with single-layered of canopy dominants (~10 – 15m tall) including *A. dioica, Bridelia tomentosa, Cinnamomum burmannii, Daphniphyllum calycinum, Litsea glutinosa, Rhus succedanea,* and *Zanthoxylum avicennae*. Such areas comprise secondary woodland which is largely derived from natural regeneration and colonisation of trees as a result of seed dispersal by birds and/or bats. A mature tree of *A. sinensis* is located at the woodland edge at the central part of the Project according to EIA report.

2.2 MONITORING MEASURES OF WETLAND HABITATS

- 2.2.1 Wetland habitats include wet woodland and watercourses. Monitoring surveys using standardised quantitative methodology will be conducted at fixed points. For seasonal watercourse, survey shall be conducted whenever the habitat appears.
- 2.2.2 Measures to respond to decreases in numbers of aquatic fauna using the wetland habitats and action and limit levels to trigger these measures are detailed in Table 1.

Action Level	Response	Limit Level	Response
Reduction in	Investigate cause and if	Reduction	Investigate cause and if
taxa diversity	cause identified as related	in taxa	cause identified as related
by 30%	to the project instigate	diversity	to the project instigate
	remedial action to remove	by 50%	remedial action.
	or reduce source of		
	disturbance.		

Table 1 Action and Limit Levels and Responses to Evidence of Declines in Aquatic Fauna

2.3 MONITORING MEASURES OF NON-WETLAND HABITATS

- 2.3.1 Non-wetland habitats consist of upland grassland and woodland. Monthly quantitative surveys of non-aquatic fauna will be conducted using standard route transect counts.
- 2.3.2 Measures to respond to decreases in numbers of non-aquatic fauna using the non-wetland habitats and action and limit levels to trigger these measures are detailed in Table 2.

Action Level	Response	Limit Level	Response
Reduction in	Investigate cause and if	Reduction	Investigate cause and if
species diversity	cause identified as related	in species	cause identified as related
by 30%	to the project instigate	diversity by	to the project instigate
	remedial action to remove	50%	remedial action.
	or reduce source of		
	disturbance.		

Table 2 Action and Limit Levels and Responses to Evidence of Declines in Non-Aquatic Fauna



3 METHODOLOGY

The ecological survey includes all taxa being investigated in EIA report. Table 3 summarizes schedule of faunal surveys.

Month	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Mammals	\checkmark											
Birds (day)			\checkmark									
Birds (night)				\checkmark	\checkmark	\checkmark	\checkmark	\checkmark	\checkmark			
Herpetofau na				\checkmark								
Dragonflies			\checkmark									
Butterflies			\checkmark									
Aquatic fauna	\checkmark	√	\checkmark		\checkmark	\checkmark						

Table 3 Survey Schedule

3.1 MAMMAL SURVEY

3.1.1 Mammal surveys will be conducted along the transects shown in Appendix 1 during both daytime and night time periods. Along with direct observations, other field signs, such as scats and tracks, will be searched and recorded if present.

3.2 BIRD SURVEY

3.2.1 Bird surveys will be conducted along the transects shown in Appendix 1 during the surveys, species and their vocalizing individuals recorded will be enumerated and recorded according to the habitat(s) they are utilising.

3.3 HERPETOFAUNA SURVEY

3.3.1 Reptile and amphibian surveys will be conducted along transects shown in Appendix 1 during surveys careful searches of appropriate microhabitats and refugia for reptiles and their vocalizing individuals will be undertaken and all reptiles observed will be identified and counted.

3.4 DRAGONFLY SURVEY

3.4.1 Dragonfly surveys will be conducted along transects shown in Appendix 1 during surveys all dragonflies seen will be identified and counted as accurately as possible.



3.5 BUTTERFLY SURVEY

3.5.1 Butterfly surveys will be conducted along transects shown in Appendix 1 during surveys all dragonflies seen will be identified and counted as accurately as possible.

3.6 AQUATIC FAUNA SURVEY

3.6.1 Freshwater fishes and macro-invertebrates will be recorded by direct observation. All species trapped/recorded will be enumerated and identified (to the lowest taxonomic level possible), and the species of conservation importance photographed.



4 RESULT

This monitoring survey started on 2nd April 2020. A sunny day. The day and night survey covered wetland and non-wetland areas. The survey was conducted by transect and at fixed points. All species seen will be identified and counted as accurately as possible.

Mammal

There was no mammal recorded in the monitoring area.

Bird

There were a total of 14 bird individuals from 10 species recorded in the monitoring area. 2 species of conservation interests were recorded in the monitoring area: *Milvus migrans*, Black Kite (黑鳶) and *Centropus bengalensis*, Lesser Coucal (小鴉鵑).

Herpetofauna

There was no reptile recorded in the monitoring area. There was no amphibian species recorded in the monitoring area.

■ Butterfly

There was a total of 4 butterfly individuals from 4 species recorded in the monitoring area.

Dragonfly
There are a total of C a denote in dividuals for the second second

There was a total of 6 odonate individuals from 2 species recorded in the monitoring area.

■ Freshwater communities

There was no freshwater community recorded in the monitoring area.









Table 4Result of mammal in survey

Scientific Name	English Name	Chinese Name		2-Apr-2020		
				Non- wetland	Wetland	
		N/A				

Table 5Result of Avifauna in survey

Scientific Name	English Nama	Chinaga Nama	Conservation Status	2-Apr-2020		
Scientific Name	English Name	Chinese Name	Conservation Status	Non- wetland	Wetland	
Milvus migrans	Black Kite	黑鳶	Fellowes et al. (2002): RC; Appendix 2 of CITES		1	
Centropus bengalensis	Lesser Coucal	小鴉鵑	Class 2 Protected Animal of China;China Red Data Book Status: (Vulnerable)		1	
Eudynamys scolopaceus	Asian Koel	噪鵑		1		
Caprimulgus affinis	Savanna Nightjar	林夜鷹		1		
Lanius schach	Long-tailed Shrike	棕背伯勞		1		
Pycnonotus jocosus	Red-whiskered Bulbul	紅耳鵯		2		
Hemixos castanonotus	Chestnut Bulbul	栗背短腳鵯		1		
Hirundo rustica	Barn Swallow	家燕		2		
Zosterops japonicus	Japanese White-eye	暗綠繡眼鳥		3		
Emberiza spodocephala	Black-faced Bunting	灰頭鵐		1		



Table 6Result	ilt of reptile in surv	ey				
Scientific Norma	Common Nomo	Chinaga Nama	2-A	2-Apr-2020		
Scientific Name	Common Name	Chinese Name	Non-wetland	Wetland		
		N/A				

Table 7Result of amphibian in survey

Scientific Name	Common Name	ame Chinese Name Conservation Status		2-Apr-2020			
			Status	Non- wetla nd	Wetland		
		N/A					

Table 8Result of butterfly in survey

Scientific Name	Common Name	Chinese Name	2-Aj	pr-2020
			Non-wetland	Wetland
Astictopterus jama	Forest Hopper	腌翅弄蝶	1	
Abisara echerius	Plum Judy	蛇目褐蜆蝶		1
Neptis hylas	Common Sailer	中環蛺蝶	1	
Ypthima baldus baldus	Common Five-ring	矍眼蝶	1	

Table 9Result of Odonate in survey

Scientific Name	Common Name	Chinese Name	Conservation Status	2-Apr	·-2020
				Non- wetland	Wetland
Ceriagrion auranticum	Orange-tailed Sprite	琉球橘黃蟌			2
Pantala flavescens	Wandering Glider	黃蜻		4	

Table 10Result of freshwater communities in survey

			Conservation	2-Ap	r-2020
Scientific Name	Common Name	Chinese Name	Status	Non- wetland	Wetland
		N/A			

Appendix I – Transect Routes for Contract CV/2016/10





Ecological Survey Report for Contract CV/2017/02



Contract No. CV/2017/02 Development of Columbarium at Sandy Ridge Cemetery – Infrastructural Works at Man Kam To Road and Lin Ma Hang Road

Monthly Report of Ecologically Sensitive Habitats Monitoring – April 2020

Revision	0	
Date of issue	28 Apr 2020	
Prepared by	Alan Lam	来
Reviewed by	Edwina Yeung	Juin 3
Verified by	Mike Leung	A



Table of Contents

BACKGROUND OBJECTIVE OLOGICALLY SENSITIVE HABITATS DESCRIPTION OF HABITATS MONITORING MEASURES OF WETLAND HABITATS MONITORING MEASURES OF NON-WETLAND HABITATS	
OLOGICALLY SENSITIVE HABITATS DESCRIPTION OF HABITATS MONITORING MEASURES OF WETLAND HABITATS MONITORING MEASURES OF NON-WETLAND HABITATS	6
DESCRIPTION OF HABITATS MONITORING MEASURES OF WETLAND HABITATS MONITORING MEASURES OF NON-WETLAND HABITATS	
MONITORING MEASURES OF WETLAND HABITATS MONITORING MEASURES OF NON-WETLAND HABITATS	
MONITORING MEASURES OF NON-WETLAND HABITATS	6
	6
THODOLOGY	7
MAMMAL SURVEY	7
BIRD SURVEY	7
HERPETOFAUNA SURVEY	7
DRAGONFLY SURVEY	7
BUTTERFLY SURVEY	8
AQUATIC FAUNA SURVEY	8
	9



LIST OF TABLE	
Table 1	Action and Limit Levels and Responses to Evidence of Declines
	in Aquatic Fauna
Table 2	Action and Limit Levels and Responses to Evidence of Declines
	in Non-Aquatic Fauna
Table 3	Survey Schedule
Table 4	Result of mammal in survey
Table 5	Result of Avifauna in survey
Table 6	Result of reptile in survey
Table 7	Result of amphibian in survey
Table 8	Result of butterfly in survey
Table 9	Result of Odonate in survey
Table 10	Result of freshwater communities in survey

LIST OF APPEN	DIX
Appendix I	Transect Routes for Contract CV/2017/02



1 INTRODUCTION

1.1 <u>BACKGROUND</u>

- 1.1.1 The main objective of the proposed site formation and associated infrastructural works for development of columbarium, crematorium (C&C) and related facilities at Sandy Ridge Cemetery is to increase the public cremation services and supply of public niches to meet the future demand.
- 1.1.2 The project includes site formation and associated works for development of C&C facilities at the Sandy Ridge Cemetery, road works within Sandy Ridge Cemetery, widening a section of Lin Ma Hang Road (from 6.5m to 7.3m), provision of off-site pick-up/drop-off points for shuttle buses as well as barging point at Siu Lam, Lok On Pai.
- 1.1.3 The Environmental Impact Assessment (EIA) report, including Environmental Monitoring and Audit Manual (EM&A Manual), was approved with conditions on 8 August 2016 (Register No.: AEIAR-198/2016). EPD issued an Environmental Permit (EP) for the Project (EP-534/2017) on 7 April 2017, variation of EP (EP-534/2017/A) were issued on 24 December 2018.
- 1.1.4 According to Clause 3.1 of the EP (EP-534/2017/A), "The Permit Holder shall implement the EM&A programme in accordance with the procedures and requirements as set out in the EM&A Manual. Any changes to the programme shall be justified by the ET Leader and verified by the IEC as conforming to the information and requirements contained in the EM&A Manual before submission to the Director for approval".
- 1.1.5 This Ecologically Sensitive Habitats Monitoring Methodology articulates the protocol of monitoring the ecology of concerned habitats as specified in EM&A Manual.

1.2 OBJECTIVE

- 1.2.1 According to approved EIA report (AEIAR-198/2016), habitat types within project boundary comprise of watercourse, grassland, upland grassland, plantation, woodland and developed area. Natural habitats were of moderate ecological value in terms of species diversity, species rarity, species abundance, ecological linkage as well as nursery. Moreover, 0.3ha of wet woodland on the northern side of Sandy Ridge was deemed habitat with high ecological value. Four types of habitats were regarded as ecologically sensitive habitats, namely wet woodland, watercourses, upland grassland and woodland. Considering human disturbance in upcoming construction and operation phases, ecologically sensitive habitats shall be monitored in accordance with EM&A Manual.
- 1.2.2 The objective of ecologically sensitive habitats monitoring is to evaluate the effectiveness of measures to minimize impacts on concerned habitats from disturbance and pollution.



2 ECOLOGICALLY SENSITIVE HABITATS

2.1 DESCRIPTION OF HABITATS

2.1.1 In order to monitor the effectiveness of the measures to the minimise impact on ecologically sensitive habitats from disturbance and pollution, monthly monitoring during construction and operation phases is required as specified in EM&A Manual. Standard faunal transect and sampling surveys cover both wetland and non-wetland habitats:

Wetland habitats	Non-wetland habitats
Wet Woodland	Upland Grassland
Watercourses	Woodland

- 2.1.2 Wet woodland is small patch present on northwest of the project boundary, and is confined by the marsh area to the north and the secondary woodland to the east, south and south-west parts. A number of mature trees *Cleistocalyx nervosum* and *Acronychia pedunculata* form the tree canopy, with other self-sown shrubs (including *Psychotria asiatica, Ligustrum sinense* and *Glochidion lanceolarium*) and trees (*Aporosa dioica* and *Litsea monopetala*). Whilst botanically it comprises of naturally regenerated secondary woodland and ground level are a series of small braided streams and weep points which even during the dry season remain wet. This creates a rather uncommon habitat in Hong Kong offering suitable conditions for a good assemblage of common wetland species. The wet woodland provides a good assemblage of micro-habitats, which is relatively undisturbed and has good linkages to other natural habitats. Several species of conversation importance were recorded in EIA report from this habitat: East Asian Porcupine, Leopard Cat, Red Muntjac, Two-striped Grass Frog, Small Snakehead, *Somanniathelphusa zanklon*, Dancing Shadow-emerald.
- 2.1.3 Seasonal watercourse running west to east in the eastern part of the area inside the Project boundary is shallower in gradient than those running off the hillside. This seasonal watercourse is heavily vegetated with wetland-associated herbs including *Commelina diffusa*, *Polygonum chinense*, *Colocasia esculenta* and *Dracaena sanderiana*. A mature tree of *Aquilaria sinensis* was recorded at the bank of the seasonal watercourse to the west of the Sandy Ridge Cemetery Office. Seasonal watercourses are restricted to the steeper slopes within the project boundary and are characterised by being entirely dry for much of the dry season. However, endemic crab *S. zanklon* population is supported by ephemeral watercourses close to the project boundary.
- 2.1.4 Upland grassland is the major habitat within the project boundary. The semi-natural habitat is dominated by typical upland grassland species: fern *Dicranopteris pedata*, grass *Neyraudia reynaudiana*, *Miscanthus floridulus*, climbing vines *Smilax china*, *Smilax glabra*, and shrubs such as *Rhodomyrtus tomentosa*, *Breynia fruticosa* and *Helicteres angustifolia*. Approximately 30 flowering spikes of two orchid species Bamboo Orchid and Toothed Habenaria were recorded near the hill top in the northern part of this upland grassland. Golden-headed Cisticola, which is considered as Local Concern by Fellowes *et al.* (2002), was also recorded in upland grassland on Sandy Ridge, including a proved breeding record of fledged young in September 2013. In addition, numerous species of conservation interest



were recorded in EIA report, such as East Asian Porcupine, Leopard Cat, Red Muntjac, Great Swift, Tamil Grass Dart, Small Three-ring and Small Grass Yellow.

2.1.5 Scattered patches of woodland are present throughout the assessment area, with the largest contiguous block located immediately to the east of the project boundary. These woodlands are relatively young with single-layered of canopy dominants (~10 – 15m tall) including *A. dioica, Bridelia tomentosa, Cinnamomum burmannii, Daphniphyllum calycinum, Litsea glutinosa, Rhus succedanea,* and *Zanthoxylum avicennae*. Such areas comprise secondary woodland which is largely derived from natural regeneration and colonisation of trees as a result of seed dispersal by birds and/or bats. A mature tree of *A. sinensis* is located at the woodland edge at the central part of the Project according to EIA report.

2.2 MONITORING MEASURES OF WETLAND HABITATS

- 2.2.1 Wetland habitats include wet woodland and watercourses. Monitoring surveys using standardised quantitative methodology will be conducted at fixed points. For seasonal watercourse, survey shall be conducted whenever the habitat appears.
- 2.2.2 Measures to respond to decreases in numbers of aquatic fauna using the wetland habitats and action and limit levels to trigger these measures are detailed in Table 1.

Action Level	Response	Limit Level	Response
Reduction in	Investigate cause and if	Reduction	Investigate cause and if
taxa diversity	cause identified as related	in taxa	cause identified as related
by 30%	to the project instigate	diversity	to the project instigate
	remedial action to remove	by 50%	remedial action.
	or reduce source of		
	disturbance.		

Table 1 Action and Limit Levels and Responses to Evidence of Declines in Aquatic Fauna

2.3 MONITORING MEASURES OF NON-WETLAND HABITATS

- 2.3.1 Non-wetland habitats consist of upland grassland and woodland. Monthly quantitative surveys of non-aquatic fauna will be conducted using standard route transect counts.
- 2.3.2 Measures to respond to decreases in numbers of non-aquatic fauna using the non-wetland habitats and action and limit levels to trigger these measures are detailed in Table 2.

Action Level	Response	Limit Level	Response
Reduction in	Investigate cause and if	Reduction	Investigate cause and if
species diversity	cause identified as related	in species	cause identified as related
by 30%	to the project instigate	diversity by	to the project instigate
	remedial action to remove	50%	remedial action.
	or reduce source of		
	disturbance.		

Table 2 Action and Limit Levels and Responses to Evidence of Declines in Non-Aquatic Fauna

3 METHODOLOGY

The ecological survey includes all taxa being investigated in EIA report. Table 3 summarizes schedule of faunal surveys.

Month	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Mammals	\checkmark											
Birds (day)	\checkmark											
Birds (night)				\checkmark								
Herpetofau na				\checkmark	\checkmark	\checkmark		\checkmark	\checkmark	\checkmark		
Dragonflies			\checkmark									
Butterflies			\checkmark									
Aquatic fauna	\checkmark											

Table 3 Survey Schedule

3.1 MAMMAL SURVEY

3.1.1 Mammal surveys will be conducted along the transects shown in Appendix 1 during both daytime and night time periods. Along with direct observations, other field signs, such as scats and tracks, will be searched and recorded if present.

3.2 BIRD SURVEY

3.2.1 Bird surveys will be conducted along the transects shown in Appendix 1 during the surveys, species and their vocalizing individuals recorded will be enumerated and recorded according to the habitat(s) they are utilising.

3.3 HERPETOFAUNA SURVEY

3.3.1 Reptile and amphibian surveys will be conducted along transects shown in Appendix 1 during surveys careful searches of appropriate microhabitats and refugia for reptiles and their vocalizing individuals will be undertaken and all reptiles observed will be identified and counted.

3.4 DRAGONFLY SURVEY

3.4.1 Dragonfly surveys will be conducted along transects shown in Appendix 1 during surveys all dragonflies seen will be identified and counted as accurately as possible.



3.5 BUTTERFLY SURVEY

3.5.1 Butterfly surveys will be conducted along transects shown in Appendix 1 during surveys all dragonflies seen will be identified and counted as accurately as possible.

3.6 AQUATIC FAUNA SURVEY

3.6.1 Freshwater fishes and macro-invertebrates will be recorded by direct observation. All species trapped/recorded will be enumerated and identified (to the lowest taxonomic level possible), and the species of conservation importance photographed.



4 RESULT

This monitoring survey started on 2nd April 2020. A sunny day. The day and night survey covered wetland and non-wetland areas. The survey was conducted by transect and at fixed point. All species seen will be identified and counted as accurately as possible.

Mammal

There was no mammal recorded in the monitoring area.

Bird

There were total of 14 bird individuals from 6 species recorded in the monitoring area. One species of conservation interests was recorded in the monitoring area: *Corvus torquatus*, Collared Crow (白頸鴉).

Herpetofauna

There was no reptile recorded in the monitoring area. There was no amphibian recorded in the monitoring area.

■ Butterfly

There were totally 2 butterfly individuals from 2 species recorded in the monitoring area.

- Dragonfly There were totally 3 odonate individuals from one species recorded in the monitoring area.
- Freshwater communities There were two species of freshwater fish recorded in the monitoring area.









Table 4Result of mammal in survey

Scientific Name	English Name	Chinese Name	Conservation	2-Ар	r-2020
Scientifie Ruffie	Linghish Funite	ennièse r unie	Status	Non-	Wetland
				wetland	wenanu
		N/A			

Table 5Result of Avifauna in survey

Scientific Name	English Name	Chinese Name	Conservation	2-Apr-2020		
Scientific Ivailie	Status		Non- wetland	Wetland		
Corvus torquatus	Collared Crow	白頸鴉	Fellowes et al. (2002): LC; IUCN Red List Status: NT		1	
Pycnonotus jocosus	Red-whiskered Bulbul	紅耳鵯		2	2	
Pycnonotus sinensis	Chinese Bulbul	白頭鵯			2	
Prinia flaviventris	Yellow-bellied Prinia	黃腹鷦鶯			3	
Orthotomus sutorius	Common Tailorbird	長尾縫葉鶯		1	1	
Garrulax perspicillatus	Masked Laughingthrush	黑臉噪鶥			2	

Table 6Result of reptile in survey

Scientific Name	Common Name	Chinese Name	2-A	pr-2020
			Non-wetland	Wetland
		N/A		



Table 7Result of amphibian in survey

Scientific Name	Common Name	C'hinese Name	Conservation Status	Conservation -		r-2020
				Non- wetland	Wetland	
		N/A				

Table 8Result of butterfly in survey

Scientific Name	Common Name	Chinese Name	2-Apr-2020		
Scientific Name		Chinese Maine	Non-wetland	Wetland	
Mycalesis mineus	Dark Brand Bush Brown	小眉眼蝶		1	
Papilio helenus	Red Helen	玉斑鳳蝶	1		

Table 9Result of Odonate in survey

Scientific Name	Common Name	Chinese Name	Conservation Status	2-Apr	-2020
				Non- wetland	Wetland
Copera marginipes	Yellow Featherlegs	黃狹扇蟌			3

Table 10Result of freshwater communities in survey

Scientific Name	Common Name	Chinese Name	Conservation Status	2-Apr-2020
Gambusia affinis	Mosquito fish	食蚊魚		+
Puntius semifasciolatus	Chinese Barb	五線無鬚鮑		+

+:

Species appeared but uncountable

Appendix I – Transect Routes for Contract CV/2017/02





Appendix L

Landscape & Visual Inspection Checklist



Contract No. CV/2016/10

Site Formation and Associated Infrastructural Works for Development of Columbarium, Crematorium and Related Facilities at Sandy Ridge Cemetery Landscape and Visual Impact Assessment Checklist for Site Audit

Date/ Time: 27/4/2020 09:30 Weather: Fine/ Overcast/ Rain/ Windy

Item	Mitigation Measures		plemer	itation	Actions/ Remarks	
			No	N/A		
1	Landscape and Visual			•		
1.1	Is the construction period become shortened?			\checkmark	Under review.	
1.2	Is the work site confined within site boundaries and without encroaching into the landscape resources offsite?	~				
1.3	Is the site kept clean and tidy (E.g. storage of materials, location and appearance of site accommodation being well positioned)	~				
1.4	Is the construction site screened properly by hoardings or noise barriers in visually unobstructed colours?	~				
1.5	Is the erosion and dust control for exposed soil well performed during excavation work? (E.g. Exposed soil shall be covered or "camouflaged" and watered frequently. Areas that are expected to be left with bare soil for a long period of time should be hydro seeded and / or covered with suitable protective fabrics.)	~				
1.6	Are the woodland, plantation and other vegetation being protected and preserved in accordance with DEVB TC(W) No. 07/2015(E.g. Set up Tree Protection Zone)?	~				
1.7	Are the trees which are in direct conflict with the development proposal being transplanted as far as practical in accordance with and DEVB TC(W) No. 07/2015?	~				
1.8	Are compensatory planting for trees being provided to compensate the trees felled in accordance with DEVB TC(W) No. 07/2015?			~	Tree planting works have not yet been commenced.	
1.9	Are precautionary control measures to protect natural streams and rivers from adverse impact being implemented in accordance with ETWWB TCW No. 5/2005? (E.g. Construction debris and spoil should be covered up and properly disposed)	~				
1.10	Is light and glare control such as hooding being implemented during construction and operation to minimize light pollution and night time glare? (E.g. All security floodlights for construction sites should be equipped with adjustable shield, frosted diffusers and reflective covers)	~				



Summary / Remarks:

Follow up actions taken by Contractor for previous comments:

N/A

New observation:

1. Transplanted trees T2465, T2468 and T2928 were in fair health condition with normal foliage color and density.

Reminders:

- 1. Contractor is reminded to prevent the construction material pile within TPZ and ensure no works is allowed within the TPZ.
- 2. Contractor is reminded to provide proper maintenance for transplanted tree (T2465, T2468 and T2928) according to approved method statement.

Photo Record:



General view (1)

General view (2)



General view (3)



Tree protection zone





Transplanted tree (T-2465)

Fig G.



Tree protection zone (T-2465)



Transplanted tree (T-2468)



Transplanted tree (T-2928)



Contract No. CV/2017/02 Site Formation and Associated Infrastructural Works for Development of Columbarium, Crematorium and Related Facilities at Sandy Ridge Cemetery Development of Columbarium at Sandy Ridge Cemetery – Infrastructural Works at Man Kam To Road and Lin Ma Hang Road Landscape and Visual Impact Assessment Checklist for Site Audit

Date/ Time: 27/4/2020 10:30 Weather: Fine/ Overcast/ Rain/ Windy

Item	Mitigation Measures		olemei	ntation	Actions/ Remarks	
			No	N/A		
1	Landscape and Visual					
1.1	Is the construction period become shortened?			\checkmark	Under review	
1.2	Is the work site confined within site boundaries and without encroaching into the landscape resources offsite?	✓				
1.3	Is the site kept clean and tidy (E.g. storage of materials, location and appearance of site accommodation being well positioned)	~				
1.4	Is the construction site screened properly by hoardings or noise barriers in visually unobstructed colours?	~				
1.5	Is the erosion and dust control for exposed soil well performed during excavation work? (E.g. Exposed soil shall be covered or "camouflaged" and watered frequently. Areas that are expected to be left with bare soil for a long period of time should be hydro seeded and / or covered with suitable protective fabrics.)			~		
1.6	Are the woodland, plantation and other vegetation being protected and preserved in accordance with DEVB TC(W) No. 07/2015(E.g. Set up Tree Protection Zone)?		~			
1.7	Are the trees which are in direct conflict with the development proposal being transplanted as far as practical in accordance with and DEVB TC(W) No. 07/2015?			~	Tree transplanting works have not yet been commenced	
1.8	Are compensatory planting for trees being provided to compensate the trees felled in accordance with DEVB TC(W) No. 07/2015?			~		
1.9	Are precautionary control measures to protect natural streams and rivers from adverse impact being implemented in accordance with ETWWB TCW No. 5/2005? (E.g. Construction debris and spoil should be covered up and properly disposed)			~		
1.10	Is light and glare control such as hooding being implemented during construction and operation to minimize light pollution and night time glare? (E.g. All security floodlights for construction sites should be equipped with adjustable shield, frosted diffusers and reflective covers)			~		



Summary / Remarks:

Follow up actions taken by Contractor for previous comments:

N/A

New Observation:

N/A

Reminders:

- 1. Contractor is reminded to prevent the construction material pile within TPZ and ensure no works is allowed within the TPZ.
- 2. Proper TPZ should be set up according to approved method statement.

Photo Record:



General view (1)





General view (3)

Tree Protection Zone



Signature:

		Signature stration B	Date
Recorded by	Registered Landscape Architect	adeostation and an advised and an advised and an advised and a second	27 Apr 2020
Checked by	Environmental Team Leader	Am	12 May 2020
Checked by	Independent Environmental Checker	h	12 May 2020


Appendix M

Monthly Summary Waste Flow Table

Monthly Summary Waste Flow Table for April 2020

 Department:
 Civil Engineering and Development Department
 Contract No.:
 CV/2016/10

 Contract Title:
 Site Formation and Assoicated Infrastructural Works for Development of Columbarium at Sandy Ridge Cemetery

 Commencement Date:
 15-Dec-2017
 Estimated completion Date
 22-Dec-2023
 Estimated Contract Sum:
 780M

		Actual Quantitie	s of Inert C&D N	Iaterials Generated	d Monthly			Actual Quantities	of C&D Wastes	Generated Monthly	1
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	34.748	0.000	9.595	0.000	25.153	0.000	0.000	0.000	0.000	0.000	0.070
Feb	48.481	0.000	5.352	0.000	43.129	0.000	0.000	0.000	0.000	0.000	0.214
Mar	16.411	0.000	14.155	0.000	2.256	0.000	0.000	0.000	0.000	0.498	0.222
Apr	10.024	0.000	8.924	0.000	1.100	0.000	0.000	0.000	0.000	0.000	0.176
May											
June											
Sub-total	109.664	0.000	38.026	0.000	71.638	0.000	0.000	0.000	0.000	0.498	0.682
July											
Aug											
Sept											
Oct											
Nov											
Dec											
Total	109.664	0.000	38.026	0.000	71.638	0.000	0.000	0.000	0.000	0.498	0.682

Notes: (1) The waste flow table should cover the whole construction period of the Contract.

(2) The original estimates of the C&D materials should be the estimates at contract commencement and should not be altered during construction.

(3) Inert C&D materials that are specified in the Contract to be imported for use at the Site shall be separately indicated.

(4) The yearly estimates of the C&D materials should be updated as appropriate taking into account the latest works programme etc.

(5) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(6) Broken concrete for recycling into aggregates.

Name of Department: CEDD

	Actual Quantities of Inert C&D Materials Generated Monthly Actual Quantities of C&D Wastes Generated Monthly										
	A	ctual Quantities	of Inert C&D N	Iaterials Gener	ated Monthl	у	Actual Q		C&D Wastes	s Generated	
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)
JAN	8926.560	0.000	0.000	0.000	8926.56	0.000	0.000	0.000	0.000	0.000	50.290
FEB	588.150	0.000	0.000	0.000	588.15	0.000	0.000	0.000	0.000	0.000	40.800
MAR	12694.520	0.000	0.000	0.000	12694.52	0.000	0.000	0.000	0.000	0.000	11.660
APRIL	1317.150	0.000	0.000	0.000	1317.15	0.000	0.000	0.000	0.000	0.000	6.110
MAY											
JUN											
Sub Total	23526.380	0.000	0.000	0.000	23526.380	0.000	0.000	0.000	0.000	0.000	108.860
JUL											
AUG											
SEP											
OCT											
NOV											
DEC											
Total	23526.380	0.000	0.000	0.000	23526.380	0.000	0.000	0.000	0.000	0.000	108.860

Monthly Summary Waste Flow Table for 2020

Notes:

Name of Department: CEDD

	Forecast of Total Quantities of C&D Materials to be Generated from the Contract (see Note 4)										
Total Quantity Generated	Hard Rocks and Large Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported Fill	Metal	Paper / cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse	
(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)	
0	0	0	0	0	350	30	4	2	1	4	

Notes:

(1) The performance targets are given in PS clause 6(14) above.

(2) The waste flow table shall also include C&D materials that are specified in the Contractor to be imported for use at the Site.

(3) Plastic refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature

- Hard Rocks and Large Broken Concrete = Cannot be defined at this stage
- Imported Fill = Estimated by the Contractor
- Metal = Estimated by the Contractor
- Paper/cardboard packaging = Estimated by the Contractor
- Plastics = Estimated by the Contractor

- Chemical Waste = Estimated by the Contractor (Spent lubricating oil, assume density 0.9kg/L)

- Other, e.g. general refuse = Estimated by the Contractor



Appendix N

Implementation Schedule for Environmental Mitigation Measures

Note: Chapters 1 to 3 of the EIA report present the background information of the Project, identified concurrent projects, objectives and scope for various environmental aspects, and description on alternative options and construction description. Chapters 4 to 12 of the EIA report present the EIA findings and mitigation measures are described below with cross-reference to the EIA report. Chapters 13 to 15 describe the environmental monitoring requirements and conclusion.

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
Common Mitig	ation Measures (Applicable to ALL Project Components, including D	Ps and Non-DPS)				
Construction D	ust Impact					
S4.4.5.2	The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation	Minimise dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction phase	APCO To control the dusi impact to meet HKAQO and TM-EIAC criteria
S4.4.5.3	Water spraying every hour for all active works area.	Minimise dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction phase	APCO To control the dust impact to meet HKAQO and TM-EIAO criteria
S4.4.5.2	 Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; A stockpile of dusty material should not be extended beyond the pedestrian barriers, fencing or traffic cones; The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; Vehicle wheel washing facilities should be provided at each construction 	Minimise dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction phase	APCO To control the dust impact to meet HKAQO and TM-EIAO criteria

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
	site exit. Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels;					
	• When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period;					
	• The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;					
	• Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;					
	• Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;					
	• Any skip hoist for material transport should be totally enclosed by impervious sheeting;					
	• Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides;					
	• Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system;					
	• Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies.					

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
S4.4.5.1	Implement regular dust monitoring under EM&A programme during the construction stage.	Monitoring of dust impact	Contractor	Selected representative dust monitoring station	Construction phase	• TM-EIAO
S4.4.5.3	 All road surface within the barging facilities will be paved. Dust enclosures will be provided for the loading ramp, installation of 3-sided screen with top cover and the provision of water sprays at the discharge point would be provided. Vehicles will be required to pass through designated wheel wash facilities. Continuous water spray at the loading point. 	Minimise dust impact at the nearby sensitive receivers	Contractor	Barging point at Siu Lam	Construction phase	• TM-EIAO

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
Construction Noise						
\$5.5.5.3	 Implement the following good site management practices: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs; silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works; mobile plant should be sited as far away from NSRs as possible and practicable; material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from onsite construction activities. 	Control construction noise	Contractor	All construction sites	Construction phase	• Annex 5, TM-EIAO
S5.5.5.5	Adopt quiet plants during the construction of viaduct, widening of Sha Ling Road, construction of platform for crematorium and widening of Lin Ma Hang Road. The quiet plants should be made reference to the PME listed in the TM or the QPME/ other commonly used PME listed in EPD web pages or taken from BS5228: Part 1: 2009 Noise Control on Construction and Open Sites as far as possible.	Reduce the noise levels of plant items	Contractor	Works area for construction of viaduct, widening of Sha Ling Road, construction of platform for crematorium and widening of Lin Ma Hang Road		• Annex 5, TM-EIAO

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
S5.5.5.6	Install temporary noise barriers (in the form of site hoardings, approx. 2.4m high) located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period.	Reduce the construction noise levels at low-level zone of NSRs through partial screening.	Contractor	All construction sites where practicable	Construction phase	• Annex 5, TM-EIAO
S5.5.5.7 – S5.5.5.12	Install movable noise barriers (typical design is wooden framed barrier with a small-cantilevered upper portion of superficial density no less than 7kg/m^2 on a skid footing with 25mm thick internal sound absorptive lining), acoustic mat or full enclosure, screen the noisy plants including air compressors, generators etc.	Screen the noisy plant items to be used at all construction sites	Contractor	All construction sites where practicable	Construction phase	• Annex 5, TM-EIAO
\$5.5.5.13	Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site to reduce the construction noise	Contractor	All construction sites where practicable	Construction phase	• Annex 5, TM-EIAO
S13.2.1.1 – S13.4.1.2	Implement a noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor	Selected representativ e noise monitoring station	Construction phase	• TM-EIAO
Operational Noise (Road	d Traffic Noise)			1	L	
S5.6.6.4	 Provide a series of noise mitigation measures including absorptive noise barriers and low noise road surfacing materials along Lin Ma Hang Road and Sha Ling Road before operation of the proposed project for existing and planned representative NSRs. Locations of noise mitigation measures are stated as following: <i>For existing representative NSRs</i> Approx. 12m of absorptive noise barrier 2.5m above road level along Sha Ling Road (MM1); Approx. 92m of absorptive noise barrier 2.5m above road level along Sha Ling Road (MM2); 	Reduce operation noise from road traffic	Contractor	Refer to Figures 5.6.9 – 5.6.13 of the EIA Report	Prior to operation of the Project for existing representative NSRs. While for barriers to protect planned representative NSRs, it should constructed before intake of planned representative NSRs.	

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
	• Approx. 28m of absorptive noise barrier 3m above road level along Project Road near Sha Ling Road (MM3);					
	• Approx. 51m of absorptive noise barrier 3m above road level along Project Road near Sha Ling Road (MM4);					
	• Approx. 25m of absorptive noise barrier 4m above road level along Lin Ma Hang Road near San Uk Ling (MM5);					
	• Approx. 21m of absorptive noise barrier 4m above road level along Lin Ma Hang Road near San Uk Ling (MM6);					
	• Approx. 14m of absorptive noise barrier 4m above road level along Lin Ma Hang Road near San Uk Ling (MM7);					
	• Approx. 18m of absorptive noise barrier 3m above road level along Lin Ma Hang Road near San Uk Ling (MM8);					
	• Approx. 42m of absorptive noise barrier 3m above road level along temporary pullover space opposite San Uk Ling (MM9);					
	• Approx. 93m of absorptive noise barrier 3m above road level along Lin Ma Hang Road opposite San Uk Ling (MM10);					
	• Approx. 185m of low noise surfacing materials along Lin Ma Hang Road near San Uk Ling (MM11);					
	For planned representative NSRs					
	 Approx. 36m of absorptive noise barrier 5m above road level along Lin Ma Hang Road near Muk Wu Nga Yiu (MM12); 					
	 Approx. 47m of absorptive noise barrier 5m above road level along Lin Ma Hang Road near Muk Wu Nga Yiu (MM13); 					
	 Approx. 31m of absorptive noise barrier 5m above road level along Lin Ma Hang Road near Muk Wu Nga Yiu (MM14); 					
	 Approx. 31m of absorptive noise barrier 5m above road level along Lin Ma Hang Road near Muk Wu Nga Yiu (MM15); 					
	• Approx. 41m of absorptive noise barrier 5m above road level along Lin Ma Hang Road near Muk Wu Nga Yiu (MM16);					

EIA Ref.	Recommended Mitigation Measures	ObjectivesoftheRecommendedMeasures &Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
	• Approx. 340m of low noise surfacing materials along Lin Ma Hang Road near Muk Wu Nga Yiu (MM17).					

EIA Ref.	Recommended Mitigation Measures	ObjectivesoftheRecommendedMeasures&Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
Water Quality (Constru	ction Phase)					
S6.4.4.1 - S6.4.4.3	 In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN1/94), construction phase mitigation measures shall include the following: General Site Operation At the start of site establishment, perimeter cut-off drains to direct offsite water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system will be undertaken by the contractor prior to the commencement of construction; Diversion of natural stormwater should be avoided as far as possible. The design of temporary on-site drainage should prevent runoff going through site surface, construction machinery and equipment in order to avoid or minimise polluted runoff. Sedimentation tanks with sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8 m³ capacities, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity shall be flexible and able to handle multiple inputs from a variety of sources and suited to applications where the influent is pumped; The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary diches should be incorporated in the permanent drainage channels to enhance deposition rates; The design of efficient silt removal facilities should be based on the 	To minimise water quality impact from construction site runoff and general construction activities	Contractor	All construction sites where applicable	Construction phase	• Water Pollution Control Ordinance • ProPECC PN1/94 • TM-EIAO • TM-DSS
	provided to facilitate the runoff discharge into an appropriate watercourse, through a site/sediment trap. The sediment/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates;					

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
	the sand/silt traps shall be undertaken by the contractor prior to the commencement of construction;					
	• Construction works should be programmed to minimise surface excavation works during the rainy seasons (April to September). All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means;					
	• If the excavation of trenches in wet periods is necessary, it should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;					
	• All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas;					
	• All open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m ³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system;					
	• Manholes (including newly constructed ones) should always be covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers;					
	• Precautions be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes;					

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
	 All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction site exit where practicable. Washwater should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains; Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain; Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts; All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby; Regular environmental audit on the construction site should be carried out in order to prevent any malpractices. Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the water bodies, marsh and ponds; Adopt best management practices. 					
S6.4.4.4 – S6.4.4.5	 Sewage from workforce Portable chemical toilets and sewage holding tanks are recommended for handling the construction sewage generated by the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance; 	To minimise water quality from sewage effluent	Contractor	All construction sites where practicable	Construction phase	Water Pollution Control Ordinance TM-DSS

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
	 Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the Project; Regular environmental audit on the construction site should be conducted in order to provide an effective control of any malpractices and achieve continual improvement of environmental performance on site. 					
S6.4.4.6	 Operation of Barging Point at Siu Lam All barges should be fitted with tight bottom seals to prevent leakage of materials during transport; Barges or hoppers should not be filled to a level that will cause overflow of materials or polluted water during loading or transportation; All vessels should be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash; and Loading of barges and hoppers should be controlled to prevent splashing of material into the surrounding water. Mitigation measures for land-based activities as outlined in Section 6.4.4 should be applied to minimise water quality impacts from site runoff and open stockpile spoils at the proposed barging facilities where appropriate. 	To minimise water quality from operation of barging point at Siu Lam	Contractor	All construction sites where practicable	Construction phase	Water Pollution Control Ordinance TM-DSS
Water Quality (Operat	tional Phase)					
S6.5.4.1 – S6.5.4.6	 The following mitigation measures during operational phase are recommended: Sewage and wastewater discharge should be connected to foul sewerage system; Proper drainage systems with silt traps and oil interceptors should be installed; 	To minimise the road runoff, wastewater discharge and erosion of seasonal watercourse during the operational phase	Highways Department / Contractors	Whole alignment	Construction / Operational Phase	Water Pollution Control Ordinance TM-DSS

EIA Ref.	Recommended Mitigation Measures	ObjectivesoftheRecommendedMeasures&Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
	 The design of road gullies with silt traps should be incorporated especially for the catchment leading to the existing wet woodland area located at the north of the site; The silt traps and oil interceptors should be cleaned and maintained regularly, especially before peak seasons of the visitors in Ching Ming Festival and Chung Yeung Festival; Energy dissipaters should be installed at the seasonally wet watercourses to reduce the magnitude of the first flush in order to minimise the erosion impact to the wet woodland. 					

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
Waste Managemen	nt (Construction Waste)					
S7.3.3.8	 <u>Construction & Demolition Material Management Plan (C&DMMP)</u> A C&DMMP shall be submitted to the Public Fill Committee for approval in the case of C&D materials disposal exceeding 50,000m³. 	To enhance the management of construction and demolition (C&D) material including rock in public works projects	Contractor	All construction sites	Construction phase	 Project Administrative Handbook for Civil Engineering Works, 2012 Edition
\$7.3.4.2	 <u>Good Site Practice</u> The following good site practices are recommended throughout the construction activities: nomination of an approved personnel, such as a site manager, to be responsible for the implementation of good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site; training of site personnel in site cleanliness, appropriate waste management procedures and concepts of waste reduction, reuse and recycling; provision of sufficient waste disposal points and regular collection for disposal; appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; a Waste Management Plan (WMP) should be prepared by the contractor and submitted to the Engineer for approval. 	Minimise waste generation during construction	Contractor	All construction sites	Construction phase	• Waste Disposal Ordinance
\$7.3.4.3	Waste Reduction Measures Waste reduction is best achieved at the planning and design phase, as well as by ensuring the implementation of good site practices. The following recommendations are proposed to achieve reduction: • segregate and store different types of waste in different containers, skip or stockpiles to enhance reuse or recycling of materials and their proper disposal;	Reduce waste generation	Contractor	All construction sites	Construction phase	• Waste Disposal Ordinance

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
	 proper storage and site practices to minimise the potential for damage and contamination of construction materials; plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste; sort out demolition debris and excavated materials from demolition works to recover reusable/recyclable portions (i.e. soil, broken concrete, metal etc.); provide training to workers on the importance of appropriate works 					
	 provide training to workers on the importance of appropriate waste management procedures, including waste reduction, reuse and recycling. 					
S7.3.4.5	 <u>Storage of Waste</u> The following recommendation should be implemented to minimise the impacts: non-inert C&D materials such as soil should be handled and stored well to ensure secure containment; stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; different locations should be designated to stockpile each material to enhance reuse; 	Good site practice to minimise the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	Contractor	All construction sites	Construction phase	 Land (Miscellaneous Provisions) Ordinance Waste Disposal Ordinance ETWB TCW No. 19/2005
S7.3.4.6	 <u>Collection and Transportation of Waste</u> The following recommendation should be implemented to minimise the impacts: remove waste in timely manner; employ the trucks with cover or enclosed containers for waste transportation; obtain relevant waste disposal permits from the appropriate authorities; and disposal of waste should be done at licensed waste disposal facilities. 	Minimise waste impacts from storage	Contractor	All construction sites	Construction phase	• Waste Disposal Ordinance
S7.3.4.8 – S7.3.4.15	 <u>Excavated and C&D Materials</u> Wherever practicable, C&D materials should be segregated from other wastes to avoid contamination and ensure acceptability at public filling areas or reclamation sites. The following mitigation measures should be implemented in handling the excavated and C&D materials: maintain temporary stockpiles and reuse excavated fill material for 	Minimise waste impacts from excavated and C&D materials	Contractor	All construction sites	Construction phase	Land (Miscellaneous Provisions) Ordinance Waste Disposal Ordinance

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
	backfilling;					• ETWB TCW No.
	• carry out on-site sorting;					19/2005
	• make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; and					• Project Administrative
	• implement a recording system for the amount of waste generated, recycled and disposed of for checking.					Handbook for Civil Engineering Works,
	The recommended C&D materials handling should include:					2012 Edition
	• On-site sorting of C&D materials;					
	• Reuse of C&D materials; and					
	Use of Standard Formwork and Planning of Construction Materials purchasing.					
S7.3.4.17 - S7.3.4.18	Chemical Waste	Control the chemical waste and	Contractor	All	Construction phase	• Waste Disposal
	If chemical wastes are produced at the construction site, the Contractors should register with EPD as chemical waste producer. Chemical wastes should be stored in appropriate containers and collected by a licensed chemical waste Contractor. Chemical wastes (e.g. spent lubricant oil) should be recycled at an appropriate facility as far as possible, while the chemical waste that cannot be recycled should be disposed of at either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	ensure proper storage, handling and disposal.		construction sites		 (Chemical Waste) General) Regulation Code of Practice on the Packaging, Labelling and Storage of Chemical Waste
\$7.3.4.19	General Refuse • General refuse should be stored in enclosed bins separately from construction and chemical wastes. Recycling bins should also be placed to encourage recycling. • Preferably enclosed and covered areas should be provided for general refuse collection and routine cleaning for these areas should also be implemented to keep areas clean. • A reputable waste collector should be employed to remove general refuse on a daily basis.	Minimise production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	Construction phase	• Waste Disposal Ordinance
\$7.3.4.20	Sewage • The WMP should document the locations and number of portable chemical toilets depending on the number of workers, land availability,	Minimise production of sewage impacts	Contractor	All construction sites	Construction phase	• Waste Disposal Ordinance

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
Waste Management (Oper	 site condition and activities. Regularly collection by licensed collectors should be arranged to minimise potential environmental impacts. 					
S7.4.4.1		Remove general refuse during routine road cleaning activities on the roads network and avoid odour, pest and litter impacts	Contractor	Roads network for the C&C facilities and Lin Ma Hang Road	Operational phase	• Waste Disposal Ordinance

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
Land Contamination						
S8.9.1.1	Re-appraisal of the potentially contaminated site (SRC-1)	Identify any hot spots for SI within the southeast and western portions of SRC-1	• •	Potentially contaminated site (SRC-1)	Once the works area for the Project is confirmed and site access is available (e.g. after land resumption)	• Annex 19 of the TM- EIAO, Guidelines for Assessment of Impact On Sites of Cultural Heritage and Other Impacts (Section 3 : Potential Contaminated Land Issues);
						Guidance Manual for Use of Risk-Based Remediation Goals (RBRGs) for Contaminated Land Management;
						• Guidance Notes for Contaminated Land Assessment and Remediation; and
						• Practice Guide for Investigation and Remediation of Contaminated Land
						• Recommendations in Health Risk Assessment
S8.11.1.1	Preparation and submission of Contamination Assessment Plan (CAP) to EPD for review and approval, if required	Present the findings of the re- appraisal and strategy of the recommended SI, if required		Potentially contaminated site (SRC-1)	After land resumption and prior to the construction phase	Ditto
\$8.11.1.2	Preparation and submission of Contamination Assessment Report (CAR) to EPD for review and approval, if required	Present the findings of SI, if any, and evaluate the level and extent of potential contamination	Project Proponent / Detailed Design Consultant	Potentially contaminated site (SRC-1)	Prior to the construction phase	Ditto

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
S8.11.1.2	Preparation and submission of Remediation Action Plan (RAP) to EPD for review and approval if contamination is identified	Recommend appropriate mitigation measures for the contaminated soil and groundwater identified in the assessment if remediation is required	Detailed Design Consultant	Potentially contaminated site (SRC-1)	Prior to the construction phase	Ditto
S8.11.1.2	Preparation and submission of Remediation Report (RR) to EPD for review and approval following the completion of any necessary remediation works	Demonstrate that the decontamination work is adequate and is carried out in accordance with the endorsed CAR and RAP	Detailed Design	Potentially contaminated site (SRC-1)	Prior to the construction phase	Ditto

Environmental Mitigation Implementatio	n Schedule – Sandy Ridge
--	--------------------------

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
Ecology (Construction	Phase)					
\$9.7.2.3	Preparation and submission of Upland Grassland Reinstatement Plan to EPD for agreement.	An Upland Grassland Reinstatement Plan will be prepared by a qualified ecologist/botanist with full details of the findings of a baseline grassland survey, the practical details and methodology of the physical excavation, transport and storage or turves/topsoil and their subsequent reinstatement once the receptor sites have been established, along with an implementation programme of reinstatement, post- reinstatement monitoring and maintenance programme. A contingency plan should be proposed in the Grassland Reinstatement Plan so as to describe the action and limit levels and the action plan if certain performance criteria (such as area of preferred habitat) are not met during the monitoring and maintenance period.	Project Proponent/ Detailed Design Consultant (qualified ecologist/ botanist) for Upland Grassland Reinstatement Plan	Engineered slopes of Crematorium Indicative locations for Grassland Reinstatement should be referred to Figure 9.11 of the EIA Report	Prior to construction phase	 Reinstatement and establishment requirements to be detailed in Upland Grassland Reinstatement Plan TM-EIAO
S9.7.2.5 – S9.7.2.6	Preparation and submission of a Vegetation Survey Report and Transplantation Proposal (if needed as concluded in the Vegetation Survey Report) to EPD for agreement.	The Vegetation Survey will report the presence, as well as update the conditions, number, locations and habitat types of any identified floral species of conservation importance to be impacted by the development,	Project Proponent/ Detailed Design Consultant (qualified ecologist/ botanist) for	Within the Project Area where applicable	Prior to construction phase	• Survey findings and transplantation methodology to be detailed in Vegetation Survey Report and Transplantation Plan

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
		and evaluate suitability and/or practicality of transplantation. The Transplantation Proposal will recommend locations of the receptor site(s), transplantation methodology, implementation programme of transplantation and post-transplantation monitoring and maintenance programme.	Vegetation Survey Report and Transplantation Proposal.			respectively. • TM-EIAO.
\$9.7.5.3 – \$9.7.5.5, \$9.8.1.6	Preparation and submission of Enhancement Woodland Proposal to EPD for agreement.	Recommend appropriate enhancement planting programme, planting and post-transplantation monitoring methodology, action plan for monitoring the enhancement planting and maintenance programme.	Project Proponent/ Detailed Design Consultant (qualified ecologist/ botanist) for Wooded Area Proposal.	Filled slope west of the platform, and north west of the platform in the valley below MacIntosh Fort Indicative locations for Enhancement Woodland should be referred to Figure 9.11 of the EIA Report	Prior to construction phase	 Enhancement planting and establishment requirements to be detailed in Wooded Enhancement Proposal. TM-EIAO
S9.7.3.1 – S9.7.3.3	Indirect impacts due to potential changes in water quality, hydrology and sedimentation could occur to a series of downstream watercourses and wetland systems (including the wet woodland, marsh and mitigation ponds) during both the construction (for the Platform and LMHR widening works) and operational stages. Generally, indirect water impact to any aquatic fauna during the construction phase should easily be avoided by implementing water control measures (ETWB TCW No. 5/2005) to avoid direct or indirect impacts any watercourses and good site practices (further details are discussed in Section 6 of the EIA Report).	Minimise the indirect impacts to Water Quality and Hydrology	Contractor /detailed design consultant.	On the edge of any active works area, 30m from the watercourse	Prior to commencement and during construction phase	• ETWB TCW No. 5/2005 • TM-EIAO

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
	In addition, construction phase impacts on the watercourses, riparian corridor and fauna using these areas will be minimised by erection of a 2m high, solid, dull green site boundary fence on the edge of any active works area, 30m from the watercourse. Where this is not practicable due to site constraints, demarcation fencing will need to be erected to prevent unauthorised encroachment into the riparian corridor by constructions works and traffic. Detailed mitigation measures will be designed at the detailed design stage.					
S9.7.3.4 – S9.7.3.6	Mitigation for noise disturbance (details refer to \$5.5.5 to \$5.6.6 of this table). Site formation and construction are tentatively proposed to cover a 65-month period from mid 2017 to late 2022. As a precautionary approach, consideration should be given at the detailed design stage to avoid the use of highly reflective materials in the design and implementing the use of opaque materials, fritting, breaking up external reflections with stickers or plastic wrap and/or any other bird-friendly design for noise barriers. Works will be restricted to daytime and any construction lighting should be designed and positioned as to not impact on adjacent ecologically sensitive areas.	The construction work and site formation will be phased in order to reduce overall noise disturbance impacts in particular areas. Collisions usually occurs as a result of birds perceiving a clear path through an object that is transparent or appears to be transparent at some distance, or if the noise barrier is highly reflective which would appear to be composed of the adjacent natural vegetation. Furthermore, mitigation measures to control noise disturbance during this phase will involve the selection of quieter plant, use of movable noise barriers and erection of hoarding and fencing to demarcate the site boundary	Contractor Project Proponent	All construction sites	Prior to commencement and during construction phase	• TM-EIAO.

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
\$.9.7.3.7	 In order to demonstrate ecological awareness and to minimise the risk of indirect impacts from water pollution and hill fires, a series of good site practices should be adopted by site staff throughout the construction phase at each works site. These are as follows: Put up signs to alert site staff about any locations which are ecologically sensitive and measures to prevent accidental impacts; Erection of temporary geotextile silt or sediment fences/oil traps around any earth-moving works to trap any sediments and prevent them from entering watercourses; Prohibition of soil storage against trees or close to waterbodies; Delineation of works site to prevent encroachment onto adjacent habitats and fence off areas which have some ecological value; No smoking, hot works or sources of fire close to upland grassland; No on-site burning of waste; and Waste and refuse in appropriate receptacles. 	Minimise impacts on hydrological condition and water quality of hillside watercourses and reduce chances of hillfires.	Contractor	All construction sites	Prior to commencement and during construction phase	• TM-EIAO.
S.9.7.3.9	Precautionary checks by a suitably experienced ecologist of the vegetation for the presence of nesting birds should be carried out in the breeding season (February to July) before vegetation clearance. These impacts can be avoided by conducting vegetation clearance during the non-breeding season (tentatively August-January) and phased through the project period to minimise impacts.	Minimise the impacts to breeding birds within the works areas.	Contractor	All construction sites	Prior to site clearance	• TM-EIAO • WAPO

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
\$9.7.2	Establishment, maintenance and monitoring of a Upland Grassland Reinstatement Area	Reinstatement of upland grassland and to maintain connectivity in Sandy Ridge.	Project Proponent / Contractor / Maintenance Authority	Engineered slopes of Crematorium Indicative locations for Grassland Reinstatement should be referred to Figure 9.11 of the EIA Report	Operational phase	 Monitoring methodology and successfulness of survival of upland grassland should follow Upland Grassland Reinstatement Plan. TM-EIAO.
S9.7.5.3 – S9.7.5.6	Establishment, maintenance and monitoring of an enhancement woodland	Recommend appropriate enhancement planting programme, planting and post- transplantation monitoring methodology, action plan for monitoring the enhancement planting and maintenance programme.	Project Proponent/ Detailed Design Consultant (qualified ecologist/ botanist) for Wooded Area Proposal.	Filled slope west of the platform, and north west of the platform in the valley below MacIntosh Fort Indicative locations for Enhancement Woodland should be referred to Figure 9.11 of the EIA Report	Operational phase	 Enhancement planting and establishment requirements to be detailed in Wooded Area Proposal. TM-EIAO.
S9.7.4.1 – S9.7.4.5	 Mitigation for Impacts to Water Quality and Hydrology (Operational Phase) Stormwater drainage system will be further developed in detailed design stage to collect dusty materials from water collected from the platform and associated road system. Silt traps will be installed to ensure removal of dusty materials. Regular cleaning will be conducted to avoid debris entering downstream rivers during first flush; and The proposed small diameter bore pile system at the foundation of the proposed platform structure. 	Specific mitigation measures will be implemented to prevent indirect impacts wetland habitats and fauna. Mitigation measures are to be further developed in the detailed design stage to address any water quality impacts due to the drainage from the proposed platform, and any erosion issues due to the drainage from the	Detailed Design Consultant	Wet woodland (and further down the marsh and mitigation ponds) and the seasonal watercourse to the east of the Project boundary	Detailed Design phase/Operational phase	• TM-EIAO

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
		proposed platform. The surface runoff collected on the platform will be captured by a stormwater drainage system, which will be further developed at the detailed design stage The proposed small diameter bore pile system at the foundation of the proposed platform structure would allow a notional free area of about 87 – 91% for groundwater to pass through				
\$9.7.4.6 – \$9.7.4.7	 <u>Minimise the potential indirect light disturbance on the Street Lighting on</u> <u>fireflies surrounding the Project Site during operational phase</u> It is considered that at the detailed design stage, street lighting of similar lux/light intensity as to what is currently present is utilised. Furthermore, as a precautionary measure, it is suggested that deflectors are fixed to the back of the street lights to prevent additional light reaching the marsh and causing adverse impacts to fireflies. 	Reduce light pollution and impact on the nearby habitats and their associated wildlife groups, particularly nocturnal fireflies.	Detailed Design/ Consultant/ Operator	The whole Project area	Detailed Design phase/Operational phase	• TM-EIAO
S9.7.4.9 – S9.7.4.9	The increase in visitors to the columbarium allows greater public access to the upland grassland of Sandy Ridge and in turn, the potential for hill fires is also increased. Fires may emanate from discarded cigarettes and from specific practices during festivals or grave-sweeping. In order to reduce the risk of hill fires, sufficient educational signage should be displayed throughout the columbarium warning people of the risks of fire and strictly prohibits practices that could cause hill fires. This will require input in the detailed design phase.	Minimise the risk of hill fires.	Detailed Design/ Consultant/ Operator	The whole Project area	Detailed Design phase/Operational phase	• TM-EIAO

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation	Location / Timing	Implementation	Requirements and / or standards to be achieved
Fisheries						
S10.5.1.1	No loss of fish ponds is anticipated and no <i>in situ</i> mitigation is required. However, mitigation measures for water quality (S6.4.4 – S6.5.4 in this table) proposed are also pertinent in ensuring that fisheries impacts of the Project do not occur downstream of the Project area either locally or in Inner Deep Bay.	-	-	-	-	-

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
Landscape & Visual						
S11.8.1.3, Table 11.9	CM1 – The construction area and contractor's temporary works areas should be minimised to avoid impacts on adjacent landscape, and the reliance on off-site construction.	Minimise landscape impact and visual impact	Funded by CEDD and implemented by Contractor	Work site/ during construction	Construction phase	-
S11.8.1.3, Table 11.9	CM3 – Screening of construction works by hoardings/noise barriers around works area in visually unobtrusive colours and to screen construction works. It is proposed that screening be compatible with the surrounding environment and non-reflective, recessive colours be used. Hoarding should be taken down at the end of the construction period.	Minimise visual impact	Funded by CEDD and implemented by Contractor	Work site/ during construction	Construction phase	-
S11.8.1.3, Table 11.9	CM4 – Dust and Erosion Control for Exposed Soil - Excavation works and demolition of existing building blocks shall be well planned with precautions to suppress dust. Exposed soil shall be covered or watered often. Areas that are expected to be left with bare soil for a long period of time after excavation shall be properly covered with suitable protective fabric. Suitable drainage shall be provided around construction sites to avoid discharge of contaminants and sediments into sensitive water-based habitat.	Minimise indirect landscape impact	Funded by CEDD and implemented by Contractor	Work site/ during construction	Construction phase	-
S11.8.1.3, Table 11.9	CM5 – Control night-time lighting and glare by hooding all lights.	Minimise visual impact	Funded by CEDD and implemented by Contractor	Work site/ during construction	Construction phase	-

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
S11.8.1.3, Table 11.9	CM6 – Tree Protection and Preservation – Woodland, plantation and other vegetation within the Study Area will be protected and preserved as far as possible in accordance with ETWB TCW No. 29/2004 - Registration of Old and Valuable Trees, and Guidelines for their Preservation and DEVB TCW No.07/2015 – Tree Preservation. Detailed Design Considerations are made to avoid impacts to trees, e.g. proper viaduct/ bridge design routing to avoid majority of the woodland, locating the columbarium buildings in areas with less trees and ensuring design of the buildings has as small a footprint as practical.	Minimise landscape impact and visual impact	Funded by CEDD and implemented by Contractor	Work site/ during construction	Construction phase	 DEVB TC(W) 07/2015 Latest recommended horticultural practices from Greening, Landscape and Tree Management (GLTM) Section, DevB
S11.8.1.3, Table 11.9	CM7 – Tree Transplantation – Tree(s) will be affected according to the Tree Preservation and Removal Proposal to be carried out in a later stage. Established trees of value are to be re-located where practically feasible.	Minimise landscape and visual impact	Funded by CEDD and implemented by Contractor	Work site/ during construction	Design and Construction phase	 'Guidelines for Tree Risk Management and Assessment Arrangement on an Area Basis and on a Tree Basis', issued January 2011, Greening, Landscape and Tree Management (GLTM) Section, DevB Latest recommended horticultural practices from GLTM Section, DevB

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
S11.8.1.3, Table 11.9	CM8 - Implementing precautionary control measures during construction stage accordingly to ETWB TCW No. 5/2005 – Protection of natural streams/rivers from adverse impacts arising from construction works to avoid direct or indirect impacts any watercourses and good site practices.	Minimize landscape impact	Funded by CEDD and implemented by Contractor	Work site/ during construction	Design and Construction phase	• ETWB TCW No. 5/2005 – Protection of natural streams/rivers from adverse impacts arising from construction works
S11.8.1.3, Table 11.9	OM1 – Compensatory Woodland Planting - The arrangement of compensatory planting (e.g. areas of woodland to be compensated and space to be allowed within the Project Site) will be subject to detailed engineering design, landscape design and planting plan, and is recommended to be implemented prior to the construction activities as far as practical.	Compensate the loss of landscape greenery and enhance the overall visual value of the site.	Funded by CEDD and implemented by Contractor	Within Project Site	Prior to Construction phase	DEVB TC(W) 07/2015 – Tree Preservation Latest recommended horticultural practices from Greening, Landscape and Tree Management (GLTM) Section, DevB DEVB TCW No. 06/2015 – Maintenance of Vegetation and Hard Landscape Features

EIA Ref.	Recommended Mitigation Measures	ObjectivesoftheRecommendedMeasures&Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
S11.8.1.3, Table 11.9	OM2 – Compensatory Tree Planting for Plantation and Other Vegetated Areas - Compensatory planting should be provided in accordance with DEVB TCW No. 07/2015 to compensate for those trees felled. According to the preliminary design, compensatory trees will be planted on the cut/fill slopes, along new roads and in car parks. The selection of planting species shall be made with reference to the species identified in the future Detailed Tree Survey and be native to Hong Kong or the South China region.	Compensate the loss of landscape greenery and enhance the overall visual value of the site.	Funded by CEDD and implemented by Contractor	Within Project Site	Construction phase	 DEVB TC(W) 07/2015 – Tree Preservation Latest recommended horticultural practices from Greening, Landscape and Tree Management (GLTM) Section, DevB DEVB TCW No. 06/2015 – Maintenance of Vegetation and Hard Landscape Features
S11.8.1.3, Table 11.9	OM3 – Amenity Planting and aesthetic streetscape design of hard landscaping for Pedestrian Walkway, Roadside - Roadside amenity planting should be provided along Sha Ling Road, Lin Ma Hang Road, as well as the internal road within Sandy Ridge columbarium and crematorium site; to enhance the landscape quality of the existing and proposed transport routes. Climbers are proposed to cover vertical, hard surfaces of the piers of the proposed viaducts, and also the newly formed retaining wall within the site. Shade tolerant plants will be planted, where light is sufficient, to improve aesthetic value of areas under viaducts.	Minimise visual impact and also enhance landscape.	Funded by CEDD and implemented by Contractor	Within Project Site	Construction phase	 Guidelines on Greening of Noise Barriers, issued April 2012, GLTMS, DevB DEVB TCW No. 06/2015 – Maintenance of Vegetation and Hard Landscape Features
S11.8.1.3, Table 11.9	OM4 – Greening Works and Contour Grading Works on Cut/ Fill Slopes - Greening works such as hydroseeding/ terraces of shrub or tree planting will be provided where slope gradient allows, according to Geotechnical Engineering Office (GEO) Publication No.1/2011 Technical Guidelines on Landscape Treatment for Slopes.	Minimise landscape and visual impact	Funded by CEDD and implemented by Contractor	Within Project Site	Construction phase	Geotechnical Engineering Office (GEO) Publication No.1/2011 Technical Guidelines on Landscape Treatment for Slopes.

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved
S11.8.1.3, Table 11.9	OM5 – Landscape design treatment to be provided by relevant government department.	Mitigate the loss of greenery and enhance the overall landscape and visual value	Funded by FEHD and implemented by Contractor	Within Project Site	After handover to the relevant department	-
S11.8.1.3, Table 11.9	OM6 – Architectural and chromatic treatment of the hard architectural and engineering structures and facilities.	Mitigate the loss of greenery and enhance the overall landscape and visual value	Funded by FEHD and implemented by Contractor	Within Project Site	After handover to the relevant department	-
S11.8.1.3, Table 11.9	OM7 – Aesthetic design of the proposed noise barriers.	Mitigate the visual impact	Funded by CEDD and implemented by Contractor	Along Sha Ling Road and Lin Ma Hang Road	Construction phase	• WBTC No. 36/2004 - ACABAS - submission is required to ACABAS for approval of any bridges and associated structures within the public highway system.
S11.8.1.3, Table 11.9	OM8 - Silt traps should also be incorporated into design of road gullies for the natural water stream(s).	Minimise the landscape impact on natural stream	Funded by CEDD and implemented by Contractor	Within Project Site	Construction Phase	

Notes:

(a) A detailed Tree Survey Report showing all identified valuable trees and OVT will be undertaken in a separate Tree Preservation and Removal Proposal.

(b) Wood resulting from tree removal should be recycled as mulch or soil conditioner for re-use within the Project or in other projects as far as possible e.g. for the construction of soft landscape work, were practical.

(c) Contractor is responsible for landscaping during the agreed establishment and maintenance period. Other designated management and maintenance agents to take up maintenance and management of landscaping after end of agreed period.

(d) Highways Department (HyD) is responsible for maintenance and management of landscaping of public road side slope, Leisure and Cultural Services Department (LCSD) is responsible for the management and maintenance of soft landscapes along non-expressway public roads outside Country Park and Food and Environmental Hygiene Department (FEHD) is responsible for maintenance and management of landscaping of other areas allocated to FEHD.

- (e) The landscape mitigation treatment of the future development site shall follow the below frameworks:
 - Buffer planting shall be provided to soften the edge of the site.
 - Aesthetic landscape treatment including both soft and hard landscape features shall be provided.
 - Vertical greening shall be provided as far as practicable.
 - At-grade tree planting shall be provided as far as possible while planting space is allowed, to enhance the overall environment.
 - Architectural design shall blend in with the surrounding environment.
 - Overall greening ratio shall comply with TC(W) No.3/2012 Site coverage of Greenery for Government Building Projects.

Recommended Mitigation Measures Recommended Measures & Main Concerns to address Agent Timing Stage / or standards to be achieved
--

The compensatory woodland planting shall be included woodland mixed whips, seeding, and shrubs. The principle of the location shall be the extension of the existing woodland, as well as the original lost woodland location. The proposal will be agreed with AFCD, the woodland enhancement planting shall refer to Chapter 9.

EIA Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and / or standards to be achieved				
EM&A Project										
S13.1.1.1, S13.2.1.2	An Independent Environmental Checker needs to be employed as per the EM&A Manual.	Control EM&A Performance	Highways Department	All construction sites	Construction phase	 • EIAO Guidance Note No.4/2010 • TM-EIAO 				
S13.2.1.1 – S13.4.1.2	 An Environmental Team needs to be employed as per the EM&A Manual. Prepare a systematic Environmental Management Plan to ensure effective implementation of the mitigation measures. An environmental impact monitoring needs to be implementing by the Environmental Team to ensure all the requirements given in the EM&A Manual are fully complied with. 	Perform environmental monitoring & auditing	Highways Department / Contractor	All construction sites	Construction phase	 • EIAO Guidance Note No.4/2010 • TM-EIAO 				



Appendix O

Implementation of Water Quality Mitigation Measures



Water Quality Mitigation Measures under CV/2016/10 (Contract 1)

area. Removal was silt was conducted by the Contractor regularly.



Provided earth bunds and barriers to minimize muddy runoff.

Hydro-seeding was applied on the slope to minimize muddy runoff.

Water Quality Mitigation Measures under CV/2016/10 (Contract 1)



Hydro-seeding was applied on the slope to minimize muddy runoff.

Exposed slopes surface were covered by cement mortar

Water Quality Mitigation Measures under CV/2017/02 (Contract 2)



Water Quality Mitigation Measures under CV/2017/02 (Contract 2)



Water Quality Mitigation Measures under CV/2017/02 (Contract 2)

